

Clyde Western Area Remediation Project, Stage 2 Audit Area 4 Site Audit Report No. 081-2127799

Viva Energy Australia Pty Ltd

14 June 2024






Project name		Clyde WARP Audit					
Document title		Clyde Western Area Remediation Project, Stage 2 Audit Area 4 - Site Audit Report No. 081-2127799					
Project number		2127799					
File name		SAR 081_2127799 – WARP Stage 2 AA4 Validation					
Status Revision		Author	Reviewer		Approved for issue		
Code			Name	Signature	Name	Signature	Date
S0	0	D Balbachevsky	A Kohlrusch	draft	A Kohlrusch	draft	5/06/24
S04	Final	D Balbachevsky	A Kohlrusch		A Kohlrusch	Arden Kli	14/06/24
[Status code]							
[Status code]							
[Status code]							

GHD PTY Ltd ABN 39 008 488 373

Level 15, 133 Castlereagh Street Sydney, NSW 2000, Australia **T** 61 2 9239 7000 | **F** 61 2 9239 7199 | **E** sydneymail@ghd.com | **ghd.com**

© GHD 2024

This document is and shall remain the property of GHD. The document may only be used for the purpose for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorised use of this document in any form whatsoever is prohibited.



Acknowledgement of Country

GHD acknowledges Aboriginal and Torres Strait Islander peoples as the Traditional Custodians of the land, water and sky throughout Australia on which we do business. We recognise their strength, diversity, resilience and deep connections to Country. We pay our respects to Elders of the past, present and future, as they hold the memories, knowledges and spirit of Australia. GHD is committed to learning from Aboriginal and Torres Strait Islander peoples in the work we do.



List of Acronyms

Acronym	Definition
ACM	Asbestos containing material
AEC	Areas of environmental concern
AHD	Australian height datum
ANZECC	Australian and New Zealand Environment and Conservation Council
ANZG	Australian and New Zealand Guidelines
AOC	Accidentally oil contaminated
AS	Australian Standard
ASS	Acid sulphate soil
BGL	Below ground level
вн	Borehole
BTEX	Benzene, toluene, ethylbenzene and xylenes
CLM	Contaminated Land Management
COC	Chain of custody
CoPC	Contaminant of potential concern
CRC CARE	Cooperative Research Centre for Contamination Assessment and Remediation of the Environment
CSM	Conceptual site model
CTCP	Clyde Terminal Conversion Project
DO	Dissolved oxygen
DPIE	Department of Planning, Industry, and Environment
DQIs	Data quality indicators
DQOs	Data quality objectives
EC	Electrical conductivity
EIL	Ecologically based investigation level
EIS	Environmental Impact Statement
ENM	Excavated natural material
EPA	Environment Protection Authority
EPL	Environment protection license
ERM	Environmental Resources Management
ESA	Environmental site assessment
ESL	Ecological screening level
FA	Fibrous asbestos
GME	Groundwater monitoring event
GMP	Groundwater management plan
GWMP	Groundwater monitoring plan
На	hectares

ii

Acronym	Definition
HHERA	Human health and ecological risk assessment
HIL	Health-based investigation level
HSL	Health screening level
IMW	Intrusive maintenance workers
km	kilometre
LEP	Local Environment Plan
LNAPL	Light non-aqueous phase liquid
LOR	Limit of reporting
LTEMP	Long Term Environmental Management Plan
m	metre
m AHD	metres Australian Height Datum
m bgl	metres below ground level
m btoc	metres below top of casing
m ³	Cubic metres
mg/kg	milligrams per kilogram
mg/L	milligrams per litre
MW	Monitoring well
NATA	National Association of Testing Authorities
NEPC	National Environment Protection Council
NEPM	National Environment Protection Measure
NHMRC	National Health and Medical Research Council
NSW	New South Wales
OCP	Organochlorine pesticides
OEH	Office of Environment and Heritage
OPP	Organophosphorus pesticides
PAH	Polycyclic Aromatic Hydrocarbons
PASS	Potential acid sulfate soils
РСВ	Polychlorinated biphenyls
PID	Photo-ionisation detector
POEO	Protection of the Environment Operations
PPE	Personal protective equipment
PPM	parts per million
PSI	Preliminary Site Investigation
QA	Quality assurance
QC	Quality control
RAP	Remedial action plan
EMP	Environmental management plan
RLs	Relative levels

iii

Acronym	Definition
RPD	Relative percentage difference
RSI	Remediation site investigation
SAQP	Sampling and analytical quality plan
SPOCAS	Suspension peroxide oxidation
SSD	State Significant Development
SSTLs	Site-specific target levels
SWL	Standing water level
TP	Test pit
TRH	Total recoverable hydrocarbons
USTs	Underground storage tank
µg/kg	micrograms per kilogram
µg/L	micrograms per litre
VENM	Virgin excavated natural material
VOC	Volatile organic compound
WARP	Western Area Remediation Project
WWTP	Wastewater treatment plant

Glossary

Glossary term	Definition
the site	Includes the Clyde Terminal, the Parramatta Terminal, the Wetland, and the Western Area Remediation Project (WARP).
the Western Area Remediation project (the WARP)	The WARP is a vacant area of approximately 40 hectares located in the southwestern part of the site. The WARP is subdivided into three stages of remediation (Stage 1 to Stage 3 remediation Areas).
the Clyde Terminal	A part of the site currently operating a storage and distribution terminal for finished petroleum products.
the Parramatta Terminal	It is situated in the northwestern part of the Clyde Terminal.
the Wetland	A large undeveloped wetland area in the northeastern part of the Clyde Terminal close to the confluence of the Parramatta and Duck Rivers.
the Stage 2 Area	It extends from Devon Street to the north to the Duck River at the southern boundary of the WARP.
the AEC-4	Area of Environmental Concern 4 (AEC-4), or the Southern Buried Waste Area, is one of the remediation and management areas within the Stage 2 Area of the WARP. It is in the southwestern portion of the Stage 2 Area. It is the subject of remediation documented in this site audit report.
the Audited Area or Stage 2 AA4	The Audited Area encompass the AEC-4 and a portion of the north-western of the AEC-4, all located within the Stage 2 AA4.

iv

Contents

.

List	of Acro	onyms	ii
Glo	ssary		iv
1.	Introd	duction	1
	1.1	Site audit details	1
	1.2	Background	2
	1.3	Proposed future land use	3
	1.4	Site audit purpose and nature	4
		1.4.1 Purpose of this audit	4
		1.4.2 Nature of this audit	4
	1.5	Regulatory context and audit triggers	4
		1.5.1 Consent Conditions SSD 9302	4
		1.5.2 Consent Conditions SSD 10459	4
		1.5.3 NSW EPA contaminated land records	4
		1.5.4 NSW EPA Declaration Order 20131110	4 5
	1.6	1.5.5 Notice to repeal significantly contaminated land declaration 20224418 Audited documentation	5
	1.0		6
		Background reports	
	1.8	Regulatory guidelines	6
	1.9	Permitted land uses	7
	1.10	Site visit	7
	1.11	Site audit report structure	7
2.	Stage	e 2 AA4 conditions and environmental setting	8
	2.1	Auditor's discussion – Site conditions and environmental setting	9
3.	Histor	prical land use	10
	3.1	Auditor's discussion – Historical land use	10
4.	Backg	ground reports	11
5.	Stage	e 2 AA4 characterisation	12
	5.1	Background	12
	5.2	AEC-4 Supplementary Environmental Site Assessment	12
		5.2.1 Auditor discussion – AEC-4 Supplementary Environmental Assessmen	nt 15
	5.3	Hazardous Ground Gases Assessment	15
		5.3.1 Auditor discussion – Hazardous Ground Gases Assessment	17
	5.4	Baseline Groundwater Monitoring Event	17
		5.4.1 Natural attenuation of hydrocarbon impacts	19
	- -	5.4.2 Auditor discussion – Baseline Groundwater Monitoring Event	19
	5.5	Conceptual site model prior to remediation	19
		5.5.1 Auditor discussion – Stage 2 AA4 Conceptual site model prior to remed	
6.	Stage	e 2 Remedial Action Plan	22

۷

	6.1	AEC-4 Remedial Options Analysis	22
	6.2	Auditor discussion – AEC-4 ROA	23
	6.3	Remediation strategy	24
	6.4	Remediation objective	24
	6.5	Required remediation documentation	24
	6.6	Monitoring wells decommissioning	24
	6.7	Groundwater monitoring – B22 Consent Condition of SSD 9302	25
	6.8	Validation program	25
	6.9	Auditor discussion – Stage 2 Remedial Action Plan	26
7.	Cappi	ng Construction Technical Specifications	27
	7.1	Overview of the capping design	27
	7.2	Compliance with the Stage 2 RAP	27
	7.3	Construction phase	28
	7.4	Design drawings	28
	7.5	Auditor discussion – Capping construction technical specifications	29
8.	Stage	2 AA4 remediation and validation implementation	31
	8.1	Validation program	31
	8.2	Departures from the Stage 2 RAP and Technical Specification	37
	8.3	Asbestos air monitoring	38
	8.4	Asbestos clearance certificate	38
	8.5	Validation of imported soil	38
	8.6	Waste management	39
	8.7	Auditor discussion – Implementation of Stage 2 RAP for AA4	39
9.	Evalua	ation of quality assurance and quality control	40
	9.1	Auditor discussion – Evaluation of QA/QC	40
10.	Stage	2 AA4 conceptual site model post remediation	41
	10.1	Auditor discussion – Conceptual site model post remediation	43
11.	Stage	2 AA4 Long Term Environmental Management Plan	44
	11.1	Objectives	44
	11.2	Description of residual contamination following remedial works	44
	11.3	Management activities	44
	11.4	Monitoring and review of LTEMP	45
	11.5	Communications and notifications	46
	11.6	Enforceability and public notification	46
	11.7	Auditor discussion – Stage 2 AA4 LTEMP	46
12.	Other	considerations	48
	12.1	Ecological considerations	48
	12.2	Aesthetic impacts	48
	12.3	Chemical mixtures	48
	12.4	Potential migration	48
	12.5	Auditor discussion – Other considerations	48

vi

13.	3. Compliance with regulatory requirements		49
14.	Audit	conclusions	51
	14.1	Consultant conclusions	51
	14.2	Auditor conclusions	51
15.	Discla	aimer	52

Table index

Site audit details	2
Previous audit documentation	3
Summary of Stage 2 AA4 conditions and environmental setting	8
Historical land uses	10
Summary of historical reports	11
Summary of key findings	13
Summary of the field observations	18
Summary of the trend analysis results	18
Conceptual site model pre remediation	20
AEC-4 ROA summary	22
Summary of validation program	25
Summary of environmental monitoring	31
Summary of remediation and capping validation	34
Deviations of the Stage 2 RAP	37
Summary of VENM classification and sources	38
Conceptual Site Model – Post remediation	42
Decision making process for assessing urban redevelopment sites	49
	Previous audit documentation Summary of Stage 2 AA4 conditions and environmental setting Historical land uses Summary of historical reports Summary of historical reports Summary of key findings Summary of the field observations Summary of the trend analysis results Conceptual site model pre remediation AEC-4 ROA summary Summary of validation program Summary of environmental monitoring Summary of remediation and capping validation Deviations of the Stage 2 RAP Summary of VENM classification and sources Conceptual Site Model – Post remediation

Appendices

- Appendix A Figures
- Appendix B Site Audit Documentation
- Appendix C Tables
- Appendix D Data Quality Evaluation
- Appendix E Stage 2 AA4 LTEMP
- Appendix F NSW EPA and Council Correspondence
- Appendix G Site Visit Documentation

1. Introduction

This Site Audit Report (SAR) and associated Site Audit Statement (SAS) have been produced for Viva Energy Australia Pty Ltd (Viva Energy) for the Stage 2 Audited Area 4 (AA4). Further details about this audit are presented in **Sections 1.1** and **1.2**. This SAR documents the findings of a site audit, conducted by Andrew Kohlrusch (the auditor) of GHD Pty Ltd (GHD), a New South Wales Environment Protection Authority (NSW EPA) Contaminated Land Accredited Site Auditor under Part 4 of the *Contaminated Land Management Act 1997* (the Act).

This site audit has been conducted in accordance with the requirements of the Act as follows:

"site audit" means a review:

- a. that relates to management (whether under this Act or otherwise) of the actual or possible contamination of land, and
- b. that is conducted for the purpose of determining any one or more of the following matters:

(i) the nature and extent of any contamination of the land,

(ii) the nature and extent of any management of actual or possible contamination of the land,

(iii) whether the land is suitable for any specified use or range of uses,

(iv) what management remains necessary before the land is suitable for any specified use or range of uses,

(v) the suitability and appropriateness of a plan of management, long-term management plan or a voluntary management proposal.

Furthermore, the Act provides the following definitions:

- Site Audit Report means a site audit report prepared by a site auditor in accordance with Part 4 [of the Act].
- Site Audit Statement means a site audit statement prepared by a site auditor in accordance with Part 4 [of the Act].

The Contaminated Land Management: *Guidelines for the NSW Auditor Scheme (3rd edition)* (NSW EPA, 2017)¹ state that the services of a site auditor can be utilised by anyone requiring an independent review of information concerning potential or actual site contamination. Such reviews may include independent expert technical advice or 'sign-off' of contaminated site assessments, remediation, or validation work conducted by a contaminated site consultant. The Auditor Guidelines outline the site assessment and audit processes, where the contaminated land consultant is responsible for designing and conducting the site assessments. If necessary, the contaminated land consultant can also manage all remediation and validation activities to achieve specified objectives.

1.1 Site audit details

The auditor was commissioned by Viva Energy to conduct a site audit of Audit Area Four (AA4) within Stage 2 Area of the Western Area Remediation Project (WARP) located at Durham Street, Rosehill, NSW. The location of the audited area (i.e. the Stage 2 AA4) is shown in Figures F1 and F2 in **Appendix A** (ERM, 2024b). All figures and tables presented in this report were extracted from the audit documentation listed in **Sections 1.6** and **1.7**.

The reports reviewed as part of this audit, along with the relevant background reports, are listed in **Sections 1.6** and **1.7**. The details of the site audit are presented in **Table 1**.

¹ Also referred to in this SAR as the Auditor Guidelines.

Site audit details

Table 1

Information	Details
Site auditor	Andrew Kohlrusch
NSW EPA site auditor accreditation n°	0403
NSW EPA SAS nº	081-2127799
Audit category	Statutory – Further details are presented in Section 1.4.2
Legal audited area description ⁽²⁾	Part Lot 1 in Deposit Plan (DP) 1271927 (formerly Part of Lot 100 in DP 1168951)
Audited area	- Stage 2 AA4: 2.35 hectares
	- AEC-4: Approximately 1.4 hectares
Local Government Authority	City of Parramatta Council
Stage 2 AA4 owner	VE Property Pty Ltd
Previous site use	Industrial and/or commercial
Current land use	Vacant site
Proposed land use	Open area (commercial/industrial)
Audit trigger	Remediation requirements as per the SSD 9302 – Further details are presented in Section 1.5.1

1.2 Background

The WARP comprises approximately 40 hectares of the Clyde Terminal (the site) that is no longer required by Viva Energy for operational purposes. Given the scale of remedial works, the WARP was declared a State Significant Development (SSD). To assess the potential environmental impacts of the remediation, an Environmental Impact Statement (EIS) containing a Conceptual Remedial Action Plan (CRAP) was submitted to the Department of Climate Change, Energy, the Environment and Water (DCCEEW) (formerly the Department of Planning, Industry and Environment [DPIE]) in late 2019.

The Consent Conditions were issued on 7 May 2020 (the SSD 9302), and according to the requirements of Clause A9, the WARP has been remediated in stages as follows:

- Stage 1: Former Process West
- Stage 2: Former Utilities and Movements
- Stage 3: Former Process East

Viva Energy has conducted remediation of the WARP as per SSD 9302 to facilitate sale and redevelopment for commercial/industrial use in accordance with the site zoning E5 as per the Parramatta Council Local Environmental Plan (LEP) 2023. The permissible land uses under the LEP are further detailed in **Section 1.9**.

In consideration of the redevelopment strategy for Stage 2, the auditor notes that the proposed lots were divided into four audit areas (AA1 to AA4), each of which has been progressively remediated and validated. The subdivision works are being undertaken as per the SSD 10459 granted under the EP&A Act. Further discussion on the regulatory context is presented in **Section 1.5**. The proposed lots, as per the subdivision of the WARP, have been grouped as follows:

- AA1: Proposed lots 51 to 55 and adjoining proposed road (remediation completed December 2021).
- AA2: Proposed lots 59, 60, 63, and adjoining proposed road (remediation completed March 2021).
- AA3: Proposed lots 56, 58, 61, 62, and adjoining proposed road (completed June 2022).
- AA4: Proposed lot 64 (subject area of this audit).

Previous SASs associated with the WARP are summarised in Table 2.

Area audited and information audited	Purpose of the SAS	SAS number
Stage 1 Remedial Action Plan (RAP)	Endorsement of the Stage1 RAP, including the review and endorsement of the Remedial Site Investigation (RSI) report and Human health and Ecological Risk Assessment (HHERA).	043-2127799
Stage 1 Remediation and Validation	Confirmation of the suitability of the Stage 1 area for commercial/industrial land following the remediation and validation program, subject to implementation of a LTEMP (which included a groundwater monitoring program).	055-2127799
Stage 2 RAP	Endorsement of the Stage 2 RAP (incorporating all four audit areas).	065-2127799
Stage 1 ongoing groundwater monitoring post-remediation	Commentary on the outcomes of the ongoing groundwater monitoring events post-remediation according with the Conditions Consent B22 of SSD 9302.	065A-2127799
Stage 2 AA1	Confirmation of suitability of the Stage 2 AA1 for commercial/industrial land use following remediation and validation program, subject to implementation of a LTEMP	068-2127799
Stage 2 AA2	Confirmation of the suitability of the Stage 2 AA2 following the remediation and validation program, subject to implementation of a LTEMP	072-2127799
Stage 1 Amended LTEMP	Endorsement of the amended Stage 1 LTEMP – which no longer included groundwater monitoring within the Stage 1 Area.	073-2127799
Stage 2 AA3	Confirmation of the suitability of the Stage 2 AA3 for commercial/industrial land use following the remediation and validation program, subject to implementation of a LTEMP.	075-2127799

Table 2 Previous audit documentation

The auditor noted that following submission of the aforementioned SAS, in July 2022 the NSW EPA issued a Notice to Repeal significantly contaminated land declaration (Notice no. 20224418) for Stage 1 Area and Stage 2 Audit Areas 1 to 3. Details of the Notice of Repeal are presented in **Section 1.5.5**.

1.3 Proposed future land use

As part of the investigation works undertaken across the WARP, Environmental Resources Management Australia Pty Ltd (ERM) determined that remediation and management of contaminated soils, specifically the encapsulation works at the Southern Buried Waste Area (Area of Environmental Concern 4, herein referred to as AEC-4), were required to manage potential human health risks to future on-site receptors for proposed <u>ongoing commercial/industrial land use</u>.

The Stage 2 RAP identified that the construction of an engineered cap, with ongoing management under a LTEMP was the preferred remediation approach for AEC-4. The Stage 2 RAP prepared by ERM outlined the remediation objectives for AEC-4 and key considerations to guide the preparation of the detailed design and technical specification. Specific details relating to the capping construction were incorporated into the Detailed Design (prepared by Costin Roe Consulting as Design Consultant) and Technical Specification to meet the remediation objectives.

The auditor notes that the LTEMP details the requirements that are to be followed should any building be proposed, namely:

At this stage no enclosed buildings exist or are proposed within Proposed Lot 64. However, should any future buildings be proposed, the design must include appropriate management controls and measures assessed consistent with the Hazardous Ground Gas Guidelines, and Proposed Lot 64 will be suitable for use under a commercial / industrial land use scenario, given that appropriate controls are implemented to manage potential gas/ vapour accumulation in enclosed air spaces of future buildings.

1.4 Site audit purpose and nature

1.4.1 Purpose of this audit

The purpose of this site audit is to independently review the Stage 2 AA4 Validation report (ERM, 2024b) and the Stage 2 AA4 LTEMP (ERM, 2024c) prepared by ERM to assess whether:

- The Stage 2 AA4 Validation report and the Stage 2 AA4 LTEMP were prepared in a manner consistent with NSW EPA made or endorsed guidelines listed in Section 1.8.
- The site is suitable for commercial/industrial use following completion of remediation and subsequent validation program subject to compliance with the Stage 2 AA4 LTEMP.

To achieve the audit objectives, the auditor reviewed the reports and/or documentation prepared by ERM – as listed in **Section 1.6** and assessed whether information therein demonstrated that Stage 2 AA4 is suitable for its proposed commercial/industrial uses.

1.4.2 Nature of this audit

This audit is statutory, as triggered by Consent Condition B3 of SSD 9302, further discussed in **Section 1.5.1**.

1.5 Regulatory context and audit triggers

1.5.1 Consent Conditions SSD 9302

On 7 May 2020, the former DPIE issued the Conditions of Consent for the remediation of contaminated soils and the management of contaminated groundwater in the WARP to enable its future commercial and industrial land uses. Part B of the Conditions of Consent for SSD 9302 specified the environmental requirements for the remediation.

1.5.2 Consent Conditions SSD 10459

The Sydney Central Industrial Estate project, which includes the construction of public roads and the proposed subdivision of the Stage 2 Area, has been granted approval by the former DPIE under Consent Conditions 10459. Stage 2 AA4 is subject to subdivision under SSD 10459.

1.5.3 NSW EPA contaminated land records

The site has also been notified to the EPA under Section 60 of the Act.

1.5.4 NSW EPA Declaration Order 20131110

Following the announcement of the closure of the former Clyde Refinery, in June 2012, the NSW EPA issued a Preliminary Investigation Order to Viva Energy under the CLM Act requesting reports on environmental contamination. Following receipt of several reports, on 8 June 2016, the NSW EPA declared the following areas of the site contaminated land under the CLM Act (Declaration Order 20131110).

- Not subjected to the current of previous site audits listed in **Table 2**:
 - Lot 398 in DP 41324
 - Lot 2 in DP 224288
 - Lot 1 in DP 383675

- Lot 101 in DP 809340
- Subjected to the current of previous site audit listed in Table 2:
 - Lot 100 DP of 1168951

1.5.5 Notice to repeal significantly contaminated land declaration 20224418

Following completion of remediation and issue of SAS listed in **Table 2**, on 29 July 2022, the NSW EPA issued under Section 44 of the CLM Act the Notice to repeal significantly contaminated land declaration 20224418 ('the Notice').

The Notice stated:

- Pursuant to section 44 of the CLM Act, declaration of significantly contaminated land (20131110), dated 8 June 2016, ceases to be in force on the date on which this notice is signed in so far as the declaration and order apply to the land to Part of Lot 100 in DP 116851 as defined by survey plan of:
 - Stage 1 Audit Area (proposed Lot 6).
 - Stage 2 Audit Area 1 (proposed Lots 51 to 55 and portion of the proposed road).
 - Stage 2 Audit Area 2 (proposed Lots 59, 60, 63, and portion of the proposed road).
 - Stage 2 Audit Area 3 (proposed Lots 56, 58, 61, 62, and portion of the proposed road).

The auditor noted that the Declaration Order 20131110 is still in force in for the Stage 2 Audit Area 4. (proposed Lot 64) which is the subject of this SAR.

1.6 Audited documentation

This SAR included a review of the following reports to assess whether they had been prepared in a manner consistent with guidelines made or endorsed by the NSW EPA:

- ERM (2024a). Clyde Western Area Remediation Project, Quarter 4 (2023) Stage 2 Groundwater Monitoring Project, 14 March 2024 (the Quarter 4 2023 GMP).
- ERM (2024b). Clyde Western Area Remediation Project, Stage 2 Validation Report (Audit Area 4), 13 June 2024 (the Stage 2 AA4 Validation).
- ERM (2024c). Clyde Western Area Remediation Project Proposed Lot 64– Long Term Environmental Management Plan, 12 une 2024 (the Stage 2 AA4 LTEMP).
- ERM (2023a). Clyde Western Area Remediation Project Proposed Lot 64 Baseline Ground Gas Monitoring Events, 14 July 2023 (the Bulk Ground Gases Assessment).
- ERM (2023b). Clyde Western Area Remediation Project Proposed Lot 64 AEC-4, Capping Construction Technical Specification, Rev05, 14 March 2024 (the Capping Technical Specification).
- ERM (2021b). Supplementary Environmental Site Assessment Southern Buried Waste Area (AEC-4), 7 June 2021 (the AEC-4 Supplementary Assessment)
- ERM (2021e). Clyde Western Area Remediation Project Remediation Options Analysis "AEC – 4", 7 June 2021 (the AEC-4 ROA).
- ERM (2021d). Clyde Western Area Remediation Project, Stage 2 Detailed Remediation Action Plan, 9 June 2021 (the Stage 2 RAP).

The outcome of the reviews of aforementioned documents associated with the remediation and validation of Stage 2 AA4 was presented in interim audit advice letters (IAAs) or tracked in an audit commentary spreadsheet.

Copies of IAAs and the audit spreadsheet in which the reviews of the reports are documented are presented in **Appendix B**.

1.7 Background reports

In preparing this SAR, the auditor considered the information presented in the following historical documents:

- ERM (2018). Clyde Terminal Durham Street Rosehill NSW, PFAS Conceptual Site Model and Model and Flux Assessment, 20 December 2018 (the PFAS CSM).
- AECOM (2019). Viva Energy Clyde Western Area Remediation Project Appendix C: Conceptual Remedial Action Plan, 21 January 2019 (the CRAP).
- ERM (2020a). Clyde Western Area Remediation Project Remediation Site Investigation, 7 February 2020 (the RSI).
- ERM (2020b). Clyde Western Area Remediation Project, Human Health and Ecological Risk Assessment, 16 February 2020 (the HHERA).
- ERM (2020c). Clyde Western Area Remediation Project Remedial Options Assessment, Rev2, 7 April 2020 (the ROA).
- ERM (2021a). Clyde Western Area Remediation Project, Stage 2 Air Emission Verification Report, June 2021 (the Stage 2 AEVR).
- ERM (2021c). Clyde Western Area Remediation Project Stage 2 Environmental Site Assessment, 17 June 2021 (the Stage 2 ESA).
- ERM (2021e) Clyde Western Area Remediation Project Groundwater Monitoring Program Stage 2, Final, July 2021 (the GWMP).

The auditor noted that all reports listed above were subjected to review and commentary presented in previous site audit reports and statements.

1.8 Regulatory guidelines

This SAR was prepared with reference to the following guidelines which have been made or approved for use by NSW EPA under s.105 of the Act at the time of the site audit include:

- NSW EPA (2022). Contaminated Land Guidelines: Sampling design guidelines part 1 application (the Sampling Guidelines) – where relevant, given some of the audited document were issued before 2022.
- NSW EPA (2020a). Contaminated Land Guidelines: Consultants reporting on contaminated land (the Consultant Guidelines).
- NSW EPA (2020b). Contaminated Land Guidelines: Assessment and management of hazardous ground gases (the Ground Gas Guidelines).
- NSW EPA (2017). Contaminated Land Management: Guidelines for the NSW Site Auditor Scheme (3rd edition) (the Auditor Guidelines).
- NSW DEC (2007). Contaminated Sites: Guidelines for the Assessment and Management of Groundwater Contamination (the Groundwater Guidelines).

Other NSW regulatory endorsed documents considered in reviewing documents reviewed as part of the site audit included:

- WA Department of Health (2021). Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia (the Asbestos Guidelines).
- CRC CARE (2015). A Practitioner's guide for the analysis, management and remediation of LNAPL. Technical Report N° 34.
- NEPC (2013). National Environment Protection (Assessment of Site Contamination) Measure 1999, as amended by the National Environment Protection (Assessment of Site Contamination) Amendment Measure 2013 (N° 1), National Environment Protection Council, May 2013 (the NEPM).

- ANZECC/ARMCANZ (2000). Australian and New Zealand Guidelines for Fresh and Marine Water Quality. Australian and New Zealand Environment and Conservation Council and Agriculture and Resource Management Council of Australia and New Zealand, Paper No 4, 2000.
- NHRMC/NRMMC (2011). Australian Drinking Water Guidelines. National Health and Medical Research Council and Natural Resource Management Ministerial Council.

1.9 Permitted land uses

The Stage 2 AA4 is zoned as E5– Heavy Industrial under the Parramatta Council Local Environmental Plan 2023 – current version for 4 March 2024. Permissible uses allowed under this zoning (with consent), include the following:

 Agricultural produce industries; Building identification signs; Business identification signs; Depots; Freight transport facilities; General industries; Hardware and building supplies; Hazardous storage establishments; Heavy industries; Horticulture; Kiosks; Medical centres; Offensive storage establishments; Pubs; Roads; Rural supplies; Sawmill or log processing works; Take away food and drink premises; Timber yards; Warehouse or distribution centres; Water storage facilities.

1.10 Site visit

The auditor, Andrew Kohlrusch, and/or the auditor assistant, Daniela Balbachevsky, have conducted several site visits to view the site and the remedial works stages carried out within the WARP since the project commenced in 2019. Specifically, five site visits were completed between February and May 2024 to observe the remedial works within the Stage 2 AA4. The observations from these visits, along with accompanying photolog are detailed in **Appendix G**.

1.11 Site audit report structure

This SAR documents the audit of the reports referenced in **Section 1.6**. Where the auditor has provided comments on the work, these are highlighted in yellow shaded dialogue boxes. The remainder of this report is organised as follows:

- Section 2 Stage 2 AA4 conditions and environmental setting
- Section 3 Historical land use
- Section 4 Background reports
- Section 5 Stage 2 AA4 environmental characterisation
- Section 6 Stage 2 Remedial Action Plan
- Section 7 Capping Construction Technical Specifications
- Section 8 Stage 2 AA4 remediation and validation implementation
- Section 9 Evaluation of quality assurance and quality control
- Section 10 Stage 2 AA4 Conceptual site model post remediation
- Section 11 Stage 2 AA4 Long Term Environmental Management Plan
- Section 12 Other considerations
- Section 13 Compliance with regulatory requirements
- Section 14 Audit conclusions
- Section 15 Disclaimer

2. Stage 2 AA4 conditions and environmental setting

A summary of the Stage 2 AA4 conditions and environmental setting provided by ERM in the reports listed in Sections 1.6 and 1.7 is presented in Table 3.

Information	Description
Site identification	The Stage 2 AA4 identification is summarised in Table 1 . The Stage 2 AA4 location and layout is shown on Figures F1 and F2 in Appendix A (ERM, 2024b).
Site description prior to remediation	Prior to remediation, the Stage 2 AA4 had been vacant since circa 2018. It is raised area (relative to the Duck River to the south and the surrounding Viva owned land). It was sealed with asphalt and/or bitumen circa 2000, which was prior to remediation in 2024 in poor condition.
Topography and drainage	ERM (2024b) reported that the local surface runoff within the Stage 2 AA4 flows overland from the sealed asphalt surface to the unsealed slopes of the mound to the north, south and east. Field observations during rainfall events indicated that overland flow likely pools and infiltrates into unsealed ground. ERM (2024b) documented that the broader topography of the site and the surrounding area was observed to be generally flat, with the Stage 2 AA4 raised by 1.5 to 2 metres from the surrounding site elevation.
Surface water bodies	ERM (2021b) described that the Duck River is the closest surface water body to Stage 2 AA4. It is lined with mangroves and is considered a moderately disturbed catchment given the industries that are located along its route. The tidal limit of the Duck River extends approximately one kilometre upstream of the site to the Clyde Railway culvert (Cardno Lawson-Treloar, 2008). The upper reaches of the Duck River extend approximately 10 kilometres south to Condell Park, within the Bankstown Local Government Authority (LGA) where stormwater flows in a series of storm water pipes and open concrete drains. The Duck River discharges into the Parramatta River to the north-east of the site.
Geology and potential acid sulfate soils	ERM (2024b) documented the following general fill / soils profiles within Stage 2 AA4:
	- The average thickness of fill material is as follows:
	• Western Extent: between 1 - 1.2 m bgl (MW20/03 and MW20/04).
	• Central Mound Area: 4.2 - 4.5 m bgl (MW20/13, MW20/07).
	Southern Access Road (boundary with Duck River): 1.2 - 3.5 m bgl.
	• Depth of visual observations of impacts identified within the buried waste area extended to depths of up to 6 m bgl.
	- Acid Sulfate Soils (ASS) in the WARP are classified as Class 4 ASS risk – i.e., potential for ASS to occur in greater depths, often more than 2 meters below the surface (m bgl). Previous investigations within Stage 2 AA4 have identified low potential for ASS/Potential Acid Sulfate Soil (PASS) present. A data gap for the Stage 2 AA4 was identified by ERM. Details on this data gap assessment is presented in Section 5 .
Groundwater depth	A shallow unconfined aquifer is present in Stage 2 AA4 within fill and estuarine-alluvial sediments at depths between 1 m bgl and 3 m bgl.
Groundwater flow direction	Following installation of additional wells (ERM, 2024a), a radial flow direction from AEC-4 was inferred to the south-west, south and south-east towards to the Duck River. A groundwater flow direction map prepared using data collected in November 2023 (the Baseline GME) is shown on Figure F3 in Appendix A (ERM, 2024a).
Hydraulic gradient	ERM (2024a) reported an average hydraulic gradient of 0.003 along the up- gradient portion of the Western Area to 0.011 m/m across the southern portions of the Stage 2 AA4.

GHD | Viva Energy Australia Pty Ltd | 2127799 |Clyde Western Area Remediation Project - Stage 2 Audit Area 4, Site Audit Report No. 081-2127799| 8

Information	Description
Hydraulic conductivity	ERM (2024a) reported that generally, hydraulic conductivity values ranged from a minimum 5 x 10^{-5} m/day at the up gradient of the Stage 2 AA4 boundary to 4 x 10^{-2} m/day closer to the southern audited area boundary due to the presence of sand/silt estuarine deposits closer to the Duck River.
Vertical and lateral migration	ERM (2021b) discussed the following two hydrologic aspects that formed key elements of the conceptual site model (CSM) pertinent not only for the Stage 2 AA4, but for the WARP:
	- Vertical migration of groundwater is limited by the soil profile which comprises unconsolidated fill underlain by low permeability clay. In addition, groundwater data that had been collected across the WARP did not demonstrate there to be groundwater impacts at many of the areas, including the above ground storage tanks (ASTs) that were formerly in the northern portion of Stage 2 area. Based on the robust dataset collected for almost two decades, ERM concluded that vertical migration of contaminants of potential concern (CoPC) is limited by the nature of the soil profile and the aquifer. The CoPC for the Stage 2 AA4 is discussed in Section 5 .
	- Lateral migration of CoPC in groundwater is limited by the low permeability of the lithology and relatively flat hydraulic gradient. ERM reported that this observation was supported by the documented limited lateral extent of impacted groundwater, indicating that, where present, areas of impacted groundwater are stable and lateral migration is minimal.
Tidal assessment	ERM (2021b) reported that based on static water level data obtained from monitoring wells adjacent to the Duck River (down gradient of Stage 2 AA4), tidal interaction of surface water within the Duck River with groundwater is not considered likely and is consistent with tidal assessments undertaken within the Clyde Terminal.

2.1 Auditor's discussion – Site conditions and environmental setting

In the auditor's opinion the information presented by ERM in the reports listed in **Sections 1.6** and **1.7** provided a detailed description of the physical features of Stage 2 AA4. The auditor considered that the Stage 2 AA4 Validation report and the relevant supporting information outlined in **Section 1.7** presented a detailed summary of the topography, site geology and hydrogeology that formed the basis for understanding these elements in the CSM.

The descriptions of Stage 2 AA4 and those of the immediate surrounding land uses reported by ERM were consistent with the auditor's observations made during the site visits. The site visit observations, accompanied by a photolog are provided in **Appendix G**. Based on the local geology information presented by ERM in the reports outlined in **Sections 1.6** and **1.7** and auditor observations made during the site visits when excavations were undertaken, the auditor concurred with key ERM's conclusions that:

- Vertical migration of groundwater is limited by the soil profile, which comprises a thin layer of unconsolidated fill underlain by low-permeability clay.
- Lateral migration of CoPC in groundwater is limited by the low permeability of the lithology and relatively flat hydraulic gradient, indicating that where present, areas of impacted groundwater are likely to be stable with resultant limited migration. Historical groundwater dataset collected over the last decades supports these conclusions.

The auditor's considers that the Stage 2 A4 conditions and environmental setting information presented by ERM in the Stage 2 AA4 Validation report together with other reports reviewed as part of this audit contained the relevant information as recommended in Schedule B2 of the NEPM and the Consultant Guidelines.

3. Historical land use

The summary of the historical land uses developed by ERM based on desktop reviews, interviews and aerial photograph reviews undertaken during previous investigations is presented in **Table 4**.

Table 4 Historical land uses	
Location	Description
Former Clyde Refinery	The former Clyde Refinery, initially part of an 850-acre land grant to John Macarthur, underwent ownership changes over the years. It began refining operations in 1926 under Shell Refining Pty Ltd, expanding until 1939. Refining ceased in 2012, transitioning to a terminal for petroleum product receipt, storage, and distribution. Since then, the Clyde Terminal receives products from the Gore Bay Terminal and distributes them to the Parramatta Terminal.
WARP	Following the Clyde Terminal Conversion Project (SSD No 5147), 40 hectares of the terminal (the WARP) became surplus to operational requirements. Due to the presence of contaminated soil in this area, remediation is underway in accordance with conditions outlined in SSD No 9302 to facilitate future commercial or industrial land uses.
Stage 2 AA4	ERM (2022b) noted that based on information provided by Coffey (1998) the Stage 2 AA4 was historically used as a suspected solid material landfill since the 1950s. The following details were highlighted:
	 The area of environmental concern (AEC) 4 which comprises the south portion of the Stage 2 AA4 area was gradually filled from the 1950s to the 1980s.
	 The AEC-4 served as a dumping ground for materials from excavations across the refinery and for leaded sludge drums.
	- AEC-4 was never developed or part of the refinery's operations.
	- Subsequently, the AEC-4 was leased to Oceania Vehicle Processors from 1999 to 2006 and to AutoNexus from 2006 to 2018. Both tenants utilised it as a car park, with leveling and sealing with asphalt around 2000.

Table 4 Historical land uses

3.1 Auditor's discussion – Historical land use

The auditor notes that environmental assessments undertaken for more than a decade have incorporated a detailed description of the former Clyde Refinery and associated environmental conditions. The historical land use of the Stage 1 area and Stage 2 AA1 to AA3 is well known and was previously audited, with the auditor's opinions documented in the previous SAS and SARs outlined in **Table 2**.

Regarding the Stage 2 AA4, the auditor noted that the primary uses that could have resulted in contamination were that is was a burial area for solid waste – which was further confirmed through the intrusive investigation findings as discussed in **Section 5**.

The auditor considers that the information as documented in the reports outlined in **Sections 1.6** and **1.7**, largely met the requirements of the NEPM. The auditor considered the information to be sufficiently detailed and adequate for identifying potential contamination at Stage 2 AA4 and assisted the design of the environmental assessment plans that further led to the Staged RAPs.

4. Background reports

A summary of the objectives and scope of the investigations since 1994 is presented in Table 5.

Author	Year	Objectives	Scope of works	
Former Clyde Refinery				
Groundwater Technology	1994	Assessment of soil and groundwater conditions.	Installation of six monitoring wells.	
Woodward Clyde	1998	Groundwater assessment.	Drilling of 13 soil bores and installation of four monitoring wells.	
Coffey	1998	Green mound environmental assessment.	Drilling of 15 test pits within the AEC-4.	
ERM	2009	Investigation of shallow soils within the Old Admin Area.	Drilling of 15 soil vapour bores.	
ERM	2008 to 2020	GMEs for compliance purposes	Groundwater sampling of existing network.	
Douglas Partners	2010	Geotechnical investigation for Sydney Metro	Installation of five monitoring wells.	
ERM	2011	Tank 30 release Investigation	Drilling of six soil bores and installation of two temporary groundwater monitoring wells.	
ERM	2012	Stage 1 and 2 Environmental site assessments	Drilling of 11 soil bores (BH12/29- BH12/39) and installation of 12 monitoring wells.	
AECOM	2018	Targeted Site Investigation (TSI)	Installation of two groundwater wells and drilling of 15 test pits.	
ERM	2018	Development of PFAS CSM and Model Flux	Groundwater sampling, hydraulic testing in existing wells and mass flux modelling.	
ERM	2018	Lease Exit Investigation for Autonexus	Drilling of 15 soil bores within the AEC-4.	
WARP				
ERM	2019	Remediation site investigation (the RSI).	Drilling of 57 test pits and installation of six soil vapour bores.	
ERM	2019 to 2020	Remediation trials	Excavation of approximately 1200 m ³ of soil from process west for bioremediation treatability trials.	
ERM	2020	Stage 2 Drainage decommissioning and validation.	Drilling of 14 test pits and sampling of nine sludge samples characterisation.	
ERM	2020	Stage 2 Characterisation of stockpiled material on-site	Sampling of four stockpiles and visual inspection of 11 demolition waste stockpiles for presence of asbestos containing material (ACM).	
ERM	2021	Stage 2 Additional environmental site assessment for increased sample density for validation of future subdivision	Drilling of 97 test pits, collection of 63 samples for laboratory analysis of CoPC and 34 soil samples for visual observation and field screening.	

 Table 5
 Summary of historical reports

5. Stage 2 AA4 characterisation

A summary of the site characterisation at Stage 2 AA4 that led to the preparation of remedial planning for this area is presented in the following sections.

5.1 Background

To facilitate remedial design across the WARP a Remediation Option Assessment (ROA) was prepared in 2020 to identify preferred remedial strategies for areas of concern (AECs) across Stage 1 and Stage 2 areas. However, due to the specific nature of the contamination identified within AEC-4 (located at Stage 2 AA4), it was subsequently decided that a separate and more targeted ROA for AEC-4 (the AEC-4 ROA) was necessary.

Prior to the completion of the AEC-4 ROA (ERM, 2021e), ERM conducted additional investigations to better delineate the nature and extent of contamination within AEC-4 and to assess the potential for offsite migration. The results of these investigations were reported within the AEC-4 Supplementary Environmental Site Assessment (ERM, 2021b).

Based on historical investigations the nominated CoPC for the Stage 2 AA4 are as follows:

- Soil: LNAPL/Sludge, TRH fractions, benzene, asbestos (bonded and friable), hexavalent chromium, carcinogenic PAH and PFAS.
- Groundwater: benzene, PAHs, PFOS.

5.2 AEC-4 Supplementary Environmental Site Assessment

ERM (2021b) outlined the following objectives:

- Delineate the horizontal and vertical extent of impacted fill/soil material within AEC-4.
- Collect data to support acid sulfate soil assessment.
- Provide a comprehensive groundwater monitoring well network down gradient of the Stage 2 AA4 to investigate current conditions and enable future management and monitoring.
- Investigate the nature and extent of groundwater impacts associated with buried waste.
- Establish if groundwater impacts pose a potential for risk to off-site receptors.

The works completed as part of ERM (2021b) included the following:

- Drilling 20 soil bores to a maximum depth of 6.5 m bgl, that were subsequently converted to groundwater monitoring wells, screened to target the shallow water bearing unit. An additional two up gradient groundwater monitoring wells were installed to 10 m bgl to confirm the depth of bedrock, lithology and transmissivity of deeper strata.
- Collection of 11 soil samples for laboratory analysis of TRH³ C₆-C₄₀, TRH silica gel clean-up, BTEX⁴, PAH⁵, chromium (trivalent and hexavalent chromium), ASS field testing (pH and pH Fox) and chromium reducible sulfur (CRS suite).

³ Total recoverable hydrocarbons.

⁴ Benzene, toluene, ethylbenzene, xylenes, naphthalene.

⁵ Polycyclic aromatic hydrocarbons.

- Gauging and sampling (using Hydrasleeve samplers) of new and existing monitoring wells within the vicinity of AEC-4.
- Collection of 24 groundwater samples for laboratory analysis TRH C₆-C₄₀ fractions (pre and post silica gel clean-up), BTEX, PAH and chromium (trivalent and hexavalent).
- Hydraulic testing (rising head slug tests) on 24 monitoring wells to assess hydraulic conductivity values for the purposes of mass flux assessment if required.
- Collection of static water level data (compensated for barometric pressure) from three monitoring wells across a period of 17 days to assess potential for tidal influence on groundwater within AEC-4 from the Duck River.

A summary of key findings documented in the report is presented in **Table 6**. A figure showing the sampling locations is presented in Figure F6A to 6C in **Appendix A** (ERM, 2021b). A copy of tabulated results is presented in **Appendix C** (ERM, 2021b).

Objective	Findings
Delineate the extent of impacted fill/soil within AEC-4	 Buried waste thickness was documented as follows: Western Extent: between 1 and 1.2 m bgl (MW20/03 and MW20/04). Central Mound Area: between 4.2 and 4.5 m bgl (MW20/13, MW20/07). Southern Access Road (boundary with Duck River): between 1.2 and 3.5 m bgl. Depth of visual observations of impacts identified within the buried waste area extended to depths of up to 6 m bgl (observed during monitoring wells installation). The lateral extent of buried waste within AEC-4 was considered by ERM to be limited to Viva Energy's property boundary.
Collect data to support acid sulfate soil assessment	Evidence of PASS was indicated by exceedances of the ASSMAC (1998) net acidity criteria (acidity and sulphur units) in samples collected at or below the water table. However, ERM noted the remediation within AEC- 4 will not intercept groundwater or involve disturbance of natural soils.
Provide a comprehensive groundwater monitoring well network down- gradient of the site to investigate current conditions and enable future management and monitoring	Twenty-two new groundwater monitoring wells were installed as part of the Supplementary ESA.
Investigate the nature and extent of groundwater impacts associated with buried waste	 The following key observations were noted regarding groundwater results from the investigation: Reported exceedances were only recorded in samples collected within AEC-4 buried waste and were directly associated with observation of LNAPL⁶ in soil. No exceedances of SSTLs for current and future on-site receptors were reported for CoPC in groundwater. No exceedances of assessment criteria for off-site receptors on the down gradient site (south) boundary bordering Duck River. A minor exceedance of recreational criterion for benzene and ecological criteria for PAHs was noted on the western extent of the AEC-4 area. However, these on-site exceedances noted by ERM are not relevant for on-site receptors based on the CSM.

 Table 6
 Summary of key findings

⁶ Light non aqueous phase liquid.

Objective	Findings
	 Additional discussion on the groundwater discharge on the Duck River is presented below. The auditor also noted that it is highly unlikely the Duck River would be used for recreational purposes (as per the assumptions used in generating recreational water quality criteria).
Determine if groundwater impacts pose a potential for risk to off-site receptors	Dissolved phase groundwater impacts were confined within the AEC-4 and had been delineated to below adopted screening criteria – data from the down gradient monitoring wells. A potential risk to off-site receptors at AEC-4 was considered by ERM unlikely based on the following lines of evidence:
	 Direct exposure by recreational receptors to benzene in groundwater is not a feasible exposure pathway given no feasible access by recreational users to the storm water channel.
	 The average groundwater discharge concentration for benzene from AEC-4 to the drainage channel could also be expected to be below the recreational criterion given no benzene detections bordering the drainage channel in other wells to the south and to the north.
	Contribution of groundwater to overall flows within the drainage channel is considered negligible in the context of contributing flows from the three 910 mm concrete drainage pipes from public roadways to the north and would be expected to provide further dilution effect prior to discharge to the Duck River. The water collected from the public roadways could also be expected to have oil, fuels and other substances common to urban stormwater runoff.
	 Ecological exceedances of PAHs are considered indicative of a near source impact (immobile NAPL within the soil profile) rather than a down gradient plume of PAHs. The low solubility and high sorption properties of these PAHs restrict their potential to migrate in groundwater flow, as was evident with no detections reported down- gradient of the burred waste area.
	 LNAPL was only found within the boundary of AEC-4. Organing stability of LNAPL and disaplyed phase impacts is synapted.
	 Ongoing stability of LNAPL and dissolved phase impacts is expected based on the following:
	 The significant time since deposition of waste in AEC-4 (greater than 40 years).
	 The absence of LNAPL or dissolved phase concentrations in down gradient boundary wells suggest that the observed LNAPL is immobile.
	 Ongoing contribution of contaminants to dissolved phase is also low given the weathered nature of the LNAPL.
	• The residual nature of LNAPL source and presence of an impermeable asphalt cap over the majority of AEC-4 to limit infiltration do not provide sufficient driving head to allow significant LNAPL migration in the subsurface.
	 The viscous properties of the product (diesel oil/ lube oil mixture) observed across the buried waste area have a demonstrated tendency to bind to soil particles and these properties are anticipated to inhibit mobility of LNAPL through the soil matrix.
	 LNAPL mass has been observed at the depth of groundwater and at depths below the water table within laterally discontinuous zones of more porous materials (higher sand content). Where LNAPL is present beneath the water table, there is a restriction of pore-space for migration of LNAPL.

Objective	Findings
	 This stability is evidenced by there being no measurable LNAPL thickness in wells or observations at depth during installation (MW20/03, MW20/07 and MW20/13).
	 As demonstrated through data obtained from the Additional ESA and previous tidal assessment work, limited to no tidal connectivity with the Duck River reduces potential for interaction and migrations of LNAPL or dissolved phase hydrocarbons to the Duck River.

5.2.1 Auditor discussion – AEC-4 Supplementary Environmental Assessment

The auditor considered that a significant number of assessments have been conducted over the past 30 years within the former Clyde Refinery, as indicated in **Section 4**. Since the decision to divest the WARP, additional environmental works have been completed to support the development of the Stage 2 RAP and to meet the requirements of the Soil Sampling Design Guidelines. In the auditor's opinion, these efforts have appropriately characterised Stage 2 AA4. The auditor reviewed the environmental reports issued since his engagement in 2019 and was satisfied with the information provided. The outcomes of these reviews have been documented in the SARs and SAS listed in **Table 2**.

Based on an extensive groundwater dataset, the auditor concurred with ERM's opinion that the nature and extent of groundwater impacts within the Stage 2 AA4 were appropriately delineated. The auditor notes that although LNAPL has historically been observed in groundwater within wells at AEC-4, it is weathered and has been demonstrated to be highly immobile due in part to the local geology and local hydrogeological conditions (relatively flat hydraulic gradient).

In the auditor's opinion the Stage 2 AA4 had been environmentally characterised according to relevant guidelines, and the outcomes of those environmental assessments were sufficient to assist in the design of the engineered on-site above ground capping layer. The auditor noted that the above-ground capping containment remedial strategy was assessed as part of the Stage 2 RAP audit, with the auditor's discussion documented in SAS 065-2127799 (**Table 2**). A summary of the Stage 2 RAP is presented in **Section 6**, while the technical specifications of the remedial design are further discussed in **Section 7**.

5.3 Hazardous Ground Gases Assessment

ERM (2023a) documented that a baseline hazardous ground gases monitoring was conducted to assess whether the degradation and weathering of LNAPL identified across within the Stage 2 AA4 once capped could result in accumulation of hazardous bulk ground gases methane (CH₄) and carbon dioxide (CO₂) in the subsurface. To address this data gap, ERM (2024a) completed two rounds of ground gas monitoring (August 2022 and March 2023) of viable monitoring wells within and down gradient of the proposed capping footprint to assess the potential for generation, accumulation and migration of hazardous ground gases as a consequence of degradation of LNAPL in this area. Monitoring wells were selected for monitoring as follows:

- AEC-4 buried waste mound (MW12/01, MW20/05, MW20/06 and MW2007) representative of greatest potential ground gas accumulation (i.e. source material) within the AEC-4 buried waste mound (uncontrolled fill, LNAPL, petroleum hydrocarbon impacted soils).
- Adjacent to the proposed capping extent (boundary) (BH116, MW12/20, MW20/04 and MW94/6)
 baseline monitoring of lateral gas migration from buried waste mound.

ERM (2023a) documented the following sampling method:

- Prior to sampling of the subject wells, existing groundwater monitoring well caps were fitted with 'TriCapGas' monitoring caps to allow for direct connection with landfill gas monitoring equipment.
- Monitoring wells were gauged for depth to water and/or LNAPL presence to confirm the appropriateness of wells for sampling.
- Field staff recorded field monitoring data at the subject wells with a GA5000 portable landfill gas analyser and a Photo-Ionisation Detector (PID). The following parameters were collected at each well:
 - Peak and stabilised landfill gas concentrations (%) methane (CH₄), hydrogen sulfide (H₂S), oxygen (O₂), carbon dioxide (CO₂), Carbon Monoxide (CO)
 - Ambient air readings (CH₄, O₂ and CO₂)
 - Total Volatile Organic Compounds (VOCs)
 - Barometric pressure
 - Gas flow rate of each well
- Climatic conditions applicable to the day of sampling were downloaded from the Australian Bureau of Meteorology (BOM).
- Representative laboratory samples of gas were collected with the landfill gas analyser following purging and stabilisation of gas parameters during the August 2022 and March 2023 monitoring round from the subject wells with summa canisters provided by Eurofins Environment Testing (Eurofins). Summa canister flow rates were set to 100 mL/ min.
- Laboratory analysis of Summa Canisters was undertaken given that field methane measurements could be influenced of VOCs on field methane readings associated with known petroleum hydrocarbon sources (LNAPL).
- Documentation of pre- and post-sampling vacuum was undertaken, leaving measurable vacuum within the canisters for quality assurance purposes during transport to the laboratory.
- Gas samples were analysed by Eurofins for permanent gases (test suite ASTM D1945/D1946).

ERM (2023a) documented that the gas screening values (GSV), and characteristic situation (CS) classification were calculated for carbon dioxide and methane in wells within the Stage 2 AA4 buried waste mound. Risk classification up to CS4 (moderate to high risk) was identified based on methane and flow rates recorded at monitoring well MW20/05 within the source area. Methane readings of 9 to 81% were measured in wells within the source area, with risk classification influenced by borehole flow rates, particularly in heterogeneous, transmissive areas of fill. Calculated CS values at downgradient wells were CS1 (very low risk), indicating negligible lateral migration of ground gases from the source area.

ERM documented that the buried waste mound, capped in asphalt for approximately 25 years has mitigated vertical gas movement. The potential for dissolved methane to reform as a gas downgradient was deemed unlikely, due to groundwater conditions and lack of rapid pressure or temperature changes.

ERM (2024a) concluded that there were currently no potential exposure pathways for receptors, as the Stage 2 AA4 will be an open-air environment without enclosed spaces. This restriction prevents the buildup of ground gas from the buried waste mound, mitigating risks of asphyxiation or generation of hazardous atmospheres.

The potential for lateral migration of ground gases off-site was considered unlikely by ERM due to natural barriers like Duck River and drainage channels. However, as a precaution, the following specific considerations for ground gas hazards in the proposed capping design was proposed by ERM:

– Installation of an impermeable liner across the buried waste area.

- Limiting future construction of enclosed spaces with a legally enforceable LTEMP.
- Incorporating utility trenches with liners for future service burial without disturbing the cap.
- Constructing stormwater features above the liner to minimize gas migration pathways.

Further, ERM proposed to monitor gas migration potential after construction completion, including monthly monitoring of enclosed spaces for up to 6 months and comparing gas concentrations with established criteria.

5.3.1 Auditor discussion – Hazardous Ground Gases Assessment

The auditor reviewed a preliminary version of the Hazardous Ground Gases Assessment report issued in April 2023. This review was documented in the audit trackingsheet. ERM subsequently revised the report, which the auditor found had addressed comments on the preliminary version. The auditor review was documented in IAA19 and accompanied the audit trackingsheet, a copy of which is provided in **Appendix B**

The primary objective of the ground gas assessment was to understand the presence and behaviour of hazardous ground gases. The recorded methane concentrations in the buried waste mound (AEC-4 source) ranged from 9% to 81%, leading to generation of a CS4 classification (moderate to high risk) as per the Ground Gas Guidelines (NSW EPA 2019). Data from downgradient wells generated a CS1 (very low risk) classification, suggesting minimal lateral gas migration. The auditor noted that currently, there are no buildings on the capped area, the surrounding environment is well-ventilated and any future development that includes construction of buildings will need to be as per the requirements of the LTEMP.

On this basis, the CSM indicated incomplete source-pathway-receptor linkages associated with ground gases impacts, demonstrating low risks to human receptors in the current land use and managed as outlined in the LTEMP for any future development.

5.4 Baseline Groundwater Monitoring Event

A number of groundwater monitoring events have been carried out at the site since 2011, with the majority of the monitoring wells relevant to the Stage 2 AA4 installed in 2020. The Quarter 4 2023 groundwater monitoring project report (the Q4 2023 GME) provided a baseline of groundwater conditions prior to commencement of capping works within the Stage 2 AA4 – as required by Consent Condition B22 of SSD 9302.

The objectives of the Q4 2023 GME can be summarised as follows:

- Establish a baseline dataset for the Stage 2 AA4.
- Assess the off-site risks to human and ecological receptors associated with Duck River.
- Assess whether natural attenuation of contaminants in groundwater is occurring.

The scope of the Q4 2023 GME comprised:

- Gauging of 23 groundwater monitoring wells, including the assessment of the presence of LNAPL.
- Sampling of the wells not impacted with LNAPL using no-purge techniques (Hydrasleeve samplers) and analysis for CoPC⁷ in accordance with ERM (2021e).
- Analysis of current and historical data sets including statistical trend analysis for relevant CoPC.

⁷ CoPC in groundwater: BTEX, TRH fractions, PAH, and PFAS.

The results as presented by ERM (2024a) are provided in **Appendix C**. The field observations of the baseline investigation are summarised in **Table 7**. Sampling locations are shown in Figure F2 in **Appendix A**.

Table 7	Summary	of the	field	observations
---------	---------	--------	-------	--------------

Component	Key results	
Groundwater gauging results	- The inferred regional and localised groundwater flow direction was to the south a south-east towards the Duck River. Groundwater elevations ranged from 3.5 m relative to Australian Height Datum (AHD) upgradient of the Stage 2 AA4 to 0.6 n AHD downgradient of the Stage 2 AA4 and adjacent the Duck River.	
	- LNAPL was detected in wells MW12/01, MW20/05, MW20/06 and MW20/07, situated within the Stage 2 AA4 buried waste area.	
	- Results were consistent with historical investigations.	
Field groundwater quality parameters	Field results showed that groundwater is characterised by electrical conductivities ranging from 6,395 to 35,933 S/cm, and oxygen conditions varying from hypoxic to slightly oxic, with concentrations ranging from 0.98 to 8.73 mg/L.	

ERM (2024a) conducted a trend analysis on LNAPL and dissolved phase concentrations of benzene, TRH C_6 - C_9 , and TRH C_{10} - C_{36} , which were identified as indicators of potential petroleum hydrocarbon plume migration. Notably, most monitoring wells relevant to the Stage 2 AA4 were installed in 2020 and therefore the ability to infer long-term trends was limited given the size of the datasets. Further groundwater monitoring is to continue as per the Stage 2 AA4 LTEMP requirements.

Dissolved phase contaminant data sets were analysed statistically using the Groundwater Spatiotemporal Data Analysis Tool (GWSDAT) and the Mann Kendall non-parametric test. The results provided by ERM (2024a) are summarised in **Table 8**.

Component	Key results	
LNAPL	ERM concluded that the spatial distribution of LNAPL remained consistent with previous groundwater monitoring events. The LNAPL observations in wells MW12/01, MW20/05, MW20/06, and MW20/07 were consistent with observations made in previous GMEs.	
Benzene – dissolved phase	The Mann Kendall statistical analysis identified a stable or decreasing trend for benzene.	
TRH C_6 - C_9 – dissolved phase	The Mann Kendall statistical analysis identified a stable or decreasing trend for TRH $C_6\mathchar`-C_9.$	
TRH C ₁₀ -C ₃₆ – dissolved phase	 ERM prepared a trend assessment using data related to groundwater samples analysed for TRH analysis following silica gel clean-up, a method designed to remove natural, non-toxic biogenic substances. ERM concluded that analytical data for TRH C₁₀-C₄₀ fractions without silica gel clean-up were not sufficiently representative of the contamination conditions and were therefore discarded. 	
	 The Mann Kendall statistical analysis did not identify any statistically significant trends for TRH C₁₀-C₄₀ following silica gel clean-up. 	
Historical maximum concentrations of CoPC	The concentrations of CoPC detected during the Q4 2023 monitoring event were lower than the maximum concentrations observed historically.	

Table 8 Summary of the trend analysis results

5.4.1 Natural attenuation of hydrocarbon impacts

ERM (2023a) evaluated whether there was evidence of natural attenuation of hydrocarbon impacts in the Stage 2 AA4. The assessment was conducted based on a weight of evidence approach, the results of which can be summarised as follows:

Primary lines of evidence

- The Mann Kendall statistical analysis of benzene, TRH C₆-C₉ and TRH C₁₀-C₃₆ fractions demonstrated stable to decreasing trends in concentrations of these CoPC since 2011.
- Some increases in concentrations of the TRH C₁₀-C₃₆ fraction were observed. However, available data indicated that these increases were associated with microbial degradation and the subsequent production of polar metabolites, as shown by groundwater analytical results following silica gel clean-up.

Secondary lines of evidence

 ERM examined natural attenuation parameters such as redox conditions, oxygen, nitrate, sulfate, methane, and ferrous iron concentrations, in relation to recorded contaminant concentrations in the Stage 2 AA4. The review suggested that methanogenesis is likely occurring within the waste mound and serves as an indicator of anaerobic biodegradation of hydrocarbon impacts, including LNAPL.

ERM (2023a) provided a summary of departures from the Stage 2 GMP along with their respective justifications. In summary, four groundwater monitoring wells could not be sampled, namely MW12/21, MW20/01B, MW20/02B, and MW20/20. ERM provided rationale for each deviation and concluded that the absence of data from these locations did not significantly impact the investigation's findings and the ability to assess contaminant data trends.

5.4.2 Auditor discussion – Baseline Groundwater Monitoring EEvent

The auditor considered that the baseline groundwater monitoring carried out by ERM was generally completed in accordance with the Groundwater Monitoring Management Plan (GWMP) and that the Consent Conditions B22 of the SSD 9302 (regarding a baseline GME) were met.

The current CSM indicates that concentrations of CoPC in groundwater present low and acceptable risks to human and ecological receptors associated with Duck River. This is supported by trend analysis that indicated stable or decreasing trends over time for LNAPL and dissolved phase CoPC such as TRH and aromatics such as benzene with little evidence of migration beyond the waste mound. Furthermore, natural attenuation of hydrocarbon contamination in groundwater is occurring, further contributing to mitigation of risks to human health and the environment.

The auditor also agreed it would be beneficial to conduct supplementary rounds of groundwater monitoring after remediation to better understand temporal trends in CoPC concentrations and to confirm the occurrence of natural attenuation processes.

5.5 Conceptual site model prior to remediation

Based on the historical information, ERM (2024b) designed a CSM prior to the remediation to further support the AEC-4 Capping Construction Technical Specification report. This CSM is depicted in **Table 9**.

Table 9 Conceptual site model pre remediation

Potential sources and	Identified CoPC	Potentially complete SPR linkages		
associated CoPC		Human Health		
 associated CoPC Primary sources within AEC-4 Include buried waste materials which remain in-situ CoPC assessed include: TRH C₆-C₄₀ BTEXN Metals PAH Phenols SVOC⁸ pH (associated with acids) Dioxins PFAS⁹ Asbestos 	SOIL - LNAPL – visual evidence in unsaturated soils - TRH C ₆ -C ₁₀ - Benzene - Asbestos (ACM and fibres within fill) - Metals (hexavalent chromium) - Carcinogenic PAHs - PFAS	 Human Health SOIL Indoor inhalation of vapours: by commercial or industrial workers in future indoor settings from LNAPL and hydrocarbon impacted soil (benzene, TRH C₆-C₁₀. Pathway will be limited within the AEC-4 footprint via LTEMP controls on the design and construction of future buildings with appropriate gas/vapour mitigation. Inhalation of dusts or potential asbestos fibres: from ACM, fibrous asbestos and asbestos fines within soil by current and future on-site construction or intrusive maintenance workers or undertaking earthworks. Pathway to be mitigated through administrative controls such as work permits, PPE and airborne asbestos monitoring which is to be outlined within the Contractor's Asbestos Management Plan (AMP) to be included in the LTEMP. Direct contact or ingestion of impacted soils: by current and future on-site intrusive maintenance or construction workers undertaking earthworks (TRH C₆-C₁₀, carcinogenic PAHs, hexavalent chromium). Pathway to be mitigated through administrative controls such as work permits, PPE and management controls, which are to be outlined within the Contractor's Occupational Health and Safety Plans and Work Method Statements. Future exposure will be mitigated via restriction of excavation works below a marker layer under a future LTEMP. Potential for staining and/or odours: based on the observed presence of LNAPL within soil and groundwater (highly weathered, stable and limited to the extent of the AEC-4 buried waste mound), there is potential for staining and/or odours. The potential for generation of odours and aesthetic impacts from residual TRH impacts outside the AEC-4 capped extent requires consideration within the future LTEMP. 	SOIL No potentially complete SPR receptors (limited to off-site -	
	 LNAPL (contained within AEC-4) PAHs PFAS (PFOS) 	No potentially complete SPR linkages were identified for on-site or off-site human health receptors via groundwater exposure under the current and proposed commercial / industrial land-use.	Incomplete exposure pathwa assessments): - <u>PAHs</u> (including naphthaphenanthrene) exceedir However, the extent of t assessment criteria with - <u>PFAS</u> (including PFOS) in wells downgradient of magnitude of concentra groundwater at the site. The report concluded: o potential direct toxicit low mass contribution o Indirect human exposuntikely given existing stormwater that woul Off-site assessment of bio act to provide meaningful input ir of other off-site contributions	
	GROUND GASES - Methane and CO ₂	 <u>GROUND GASES</u> Gas Screening Values (GSV) and Characteristic Situation (CS) classification of bulk ground gases in the AEC-4 buried waste mound indicate a conservative risk classification up to CS4 (moderate to high risk) based on the maximum recorded methane and flow rates recorded at monitoring well MW20/05. Calculated CS Values for wells sampled down gradient of the buried waste mound were classified as CS1 (very low risk) and are indicative of negligible lateral migration of ground gases via advective or diffusive processes from AEC-4. <u>No potential exposure pathways for receptors given a well-ventilated open-air environment (</u>i.e. no buildings, service trenches and pits within the entirety of Lot 64). Future monitoring is proposed within the LTEMP to monitor and manage potential for accumulation of ground gas from AEC-4. <u>Potential for lateral migration of bulk ground gases is unlikely</u>: from AEC-4 to off-site receptors either currently or the future given the presence of the Duck River down gradient (south) and drainage channel to the west of AEC-4. These features provide barriers to off-site lateral migration of ground gas/ vapours via restriction of flow and pore space below the ground surface. 	<u>GROUND GASES</u> No potentially complete SPR receptors identified (limited to	

⁸ Semi-Volatile Organic Compounds.

⁹ Per- and Polyfluoroalkyl Substances.

Ecological

PR linkages via soil exposure to identified ecological e - Duck River).

ways for the following CoPCs (identified in historical

nthalene, anthracene, benzo(a)pyrene, fluoranthene, ding relevant ecological criteria in groundwater. of the contamination was laterally delineated to below *v*ithin the Stage 2 AA4 boundary.

S) exceeding relevant ecological direct toxicity criteria t of AEC-4 are considered consistent with the trations assessed via mass flux estimates of te boundary for other areas of Stage 2 (ERM, 2018).

icity risks to offsite receptors were unlikely considering tion and overall volume of receiving water body.

posure via consumption of PFAS containing seafood ting fishing bans and the volume of untreated buld discharge into Duck River.

accumulative effects of PFAS in waterways is unlikely t into site based PFAS management given magnitude ns to these systems.

PR linkages via ground gas exposure to ecological d to off-site – Duck River).

5.5.1 Auditor discussion – Stage 2 AA4 Conceptual site model prior to remediation

In the auditor's opinion the Stage 2 AA4 pre-remediation CSM identified the relevant sources of contamination (based on the historical site uses and data), the receptors (both on and off-site), and relevant pathways. The auditor concurred with ERM's SPR linkage assessment and the discussion on potential risks. The auditor noted that the identified potential human health risks to on-site commercial/industrial receptors and/or maintenance workers (surface and in shallow trenches) can be mitigated with the proposed remediation strategy (on-site capping containment above ground) and managed via an LTEMP.

The auditor concurred with ERM's opinion that residual groundwater impacts do not pose potential risks to on-site human health receptors and off-site human health and ecological receptors. Nevertheless, groundwater conditions and migration to off-site (towards Duck River) will be monitored by ERM via the LTEMP. The Stage 2 AA4 LTEMP is further discussed in **Section 11**.

6. Stage 2 Remedial Action Plan

The Stage 2 RAP prepared by ERM was reviewed by the auditor, the results of which were documented in SAS N° 065-2127799 (refer to **Table 2**).

The Stage 2 RAP detailed the nature and approximate extent of identified soil contamination, the type and locations of remediation required, feasible remedial strategies to address the identified contamination, and the environmental management requirements to be implemented during remedial works.

The following key documents that were audited during the review of the Stage 2 RAP were considered by the auditor during this audit:

- ERM (2021a). Clyde Western Area Remediation Project Stage 2 Air Emissions Verification Report, Final, Revision 2, dated 11 June 2021 (the AEVR).
- ERM (2021b). Clyde Western Area Remediation Project Groundwater Monitoring Program Stage 2, Final, Revision 3, dated 14 July 2021 (the GMP).
- AECOM (2021a). Stage 2 Remediation Environmental Management Plan Clyde Western Area Remediation Project, Final, Revision 3, dated 2 July 2021 (the **REMP**) – it is noted that the REMP was a requirement of SSD 9302.

The REMP sub-plans included the following documentation:

- AECOM (2021b). Clyde Western Area Remediation Project Stage 2 Remediation Environmental Management Plan – Air Quality Management Plan, Final, Revision 3, dated 2 July 2021 (the AQMP).
- AECOM (2021c). Clyde Western Area Remediation Project Stage 2 Remediation Environmental Management Plan – Soil and Water Management Plan, Final, Revision 3, dated 1 July 2021 (the SWMP).
- AECOM (2021d). Clyde Western Area Remediation Project Stage 2 Remediation Environmental Management Plan – Groundwater Monitoring and Management Plan, Final, Revision 3, dated 2 July 2021 (the **GMMP**).
- AECOM (2021e). Clyde Western Area Remediation Project Stage 2 Remediation Environmental Management Plan – Waste Management Plan, Final, Revision 2, dated 30 June 2021 (the WMP).
- AECOM (2021f). Clyde Western Area Remediation Project Stage 2 Remediation Environmental Management Plan – Traffic Management Plan, Final, Revision 2, dated 30 June 2021 (the **TMP**).

A list of remediation methods for the AECs identified within the Stage 2 area were presented in the Stage 2 RAP and each method evaluated against criteria of effectiveness, timeframe, health and safety, complexity, sustainability and cost in accordance with the CRC CARE (2018) guidance. Further, in 2023 to complement the Stage 2 RAP, ERM prepared a Capping Construction Technical Specification which is further discussed in **Section 7**.

6.1 AEC-4 Remedial Options Analysis

To support the Capping Construction Technical Specification, ERM prepared a Remedial Options Analysis – the AEC-4 ROA. The key features of the AEC-4 ROA are summarised in **Table 10** and in **Appendix C.x C.**

AEC-4 ROA summary	
Information	Discussion
Purpose	The purpose was to refine the understanding of potential remedial options for identified contamination within AEC-4.
Scope of works	The scope comprised:

Table 10 AEC-4 ROA summary

Information	Discussion
	 Review of previous investigations undertaken within AEC-4 detailing site - specific environmental conditions and the nature and extent of contamination.
	- Definition of remedial goals based on the LNAPL CSM and refined CSM (including data from the AEC-4 Supplementary ESA).
	- Completion of an assessment of potential remedial options against the criteria of effectiveness, timeframes, health and safety, sustainability, cost and in consideration of NSW EPA regulatory guidance relating to remedial hierarchy.
	- Presentation of the preferred remedial strategy for AEC-4.
ROA process and criteria	A list of remediation methods available for CoPC was evaluated against relevant criteria to identify a preferred option given the variability of CoPC and site setting. Additionally, this analysis considered relevant sections of the following guidance:
	- The Introduction to the National Remediation Framework, Rev 3 (CRC Care 2018).
	- Guidelines for the assessment and remediation of site contamination (SA EPA July 2018).
	- US Federal Remediation Technologies Roundtable (FRTR) Remediation Technologies Screening Matrix and Reference Guide, Version 4.0 (2007).
	 Interstate Technology & Regulatory Council (ITRC's) Remediation Process Optimization: Identifying Opportunities for Enhanced and More Efficient Site Remediation (2004).
	- Standard Guide for Development of Conceptual Site Models and Remediation Strategies for Light Non-Aqueous Phase Liquids Released to the Subsurface, ASTM International (2014).
	 Sustainable Remediation Forum (SuRF) ANZ; A Framework for Assessing the Sustainability of Soil and Groundwater Remediation (2010).
	- Additionally, to the above guidelines, the order of preference for soil remediation and management from the Auditor guidelines was considered by ERM.
Preferred remediation strategy	The preferred strategy for AEC-4 was an engineered capping layer and ongoing management, limiting the exposure to current and future users and providing ongoing management / monitoring of the area to ensure there is no change to the risk to off-site receptors. ERM noted that a LTEMP will be required to document residual impacts, monitor groundwater conditions following implementation of the capping solution, and manage site conditions to intigate exposure scenarios related to direct contact, vapour intrusion or and/or asbestos inhalation with respect to future works or development at the Stage 2 AA4. ERM also noted that no permanent or occupied buildings are proposed.
Rationale supporting the selected remediation strategy	The CoPC in soils above SSTLs: benzene, TRH C6-C10, TRH C10-C34, Carcinogenic PAHs, Hexavalent chromium, PFOS, asbestos (including fibrous) and LNAPL (sludge). Due to the heterogeneous nature of contamination within soils located within AEC-4 and in consideration of the very low mobility of contaminants within groundwater and subsequent low risk of harm to nearby ecological receptors (the Duck River), materials within AEC-4 can be appropriately managed via an engineered cap and contain strategy.

6.2 Auditor discussion – AEC-4 ROA

The auditor review of the AEC-4 ROA was documented in an audit trackingsheet presented in **Appendix B**. In the auditor's opinion, the AEC-4 ROA followed the approach presented in CRC CARE (2018) and considered relevant Australian and international guidance. Additionally, the hierarchy for site clean-up and/or management outlined in the ASC NEPM was considered by ERM during its analysis. The auditor considered that results from previous investigations and risk assessments had demonstrated that soil and groundwater contamination within AEC-4 was delineated, had limited mobility and did not pose an unacceptable risk to human health or any offsite ecological receptors. As such, in conjunction with the construction of a managed capping layer, ongoing management of LNAPL could be incorporated in an LTEMP.

The auditor noted that the LTEMP will include details on monitoring requirements and potential trigger levels that would require consideration for alternative/active remedial approaches if a change in site conditions results in a potential risk to human health or off-site ecological receptors.

6.3 Remediation strategy

The selected remediation approach of constructing an engineered capping layer was based on the proposed land use, VE Property Pty Ltd ownership of the land and outcomes of the CSM as follows:

- Results from investigation works over more than a decade and that contamination within AEC 4 was appropriately laterally delineated to within the audited area boundary and does not pose
 a risk of harm to adjacent off-site receptors, including the Duck River.
- The contaminated materials and/or soils at AEC-4 have been in place for greater than 40 years, providing confidence in the stability of environmental conditions and low likelihood of any significant changes in future.
- LNAPL within groundwater has been identified to be degraded, low mobility, insoluble and not migrating off-site and would therefore be suitable for ongoing management under an LTEMP.
- Future vapour intrusion and/or potential bulk ground gas risks have been characterised and are limited to the extent of the proposed capped area, where it is understood land use in the short term may comprise activities such as to open air storage and/or car parking.
 Construction of permanent/ enclosed buildings within this area would need to be conducted as per the requirements presented in the LTEMP (which includes implementing controls consistent with the NSW EPA Hazardous Ground Gas Guidelines. Bulk ground gas monitoring will be included in the LTEMP.

6.4 Remediation objective

In accordance with the Stage 2 RAP objectives, the construction of an engineered capped surface aligns with the Stage 2 RAP objectives outlined by ERM in 2021, through the aim of achieving the following remedial goals:

- Physical Separation: Minimise the potential for inadvertent direct contact with contaminated soils or disturbance of asbestos in soils by future on-site workers conducting excavations.
- Infiltration reduction: Decrease the potential for surface water infiltration at the ground surface, thereby reducing potential contaminant mass flux and movement of LNAPL or dissolved contaminants in groundwater from the buried waste area.

6.5 Required remediation documentation

In order to address the conditions outlined in SSD 9302 Consent for the project, a Remediation Environmental Management Plan (REMP) and its associated sub-plans were developed by AECOM and approved for Stage 2 of WARP, including the capping construction. Further discussion on the REMPs is presented in **Section 8**. The REMP included the following sub-plans:

- Soil and Water Management Plan (SWMP).
- Groundwater Monitoring and Management Plan (GMMP).
- Air Quality and Odour Management Plan (AQMP).
- Waste Management Plan (WMP).
- Traffic Management Plan (TMP).

6.6 Monitoring wells decommissioning

ERM (2021d) reported that prior to the commencement of earthworks, eight groundwater monitoring wells within the capped extent (BH116, MW12/01, MW20/03, MW20/04, MW20/05, MW20/06, MW20/07, MW20/13) were decommissioned and sealed using grout, bentonite grout and concrete in accordance with Minimum Construction Requirements for Water Bores in Australia (4th edition) (NUDLC, 2020).

6.7 Groundwater monitoring – B22 Consent Condition of SSD 9302

The auditor noted the baseline groundwater assessment was conducted in November 2023 as summarised in **Section 5.4** in accordance with Consent Condition SSD 9302 B22.

6.8 Validation program

The remediation validation program prepared by ERM is summarised in Table 11.

able 11	Summary of validation program	
Item	Remedial Works scope item	Validation approach
01	Monitoring wells within capping footprint decommissioned	- Photographs - Field inspection forms
02	Vegetation Clearing and Grubbing	Contractor daily field logsPhotographs
03	 Pre-works survey Confirmation of existing site levels, key site features 	- Survey of existing levels (DWG file, PDF)
04	Landforming and Surface Grading	- Survey of graded surface prior to capping
05	Import of fill - Approval of material prior to import from offsite source	 Approval of VENM documentation by ERM Approval of geotechnical properties for engineered fill by Geotech consultant (Alliance)
06	Import of fill - Delivered material Inspection	PhotographsField Inspection forms
07	Import of fill – Material tracking	Contractor to provide the following to ERM: - Imported materials tracking register - Delivery dockets from supplier
08	Subgrade preparation – proof rolling and rectification of soft subgrade	 Contractor daily field logs Level 1 Geotechnical Supervision – Field records
09	Anchor/ Utility Trench Excavation	- Contractor daily field logs - Photographs
10	Cushion Geotextile - Review of material specifications	 MQC data provided by contractor to ERM for review prior to bringing to site
11	Cushion Geotextile – Storage and Handling	- ERM field inspection records
12	Pre-placement of Cushion Geotextile – Asbestos Clearance by Licenced Asbestos Assessor	 Visual clearance certificate including laboratory results of clearance air monitoring Photographs
13	LLDPE Geomembrane Installation – Installer Qualifications	 Documentation of specialist installer's experience relevant to project (CVs etc)
14	LLDPE Geomembrane Installation – Panel Plan Layout	Panel layout plan (PDF and CAD file)Written approval from ERM
15	LLDPE Geomembrane Installation – Review of Material Specifications and Independent Testing	 MQC data provided by contractor to ERM for review prior to bringing to site Independent Tests results performed by ERM (field records and laboratory Reports)
16	LLDPE Geomembrane Installation – Daily Inspection for angular debris and deleterious material	- ERM daily inspection records

Table 11 Summary of validation program

Item	Remedial Works scope item	Validation approach
17	LLDPE Geomembrane Installation – Pre-seam trial welds	- Geomembrane installer records – provided daily to ERM
	·	- Non-conformance records (NCR logs), as required
18	LLDPE Geomembrane Installation – Non-destructive field seam tests	 Contractor daily report Geomembrane installer records and test results – provided daily to ERM NCR logs, as required
19	LLDPE Geomembrane – Storage and Handling	 Contractor daily report ERM field Inspection records NCR logs, as required
20	LLDPE Geomembrane Installation – Panel Placement	 Contractor daily report ERM daily inspection record Photographic evidence NCR logs, as required
21	Pre-placement inspection of upper cushion geotextile placement	 Contractor daily report VC daily inspection record Photographic evidence NCR logs, as required
22	Marker geotextile placement	 Contractor daily report VC daily inspection record Photographic evidence NCR logs, as required
23	Pavement Installation and Compaction	 Contractor daily report GC daily inspection records / ITR forms Photographic evidence NCR logs, as required
24	Finished Landform – Capped area to be free draining, stormwater drainage features installed	 Contractor as-built survey (CAD and PDF) VC inspection record Photographic evidence

6.9 Auditor discussion – Stage 2 Remedial Action Plan

The appropriateness of the Stage 2 RAP was discussed in a SAR and SAS (N° 065-2127799) issued by the auditor in 2021. The auditor noted that the Stage 2 RAP was prepared based on a series of robust assessments, including two ROAs, an AEVR and the outcomes and lessons learnt in delivering the Stage 1 Area remediation. The Stage 2 RAP was considered by the auditor to have been prepared in a manner consistent with relevant guidelines.

The auditor has previously reviewed the REMPs during the previous audits listed in **Table 2**. In the auditor's opinion these plans establish a comprehensive framework for environmental management across all stages of the remediation process, ensuring compliance with relevant legislative and other requirements.

The preferred strategy presented for AEC-4 in the Stage 2 RAP was construction of an engineered capping layer and ongoing management of contaminated soil and groundwater via a LTEMP. This strategy was developed through a remedial options assessment, the results of which were formalised in technical specifications for the construction of the cap. The design and specifications were reviewed by the auditor and members of his specialist team.

The capping approach was considered to be appropriate based on the identified CoPCs, the future land use and NSW EPA made or endorsed guidelines. Further information and commentary on the technical specifications is presented in **Section 7**.

7. Capping Construction Technical Specifications

The Stage 2 RAP (ERM, 2021d) outlined that constructing an engineered capping layer with ongoing management under a legally enforceable LTEMP was the preferred remedial approach. The Stage 2 RAP established a framework for the development of a detailed design for the capping layer. ERM subsequently produced the Technical Specification report (ERM, 2024a) to define the technical requirements for the capping layer.

7.1 Overview of the capping design

The objectives of the capping design were to limit surface water infiltration into the underlying waste and maintain stability of the LNAPL plume and other contaminants in the groundwater. The capping design comprised:

- Liner and subsurface capping a linear low-density polyethylene (LLDPE) geo-membrane liner was to be installed on the top of the impacted material followed by marker geotextile and then a 0.3 m cover reinforced with appropriate engineered materials (such as Miracell® Geocell). Specific geotechnical requirements were provided for soils to be placed above the geotextile material.
- Surface Heavy duty asphalt pavement surface was selected due to its flexibility for heavy traffic and storage of heavy vehicles as well as ease of repairs.
- Retaining wall Construction of sandstone block retaining walls on the northern, western and southern sides of the mounded area. A landscaped batter with a slope of 1:3 was created to the east to meet the requirement for an average 40 metre riparian corridor along Duck River (as per biodiversity consent conditions under SSD 10459).
- Footings for future illumination or similar Installed outside the capped area with conduits for future perimeter lighting installation.
- Utility trench Trenches were to be constructed above the LLDPE geomembrane and marker geotextile to reduce requirement for future excavations below the capping layer. Trenches to be backfilled with Virgin Excavated Natural Material (VENM) or soil excavated at the site which is suitable for reuse as per conditions outlined in the Stage 2 RAP.

7.2 Compliance with the Stage 2 RAP

ERM (2024a) states that the capping technical specification complies with the requirements of the Stage 2 RAP (ERM, 2021d), including:

- Permanent hardstand such as concrete ground slab or asphalt surfaced pavement.
- A thickness of soil that is unlikely to be inadvertently penetrated by future site users. A minimum soil cover thickness of 0.2 m is nominated, underlain by a 'marker layer' in areas of exposed impacted soil.
- The marker layer shall consist of a distinctly bright coloured knitted High-density polyethylene (HDPE) or geofabric of density >300 g/m³. The marker layer should be of a distinctive bright colour such that future workers who conduct excavations will be alerted to conditions as documented in the LTEMP prior to breaching this layer.
- For a barrier layer, capping material must:
 - have an in-situ saturated permeability of less than 10-9 m/s, high plasticity with no particles greater than 50 mm dimension, as indicated by particle size distribution analysis conducted at source of imported material (the auditor notes that this requirement is not needed give the adoption of geomembrane materials);
 - be designed with a final minimum ground surface slope of 1% to minimise potential for pooling on the surface of the capped area during rainfall events;

- be overlain by hardstand pavement and subgrade being geotechnically suitable for vehicle traffic and use as a carpark without compromising the future cap integrity.
- Where alternative capping systems are preferred, such as liners or membranes, average infiltration rates must not exceed 5% of annual rainfall".

7.3 Construction phase

ERM (2024a) provided detailed requirements and information to inform the construction works, namely:

- Preliminaries This section covered project responsibilities, documentation such as environmental and traffic management plans, and design drawings.
- Contractor documentation requirements This included information on the management and installation of a geomembrane material, as well as documentation of warranties, construction drawings, and validation reports.
- Construction phase This section provided requirements regarding:
 - Licences, permits and approvals.
 - Health and Safety.
 - Environmental Management, including the management of soil, water, waste, air quality (including odours), and asbestos.
 - Environmental monitoring, including responsibilities, monitoring details and frequency.
 - Site preparation.
 - A detailed description of capping construction including pavement and landform, retaining walls, drainage and installation of utilities.
 - Project close out.
 - A construction quality assurance plan, including key quality control points, documentation requirements, specifications, non-conformance reports and test plans to meet the project objectives.

7.4 Design drawings

ERM (2024a) provided detailed design drawings to illustrate the implementation of the capping system. The drawings provided visual representation of the proposed capping system, including its dimensions, materials and placement. They also provided detailed guidance to engineers and contractors regarding the construction process, to ensure that the capping system was installed correctly and effectively. The drawings, which are provided in the appendices of ERM (2024a), included the following:

- Civil and capping design drawings (prepared by Costin Roe Consulting) as following:
 - CO13919.06-C10: Drawing List and General Notes
 - CO13919.06-C11: General Arrangement Plan
 - CO13919.06-C12: Existing Site Levels and Features
 - CO13919.06-C13: Proposed Capping and Grading Plan
 - CO13919.06-C14: Proposed Earthworks Plan
 - CO13919.06-C15: Site Grading Sections
 - CO13919.06-C16: Typical Details Sheet 1
 - CO13919.06-C17: Typical Details Sheet 2
 - CO13919.06-C18: Typical Details Sheet 3
 - Lighting design drawings (prepared by Light Harmony).
- Landscape design drawings (prepared by Geoscape).

7.5 Auditor discussion – Capping construction technical specifications

<u>Audit review of documentation and issued IAAs</u> - During the review of the Technical Specification report, the auditor relied on one of his specialist support team members, Alison Horlyck – an experienced civil engineer in GHD's Waste Management team – to review the capping design drawings. Auditor commentary on the preliminary version of the Technical Specification report issued in April 2023 was documented in IAA18. ERM subsequently revised the report, which the auditor found had addressed comments on the preliminary version. The outcomes of the auditor reviews are documented in IAA 19 and accompanied audit tracking sheet a copy of which is provided in **Appendix B**.

<u>Proposed land use -</u> The auditor noted that the short term future land use for the AEC-4 is anticipated to comprise slab-on-grade outdoor storage. Construction of any buildings shall be as per the requirements of the legally enforceable LTEMP (as per SSD9302).

<u>Remedial strategy review</u> – The containment strategy involved constructing an engineered capping layer and implementing a legally enforceable LTEMP for ongoing management, including maintenance of the cap. The on-site capping approach is considered effective due to the stability of the contaminated materials. The benefits of the preferred remedial strategy included mitigating direct contact risks to future on-site workers, minimising air quality issues, reducing off-site disposal volumes (and reinstatement with soils from off-site sources), and preventing surface water infiltration. The preferred approach was selected based on the following factors:

- Consideration of the future commercial/industrial use and Viva Energy's ownership Stage 2 AA4.
- Historical assessments confirming lateral containment of contamination within AEC-4, which has not been identified to pose an unacceptable risk to off-site receptors including the Duck River.
- Confidence in the geochemical stability of contaminated materials, supporting the on-site containment approach.
- LNAPL within groundwater is not migrating off-site and does not require active remediation.

The implementation of the LTEMP will incorporate monitoring of groundwater conditions and management of potential exposure scenarios related to direct contact, vapor intrusion, or asbestos inhalation. Exceedances of vapour intrusion criteria and hazardous ground gases were limited to the capped area's footprint – the LTEMP outlines the protocols that are to be followed in relation to construction of buildings in Stage 2 AA4.

Proposed capping design and considerations regarding ground gas hazards – The auditor noted that the proposed capping design for the AEC-4 buried waste area includes specific measures to effectively address potential gas hazards. These considerations consisted of installing an impermeable liner across the entire area to mitigate gas migration vertically and volatilisation. A utility trench with an LLDPE liner will be included in the capped area for installing services without disturbing the cap structure and reducing potential of gas migration into the trench void. Stormwater pipes and pits will be positioned above the liner to prevent gas migration into and through these features. Despite the low likelihood of ground gas migration according to the CSM (refer to **Section 5**), monitoring of gas migration to other on-site areas will be undertaken. This will comprise monthly gas monitoring of enclosed spaces, such as stormwater pits, for a period of up to six months after cap construction ensuring prompt detection and mitigation of any unexpected gas migration. Gas concentration levels will be compared with the 'Gas accumulation Criterion' for enclosed structures (methane <1% v/v) and contingency actions/ notifications taken as per as per Section 5.4 of the Solid Waste Landfill Guidelines (NSW EPA 2016). A summary of the hazardous ground gas assessment is discussed in **Section 5.3**.

<u>Appropriateness of the capping and requirements of the Auditor guidelines</u> – Section 4.3.3 of the *Guidelines for the NSW Site Auditor Scheme (3rd Edition)* (NSW EPA, 2017) states a capping

and/or containment strategy must be appropriate for the contaminants of concern. In addition, the auditor must check that a containment strategy:

- Maximises the long-term stability of the capping and/or containment system(s) and any proposed structures above it (from an engineering perspective) and, where applicable, minimises the potential for leachate formation and/or volatilisation
- Does not include the erection of structures on the capped and/or contained area that may result in a risk of harm to public health or the environment.
- Recommends a notification mechanism to ensure that the capped and/or contained areas are protected from any unintentional or uncontrolled disturbance that could breach the integrity of the physical barrier, such as recommending placing a notation or covenant on the property title or a notation on a s.149 certificate or issuing an order or placing a covenant on the title to land under the CLM Act to require ongoing maintenance under the Act.

In the auditor's opinion the engineered on-site capping approach was technically feasible in managing the nature of the identified CoPC within the Stage 2 AA4 that could pose potential risks to commercial on-site receptors. The auditor's opinion in relation to the three requirements listed in Section 4.3.3 of the NSW EPA *Auditor Guidelines* are as follows:

- The capping layer was designed by an appropriate qualified environmental/civil (or equivalent) engineer to maximise its long-term stability. Only site derived contaminated material was present AEC-4. Groundwater monitoring over more than a decade has shown there to be only localised impact to groundwater quality and very little migration beyond the boundaries of AEC-4. Potential for volatile and hazardous ground gas accumulation will be monitored via a legally and enforceable LTEMP.
- It is the auditor's understanding that structures to be constructed on the capped area will have to follow the protocols presented in the LTEMP.
- A notification of the presence of the capped and managed area shall be placed on the Planning Certificate issued under Section 10.7 of the Environmental Planning and Assessment Act 1979. The auditor received confirmed via email that Parramatta Council will place this notification on the planning certificate.

8. Stage 2 AA4 remediation and validation implementation

The remediation and validation activities were conducted between December 2023 and June 2024. A summary of these activities is presented in the following sections.

8.1 Validation program

ERM (2024b) stated that overall, the validation program was completed in a manner consistent with the procedures listed in the Stage 2 RAP and in the Technical Specification report. Departures are discussed in **Section 8.2**.

A summary of the environmental monitoring events undertaken during the remediation in accordance with the REMPs are presented in **Table 12**.

REMP	Aspect	Description / Frequency	REMP Validation
Air Quality Management Plan (AQMP)	Boundary VOC and odour emissions	Ambient boundary VOC and odour surveys to be conducted to assess VOC and odour control performance during the more intense phases of the Stage 2 works, which normally include soil excavation and screening. Over two to three sampling rounds, nominally when excavation of contaminated material is occurring.	Not Applicable to capping works -Monitoring requirement relevant to excavation of hydrocarbon impacts for on-site treatment (biopiling) which has been previously completed.
AQMP	Excavation Area VOC and odour emissions	PID monitoring to be conducted during soil handling operations. During soil handling operations.	Not Applicable to capping works -Monitoring requirement relevant to excavation of hydrocarbon impacts for on-site treatment (biopiling) which has been previously completed.
AQMP	Dust emissions	Maintain visual awareness of dust and log any observations of dust seen to be leaving the s Stage 2 AA4. At all times.	Soil was constantly watered during excavation works and progressively covered by liner materials.
AQMP	General	Ad hoc visual observations to ensure compliance with air quality management requirements. At all times.	No issues were reported.
AQMP	General	Audits against the requirements of the Stage 2 AQMP and Stage 2 AQMMS. Quarterly	No issues were reported.
Soil and Water Management Plan (SWMP)	Inspection of erosion and sediment controls	Routine inspections to monitor the implementation and integrity of the erosion and sediment control structures At all times	No issues were reported. Erosion and Sediment Controls, including silt fences were maintained around the works perimeter throughout the works.

Table 12 Summary of environmental monitoring

REMP	Aspect	Description / Frequency	REMP Validation
SWMP	Testing of stockpiled excavated soil	Testing of stockpiled material to enable classification prior to off- site disposal, noting that this is not anticipated to be required as part of the project. As / if required	Not applicable. No material was excavated or disposed off-site.
SWMP	Assessment of capping layer	Verification that capping layer construction has been completed in accordance with the detailed design. On completion of construction.	Completed. Assessment of the Capping Layer is the subject of the AEC-4 Validation Report CQA documentation collected and presented in Section 5 of ERM, 2024b demonstrates overall compliance with the detailed design and associated technical specification for capping construction.
SWMP	Testing of leachate and accumulated water in excavations	Leachate and accumulated water in excavations related to remediation activities will be collected and tested prior to off- site disposal. As required.	Not applicable for AEC-4 as no excavations within the waste were undertaken (apart from the northern perimeter to install the retaining wall, a shallow trench along the perimeter to anchor the capping layer and sumps to install stormwater collection culverts).
SWMP	Inspection of equipment and plant	Regular inspections of remediation equipment and plant to be carried out to ensure the potential for leaks are minimised and identified issues are rectified. At all times	No issues were reported.
SWMP	General	Ad hoc visual observations to ensure compliance with soil and water management requirements. At all times	No issues were reported.
Groundwater Management Plan (GMP)	Groundwater monitoring during remediation (nearby wells)	Groundwater monitoring in line with the GMP. Baseline sampling prior to commencement of remediation works Within 3 months following completion of remediation works	Baseline monitoring event was completed in November 2023. The followed-up monitoring is schedule to occur in August 2024 and will comprise the remaining 13 monitoring wells located down gradient of the Stage 2 AA4 and Duck River. The outcomes of these monitoring will be discussed in a specific audit.
GMP	Groundwater monitoring during remediation - nearby wells)	Groundwater monitoring in line with the GMP. Gauging weekly during excavation and/or dewatering	Not applicable. As per the Stage 2 GWMP, due to shallow nature of landforming works undertaken at AEC-4, no interaction of the works with groundwater was anticipated and therefore requirement for monitoring during remediation of AEC-4 was not applicable.
GMP	Groundwater monitoring during remediation -	Groundwater monitoring in line with the GMP.	Not applicable. As per the Stage 2 GWMP, due to shallow nature of landforming

REMP	Aspect	Description / Frequency	REMP Validation
	Down-gradient boundary	Monthly during active remediation conducted up- gradient	works undertaken at AEC-4, no interaction of the works with groundwater was anticipated and therefore requirement for monitoring during remediation of AEC-4 was not applicable.
GMP	Groundwater monitoring post remediation - Down-gradient boundary	Groundwater monitoring in line with the GMP. Biannually (every 6 months) following completion of post remediation sampling event. Requirement for ongoing sampling is to be reviewed annually	The monitoring will be completed / enforceable as per the LTEMP.
GMP	Excavation water and discharge monitoring	Water removed from excavations and leachate will be collected and tested prior to off- site disposal. As required.	No excavations that intersected groundwater were undertaken, and dewatering was not necessary.
GMP	General	Ad hoc visual observations to ensure compliance with groundwater management requirements. At all times.	Groundwater management was not required.
GMP	General	Audits against the requirements of this GMP and GWMP. Quarterly	No issues were reported.
WMP	Remediation works waste	Waste tracking system will be implemented in accordance with NSW EPA requirements. Documentation (such as receipts) for the transport and disposal of waste and recycling materials from the Western Area. Material tracking records will include types, volumes and management measures for waste and resource arising from/used for the Project. As / if necessary.	Waste material was not disposed off-site. Refer to Section 8.6 .
WMP	Remediation works waste	Waste tracking system will be audited to confirm system is being implemented in accordance with NSW EPA requirements. 6-monthly.	Waste material was not disposed off-site. Refer to Section 8.6 .
WMP	Asbestos register	Maintain an asbestos register for all asbestos waste generated during remediation activities. At all times.	Waste material was not disposed off-site. Refer to Section 8.6 .
WMP	Imported fill	Imported fill material will be stockpiled and tracked separately to the on-site materials and tested/validated to confirm the fill meets the criteria to be reused on the Project Area.	As discussed in Section 8.5 .

REMP	Aspect	Description / Frequency	REMP Validation
		As / if necessary.	
WMP	General	Ad hoc visual observations to ensure compliance with waste management requirements. At all times.	No issues were reported.
WMP	General	Audits against the requirements of the WMP. Quarterly.	No issues were reported.
ТМР	General	Ad hoc visual observations to ensure compliance with traffic management requirements. At all times.	No issues were reported.
ТМР	General	Quarterly inspections against the requirements of the TMP and any active Traffic Management Method Statement (TMMS). Quarterly	No issues were reported.

A summary of the remediation, and capping validation information documented in ERM (2024b) is summarised in **Table 13**.

Table 13	Summary of remediation and capping validation
----------	---

Task	Discussion / validation
Vegetation clearing and grubbing	In December 2023, vegetation clearance within the footprint of AEC-4 was completed to facilitate capping construction and landscaping works. Photolog was presented in Appendix F and inspection forms and field sheets in Appendix D of ERM (2024b).
Monitoring well decommissioning	Groundwater monitoring wells were decommissioned in accordance with the requirements of the Technical Specification. Ten groundwater monitoring wells within the capped extent (BH116, MW12/01, MW20/03, MW20/04, MW20/05, MW20/06, MW20/07, MW20/13, MW20/03 and MW20/04) were decommissioned and sealed using bentonite and concrete. Photolog was presented in Appendix F and inspection forms and field sheets in Appendix D of ERM (2024b).
Land forming and surface grading	Prior to the commencement of earthworks, EPS performed a survey to confirm extent of existing site features. Revisions to the capping design, including the alteration of previous retaining walls to battered sides were necessary for constructability and future site access. The departures from the Stage 2 RAP are discussed in Section 8.2.
	Landforming and surface grading was undertaken as per CO13919.06-CC40 (ERM, 2024a). Cut to fill earthworks were completed as per the site preparation notes provided in CO13919.06- CC30 (ERM, 2024a). The following steps were undertaken as part of landforming works:
	- Existing asphalt surface was stripped, temporarily stockpiled and re-used within the Stage 2 AA4.
	- Complete cut to fill earthworks achieved the required levels as indicated on CO13919.06-CC30 within a tolerance of +0 mm/-10 mm through pavements and +0 mm/-20 mm elsewhere.
	- Existing levels were matched at the batter interface.
	- ERM inspected the finished surface of the capped area on 22/03/2024.
	CQA Inspection Records were provided as Appendix D, and the photolog of the graded surface is presented in Appendix F of ERM (2024b).

Task	Discussion / validation
Subgrade preparation	The subgrade was prepared in accordance with the earthworks plan (CO13919.06.CC30). ERM (2024b) reported that it was the responsibility of the Level 1 Geotechnical consultant to supervise the contractors works and ensure that the final prepared subgrade met geotechnical specifications of the Earthworks Plan and Detailed Design specifications. The Level 1 Geotechnical Report, prepared by Alliance Geotechnical was provided within Appendix I of ERM (2024b).
Anchor/ utility trench excavation	Detailed excavations for anchor trenches, utilities, and stormwater drainage were completed as per CO13919.06-CC40 (ERM, 2024a). These trenches were excavated into contaminated material, followed by the installation of cushion geotextile and geomembrane, adhering to the methods specified in ERM (2024a). Documentation of the excavation process and final trenches is provided in Photolog presented in Appendix F of ERM (2024b). Excavated spoil was used as fill behind retaining walls under the cap. The exact locations of the anchor trenches are documented in Appendix C of ERM (2024b). An inspection by ERM confirmed that the excavation's dimensions,
	depths, and placements meet the design and technical specifications.
Cushion geotextile – Review of material specifications	MQC results regarding the suitability of the Cushion Geotextile materials for the AEC-4 were provided to ERM by the Remediation Contractor. These results, sourced from Geofabrics Australasia, were included in Appendix E of ERM (2024b). Bidim A94' geotextile materials were utilised as cushion geotextile material on the project. ERM (2024b) documented that the installed cushion geotextile is a non-woven, needle-punched fabric made from virgin polypropylene or polyester fibres, inspected and verified as 'needle free' upon delivery. It is designed for buried applications, offering the necessary strength and durability to withstand installation and covering, and to maintain long-term tensile strength underground.
Cushion geotextile – Storage and handling	ERM (2024b) confirmed that the handling and storage of the Cushion Geotextile rolls was consistent with the requirements of the Technical Specification. All rolls were inspected to ensure that they were in acceptable condition prior to installation at AEC-4.
Pre-placement of cushion geotextile	The installation of the cushion geotextile layers was supervised by an ERM validation consultant throughout. The process met specific requirements, including overlapping the rolls by at least 300 mm, anchoring them progressively with sandbags, ensuring full coverage of the prepared sub-base and LLDPE liner, and being carried out by the same specialist installer as the LLDPE liner (Curtis Barrier). Detailed observations are documented in the CQA inspection field records was provided in Appendix D of ERM (2024b).
LLDPE geomembrane	The LLDPE panel layout was prepared by Curtis Barrier and provided to ERM for the purpose of assessing the suitability of the panel design. A copy was included in Appendix H of ERM (2024b). Further, a revised panel layout plan was provided to ERM by Curtis Barrier dated 18/4/2024. ERM reviewed and approved the layout drawing prior to commencement of placement on Site.
	 The following documents were provided to ERM for the purpose of assessing the quality of the LLDPE geomembrane liner: LLDPE product information (Appendix H of ERM [2024b]), reviewed
	 and approved prior to order placement by EPS. LLDPE Manufacturer Quality Assurance Testing Results (Appendix E of ERM [2024b]), reviewed and approved prior to placement of materials on Site. All laboratory certificates were NATA (or international equivalent) accredited.
	ERM (2024b) documented that the rolls used as in installation of the impermeable LLDPE geomembrane as follows:
	- A total of 50 panels and 13 separate individual rolls of Smooth Geomembrane.

Task	Discussion / validation
	 A total of 61 panels and 7 separate individual rolls of Single Sided Textured Geomembrane. Each roll was 105 m in length and 8.0 m wide. Samples of the LLDPE liner material were obtained by ERM on 30/04/24, 1/04/24 and 6/05/24 in accordance with the frequencies specified in ERM (2024a). The IQA Samples of LLDPE materials were sent to the laboratory (TRI Australasia) to verify the compliance of the geomembrane materials with the requirements of the Technical Specification.
LLDPE handling and storage	ERM verified that the storage of the LLDPE geomembrane rolls met the Technical Specification requirements. All rolls were inspected and confirmed to be in acceptable condition before installation at AEC-4.
LLDPE panel installation	 The ERM (2024b) documented that them were present throughout the installation of the LLDPE geomembrane, confirming it met the Technical Specification requirements. Observations included: The surface was inspected and cleared of indentations or defects before placing each panel. The single-sided textured LLDPE geomembrane was installed from
	the inside of the anchor trench to the retaining wall, with the textured side facing the ground.The smooth LLDPE geomembrane was placed across the top of
	 the capped area. Geomembrane rolls were deployed using a telehandler, with care taken to avoid damage.
	 Panels were overlapped by at least 75 mm before seaming. Joins were oriented parallel to the maximum slope, minimizing joins in corners and avoiding stress concentration areas.
	 Sandbags secured the geomembrane layer until the overlying geotextile was installed. The ERM confirmed the installation of the LLDPE geomembrane panels in AEC-4 was consistent with the approved layout plan and Technical Specification requirements.
LLDPE anchoring	 ERM (2024b) reported that the LLDPE geomembrane was installed in trenches along the perimeter drains, in contact with the inside edge and base of the anchor trench. The panels were cut to size to prevent folding, and the trenches were at least 1.2 meters wide and 0.6 meters deep. ERM confirmed the installation met design drawings and Technical Specifications, ensuring the panels remain anchored to the top of the
Trial Welds	sloped edges. ERM (2024b) documented that prior to field installation, the contractor provided passing trial welds to ensure the adequacy of equipment,
	 technician, and conditions, as per the Technical Specification: Trial welds for peel and shear strength were completed for both fusion and extrusion welds on LLDPE panels.
	- These trials were conducted every 5 hours, after delays over 1 hour, and with weather changes.
	The samples were 500 mm long and 300 mm wide, cooled to ambient temperature. Dual track fusion worlds were preparity marked.
	 Dual track fusion welds were properly marked. Four specimens per weld: two for peel and two for shear tests. Testing used a calibrated tensiometer, with valid certification. All trial welds met the criteria of the Technical Specification. Trial weld logs were presented in Appendix D of ERM (2024b).
Marker layer and covering layer	ERM (2024b) documented that due to logistical constraints with subdivision works under SSD 10459, the placement of the brightly coloured geotextile marker layer specified in the Technical Specification was not completed at the time of issue of Validation Report. Further discussion and justification for this deviation is

Task	Discussion / validation
	presented in Section 8.2 . The marker layer and clay covering material will be completed post-validation and are requirements of the Stage 2 AA4 LTEMP.

8.2 Departures from the Stage 2 RAP and Technical Specification

Some departures from the Stage 2 RAP and Technical Specification occurred during the remediation as documented in ERM (2024b) and summarised in **Table 14**.

Table 14	Deviations of the	Stage 2 RAP
	Deviations of the	Oluge L IVAI

RAP requirement	Technical pecification description of works to meet	Works completed at validation
A permanent hardstand such as a concrete slab or asphalt pavement is recommended, along with a minimum soil cover thickness of 0.2 metres over areas with exposed impacted soil, which includes a marker layer to warn future site users of the presence of the material below the LLDPE.	Sandstone boulder retaining walls are installed along the northern extent of the capped areas. Landscaped battered slopes are present on the western, southern, and eastern extents of the capped area, necessary due to a portion of the southern slope lying within the riparian corridor for Duck River. The capped area includes a 0.3 metre cover stabilized on the slope using 'Miracell® Geocell' (or an engineer-approved alternative), with the LLDPE liner serving as a 'root guard' and planted with shallow-rooted grass species. Soils placed above the marker geotextile must meet geotechnical requirements for 'General Fill' and be certified as VENM/ENM. The marker geotextile extends above all capped contaminated material and LLDPE. A minimum soil coverage of 0.3 meter overlying the marker layer/LLDPE liner is needed to meet the RAP requirements. After validation, a heavy-duty asphalt pavement will be constructed over most of the capped area, excluding walls and landscaped batters.	Landforming and detailed earthworks within the AEC-4 capped area have finished, including the installation of shared anchor and utility trench, stormwater pits, and stormwater trenches. The capping of AEC-4 involved the application of layers of protective geotextile above and below a 2mm thick LLDPE geomembrane. This liner extends over stormwater pits, trench excavations, and shared service/utility trench, ensuring physical separation between contaminated material and workers involved in future civil works during later stages of construction.
The marker layer will be made from a bright-coloured, knitted HDPE or geofabric with a density greater than 300 g/m ² . This distinctively bright colour is designed to alert future workers conducting excavations to the conditions documented in the LTEMP before they breach this layer.	The marker layer will be made from a polypropylene or polyethylene geotextile, available in prominent yellow, orange, or red colours. It is designed for use in buried applications, with enough strength and durability to withstand installation and covering processes without significant damage, ensuring long-term tensile strength underground.	The entire AEC-4 capping area has been encapsulated with two layers of protective geotextile and an LLDPE geomembrane, ensuring physical separation between the contaminated material and workers involved in future civil works during later construction stages. To reinforce the completion of these protective measures, the installation of the marker layer and clay covering material is mandated in the Long- Term Environmental Management Plan (LTEMP).

RAP requirement	Technical pecification description of works to meet	Works completed at validation
The barrier layer capping material must meet specific criteria: it should have an in-situ saturated permeability of less than 10-9 m/s, be highly plastic without particles larger than 50 mm as confirmed by particle size distribution analysis from the source of the imported material. Additionally, it must be designed with a minimum ground surface slope of 1% to prevent water pooling during rainfall. Finally, it should be overlain by hardstand pavement and subgrade that are geotechnically suitable for vehicle traffic and use as a carpark, ensuring the integrity of the cap is maintained.	Geomembrane replaces compacted clay layer, eliminating particle size concern. Designed cap has >1% gradient for drainage to stormwater drains. Minimum 0.3m clay cover with erosion control added before pavement construction for RAP compliance. Pavement specification engineered to account for heavy vehicle traffic, despite intended light use.	Barrier layer requirements are not applicable due to the use of an LLDPE geomembrane liner. Surface gradient post-liner installation prevents water pooling and interaction with capped materials. Final landform construction, including pavements and drainage, is pending completion in the ongoing civil construction phase.
When alternative capping systems like liners or membranes are chosen, the average infiltration rates must not surpass 5% of annual rainfall, calculated as 48 mm per year.	The proposed 2 mm LLDPE geomembranes are considered impermeable, with in situ permeability rates of less than 10 [^] -9 meters per second, resulting in calculated average infiltration rates of less than 1 mm per year.	The installed geomembrane has been validated to meet technical specifications and requirements for impermeability.

8.3 Asbestos air monitoring

ERM (2024b) reported that airborne asbestos monitoring was undertaken as per the Stage 2 RAP throughout the duration of earth works, prior to the installation of cushion geotextile.

All monitoring and analysis were conducted in accordance with the *Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Fibres 2[™] Edition [NOHSC: 3003(2005)].*

8.4 Asbestos clearance certificate

ERM (2024b) reported that an asbestos clearance for the Stage 2 AA4 was conducted on 22 April 2024. The clearance included inspection of the upper portion of the AEC-4 capped surface, drainage pit excavations and anchor trenches to provide visual confirmation of no ACM throughout the work area. No free visible asbestos was observed. The asbestos clearance certificates are presented in **Appendix C**.

8.5 Validation of imported soil

ERM (2024b) documented that VENM was imported to the Stage 2 AA4 for the landforming, and surface grading was undertaken as per the Proposed Capping Plan (CO1391906-C14). A summary of volumes and sources of material imported for use within the Stage 2 AA4 is provided **Table 15**.

VENM sources	Site address	VENM description	VENM mass tonne
El Australia	149-163 Milton Street, Ashbury NSW	Clay (VENM)	None. ERM (2024b) reported that non- conformant material was documented in the first load of source material from the Ashbury site on 26th March 2024. Foreign material and other building waste was identified within materials. The material was subsequently removed and returned to the

Table 15 Summary of VENM classification and sources

VENM sources	Site address	VENM description	VENM mass tonne
			source site. No further import of material was accepted from this site.
El Australia	9-19 Second Avenue, Eastwood NSW	Clay and Shale	1568

8.6 Waste management

ERM (2024b) reported that no waste materials were generated as part of Stage 2 AA4 remediation. Excavated materials (when available) were re-used on-site as follows:

- Asphalt was re-compacted in place within the AEC-4 footprint.
- Anchor trench, retaining wall footing material and stormwater pit spoil was utilised to build up battered slopes beneath the cap footprint.

8.7 Auditor discussion – Implementation of Stage 2 RAP for AA4

The auditor reviewed the draft version of the Validation Report, commentary on which was documented in the audit trackingsheet. Subsequently, ERM issued an amended version of the Validation Report, where the auditor considered the comments on the draft had been satisfactorily addressed. A copy of the audit documentation is presented in **Appendix B**.

The auditor considered that remedial works were completed largely in accordance with the Stage 2 RAP and supporting documentation relevant to AEC-4 including the Technical Specification Report. Departures that occurred, mostly associated with minor adjustments to the design, were discussed with the auditor during the remediation and were documented in the Validation Report.

A number of site visit were undertaken by the auditor or the auditor assistant during the remediation to inspect the stages of construction – including surface preparation, landforming, excavation of anchor trenches and foundation for the northern retaining wall and laying of the cushion layer and the LLDPE layer. The site visits are documented in **Appendix G**.

Contaminated soil and/or groundwater within the footprint of the burial area shall be managed in accordance with the Stage 2 AA4 LTEMP to allow the land to be used for commercial/industrial purposes. Permanent buildings that are to be constructed within the capped area shall follow the protocols listed in the LTEMP (which also refer to the requirements of the NSW EPA Hazardous Ground Gas Guidelines for gas protection measures).

The auditor was satisfied that the imported material information presented in the Validation Report demonstrated it was suitable for use on site.

Based on the outcomes of validation activities undertaken by ERM, the auditor considered that Stage 2 AA4 is suitable for ongoing commercial/industrial land uses subject to the implementation of a legally enforceable LTEMP.

The discussion of residual impacts (that do not pose risks to future on-site receptors) is presented in **Section 11**.

9. Evaluation of quality assurance and quality control

This section of the SAR provides an evaluation of the QA/QC procedures relevant to the validation program conducted by ERM with reference to ASC NEPM. The field and laboratory QA/QC measures presented by ERM have also been compared to the relevant requirements listed in the *Consultant Guidelines* to gauge the integrity of the data set used to validate the remedial works.

A copy of the auditor's assessment of QA/QC measures presented by ERM is provided within **Appendix D** of this SAR.

9.1 Auditor discussion – Evaluation of QA/QC

The auditor considered that an adequate level of QA/QC has been adopted by ERM in site characterisation to support the selection of the remedial approach for AEC-4. In considering the dataset, the auditor noted the following:

- Soil and groundwater samples were collected using suitable procedures, and the results of all laboratory blank / spike samples were all considered acceptable.
- While there were minor variations in field duplicate and laboratory control samples results, and omissions of some field documentation, the results were generally consistent (including comparison to previous sampling results) indicating the dataset was representative of site conditions.
- Duplicate samples (where used) were generally within acceptable RPDs. Minor RPD exceedances in soils were attributed to heterogeneity in soils. Primary laboratories provided sufficient information to conclude adequate precision of their methods.
- The auditor considered that the quality of data and their presentation were of an adequate standard to support the conclusions ERM made regarding the suitability of the site.
- The laboratory analyses have been conducted by NATA registered laboratories.
- The most recent data sets (groundwater and soil) contained CoPC concentrations that were similar to those that had been recorded in previous investigations. Ground gas sampling had been conducted on at least two separate occasions, the results of which were comparable.

Overall, the auditor considered that the dataset for the most recent site characterisation programs was sufficiently precise, accurate, representative, complete, and comparable for this audit purpose.

ERM presented sufficient data/information to demonstrate that the capping layer had been installed as per the Technical Specifications. This included field observations in relation to the preparatory earthworks, collection and testing of materials used as the cushion/protective layer and the LLDPE to confirm they had the physical characteristics outlined in the Technical Specifications and confirmation that the layers were appropriately placed and sealed/welded.

10. Stage 2 AA4 conceptual site model post remediation

Based on the outcomes of the placement of the capping layer, the validation program and the most recent results from the assessments ERM updated the CSM for the Stage 2 AA4 as per **Table 16**.

Table 16 Conceptual Site Model – Post remediation

Identified CoPC	Potentially complete SPR linkages				
	Human Health				
 SOIL LNAPL – visual evidence in unsaturated soils TRH C₆-C₁₀ Benzene Asbestos (ACM and fibres within fill) Metals (hexavalent chromium) Carcinogenic PAHs PFAS 	 SOIL No potential complete SPR linkage to human health receptors via exposure to CoPCs in soil as follows: Indoor inhalation of vapours: Pathway within AEC-4 footprint is limited via LTEMP controls on the design and construction of future buildings with appropriate gas/vapour mitigation. Inhalation of dusts or potential asbestos fibres: Pathway mitigated through administrative controls such as work permits, PPE and airborne asbestos monitoring which is to be outlined within the Contractor's Asbestos Management Plan (AMP) to include in the LTEMP. Direct contact or ingestion of impacted soils: Pathway mitigated through administrative controls such as work permits, PPE and management controls, which are to be outlined within the Contractor's Occupational Health and Safety Plans and Work Method Statements. Future exposure will be mitigated via restriction of excavation works below a marker layer under the LTEMP. Potential for staining and/or odours: The potential for generation of odours and aesthetic impacts from residual TRH impacts outside of the AEC-4 capped extent require consideration within the LTEMP. 	SOIL No potentially complete SPR lir (limited to off-site - Duck River)			
 GROUNDWATER LNAPL (within AEC-4) PAHs PFAS (PFOS) 	GROUNDWATER No potentially complete SPR linkages were identified for on-site or off-site human health receptors via groundwater exposure under the current and proposed commercial / industrial land-use.	GROUNDWATER Incomplete exposure pathways groundwater criterion: - PAHs exceeding relevant exidentified within the AEC-4 the contamination was late within the Stage 2 AA4 box - PFAS (including PFOS) exin wells downgradient of AI magnitude of concentration groundwater at the site box - PFAS (including PFOS) exin wells downgradient of AI magnitude of concentration groundwater at the site box - potential direct tox considering low may water body. - Indirect human exp seafood unlikely gi untreated stormwan numerous other so Offsite assessment of bio accur unlikely to provide meaningful i magnitude of other off-site cont			
GROUND GASES - Methane	<u>GROUND GASES</u> <u>No potential exposure pathways for receptors given a well-ventilated open-air environment and the presence of the LLDPE layer.</u> The LTEMP details controls and management measures to ensure its long term integrity as well as protocols should buildings be constructed. Future monitoring is proposed within the LTEMP to monitor and manage potential for accumulation of ground gas from within AEC-4. <u>Potential for lateral migration of bulk ground gases is unlikely</u> : from AEC-4 to off-site receptors at present and in the future given the presence of the Duck River down gradient (south) and drainage channel to the west of the AEC-4 buried waste area. These features provide barriers to the off-site lateral migration of ground gas/ vapours via restriction of flow and pore space below the ground surface.	<u>GROUND GASES</u> No potentially complete SPR lir (limited to off-site - Duck River)			

Ecological

linkages via soil to ecological receptors identified er).

ys for historical exceedances of off-site

t ecological criteria in groundwater have been -4 buried waste mound only. However, the extent of iterally delineated to below assessment criteria boundary.

exceeding relevant ecological direct toxicity criteria AEC-4 are considered consistent with the ions assessed via mass flux estimates of oundary for other areas of Stage 2 (ERM, 2018).

oxicity risks to offsite receptors were unlikely mass contribution and overall volume of receiving

exposure via consumption of PFAS containing given existing fishing bans and the volume of water that would discharge into the Duck River from sources.

cumulative effects of PFAS in waterways are Il input into site based PFAS management given ontributions to these systems.

linkages via soil to ecological receptors identified er).

10.1 Auditor discussion – Conceptual site model -Post remediation

It is the auditor's opinion that the refined CSM developed by ERM considered site specific attributes (including the site geology, groundwater behaviour and soil and groundwater data), the final capped condition of the area and was largely prepared in accordance with the relevant guidelines and presented sufficient information to assess potential risks within the Stage 2 AA4.

The auditor considered that sufficient data had been gathered in GMEs conducted over the past two decades (refer to **Table 3**) to demonstrate that hydrocarbon impacts to groundwater quality are either localised and have demonstrated little migration potential or are at levels that do not pose an unacceptable risk to human health or the off-site environment (noting that there are no environmental receptors on-site).

Soil within the buried area is known to be contaminated and there are also hydrocarbon saturated soils and LNAPL. Soil will not be accessible to site users and the ground gas monitoring has not demonstrated widespread presence of hazardous ground gases that require specific management. Notwithstanding, the construction of the cap has taken into consideration the need to mitigate vapour intrusion into areas such as service pits and the LTEMP provides steps that are to be implemented to avoid exposure to soil, groundwater and ground gases. The CSM appropriately considered these factors in not identifying any unacceptable risks to site users.

11. Stage 2 AA4 Long Term Environmental Management Plan

Upon completion of the remediation and validation works, management of contamination is required, both within the constructed capped area (i.e., AEC-4) and in areas beyond the cap within the Stage 2 AA4 (proposed Lot 64). ERM developed the Stage 2 AA4 LTEMP to detail the necessary environmental management procedures and controls for the future use of the Stage 2 AA4. Essentially, the Stage 2 AA4 LTEMP outlines passive mitigation measures to maintain exposure controls to human health and the environment as well as monitoring requirements. Notably, ERM (2024c) states that:

"all work related to excavation, movement, handling, importation and placement of fill and soil materials and / or groundwater within the site should be carried out in accordance with this LTEMP and in compliance with relevant legislation".

11.1 Objectives

ERM (2024c) summarised the nature and extent of residual contamination following remedial works and stated that the objectives of the Stage 2 AA4 LTEMP were to:

- Specify methodologies and protocols to prevent and/or mitigate potential negative impacts on human health and the environment associated with residual contamination in soil.
- Provide approaches for the proper environmental management of future construction activities that could encounter residual contaminated soil and groundwater, including specifications for reinstating the capping layer.
- Detail ongoing monitoring requirements for groundwater and hazardous ground gases (until cessation of monitoring is possible).
- Outline limitations on potential future land uses of Stage 2 AA4.

11.2 Description of residual contamination following remedial works

Implementation of the capping and containment remediation strategy means that contaminated material remains on-site in a secure and inaccessible manner. ERM (2024c) stated therefore that risks to human health and the environment following remedial works are low and acceptable based on the proposed land use. Residual contaminated material beneath the cap comprises:

 Soils with asbestos (friable and bonded), PAH, Chromium VI, petroleum hydrocarbons and LNAPL/sludge within soils and groundwater (very low to non-mobile).

11.3 Management activities

ERM (2024c) reported the following key management controls are required:

- Non-intrusive works No management controls
- Temporary periodic monitoring of the capping layer, groundwater and hazardous ground gases.
- Monitoring of the integrity of the capping layer is necessary to verify its ongoing effectiveness in acting as a physical barrier, preventing subsurface residual soil contamination and minimising the risk of surface water infiltration. Moreover, while groundwater contamination

has been demonstrated to be stable, ongoing monitoring of groundwater conditions is necessary to ensure that contamination does not migrate off-site at concentrations that can pose risks to human health or the environment.

Intrusive excavation works that could potentially affect the capping layer – Implementation of environmental management controls as detailed in the Stage 2 AA4 LTEMP for works including intrusive operations, excavation of fill and natural soil materials to facilitate removal, realignment or construction of any subsurface infrastructure near the boundary of the capping layer; maintenance and/or upgrade of site utility services; temporary stockpiling of excavated material resulting from on-site intrusive works; and off-site disposal of any contaminated soil and/or groundwater waste.

In addition, ERM (2024c) provided guidance for various environmental management activities which include:

- Training, health and safety.
- Environmental monitoring.
- Task specific works plans, including management of excavated materials, stockpiling, handling and disposal, as well as import of fill material and excavation reinstatements.
- Sediment and stormwater run-off controls.
- Management of unexpected finds.
- Biodiversity management measures.
- Contingency measures to identify unexpected situations and outline procedures to manage them effectively to prevent or minimise adverse impacts on human health and the environment.

11.4 Monitoring and review of LTEMP

ERM (2024c) provided details on inspection, reporting and review requirements including:

- Final landform within the AEC-4 inspections and tests
- Capping inspections.
- Post construction gas monitoring event.
- Groundwater monitoring reports.
- Material classification reports.
- Non-conformance reporting.
- LTEMP review and record keeping

ERM (2024c) documented that following installation of the LLDPE to meet remediation requirements for the capped area, the following requirements shall be implemented:

- Material and construction
 - Placement of an additional 300 mm layer of material suitable to construct a trafficable surface. If imported fill is required only construction materials or certified ENM or VENM materials are to be imported for use.
- Inspection and testing
 - To be conducted by the Geotechnical Consultant under Full Time (Level 1) Supervision to meet compaction requirements as per Pavement Design.
 - Engineered fill materials are also subject to the documentation, testing and inspection requirements specified within Section 5.5.3 of the Technical Specification (ERM, 2024a).

• Survey of the final finished surface is to be undertaken by the contractor and subject to final inspection by the Validation Consultant to verify that a minimum slope of 1% is maintained, such that stormwater runoff will not pool on the finished capped area.

11.5 Communications and notifications

ERM (2024c) provided details regarding the implementation of the LTEMP, along with a list of key stakeholders, their respective roles and responsibilities. The identified stakeholders comprised the landowner, the auditor, and qualified environmental specialists. The LTEMP provides guidance on communication and notification protocols among these stakeholders. Notably, ERM stated that the LTEMP should be recognised in future management plans prepared for any intrusive investigations. In cases of minor intrusive operations, a safe work method statement may be sufficient, while larger development and construction projects may require a Construction Environmental Management Plan (CEMP).

11.6 Enforceability and public notification

All long-term management requirements are legally enforceable via conditions B10(a) and (b) of the Development Consent SSD No. 9302, issued under Section 4.38 of the Environmental Planning and Assessment Act 1979 – as outlined below:

B10. Upon completion of the Site Audit Statement and Site Audit Report, the Applicant must: (a) Implement the approved LTEMP (b) Provide evidence to the Planning Secretary that the LTEMP is listed on the relevant planning certificate for the land, issued under section 10.7 of the EP&A Act.

Additionally, as required by condition B10 (b) of the Development Consent, Parramatta Council has been requested to add a notation to the planning certificate for the Stage 2 AA4 under section 10.7(5) of the EP&A Act that the property is subject to the Stage 2 AA4 LTEMP.

11.7 Auditor discussion – Stage 2 AA4 LTEMP

The auditor noted that the Stage 2 AA4 LTEMP appropriately identified the residual contamination and provided an adequate description of the objectives, scope of works, roles and responsibilities of parties involved in the implementation and management of the Stage 2 AA4 LTEMP.

The Stage 2 AA4 LTEMP is applicable to commercial/industrial purposes. Groundwater extraction within the Stage 2 AA4 is prohibited and potential future beneficial reuses of groundwater are not addressed within the LTEMP. Should there be any deviations in land use from the commercial/industrial setting outlined in the Stage 2 AA4 LTEMP, including the construction of basement infrastructure, a review and update of the Stage 2 AA4 LTEMP will be necessary. A copy of the Stage 2 AA4 LTEMP prepared by ERM is presented in **Appendix E**

Section 3.4.6 of the *Auditor guidelines* requires the following conditions to be met for an EMP to be accepted by an auditor as a means of managing site contamination:

a) The EMP has been reviewed by the auditor

Yes. The Stage 2 AA4 LTEMP has been reviewed by the auditor. The auditor considered that the LTEMP had been prepared in a manner consistent with relevant NSW EPA made or approved guidelines.

b) The EMP can reasonably be made to be legally enforceable, for example because compliance with it is a requirement of a notice under the CLM Act or of development consent conditions issued by the relevant consent authority Yes. The Stage 2 AA4 LTEMP is legally enforceable through condition B10(a) of SSD 9302, which states that "Upon completion of the Site Audit Statement and Site Audit Report, the Applicant must: (a) Implement the approved LTEMP".

c) There will be appropriate public notification of any restrictions applying to the land to ensure that potential purchasers or other interested individuals are aware of the restrictions, for example appropriate notations on a planning certificate issued under s.149(2) of the Environmental Planning and Assessment Act or a covenant registered on the title to land under s.88B of the Conveyancing Act 1919.

Yes. The Stage 2 AA4 LTEMP will be noted on the planning certificate under section 10.7 of the EP&A Act. The auditor informed Parramatta Council that notation needed to be made on the Section 10.7. A copy of Council's response (along with that provided by the NSW EPA) is presented in Appendix of this report.

d) There is no off-site migration of contamination from the site which is the subject of the site audit, or where there is off-site migration or its potential, that contamination within the site is managed or monitored so it does not present an unacceptable risk to either the on-site or offsite environments

Based on the data presented in the Stage 2 AA4 Validation report (ERM, 2024a) and groundwater results (ERM, 2023c), the auditor agreed with ERM's conclusions that there was no evidence of off-site migration of contamination from the Stage 2 AA4 that could constitute an unacceptable risk to off-site receptors. Based on the refined CSM post-remediation prepared by ERM (ERM, 2024), the potential risks associated with the residual impacts are low and acceptable for either human (commercial/industrial) and ecological (Duck River) receptors.

12. Other considerations

12.1 Ecological considerations

Based on the historical reports, the off-site migration of residual LNAPL in groundwater or dissolved phase petroleum hydrocarbons has not been demonstrated to be at levels that could potentially cause risk to the identified environmental/ecological receptors. As previously discussed in the PFAS CSM and mass flux assessment prepared by ERM, testing for PFAS from soil leachate and groundwater in the WARP had demonstrated that PFAS in groundwater does not represent an unacceptable risk to on- and off-site receptors.

12.2 Aesthetic impacts

Given that AEC-4 is covered with a layer comprising LLDPE and there is no exposed soils, there are no aesthetic impacts. Additionally, there is a LTEMP prepared for the site..

12.3 Chemical mixtures

ERM did not specifically examine potential additive or synergistic effects of chemical mixtures in the Stage 2 AA4 Validation report. However, due to the types of CoPC identified in soil and groundwater within the buried waste in AEC-4, chemical mixtures are not considered to be relevant to the site.

12.4 Potential migration

Previous groundwater investigations had demonstrated that there was very limited to migration of CoPC from the WARP to the nearest receptor (Duck River).

The findings of the GME undertaken in November 2023 (ERM, 2024a) at AEC-4 and the immediate surrounding area demonstrated there was no potential off-site migration from Stage 2 AA4 to the nearest off-site ecological receptor (Duck River). This was consistent with previous GMEs conducted in AEC-4.

12.5 Auditor discussion – Other considerations

Ecological considerations – The proposed land use is commercial / industrial, and the Stage 2 AA4 will be hardstand covered. Therefore, it would not be expected that the presence or protection of on-site ecological receptors would be relevant at such facilities. The riparian zone is located more than 30 metres from the Stage 2 AA4 boundary. During numerous site visits undertaken since 2018 (the site visits are documented in **Appendix G**), the off-site vegetation did not show signs of stress such as yellowish leaves, dead trees etc.

Aesthetic considerations – Aesthetic impacts should not be encountered during routine use of Stage 2 AA4 unless the capping is damaged. The LTEMP outlines protocols that should be implemented if the capping is breached.

Chemical mixtures – The auditor did not consider that chemical mixtures were an issue for Stage 2 AA4.

Potential contamination migration – In relation to the potential off-site migration of contaminants, ERM reported groundwater concentrations of CoPC within adopted trigger levels for ecological receptors at wells down-gradient of Stage 2 AA4 and adjacent to the Duck River.

13. Compliance with regulatory requirements

In evaluating the adequacy of the remedial and validation works and whether the site is suitable for commercial/industrial land use, the decision-making process for assessing urban redevelopment sites (Appendix A of the *Auditor Guidelines*) has been followed. In using this process, the auditor has considered the information presented earlier in the SAR. **Table 17** presents this assessment.

EPA's requirements	Auditor 's comments
All site assessment, remediation and validation reports follow the applicable guidelines.	The Stage 2 AA4 Validation report, as well as all other reports listed in Sections 1.6 and 1.7 contained the key elements required by the <i>Consultant Guidelines</i> for such reports. All reports have been reviewed by the auditor as part of this audit as documented in the audit trackingsheet and/or IAAs. The audited documentation is presented in Appendix B .
Any aesthetic issues relating to soils have been adequately addressed.	The auditor noted that residual contaminated soils, if encountered, could have a hydrocarbon odour. However, exposure to odorous soils would only occur if the cap was breached which will not occur under general use of the site. Any intrusive works are to be implemented as per the requirements of the LTEMP.
Soils have been assessed against health-based investigation levels and potential migration of contamination from soils to groundwater has been considered.	Soil sampling data was compared to validation criteria (based on NSW EPA endorsed guideline values or SSTLs derived as part of the HHERA) or ASC NEPM Management Limits.
Groundwater (where relevant) has been assessed against health-based investigation levels and, if required, any potential impacts to buildings and structures from the presence of contaminants considered.	A baseline groundwater monitoring was undertaken in November 2023 as required by Condition of Consent B22 (SSD9302). The data from the GME indicated that the remedial activities neither influenced the groundwater quality nor promoted LNAPL mobilisation. Additionally, groundwater is not potable given the salinity and there is not likely to be any beneficial use of groundwater.
Hazard ground gases (where relevant) have been assessed against relevant health-based investigation levels and screening values.	Hazardous ground gases associated with hydrocarbon contamination were assessed as part of the remedial planning and execution (ERM, 2023a). Given one CSV 4 within the capping area, as a precaution, additional soi vapour sampling within the pits surrounding the capped area will be completed as per the Stage 2 AA4 LTEMP.
Any issues relating to local area background soil concentrations that exceed relevant investigation levels have been adequately addressed in the site assessment reports.	Not applicable.
The impacts of chemical mixtures have been assessed.	Risks associated with chemical mixtures were not explicitly commented upon by ERM. However, due to the types of CoPC identified in soil and groundwater within the buried waste in AEC-4, chemical mixtures are not considered to be relevant to the site.
Any potential ecological risks have been assessed.	Ecological risks had previously been evaluated in the groundwater monitoring programs that had been completed leading up to the remedial works. No ecological risks were identified to the key receptor, Duck River to the south of the WARP.

Table 17 Decision making process for assessing urban redevelopment sites

EPA's requirements	Auditor 's comments
Any evidence of, or potential for, migration of contaminants from the site has been appropriately addressed, including potential risks to off-site receptors, and reported to the site owner or occupier.	The potential migration of contaminants has been assessed (principally via groundwater monitoring) and the risks of exposure deemed to be low and acceptable.
The site management strategy (where relevant) is appropriate including post-remediation environmental plans.	Site management protocols were presented and discussed in Section 11 of this SAR. The auditor considered that the LTEMP is suitable for the proposed industrial/commercial land uses and that there is appropriate public notification and legal enforceability.

14. Audit conclusions

14.1 Consultant conclusions

The following conclusions were presented by ERM in the Stage 2 AA4 Validation report:

Following completion of capping works summarised within this Validation Report, it is considered that the completed works have met the objectives of the Stage 2 RAP, and therefore conditions relating to

completion of remediation under SSD 9302 have been met.

The proposed Lot 64, (which includes AEC-4) is suitable for ongoing Commercial Industrial Land-use subject to the implementation of a legally enforceable LTEMP.

14.2 Auditor conclusions

Remediation of AEC-4 was necessary to address the presence of soil (and groundwater) contamination that could present an unacceptable exposure risk to site users. The capping approach to remediate the Stage 2 AA4 prevents (subject to implementation of the LTEMP) exposure to the contamination.

It is the auditor's opinion that based on the remedial and validation results discussed in this SAR, the Stage 2 AA4 is suitable for commercial/industrial land uses subject to implementation of the Stage 2 AA4 LTEMP. A copy of the Stage 2 AA4 LTEMP is presented in **Appendix E**. The auditor notes that as discussed in this SAR permanent buildings shall only be constructed above the capping area as per the protocols outlined in the LTEMP.

The Stage 2 AA4 LTEMP is considered to have been prepared in a manner consistent with NSW EPA made or endorsed guidelines. The auditor confirms that the four key requirements of an EMP (as listed in Section 3.4.6 of the *Auditor Guidelines*) have been met. This SAR also confirms, as required by condition B7 of the Development Consent, that:

- the remedial works approved under the Development Consent have been completed in accordance with the remediation objectives listed in the Stage 2 RAP; and
- potential risks to human health and the environment have been addressed in accordance with the objectives of the Stage 2 RAP.

15. Disclaimer

This SAR and accompanying SAS have been prepared in accordance with relevant provisions of the Contaminated Land Management Act 1997.

This Report:

- Has been prepared the auditor and his support team as indicated in the appropriate sections of this SAR ("GHD") for Viva Energy.
- May be used and relied on by Viva Energy.
- May be used by and provided to the NSW EPA and the relevant planning authority for the purpose of meeting statutory obligations in accordance with the relevant sections of the.
- May be provided to other third parties but such third parties use of or reliance on the SAR is at their sole risk, as this SAR must not be relied on by any person other than those listed above without the prior written consent of GHD.
- May only be used for the purpose as stated in Section 1.4 of the SAR (and must not be used for any other purpose).

GHD and its servants, employees and officers (including the auditor) otherwise expressly disclaim responsibility to any person other than Viva Energy arising from or in co4nection with this SAR.

To the maximum extent permitted by law, all implied warranties and conditions in relation to the services provided by GHD and the SAR are excluded unless they are expressly stated to apply in this Report.

The services undertaken by the auditor, his team and GHD in connection with preparing this SAR:

- Were undertaken in accordance with current profession practice and by reference to relevant guidelines made or approved by the NSW EPA.
- The opinions, conclusions and any recommendations in this SAR are based on assumptions made by the auditor, his team and GHD when undertaking services and preparing the SAR ("Assumptions"), as specified throughout this SAR.
- GHD and the auditor expressly disclaim responsibility for any error in, or omission from, this SAR arising from or in connection with any of the Assumptions being incorrect.
- Subject to the paragraphs in this section of the SAR, the opinions, conclusions and any recommendations in this SAR are based on conditions encountered and information reviewed at the time of preparation of this SAR and are relevant until relevant legislations changes, at which time, GHD expressly disclaims responsibility for any error in, or omission from, this SAR arising from or in connection with those opinions, conclusions and any recommendations.

The auditor and GHD have prepared this SAR on the basis of information provided by Viva Energy and others who provided information to GHD (including Government authorities), which the auditor and GHD have not independently verified or checked ("Unverified Information") beyond the agreed scope of work.

The auditor and GHD expressly disclaim responsibility in connection with the Unverified Information, including (but not limited to) errors in, or omissions from, the SAR, which were caused or contributed to by errors in, or omissions from, the Unverified Information.

This SAR and SAS should be read in full, and no excerpts are taken to be representative of the findings of this SAR.

The opinions, conclusions and any recommendations in this SAR are based on information obtained from, and testing (if undertaken as specified in this SAR) undertaken at or in connection with previous reports.

Although reasonable care has been used to assess the extent to which the data collected from site is representative of the overall site condition and its beneficial uses, investigations undertaken in respect of this SAR are constrained by the particular conditions as discussed in this SAR.

Site conditions may change after the date of this SAR. The auditor and GHD expressly disclaim responsibility:


- Arising from, or in connection with, any change to the site conditions.
- To update this SAR if the site conditions change.


These Disclaimers should be read in conjunction with the entire SAR and no excerpts are taken to be representative of the findings of this SAR.

Appendices

Appendix A Figures


Appendix A-1 Figures from the AEC-4 Supplementary Assessment







General Area Land Use: Industrial General Hydrogeology of Locality: 1. Soil Type: Residual clay with minor silt and sand 2. Depth to aquifer: 0.5-2.5m bgs Aquifer Usage: Not known beneficial onsite extraction Potentially Sensitive Receptors: - Parramatta River (north eastern boundary) - Duck River (southern boundary) Source: Nearmap Imagery April 2020 Locality: Esri, OpenStreetMap 2019

Drawing No:	0560650s_AEC4	BWDSI_G001_R0.mxd	Southern Buried Waste (AEC-4) Detailed Site Investigation	
Date:	28/08/2020	Drawing Size: A4	Clyde Terminal - Durham Street, Rosehill NSW	
Drawn By:	KV	Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
Coordinate Sys	stem: GDA 1994 MGA	N	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM






SWD21_0	J002_ł	Ro.mxa			
Drawing Size: A3					
Re	viewed	I By: SM			
Zone 56		N			
	30m	0			




cations		
BWDSI_G003_R0.mxd	Southern Buried Waste (AEC-4) Detailed Site Investigation	
Drawing Size: A3	Clyde Terminal - Durham Street, Rosehill NSW	
Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
Zone 56 N	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly	
30m	agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM



WDSI_G004_R0.mxd	Sc De
Drawing Size: A3	CI
Reviewed By: SM	С
30m N	TI be aç

ERM



SB18/23 😵 MW18/23					
tion	TRH C6-C10 less BTEX	TRH >C16-C34 Fraction	TRH >C16-C34 Fraction	Chromium	Benzo(a)pyrene TEQ (medium bound)*
	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
	28,000		27,000	21,000	40
	69,000		64,000	100,000	50
	830,000		770,000	8200	540
	390				
	770				
	790				
	NL				
		1000	3500		


MW98/3


()


• MW12/2

	1200	and the second of the	1100		
	Depth	TRH >C16-C21	TRH >C21-C35	TRH >C16-C34	Benzo(a)pyrene TEQ
P19/25	(m)	Aromatic	Aromatic	Fraction	(medium bound)*
	1.3	4500	13000	58000	59

lesults		F6A
	Southern Buried Waste (AEC-4) Detailed Site Investigation	
	Clyde Terminal - Durham Street, Rosehill NSW	
Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
A Zone 56 N 30m	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM







Lost/Destroyed Monitoring Well

NHMRC (2008) Recreational Water - Health

10

0.1


Data Source: Nearmap Imagery July 2019


0

This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.




Appendix A-2 Figures from the AEC-4 ROA







General Area Land Use: Industrial General Hydrogeology of Locality: 1. Soil Type: Residual clay with minor silt and sand 2. Depth to aquifer: 0.5-2.5m bgs Aquifer Usage: Not known beneficial onsite extraction Potentially Sensitive Receptors: - Parramatta River (north eastern boundary) - Duck River (southern boundary) Source: Nearmap Imagery January 2021 Locality: Esri, OpenStreetMap 2021

Drawing No:	0515132s_AEC4R0	DA_G001_R0.mxd	Remediation Options Analysis – "AEC – 4" Clyde Western Area Remediation Project	
Date:	07/06/2021	Drawing Size: A4	Clyde Terminal - Durham Street, Rosehill NSW	
Drawn By:	GC	Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
Coordinate Sys	stem: GDA 1994 MGA Zo	one 56	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM








TRH C6-C10 less BTEX 928,000 69,000 830,000 770 770 NL ESTP19/82	TRH>C16-C34	TRH >C16-C34 Fraction mg/kg 27,000 64,000 770,000 3500	Chromium mg/kg 21,000 100,000 8200	MW18/23 Benzo(a)pyrene TEO (medium bound)* mg/kg 40 50 540
BIEX mg/kg 28,000 69,000 830,000 770 790 NL ES TP19/82 W12/20	mg/kg	mg/kg 27,000 64,000 770,000	mg/kg 21,000 100,000	mg/kg 40 50 540 40 40 540 40 40 40 40 40 40 40 40 40 540 40 540 40 540 40 540 40 540 40 540 40 540 40 540 40 540 40 540 40 540 5
28,000 69,000 830,000 770 790 NL STP19/82 W12/20 W12/20		27,000 64,000 770,000	21,000 100,000	40 50 540
69,000 830,000 770 790 NL STP19/82 W12/20 W12/20	£ 8 3	64,000 770,000	100,000	50 540
B30,000 390 770 790 NL STP19/82 W12/20 W12/20	£ 8 3	770,000		540 540
390 770 790 NL S TP19/82 S	£ 8 3			
770 790 NL ES TP19/82 5	£ 8 3	3500		MW98/3
	£ 8 3	3500		MW98/3
790 NL S TP19/82 S N12/20	£ 8 3	3500		MW98/3
	£ 8 3	3500		MW98/3
	£ 8 3	3500		MW98/3
ES TP19/82	£ 8 3	3500		MW98/3
N12/20				MW98/3
Depħ TRH>		A. C.W.		
	omatic Ar	>C21-C35 TRH >C romatic Frac 13000 580	tion (mediu)pyrene TEQ im bound)* 59
				AND
7 Mari		10		


ROA_G004_R	0.mxd
Drawing	Size: A3
Reviewe	ed By: SM
Zone 56 N	
30m	Q

Remediation Options Analysis – "AEC – 4" Clyde Western Area Remediation Project Clyde Terminal - Durham Street, Rosehill NSW Client: Viva Energy Australia Pty Ltd


This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.








Appendix A-3 Figures from the Ground Gases Assessment



4SVA_G001_R0.n	nxd
Drawing	Size: A3
Reviewe	ed By: SM
Zone 56	N
5m	A

Appendix A-4 Figures from the Baseline GME



Nearmap Imagery January

2024



General Area Land Use: Industrial General Hydrogeology of Locality: 1. Soil Type: Residual clay with minor silt and sand 2. Depth to aquifer: 0.5-2.5m bgs

27/02/2024

GC

Date:

Created By:

Drawing Size: A4

Aquifer Usage: Not known beneficial onsite extraction **Potentially Sensitive Receptors:**

- Parramatta River (north eastern boundary)
- Duck River (southern boundary)

F1 - Site Location


WARP Q4 2023 GME – Stage 2 Clyde Terminal - Durham Street, Rosehill NSW







Former Clyde Refinery Locality: Esri, OpenStreetMap Western Area Boundary 2023


Stage 2 Boundary







0712976_WARPSt2Q423GME_G002_R0.mxd












Appendix A-5 Figures from the Technical Specification





General Area Land Use: Industrial General Hydrogeology of Locality: 1. Soil Type: Residual clay with minor silt and sand 2. Depth to aquifer: 0.5-2.5m bgs Aquifer Usage: Not known beneficial onsite extraction Potentially Sensitive Receptors: - Parramatta River (north eastern boundary) - Duck River (southern boundary) Source: Nearmap Imagery January 2021 Locality: Esri, OpenStreetMap 2021

Drawing No:	0515132s_AEC4R0	DA_G001_R0.mxd	Remediation Options Analysis – "AEC – 4" Clyde Western Area Remediation Project	
Date:	07/06/2021	Drawing Size: A4	Clyde Terminal - Durham Street, Rosehill NSW	
Drawn By:	GC	Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
Coordinate Sys	stem: GDA 1994 MGA Zo	one 56	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM



08 1 317979.8816 6254685.258 2 317980.135 6254687.647 3 317980.2486 6254687.647 3 317989.502.448 6254687.547 6 317979.8816 6254647.355 6 317999.486.32 6254647.355 7 317999.486.32 625467.554 9 317999.486.32 6254710.863 9 317999.486.32 6254710.863 100 31800.4073 6254462.271 110 317999.486.32 6254710.861 111 317999.1724 6254710.871 112 31799.1798.625472.171.849 6254492.471 111 31799.1786.425472.171.849 6254492.471 111 31798.173.3254 6254492.471 111 31798.44.33 625472.849 111 31799.1786.425489.627 1116 317978.4433 111 31798.173.325 625472.246 111 31798.4433 625472.246 111 31798.178.223 625472.256		Pr	oposed	Lot Boundaries					
56 10 10 10 10 10 10 10 10 10 10 10 10 10	s Lot	Po	int ID	Eastings	Northings	Lot	Point ID	Eastings	Northings
10 3 317923.2484 625489.25 10 319923.0481 625489.25 10 317992.4284 625499.25 10 317992.4284 625497.256 10 317992.4287 625496.251 10 317992.4287 625496.251 11 317992.4287 625496.251 11 317992.427.82 625466.291 11 317992.427.82 625466.291 11 317992.427.82 625466.291 11 317992.427.82 625466.291 11 317992.427.82 625461.291 12 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 13 317992.427.82 625461.291 14 3179992.427.82 625461.29	08		1	317979.8816	6254685.258		102	317959.453	9 6254687.25
9 4 317980.7795 525447154 5 5 3179997404 425447153 5 6 3179971380 525447153 6 31799714435 625401632 625448155 6 31799714435 625401632 62540244 9 317997144455 625401627 101 31799041617 62546224 10 3179971444 654712517 6254719247 62546224 11 3179971444 654712517 625471237 62546224 11 3179971444 654712517 625471251 625471237 12 3179144333 65471237 625471251 111 31799744304 62547237 13 3179444433 625472378 113 317994433 6254723 141 317995470 62547237 113 3179944434 62547237 13 318113 625471237 113 3179944434 62547234 131 318113 625471237 113 3179944434 625471234	56		2	317980.1351	6254687.647		103	317979.881	6 6254685.258
26 5 317999.5998 55494.375 6 317991.2019 65494.375 7 317992.4019 65494.375 9 317992.4019 65494.375 10 317992.4019 65471.2537 11 317902.4017 65471.2537 12 317992.4014 65471.2537 13 317902.1736 65471.2537 13 317902.1736 65471.2537 13 317902.1736 65471.2537 14 317902.1736 65471.2537 15 31794.4433 65472.641 11 317902.1736 65471.2537 111 317902.1736 65471.2537 111 317904.431 65479.051 111 317904.431 65479.264 111 317904.431 65479.264 111 317904.431 65472.451 111 31799.4172.2 65470.251 111 31791.1302 65471.251 111 31791.13020 65471.251	76		3	317983.6248	6254689.35		104	318066.065	
6 319901.283 054947554 07 319904.0835 055914931 0 319904.4835 055914931 0439149435 055914931 010 319904.012 05564153 10 319904.835 055914931 010 319904.012 05564153 11 319904.8435 0557140.537 05171 011 319904.012 0556406.751 12 319902.127 0557173 0557173 0557173 05171 05171994.032 0556406.751 13 319900.1274 055712.055 05172.057 05171904 055914 0559312 05172.057 14 319709.1284 055972.057 0573325 0573325 0573325 0573325 0573325 0573325 0573325 0573325 0573325 0573326 057432.05 0573326 057432.05 0573325 0573325 0573325 0573325 05733325 05733325 05733325 0573325 05733325 05733325 05733325 05743325 05733326 057432366 057472240 05733326	19		4	317986.7795	6254691.614		105	318056.907	6 6254654.825
65 10 10 10 10 10 10 10 10 10 10 10 10 10	26	_						_	
8 317994.453 625700.801 0 317994.453 625700.801 3 10 317944.453 625701.801 111 317962.72 625401.801 11 317900.1274 625471.237 625471.237 625409.27 62569.27 12 317900.1274 625472.237 625472.24 62569.27 62569.27 13 317900.1274 625472.237 62569.27 62569.27 62569.27 141 317950.1361.6 625722.37 62569.27 62569.27 62569.27 15 317964.4633 6257122.83 1110 317989.4633 625712.24 15 31813.337 625472.25 1110 317989.4633 625712.23 16 31813.337 625472.24 133 317994.463 625472.24 16 31813.337 625472.24 133 317994.463 625472.24 17 31813.337 625472.24 133 317994.463 625472.24 17 31813.337 625472.24 625607.24 625607.24	15	-	_						
16 10 10 10 10 11 11 11 11 10 11 11 11 11									
31 10 10 31994.494 455471237 11 31992.2071 6254607 12 31992.2015 62547087 13 31992.2017 62547087 13 31992.2017 62547087 13 31992.2017 62547087 13 31992.4017 625470.201 14 31972.1016 625481.40 15 31972.4024 625472.10 17 31815.6336 65482.01 181 31811.8044 625472.01 133 31810.700 625472.02 22 31810.700 625472.02 23 31810.700 625472.02 24 31810.700 625472.02 25 31810.700 625472.02 23 31810.700 625472.02 24 31810.700 625472.02 25 31810.700 625472.02 26 31811.822 625470.64 30 31811.822 625470.64 31811.822 625470.64 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
76 11 317992.7291 2554716.337 12 317992.1736 2554716.387 13 317990.1724 6254723.016 11 14 317975.18 6254726.041 13 317992.7136 6254726.041 115 31794.440 6254523.042 16 318017.6516 6254728.042 116 317792.473.83 6254738.25 17 31855.6536 655470.273.72 627 627 627 627 627 627 627 627 627 627 627 31810.3893 6254738.627 133 317964.433 6254723.17 17 31810.25583 625472.277 138 317994.434 625472.277 12 31810.25583 625472.277 138 317994.441 625472.277 13 31811.82 625472.277 138 317994.442 625470.857 13 31811.82 6254712.624 134 317994.426 625470.877 13 31811.82 6254712.624 141		_				64			
55 12 317992.175 6254792.974 13 317992.175 6254792.974 14 113 317992.175 6254726.401 15 317942.3784 4254591.425 115 12 317942.3784 4254591.425 115 317942.3784 4254591.425 115 13 317914.807 625732.641 116 317914.2074 625472.849 117 117 31729.44 625472.849 118 118 31794.4204 625472.849 118 117 31729.44 625472.849 118 118 31794.44.33 625472.849 118 117 31729.44 625472.849 118 1179 31792.44 625472.849 118 1179 31792.32 6254710.84 118 13799.22 625472.849 113 13799.22 625472.847 113 13799.23 6254710.84 113 13799.23 6254710.84 113 13799.23 6254710.84 113 13799.23 6254710.84 113 13799.23 6254710.84 114 13799.23 6254710.84 114 13799.23 6254710.84 114 13799.23 6254710.84 114 13799.23 6254710.84 114 13799.23 6254970.81 114 13799.23 6254970.81 114 13799.23 6254970.81 114 13799.23 <		-							
42 13 317990.1274 6254723.166 14 317990.0516 6254523.166 15 14 317992.0516 6254723.469 15 1116 31781.4 4034 6254733.281 116 15 31801.8806 625472.849 19 1116 31781.4 4034 6254733.281 117 31782.0 4042 6254723.481 118 1180 317892.4 625472.24 627473.281 119 317992.224 625472.046 6254726.048 11 13 13181.48067 625472.848 120 13181.284 625472.946 134 317992.324 625472.046 625472.046 136 1318 625472.946 136 1318 625472.946 136 1318 625472.946 136 1319792.524 625472.046 625472.046 12 318110.801 625472.946 130 318112.22 625471.046 1379 1319 625471.02 136 13199 625471.02 136 13199 625471.02 136 13199 625471.02 137 13199 13199 625471.02 13199 131999 625471.0									
11 14 31799/516 2554726.041 15 317964.463 6254726.491 16 31001.8836 625492.618 17 318156.6336 625492.618 19 318115.6336 625492.618 19 31813.6336 625492.618 19 31813.6336 625472.681 20 31813.937 65273.375 21 318119.8331 625472.681 22 318110.8336 655472.385 24 318119.872 62572.371 25 318110.835 655471.262 27 318119.872 625472.681 28 318119.292 6254712.641 31 318118.272 6254712.641 33 3117.049 6254712.641 33 3117.176 65700.274 31 318118.272 625470.470 31 318114.292 655471.262 31 318117.264 625402.241 31 318114.272 6254712.641 31		_							
28 15 31798.4433 625472.492 16 31801.888.6 625492.483 111 13 31782.0494.6 625473.373 111 18 31801.4887 625472.482 111 19 31813.056 625472.483 111 19 31813.016 625432.812 111 19 31812.6442.483 625472.843 111 20 31810.07.807 625472.848 112 31810.07.807 625472.846 134 31790.384 625472.845 112 21 31810.07.807 625472.846 136 31799.224 625471.824 112 27 318119.8071 625472.816 137 31799.3486 625471.824 112 27 31811.22 625471.824 141 31799.3426 625471.824 113 31811.22 625471.824 144 31799.3426 625471.824 113 31811.242 525471.624 141 31799.3426 625471.824 113		_							
26 11 17 31802-0836 254982.416 17 31805-6336 254972.416 18 318144 667 25473.325 19 31815-6336 25473.325 118 31789.1224 25473.325 19 31813-616 25473.325 118 317984.433 6254728.43 21 31810.707 25574.0348 133 317984.433 6254728.43 22 31810.2366 655472.371 135 317994.433 6254728.43 23 31810.2366 655472.371 136 137994.433 6254712.54 24 318119.096 655472.571 138 317994.433 6254712.54 30 318118.56 6554710.241 137 317994.626.45718.241 31 318117.096 6254710.241 144 31796.936.426.4443.31 31 318116.226 6254710.241 144 31798.936.426.45470.644 31 318116.227 625470.246 144 31798.936.426.45470.546 31 318117.096 6254710.241									
81 17 318154.8627 625470.246 18 318141.8647 6254739.365 119 317959.4072 625468.28 19 318133.6116 6254738.851 133 31794.433 625472.645 21 318120.356.0 6254738.881 134 317992.433 625472.645 22 318120.356.0 625472.345 134 317942.443 625472.645 24 318120.356.0 625472.277 136 317942.442 6254716.237 24 318120.356.0 625472.277 138 317942.442 6254716.237 27 318118.807 625472.275 138 317942.442 6254716.237 30 318112.22 6254716.461 317994.242 6254716.237 31 318111.82 6254712.661 144 317992.442 6254470.661 31 318111.82 6254712.661 148 317992.442 6254470.661 31 318111.8722 6254712.661 148 317992.462 6254702.661 31	26								
11 18 318147 616 6254739.325 119 317994.403.3 6254738.425 20 318133.0873 6254738.425 133 317984.433 6254728.425 21 318127.616 6254725.912 62 133 317984.433 6254723.12 23 318120.1608 6254723.21 138 317994.433 6254712.53 24 318102.1608 6254723.22 138 317994.433 6254712.54 27 318119.0916 6254722.57 138 317994.433 625470.79 27 318119.0916 6254723.50 138 317994.433 625470.79 28 318119.2925 625470.81 140 317994.824 6254697.44 31 318117.992 6254710.47 144 31789.983 6254697.44 31 318117.992 6254710.27 144 31798.993 6254697.44 31 318117.992 6254710.27 147 317999.983 6254697.25 31 318117.992 6254707.79 149 <td>81</td> <td>_</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	81	_							
12 20 318130.3873 262/573.881 21 318121.8694 6254725.912 135 317992.528 6254712.691 22 318120.563 625472.371 136 317992.328 6254712.591 23 318120.566 625472.371 136 317992.328 6254712.591 24 318120.366 625472.173 138 317994.413 6254712.591 25 318119.0061 625472.173 138 317994.413 6254712.591 27 318119.0071 625472.173 141 317993.423 6254701.651 30 318118.57 6254713.582 144 317995.426 6254071.451 31 318115.776 625470.226 144 317995.502 625467.401 31 318115.776 6254070.277 146 317997.850.82 625407.157 31 31810.70971 625408.707 155 31794.974.2 625407.157 31 31810.7176 625409.707 155 31794.974.2 625407.157	11								
12 3181218094 625472.912 22 318120366 625472.088 33 318120366 625472.088 24 318120366 625472.088 25 318120366 625472.088 24 318120366 625472.081 36 31793.17992.232 6254716.32 26 318119.9815 625472.081 37 317993.486 6254716.46 30 318118.722 6254715.201 30 318118.726 6254712.81 33 318117.6992 6254713.208 33 318117.6992 6254715.202 33 318117.6992 6254715.202 343 318116.456 6254710.246 35 318117.698 6254710.246 36 318112.986 625470.712 38 31811.2496 625470.712 38 31811.0.763 625470.702 38 31810.0763 625470.702 38 31810.0763 625407.072 38	42		19				133		
44 22 318120.7307 625742.088 23 318120.346 6254723.71 318 317994.483 6254712.53 797 75 25 318120.346 6254723.71 318 317994.483 6254712.53 717 27 318119.9851 6254712.53 138 317994.483 6254712.54 717 27 318119.98051 6254712.54 140 317994.482 6254704.79 718 28 318119.226 6254710.471 141 317994.582 6254704.179 72 318119.226 6254710.471 144 317996.798.32 6254693.44 73 318111.7696 6254717.273 144 317963.206 6254697.24 74 318111.7696 6254705.266 146 317998.5493 6254497.23 71 38 31811.226 6254706.276 148 317999.4593 6254692.24 73 31811.9286 6254707.278 156 317949.986 6254707.278 75 34 31810.	74		20	318130.3873	6254734.881		134	317987.523	6 6254726.045
22 318120.356 6254723.271 24 318120.356 6254723.272 25 318120.366 6254722.329 27 318119.9815 625472.272 28 318119.925 6254722.261 30 318119.025 6254722.81 30 318119.272 625472.271 30 318111.5 6254713.278 30 318117.6992 6254713.278 31 318117.6992 6254713.278 33 318117.6992 6254713.278 34 318117.6992 625497.542 35 318117.2983 6254713.278 36 318112.4958 6254713.278 37 318113.278 6254707.282 38 31810.7071 6254707.282 38 31810.7072 6254707.282 38 31810.7071 6254707.282 44 318102.8976 625497.284 38 31810.2975 625477.282 71 42 31810.4986 6254707.221	78	-			6254725.912				
53 79 70 25 24 318120346 31820346 6254723296 625470379 73 71 75 75 75 75 75 75 75 75 75 75 75 75 75	64		22	318120.7307	6254724.088		136	317992.233	6254719.898
P7 6.2 25 318120.1608 6254722.96 27 318119.901 6254722.96 140 317994.8862 6254700.651 28 318119.8071 6254720.831 142 317994.8862 6254700.571 30 318118.5 6254710.851 144 317994.7862 6254901.051 30 318118.5 6254710.451 144 317986.783 6254991.051 31 318117.6902 6254713.278 144 317986.783 6254987.041 32 318117.6902 6254713.278 144 317997.8816 6254487.24 36 318114.9588 6254707.47 146 317997.8816 6254487.24 38 318114.9588 6254702.74 146 317978.583 6254487.24 38 318112.4958 6254702.74 156 317956.032 6254498.24 150 317956.031 6254497.21 157 317945.032 625498.24 151 317976.0318 6254496.67 152 317949.3919 6254770.576	02	_			6254723.71				
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	53	_							
17 26 318119.9807 625422.56 27 318119.807 6254722.173 28 318119.2025 6254700.501 29 318118.87 6254710.451 30 318118.5 6254710.451 31 318118.5 6254710.451 31 318118.5 6254710.451 31 318118.5 6254710.451 34 31811.6 6254710.246 35 31811.7.692 6254707.4 36 31811.4 6254707.4 36 31811.4 6254707.4 38 31811.2 6254707.4 38 31811.2 6254707.4 38 31811.2 6254707.74 38 31811.2 6254707.74 40 31810.0 6254707.576 41 31810.0 6254705.576 42 31810.6.4762 625409.237 71 43 31810.4762 6254705.576 43 31801.4762 6254700.237 71	79 62								
95 28 318119.29:25 6254720.831 29 318118.8732 6254719.451 144 31798.782 625499.103 81 31 318118.5 6254718.647 144 31798.783 625499.103 86 32 318117.0692 6254715.262 147 317978.808.0264 625469.264 36 318117.069 6254713.278 144 317978.808.0264 625469.284 36 318117.069 6254707.47 148 317978.808.025468.258 150 137978.816.025468.258 38 318110.767 6254702.741 148 317950.031.0254682.265469.284 39 318110.767 6254702.731 155 13796.8038.025469.284 40 31810.7071 625409.284 150 317950.031.0254492.284 625470.128 41 31810.7071 625469.284 155 317940.310 625470.128 42 31810.727 625469.371 155 317940.2972.12 6254713.474 55 31800.7075 6254693.371 156	17								
53 29 31118118.22 6254719.617 30 318118.5 6254716.646 31 318118.12.42 6254716.646 32 318117.099 6254713.262 33 318117.099 6254713.262 34 318116.336 6254711.264 35 318115.77 6254709.284 99 36 31811.3226 6254707.4 38 31811.3226 6254707.4 117 38 31811.3226 6254706.76 39 31811.3226 625470.56 150 317950.439 6254692.24 116 317950.419 6254709.526 150 317950.597 6254692.24 41 31810.7071 6254700.525 155 317949.399 6254701.528 597 41 31810.7072 6254699.31 151 317940.399 6254713.242 150 317940.399 625470.528 156 317940.399 6254713.242 161 31800.7027 6254697.23 155 317949.399	71	_							
No. Northing Northing Northing 1 310 318118.5 6254713.626 144 317980.5276 6254693.941 16 33 318117.099 6254713.278 144 317980.5276 6254693.941 36 318114.9588 6254701.261 146 317995.547 6254693.241 37 318113.278 6254702.779 148 317950.597 6254693.241 38 31811.4.9588 6254702.779 151 317950.597 6254693.242 150 317950.501 6254705.676 152 317950.507 6254693.24 151 317950.501 6254705.776 152 317950.507 6254705.776 40 31810.707.02 6254702.770 152 317950.007 6254705.776 155 31794.9341 6254705.767 155 31794.9341 6254705.776 43 31810.707 6254693.271 155 31794.9341 6254772.701 161 31810.716 6254669.271 158 317942.942		_							
1 31 318118 122 4254715 4254715 28 33 318117.090 252713.278 146 317990.1351 6254687.647 28 34 318115.706 6254713.278 146 317990.1351 6254697.647 39 36 318115.706 6254702.840 146 317990.1351 6254697.647 39 318118.9278 6254702.779 148 317953.6933 6254698.96 30 31810.6953 6254702.779 150 317955.0032 6254701.840 48 39 31810.69716 6254698.97 153 317950.001 6254707.328 41 31810.7077 6254705.715 156 317963.001 6254707.317 515 31791.100.651 6254692.164 155 31794.964 6254707.317 87 46 31810.6978.66 6254705.61 156 317994.301 625470.732 87 48 316002.751 6254607.61 162 317961.50 62552.62.71 165<		_							
88 32 318117.6992 6254715.262 33 318117.090 6254713.278 43 318116.4536 6254713.278 35 318115.076 6254707.078 36 318112.9278 6254707.576 37 318113.9278 6254707.576 38 318112.4953 6254707.578 40 31800.906 6254707.578 41 31810.0912 6254470.278 42 31810.0912 6254470.278 42 31810.05470 6254497.321 43 31810.01492 6254407.231 44 31810.02896 6254407.313 45 31810.02896 6254407.321 45 31810.02896 6254407.321 46 3180.02866 6254407.321 47 318092.7751 625469.371 3199 49 318079.8636 6254407.321 48 318092.7751 6254803.71 49 318079.8636 6254407.411 16 31804.066.868 <td< td=""><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		-							
16 33 318117.069 6254713.278 28 34 318116.576 6254702.24 36 318114.9588 6254707.4 148 317959.4539 6254687.25 37 318113.276 6254702.24 150 31795.4038 6254072.44 39 318112.4953 6254701.74 150 31795.4038 6254070.576 38 318112.4953 6254701.576 152 31795.1032 6254705.756 40 318106.476 6254409.373 155 31794.5001 6254707.576 43 31810.1492 6254409.373 155 31794.5001 625470.726 44 31810.2876 6254692.164 156 31794.301 625470.727 45 31810.7271 6254693.713 155 317952.0721 625473.727.33 375 48 318072.757 6254693.680 160 317952.0721 625473.727.33 46 31810.2875 6254473.578 163 31801.4333 62552.626.671 3807 44 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
28 34 318116.4536 6254711.264 35 318111.9776 6254707.28 149 317959.357 6254699.96 36 318111.9786 6254707.4 150 317953.0932 6254695.65 37 318110.2675 6254705.26 150 317951.032 6254698.16 48 39 318110.07012 6254701.528 153 317950.091 6254709.284 40 318100.6716 6254697.232 155 317940.301 6254707.28 41 31810.1492 6254697.232 156 317940.301 625472.77 43 31810.1492 6254697.232 156 317949.3619 625472.72.869 45 318101.4271 6254697.232 156 317952.0721 625473.869 55 46 31800.653 6254697.507 158 317952.0721 625473.869 76 318079.8653 6254697.507 159 317952.0721 625473.869 75 48 318079.8653 6254675.071 163 318019		_							
48 35 318115.776 6254702.84 Proposed 149 317959.3547 6254692.84 99 36 318114.9288 6254707.41 150 317956.3018 6254692.28 111 39 318110.2785 6254707.41 150 317956.3018 6254705.76 112 318100.7072 6254702.779 153 317950.001 6254707.576 112 318107.0712 6254707.217 154 31794.190.196 6254707.21 115 31794.9592 6254707.217 155 31794.9592 6254707.576 115 31810.776 6254697.202 156 31794.9309 6254717.211 115 318102.8956 6254697.202 156 31794.9309 625472.641 116 318007.986.53 6254690.315 156 31794.9309 6252472.641 116 318007.986.53 6254690.315 162 317963.66 625472.641 116 318007.986.53 6254690.315 162 317983.93 6255272.649 116 <td></td> <td>_</td> <td></td> <td></td> <td></td> <td>4</td> <td></td> <td></td> <td></td>		_				4			
90 36 318114 9588 6254707.4 Road 150 317956.3018 6254692.284 39 37 318113.2953 6254705.576 151 317953.0933 6254695.151 38 318110.2673 6254700.258 151 317953.0933 6254695.151 40 318100.0701 6254700.258 155 317948.9542 6254707.528 41 31810.02896 6254697.372 155 317948.9542 6254707.528 43 31810.12896 6254695.071 156 317948.9542 6254707.18 44 318100.2896 6254693.913 159 317952.021 6254712.71 55 443 318007.8663 6254690.317 158 317960.174 6254728.895 161 317960.174 6254728.895 162 31789.126 625472.276.41 170 50 318007.8663 6254450.807 161 317960.174 625472.895 189 9 318072.846 62552.42.49 164 318014.333 62552.62.49		_				Proposed			
39 37 318113 9278 6254705 676 38 318112 4783 6254702.779 152 317951.0022 6254698.415 39 31810.0737 6254702.779 152 317951.0022 6254079.575 40 31810.4727 6254702.779 153 317951.0022 6254709.625 41 31810.4767 6254697.323 155 31794.979.62 6254707.575 43 318100.5347.6254692.164 156 317952.0721 6254732.864 44 318100.5534 6254693.175 156 317954.2975 6254732.864 30 318010.6534 6254690.375 158 317952.0721 6254732.864 161 317950.203 6254730.595 162 317951.203 6254730.595 99 318017.836 6254666.807 163 31801.402 6255273.056 163 318017.826 6254676.861 161 317963.266 6254730.595 99 1 317718.406 6255217.26 164 318014.016 625527.276		-							
17 38 318112.4953 6254704.118 39 318110.0702 6254702.779 153 317950.091 6254701.984 59 41 31810.0910 6254702.779 153 317950.091 6254709.624 515 42 31810.706 625409.232 154 31794.9950 6254712.17 43 31810.2856 6254695.607 155 317950.091 6254712.611 45 31810.2856 6254695.607 155 317950.4912 625472.641 35 46 31810.2856 6254690.375 156 31794.9.561 6255407.641 160 317950.0912 625472.641 161 317961.092 625472.641 161 318007.986.5 6254606.807 165 31801.9.661 625520.076 99 50 31806.0658 6254606.307 165 31801.9.661 625520.076 17 318016.2017 625520.107 166 31801.9.661 625520.107 181 317772.834 6255201.29 162 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
18 40 318108.9106 6254701.528 59 1 318107.0712 6254700.325 41 318107.0712 6254698.77 43 318100.54776 6254698.77 44 318100.5476 6254698.77 45 318101.7271 6254693.07 46 318100.6534 6254691.64 47 318009.666 6254691.64 48 318007.751 6254467.681 48 318007.751 6254467.681 160 317954.2073 6255473.059 99 49 318007.751 6254467.681 160 317807.304 6255407.12 166 31801.407 6255420.71 165 31801.401 6255271.26 166 31801.401 6255271.26 166 31801.401 625489.27 17 3177128.4 625489.27 16 31801.401 625489.27 17 3180122.23 625489.27 18 317728.34 625489	17								
59 41 318107.0912 6254700.235 71 42 318105.4776 6254696.37 87 43 318101.4192 6254697.323 87 44 31810.28956 6254697.323 87 45 318101.771 6254693.31 46 318100.6534 6254697.323 46 318100.6534 6254693.31 46 318100.6534 6254693.31 46 318100.7751 6254693.31 47 318097.8653 6254691.393 48 318027.751 6254690.375 50 318066.0658 6254666.807 99 49 318079.8653 6254666.807 99 163 318019.6601 6255260.072 99 163 318019.6601 6255260.072 99 163 318019.6601 6255260.072 165 318047.1482 625571.97 461 317716.05 625522.19 462 317728.36 6255402.19 7	48		39	318110.7673	6254702.779		153	317950.09	1 6254701.984
1 42 318105 4776 6254698.77 15 3 318104.1492 6254697.32 15 44 318102.8956 6254695.03 15 318100.28956 6254690.373 15 45 318100.6856 6254690.375 15 31800.09566 6254690.375 159 317957.0243 6254726.441 16 317907.0243 6254726.441 161 317907.0243 6254272.641 16 318007.8653 6254600.375 164 318010.6256 625472.641 16 318007.8653 6254660.807 163 318019.6061 625520.076 16 31801.402.500 625520.077 166 31801.42 62552.62.49 16 3180.40.501 625520.787 166 3180.40.501 625527.875 17 31771.56 6255261.49 26 317839.39 625472.19 26 31772.75 6255261.49 23 317849.42 22 317849.69 625472.19 27 31780.40 <td>18</td> <td></td> <td>40</td> <td>318108.9106</td> <td>6254701.528</td> <td></td> <td>154</td> <td>317949.199</td> <td>6254705.756</td>	18		40	318108.9106	6254701.528		154	317949.199	6254705.756
15 43 318104.1492 6254697.232 87 44 318102.2876 6254697.232 87 45 318100.6534 6254697.013 87 46 31800.6534 6254697.013 88 47 318096.866 6254695.014 48 31800.2571 6254693.913 49 318097.8653 6254676.661 161 31795.0.723 6254730.592 99 49 318007.8553 6254666.807 165 31801.40601 6255207.01 165 3180.40.6050 6254668.007 166 3180.40.6050 6254627.01 166 3180.40.6050 6255271.26 162 31783.40 6255271.26 165 3180.40.500 6255271.26 177 317728.34 6255271.26 18 317728.34 6255271.26 19 317781.36 625489.27 10 317781.36 625489.27 11 317798.30 625489.27	59		41	318107.0912	6254700.235		155	317948.954	2 6254709.625
87 44 318102.8956 6254695.607 87 317954.2975 6254723.88 35 46 318100.6534 6254692.164 47 318097.8653 6254693.014 48 318002.7751 6254693.014 48 318079.8653 6254693.014 50 318079.8653 6254695.007 50 318066.0658 6254666.807 99 163 318019.6671 99 163 318019.6671 90 164 31801.04.0531 90 163 31801.04.0501 164 3180.04.0501 625527.26 164 31789.14.02 625527.126 4 317728.32 625489.27 7 318018.09 625489.27 4 317728.32 625489.27 4 317728.32 625489.27 4 317728.32 625489.27 4 317728.32 625489.27 4 317728.32 625489.27 4	71		42	318105.4776	6254698.77		156	317949.361	9 6254713.479
87 45 318101.7271 6254493.913 35 46 318100.6534 6254490.375 46 31800.6534 6254490.375 47 318090.6667 6254490.375 48 31802.7751 6254680.037 99 49 31807.8653 6254460.375 161 31795.02.32 6254250.076 163 318014.3333 6255266.674 164 318014.3333 6255266.674 165 3180.60.0658 62554602.10 164 318014.3333 6255266.674 165 3180.61.0650 625522.49 166 3180.40.5501 625527.191 166 3180.40.5501 625527.191 17 31772.75 625526.149 26 31783.93 625482.07 155 31799.13 625482.07 16 31801.40 625482.07 27 31786.92 625471.90 28 317971.66 62552.149 29 317892.0 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>									
35 46 318100.6534 6254692.164 47 318099.667 6254690.375 160 317957.0243 6254728.895 75 48 318097.8653 6254690.375 162 317951.0243 6254728.895 99 50 318060.6058 6254666.807 162 317905.164 6254307.059 99 50 318066.0658 6254666.807 165 31801.40671 6255265.787 41 6 317716.05 6255227.97 166 31804.0501 6255257.87 44 317716.65 625527.126 42 317845.86 625471.20 4 317716.65 625527.126 27 317845.86 625471.12.09 27 317845.86 625471.12.09 27 317845.86 625471.19 30 317978.13 6254832.27 33 31074.14 625469.27 4 317797.16 6254849.77 33 31794.13 625489.27 4 317978.13 6254832.87 33 31041.14		_							
88 47 318099.486.7 6254490.375 75 48 318092.775 6254681.39 99 49 318072.855 6254661.897 90 50 318066.0658 6254666.807 99 50 318066.0658 6254666.807 99 16 31801.401.4333 6255266.674 164 31801.401.4333 6255266.674 165 31801.401.4333 6255266.674 166 31801.401.4333 625527.875 166 31801.400.5501 6255272.765 7 1 31772.834 6255271.26 4 31772.834 6255271.26 4 31772.834 625489.277 6 31802.22 625489.277 7 31801.809 625489.271 7 31801.809 625489.277 6 31802.22 625489.277 8 317978.13 625489.277 10 317981.30 625489.277 11 317978.13 625489.277									
162 317963.66 6254730.592 99 49 318072.751 6254681.039 99 50 318066.0658 6254676.681 99 163 318019.6601 6255260.075 99 163 318019.6601 6255260.075 99 164 318019.6601 6255260.075 99 164 318019.6601 6255260.075 166 31804.05501 625526.027 166 31804.05501 6255263.217 166 31804.05501 6255257.875 166 317839.39 625472.199 4 31772.65 625521.19 2 31772.65 625521.19 2 31789.79 6254699.18 4 31772.75 625521.19 2 31789.79 6254699.89 33 31791.160 6254699.89 33 31791.160 6254699.89 33 31791.160 6254699.89 33 318014.71 6254699.80 33 318014.71 6254699.80 33 318014.71 6254699.90 33 318014.71									
39 49 318079.8653 6254676.681 99 50 318076.0556 6254676.681 99 50 318076.0556 6255266.67 99 163 318014.3333 6255266.67 166 318014.3333 6255266.67 166 318014.05501 6255267.87 166 318014.05501 625527.87 166 318040.5501 625527.87 111 317716.05 6255262.49 AEC-1 2 317772.75 6255261.49 2 317727.75 6255261.49 4 317727.75 6255261.49 27 317894.58 6254711.20 28 317817.83 625482.79 51 5 31901.47.11 6254689.37 51 5 317974.13 625483.27 6 31801.22 625480.18 317917.83 40 317978.30 625483.27 31 117978.56 625493.31 31 317978.31 625468		_							
9 50 318066.0658 6254666.807 95 165 31804.1.333 6255266.674 165 31804.0.5501 625502.3.21 166 31804.0.5501 625527.875 166 31804.0.5501 625527.875 166 31804.0.5501 625527.875 166 31804.0.5501 625527.875 170 2 31771.65 6255271.26 1 317728.34 6255271.26 27 17 3<317728.34	-								
35 165 318047.1482 6.25526.3217 166 318047.1482 6.25526.3217 166 318040.5501 6.255257.875 11 166 318040.5501 6.255257.875 165 3180440.5501 6.255257.875 11 1 317716.05 6.255262.49 2 17.839.39 6.255472.19 25 3 317728.34 6.255271.26 28 31789.93 6.254699.08 15 3 317727.75 6.255261.49 28 317894.58 6.254699.08 16 318010.100 6.254809.18 31 317921.77 6.254699.08 28 317891.58 6.254699.08 36 317971.80 6.254800.17 31 317923.88 6.254699.05 33 318014.71 6.254699.06 33 318014.71 6.254699.06 33 318014.71 6.254699.07 34 317971.37 6.254699.05 36 317931.37 6.25509.67.51 36 318032.22 6.254787.83 36 317931.37 6.25509.71.01 38 3		_							
106 18040.5501 625527.875 111 1 1 66 318042.5501 625527.875 111 1 1 31772.83 1 31772.83 6255262.49 111 1 317776.05 6255262.49 27 317839.29 625472.19 25 2 317771.65 625522.19 27 317804.92 625471.120 26 3 317727.25 625521.26 2 317821.26 625471.120 26 3 317727.25 625521.49 28 317845.89 625471.120 27 317804.13 625483.29 30 317911.60 625489.97 31 317923.34 625480.77 31 317923.38 625469.21 33 318014.71 625489.37 33 318014.71 625469.66 33 318014.71 625489.27 35 317981.14 625469.61 33 318014.71 625489.37 33 318014.71 625469.65 34			00	010000.0000	0201000.007				
Acc.a Point ID Eastings Northings Area Point ID Eastings Northings Area Point ID Eastings Northings 1 317716.05 6255262.49 2 317893.93 6254721.99 25 3 317728.34 6255271.26 2 27 317869.92 6254479.08 15 3 317728.34 62552807.26 29 317892.79 6254699.08 16 4 317727.5 6255241.49 28 30 31791.16 6254699.39 16 5 317991.33 6254804.18 31 317920.38 6254695.02 9 317981.30 6254803.407 7 3138014.07 6254655.91 33 310014.07 10 317991.89 6254832.87 33 318014.71 6254659.91 31 317992.66 6254803.271 31 317923.86 6254595.99 11 317979.189 6254782.06 33 318014.71 6254658.91 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>									
Area Point ID Easings Northings 11 1 1 3 3 1 </td <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td>	-							-	
Area Point ID Easings Northings 19 Area Point ID Easings Northings 25 1 317716.05 6/25526.49 26 317893.93 6/25471.99 26 317781.05 6/25526.29 2 317781.05 6/25526.29 28 31789.42 28 31789.428 6/25471.199 26 317781.05 6/25526.19 28 31789.428 6/254711.42 28 31789.428 6/254711.42 28 31789.428 6/25490.21 29 317891.79 6/25489.27 9/27 31792.79 6/25490.89 30 31791.10 6/25469.39 30 31791.10 6/25469.27 31792.79 6/25469.27 31793.39 6/25469.27 31793.39 6/25469.37 30 31791.10 6/25469.37 30 31791.10 6/25469.27 31791.79 31791.79 6/25489.37 33 31001.47 6/25469.59 31 31803.45 6/25489.17 36 31793.13 6/25469.75 36 31793.137 6/25469.27 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td></td<>									1
1 317716.05 6255242.49 25 3 317728.34 6255271.26 3 317728.34 6255271.26 27 31786.99.29 625471.99 26 3 317728.34 6255271.26 28 31784.59 625471.19.2 3 317728.34 6255271.26 28 31786.99.29 625471.84.2 3 317728.34 62552871.26 28 317884.58 625471.10.2 15 5 31799.13 6254804.18 30 31791.16.0 625469.9.39 31 31701.00 6254804.18 31 31793.38 6254605.21 33 318014.07 625469.32.8 31 31791.38 6254655.99 31 317991.80 625483.2.8 317931.37 6254555.99 31 31792.56 625480.77 37 317828.60 6254505.82 31 318032.22 6254873.78 36 317931.37 6254555.99 31 31798.51 625480.57 37 317828.60			Deletit	F 1			Del un	E	Marchi
25 AEC-1 2 317716.65 625521.91 3 317728.34 625521.261 28 31786.99.22 6254718.42 4 317727.75 6552621.491 28 317892.79 6254699.21 5 317978.34 625521.261 30 317911.60 6254699.27 6 318002.23 6254804.18 30 317911.60 6254689.27 6 318002.223 6254804.18 31 31792.33 6254680.21 7 318018.00 6254833.07 31 31792.33 625469.04 9 317991.89 6254833.07 35 317943.14 625469.69 34 31797.13 625495.91 35 317943.14 625495.654 11 31796.09 6254873.31 36 318033.37 6255097.10 16 317889.20 6254783.27 38 318033.77 6255097.10 17 31789.171 6254843.97 38 31033.66 6255097.10 18 31789.05		меа		0	5	Area		5	0
36 66 16 17 AEC-1 3 317728.34 6255271.26 6255471.20 44 317727.5 6255489.27 6255489.27 29 317892.79 625469.08 625489.27 46 5 317994.13 6255489.27 30 317911.60 625469.27 47 3180130.09 625489.27 30 317911.60 625469.27 48 317978.32 625489.27 31792.83 625489.27 9 317981.30 625489.27 31 31792.33 625489.27 9 317981.30 625489.27 32 31790.80 625469.27 9 317981.30 625489.07 33 31001.47 625469.06 34 317971.30 625480.217 36 317931.31 625459.59 12 31803.465 6254802.17 37 317828.06 625469.27 12 31803.405 6254897.37 37 317828.06 6254697.10 36 317931.37 625508.05 31 31803.22 6254897.37 46 317899.0	→ II					+			
A 4 317727.75 6/255061.49 5 317991.71 6/254852.07 30 317911.60 6/254697.39 1 4 8 317922.75 6/254852.07 31 317923.28 6/254697.39 6 318022.23 6/25489.27 31 317923.28 6/254697.39 7 318018.09 6/254801.78 31 317923.28 6/254697.54 9 317991.30 6/254832.88 33 318014.71 6/254697.64 9 317991.30 6/254832.88 33 318014.71 6/254599.59 11 317979.56 6/254832.88 36 317931.37 6/25459.59 12 318032.22 6/254787.63 36 317931.37 6/25459.59 12 318032.22 6/254787.63 39 318034.30 6/255097.10 46 317983.71 6/25489.37 40 318037.75 6/255040.64 18 317809.20 6/25489.37 40 318037.75 6/255047.01 20		EC-1	-			+			
5 317991.3 6254852.79 4 6 310022.33 6254804.78 7 310018.09 6254804.78 9 317991.80 6254804.78 9 317991.80 625483.278 10 317991.80 625483.28 33 318014.71 625462.691 33 318014.71 625462.691 33 318014.71 625462.691 34 317971.37 625452.691 35 317931.31 6254595.961 36 317931.31 6254595.961 36 317931.31 6254595.961 36 317931.31 6254595.961 37 31782.86.0 625409.73 38 31803.37 6255097.01 31 31789.90 625482.73 40 31803.86 6255097.10 16 31789.90 625482.73 41 31803.77 625504.07 42 317981.71 625447.57 20 317981.71		ŀ				+			
1 31 317923 38 625460.21 4 7 318018.09 6254804.77 32 317950.80 625460.21 9 317918.32 6254804.07 33 318014.71 625460.6 10 317978.32 6254804.07 33 318014.71 625462.6 10 317978.56 6254802.17 35 317943.14 625462.6 11 317978.56 6254802.17 36 317973.37 625462.6 12 318034.6 625402.17 36 317943.14 6254625.69 12 318034.6 625402.17 37 318034.30 6255087.01 14 31797.01 625492.31 38 318033.37 6255087.01 15 317861.71 6254869.37 37 318034.30 6255097.10 16 317890.65 6254879.37 42 317970.39 6255047.01 41 317980.45 6254879.27 42 317970.39 6255047.01 42 317970.39 625						1			
A 7 318018.09 6/254804.18 AEC.4 32 317950.80 6/254675.96 A 8 317978.13 6/254808.07 33 318014.71 6/25469.06 34 317971.33 6/25469.06 34 317971.33 6/25469.06 34 317971.33 6/25469.06 34 317971.33 6/25459.96 34 317971.33 6/25459.96 34 317971.33 6/25459.96 34 317971.33 6/25459.96 34 317971.33 6/25459.96 34 317931.33 6/25459.96 36 317931.33 6/25459.96 36 317931.33 6/25469.95 36 317931.33 6/25469.95 37 317828.06 6/25469.95 37 317828.06 6/25469.95 37 317828.06 6/25469.95 37 317828.06 6/25469.95 37 317828.06 6/25469.95 37 317838.06 6/25469.95 38 318034.30 6/255097.01 37 317828.06 6/254997.01 37 318034.30 6/255097.01 41 318037.75 42 <		ł				1			
AEC-3a 8 317978.32 6254808.77 9 317981.30 6254834.07 33 318014.71 6254626.91 10 317991.80 6254833.28 317971.37 6254526.91 11 317978.56 6254808.77 35 317943.14 6254526.91 36 317931.37 6254526.91 35 317943.14 6254595.99 12 318032.22 6254783.31 38 318033.37 6255455.99 13 318032.22 6254783.31 38 318033.37 625509.54 15 31788.90 6254859.37 38 31803.33 6255097.10 46 31789.05 6254763.79 41 31803.75 6255040.05 17 31789.17 6254763.27 44 31799.05 6255047.01 20 31792.05 625475.02 46 31799.02 6255047.01 21 31792.66 625477.50 47 31793.02 6255047.01 21 31792.66 625477.50 47	14					AEC-4			
No. 9 317981.30 6254834.07 10 3179718.50 6254834.07 34 317971.37 625462.691 11 317978.56 6254808.77 35 317943.14 625459.99 12 318034.65 6254802.17 36 317931.37 625455.99 13 318034.22 6254802.17 36 317043.14 625459.59 13 318034.22 6254802.17 36 317081.37 625455.99 14 317076.1 625480.31 38 318033.37 625508.654 14 317076.1 625482.73 38 318034.30 6255097.01 15 317889.20 625482.73 42 317970.39 625504.051 41 317980.65 625494.05 43 310836.86 6255097.01 18 31780.05 625497.20 44 317970.39 625504.051 42 317970.39 625504.03 45 31798.34 625496.71 45 31798.324 6254720.03	A	EC-3a				1			
10 317991.89 6254833.28 AEC-30 11 317978.56 625480.77 AEC-30 12 318034.65 625480.77 13 318032.22 6254787.63 14 31797.91 625482.77 AEC-30 15 317861.71 625482.73 14 31786.90 625482.73 15 317889.20 6254859.37 16 317869.90 6254859.37 17 317889.20 6254859.37 18 317890.65 625487.77 19 317891.71 625495.710 41 310790.56 625476.379 20 317891.71 625495.737 21 317890.65 625476.379 21 31793.24 625476.379 21 31792.69 625472.02 22 31792.69 625472.02 23 31792.69 625472.02 23 31792.69 625472.04 40 316793.02 6255047.18						1			
11 317978.56 6254808.77 AEC-3b 12 318034.26 6254802.77 31 318032.22 6254877.63 14 317976.91 6254802.77 37 317828.60 6255085.59 14 317976.91 6254787.63 15 317881.71 6254802.37 40 318033.27 6255086.50 16 317889.20 6254809.37 17 317889.20 6254809.37 18 317800.45 6254809.37 19 317891.71 6254859.37 20 317891.71 6254803.37 21 317891.71 625473.52 21 317931.24 625470.33 46 317993.24 625472.60 22 317923.69 625472.50 23 317926.69 625472.60 23 317926.69 625472.64 23 317926.69 625472.44			10			1	-		
AEC-3b 13 31803222 6254787.63 14 317976.91 6254793.31 38 318033.37 6255086.54 15 317861.71 6254862.73 39 318034.30 6255097.41 AEC-3d 16 317889.0 6254897.37 40 318038.68 6255097.10 118 31789.0.65 6254849.37 42 317970.39 6255049.05 119 317890.65 6254847.50.25 42 317970.39 6255047.05 20 317891.71 625476.0.25 44 317985.35 625494.71 21 31793.122 625472.0.25 46 31799.0.2 625504.50 22 31793.122 625472.0.52 47 31799.0.2 6255047.18 22 31792.66.9 625472.0.42 47 31797.0.24 625047.18 23 31792.66.9 625472.0.44 47 31797.0.24 625047.18						1		317931.37	
13 31803.2.2 6254787.0.3 38 31803.3.7 625508.5.4 14 317976.91 6254862.73 39 318034.30 6255097.11 15 317861.71 6254862.73 41 318037.75 6255097.11 16 317889.90 6254847.95 41 318037.75 6255094.05 17 317890.05 6254750.25 42 317970.39 625504.06 19 317890.05 6254750.25 42 317995.05 6255045.71 20 317891.71 6254760.23 45 317995.05 6255045.71 21 317931.22 625472.52 45 317993.02 6255047.15 22 317931.22 625472.56 47 317970.24 625047.18 23 317926.09 625472.60 47 317970.24 625047.18 24 317908.95 625472.60 47 317970.24 625047.18		FC-3h	12	318034.65	6254802.17		37	317828.60	6254605.82
15 317861.71 6254862.73 16 317899.90 6254859.37 17 31789.920 6254849.97 18 317860.45 6254843.97 19 31789.05 6254847.77 20 317991.71 6254750.25 21 317931.22 625476.03 45 317995.05 625496.71 45 317980.45 625496.71 46 317993.02 6255047.05 46 317993.02 6255045.00 47 31793.02 6255047.11 48 317995.05 6254720.55 47 317970.24 6255047.18 23 317926.59 625472.04 47 317970.24 625047.18 24 317908.95 625472.44	A	LC-3D	13	318032.22	6254787.63		38	318033.37	6255086.54
AEC-3d 16 317889.90 6254859.37 17 317890.20 625484.495 41 318037.75 6255086.06 18 31780.04 5025484.495 42 317970.39 6255049.05 19 317890.05 6254750.25 43 317995.05 6255046.71 20 317891.71 6254760.23 45 317983.55 6254967.01 21 317931.22 625472.50 46 317993.02 6255045.00 42 317993.22 625472.50 47 317970.24 625047.18 22 317926.09 625472.06 47 317970.24 625047.18 23 317926.95 625472.04 47 317970.24 625047.18 24 317908.95 625472.04 47 317970.24 625047.18				317976.91		1			
AEC-3d 17 317889.20 6254844.95 42 317970.39 6255049.05 18 317800.65 625484.71 43 317905.05 6255046.71 19 317801.76 6254750.25 44 317985.35 625496.701 20 317933.24 6254763.79 45 31793.02 6255045.01 21 317933.24 6254763.79 46 317993.02 6255045.00 22 317931.22 6254725.02 47 31793.02 6255045.00 23 317926.69 6254725.02 47 317970.24 6255047.18 23 317926.69 6254727.04 47 317970.24 6255047.18						1			
17 317892.00 625484.97.77 42 317970.39 6250494.07.1 18 317860.45 6254847.77 43 317995.05 6255046.07.1 20 317891.71 625476.05 255046.07.1 44 317993.05 6255046.71 21 317931.22 625472.03 45 317993.02 6255045.00 AEC-3e 22 317931.22 625472.03 47 317970.24 6255047.18 23 317926.69 625472.04 47 317970.24 6255047.18 24 317908.95 625472.44 47 317970.24 625047.18	Δ1	EC-3d				1			
18 317890.65 625484.77 43 317995.05 6259467.01 19 317890.65 6254750.25 44 317985.35 6254967.01 20 317891.71 6254760.37 45 317985.36 6254967.01 21 317931.22 625470.03 46 317993.02 6255045.00 22 317931.22 6254720.05 47 317970.24 6255047.18 23 317926.69 6254727.04 47 317970.24 625047.18						AEC-14a			
20 317891.71 6254763.79 21 317933.24 625470.33 46 317993.02 625405.03 46 317993.02 625405.00 22 317926.69 6254720.65 23 317926.69 6254727.60 24 317908.95 6254727.44	11					4	43		
AEC-3e 21 317933.24 6254726.033 46 317993.02 6255045.00 22 317931.22 6254727.52 47 317970.24 6255047.18 23 317926.69 6254727.64 7 317970.24 6255047.18 24 317908.95 6254727.44						4			
AEC-3e 22 317931.22 6254727.52 47 317970.24 6255047.18 23 317926.69 6254726.06 24 317908.95 6254727.44		ļ				4	-		
23 317926.69 6254726.06 24 317908.95 6254727.44						4			
24 317908.95 6254727.44		H			6/54727.52	1	47	31/9/0.24	6255047.18
	A	EC-3e				-			L
	A	EC-3e	23	317926.69	6254726.06	4			

oundaries		F2
AP_G017_R0.mxd	Clyde WARP - Detailed Remediation Action Plan (Stage 2) Durham Street, Rosehill NSW	
Drawing Size: A3		
Reviewed By: SM	Client: Viva Energy Australia Pty Ltd	
GA Zone 56 N	This figure may be based on third party data or data which has not been verified by ERM and it may not be to scale. Unless expressly agreed otherwise, this figure is intended as a guide only and ERM does	V
75m	agreed otherwise, this figure is intended as a guide only and ERM does not warrant its accuracy.	ERM

APPENDIX A CIVIL AND CAPPING DESIGN DRAWINGS (COSTIN ROE)

CENTRAL SYDNEY INDUSTRIAL ESTATE 9 DEVON STREET, CLYDE NSW 2142 PARTLOT 100 DP1168951 PROPOSED LOT 64 CAPPING WORKS

DRAWING LIST:

DRAWING NO.	DRAWING TITLE
CO13919.06-CC10	DRAWING LIST & GENERAL NOTES
CO13919.06-CC11	GENERAL ARRANGEMENT PLAN
CO13919.06-CC12	EXISTING SITE LEVELS & FEATURES
CO13919.06-CC30	PROPOSED EARTHWORKS PLAN
CO13919.06-CC35	PROPOSED EARTHWORKS SECTIONS
CO13919.06-CC40	PROPOSED CAPPING & GRADING PLAN
CO13919.06-CC45	STORMWATER DRAINAGE DETAILS AND LONG
CO13919.06-CC55	TYPICAL DETAILS – SHEET 1
CO13919.06-CC56	TYPICAL DETAILS – SHEET 2

GENERAL NOTES:

- 1. THESE DRAWINGS SHALL BE READ IN CONJUNCTION WITH ALL ARCHITECTURAL AND OTHER CONSULTANTS' DRAWINGS AND SPECIFICATIONS AND WITH SUCH OTHER WRITTEN INSTRUCTIONS AS MAY BE ISSUED DURING THE COURSE OF THE CONTRACT. ANY DISCREPANCY SHALL BE REFERRED TO THE ENGINEER BEFORE PROCEEDING WITH THE WORK.
- 2. ALL MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE RELEVANT AND CURRENT STANDARDS AUSTRALIA CODES AND WITH THE BY-LAWS AND ORDINANCES OF THE RELEVANT BUILDING AUTHORITIES EXCEPT WHERE VARIED BY THE PROJECT SPECIFICATION.
- 3. ALL DIMENSIONS SHOWN SHALL BE VERIFIED BY THE BUILDER ON SITE.
- ENGINEER'S DRAWINGS SHALL NOT BE SCALED FOR DIMENSIONS. ENGINEER'S DRAWINGS ISSUED IN ANY ELECTRONIC FORMAT MUST NOT BE USED FOR DIMENSIONAL SETOUT.
- REFER TO THE ARCHITECT'S DRAWINGS FOR ALL DIMENSIONAL SETOUT INFORMATION. 4. DURING CONSTRUCTION THE STRUCTURE SHALL BE MAINTAINED IN A STABLE CONDITION AND NO PART SHALL BE OVERSTRESSED. TEMPORARY BRACING SHALL BE PROVIDED BY THE BUILDER TO KEEP THE WORKS AND EXCAVATIONS STABLE AT ALL TIMES.
- 5. UNLESS NOTED OTHERWISE ALL LEVELS ARE IN METRES AND ALL DIMENSIONS ARE IN MILLIMETRES.
- 6. ALL WORKS SHALL BE UNDERTAKEN IN ACCORDANCE WITH ACCEPTABLE SAFETY STANDARDS & APPROPRIATE SAFETY SIGNS SHALL BE INSTALLED AT ALL TIMES DURING THE PROGRESS OF THE JOB.

ELECTRONIC INFORMATION NOTES:

- 1. THE ISSUED DRAWINGS IN HARD COPY OR PDF FORMAT TAKE PRECEDENCE OVER ANY ELECTRONICALLY ISSUED INFORMATION, LAYOUTS OR DESIGN MODELS. 2. THE CONTRACTOR'S DIRECT AMENDMENT OR MANIPULATION OF THE DATA OR
- INFORMATION THAT MIGHT BE CONTAINED WITHIN AN ENGINEER-SUPPLIED DIGITAL TERRAIN MODEL AND ITS SUBSEQUENT USE TO UNDERTAKE THE WORKS WILL BE SOLELY
- AT THE DISCRETION OF AND THE RISK OF THE CONTRACTOR. 3. THE CONTRACTOR IS REQUIRED TO HIGHLIGHT ANY DISCREPANCIES BETWEEN THE DIGITAL TERRAIN MODEL AND INFORMATION PROVIDED IN THE CONTRACT AND/OR DRAWINGS AND
- IS REQUIRED TO SEEK CLARIFICATION FROM THE SUPERINTENDENT. 4. THE ENGINEER WILL NOT BE LIABLE OR RESPONSIBLE FOR THE POSSIBLE ON-GOING NEED TO UPDATE THE DIGITAL TERRAIN MODEL, SHOULD THERE BE ANY AMENDMENTS OR CHANGES TO THE DRAWINGS OR CONTRACT INITIATED BY THE CONTRACTOR.

									CLIENT
ISSUED FOR CONSTRUCTION CERTIFICATE	30.05.23	А							EnergyA
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE	Energy


GSECTIONS







DESIGNEDDRAWNDATECHECKEDSIZESCALECADREF:DWRNMAY '23XCA0AS SHOWNC013919.06-CC10




p: +61 2 9251 7699 f: +61 2 9241 3731 e: mail@costinroe.com.au w: costinroe.com.au


ENGINEERS

°C013919.06-CC10

CONSULTING



ISSUED FOR CONSTRUCTION CERTIFICATE	30.05.23	А	
AMENDMENTS	DATE	ISSUE	AMENDMENTS



10m 0 10 20 30 40 50 60 70 80 90 100m SCALE 1:1000 AT A0 SIZE SHEET



CIVIL &	
STRUCTURAL	
ENGINEERS	DF

DRAWING TITLE GENERAL ARRANGEMENT PLAN


DRAWING № C013919.06-CC11




exis	TING SERVICES NOTES:
1.	DURING THE EXECUTION OF WORKS, THE CONTRACTOR SHALL MAINTAIN THE INTEGRITY OF EXISTING SERVICES. THE CONTRACTOR SHALL REPAIR ANY DAMAGE CAUSED TO THE EXISTING SERVICES TO THE SATISFACTION OF THE SUPERINTENDENT AND THE RELEVANT SERVICE AUTHORITY, AT NO COST TO THE PRINCIPAL.
2.	WHERE IT IS NECESSARY TO REMOVE, DIVERT OR CUT INTO ANY EXISTING SERVICE, THE CONTRACTOR SHALL GIVE AT LEAST THREE (3) DAYS NOTICE OF ITS REQUIREMENTS TO THE SUPERINTENDENT, WHO WILL ADVISE WHAT ARRANGEMENTS SHOULD BE MADE FOR THE ALTERATION OF SUCH EXISTING WORKS.
3.	EXISTING SERVICES HAVE BEEN PLOTTED FROM SUPPLIED DATA. THE ACCURACY IS NOT GUARANTEED. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO ESTABLISH THE LOCATION AND LEVEL OF ALL EXISTING SERVICES PRIOR TO COMMENCING WORK. ALL CLEARANCES AND APPROVALS SHALL ALSO BE OBTAINED FROM THE RELEVANT SERVICE AUTHORITY PRIOR TO THE COMMENCEMENT OF WORK.
4.	ALL NEW AND EXHUMED SERVICES THAT CROSS EXISTING AND FUTURE ROADS/PAVEMENTS WITHIN THE SITE SHALL BE BACKFILLED WITH DGB20 MATERIAL TO SUBGRADE LEVEL AND COMPACTED TO 98% STANDARD DENSITY RATIO. SUBJECT TO PRIOR APPROVAL FROM RELEVANT AUTHORITY.
5.	ON COMPLETION OF SERVICES INSTALLATION. ALL DISTURBED AREAS SHALL BE RESTORED TO ORIGINAL, INCLUDING KERBS, FOOTPATHS, CONCRETE AREAS, GRAVEL AREAS, GRASSED AREAS AND ROAD PAVEMENTS.
б.	CARE TO BE TAKEN WHEN EXCAVATING NEAR UTILITY SERVICES. NO MECHANICAL EXCAVATION TO BE UNDERTAKEN OVER SERVICES. LIAISE WITH RELEVANT AUTHORITY.
7.	THE CONTRACTOR SHALL ALLOW FOR THE CAPPING OFF, EXCAVATION AND REMOVAL IF REQUIRED OF ALL EXISTING SERVICES IN AREAS AFFECTED BY THE WORKS WITHIN THE CONTRACT AREA AS SHOWN ON THE DRAWINGS UNLESS DIRECTED OTHERWISE BY THE SUPERINTENDENT. ALL TO REGULATORY AUTHORITY STANDARDS AND APPROVAL.
8.	THE CONTRACTOR IS TO MAINTAIN EXISTING STORMWATER DRAINAGE FLOWS THROUGH THE ROADS AT ALL TIMES. MAKE DUE ALLOWANCE FOR ALL SUCH FLOWS AT ALL TIMES.
9.	PRIOR TO COMMENCEMENT OF ANY WORKS THE CONTRACTOR SHALL OBTAIN THE SUPERINTENDENT'S APPROVAL OF THE PROGRAM FOR THE RELOCATION/CONSTRUCTION OF TEMPORARY SERVICES.
10.	CONTRACTOR SHALL CONSTRUCT TEMPORARY SERVICES AS REQUIRED TO MAINTAIN EXISTING SUPPLY TO BUILDINGS REMAINING IN OPERATION DURING WORKS TO THE SATISFACTION AND APPROVAL OF THE SUPERINTENDENT. ONCE DIVERSION IS COMPLETE AND COMMISSIONED THE CONTRACTOR SHALL REMOVE ALL SUCH TEMPORARY SERVICES AND MAKE GOOD TO THE SATISFACTION OF THE SUPERINTENDENT.
11.	INTERRUPTION TO SUPPLY OF EXISTING SERVICES SHALL BE DONE SO AS NOT TO CAUSE ANY INCONVENIENCE OR DAMAGE TO THE ADJACENT RESIDENCES. CONTRACTOR TO GAIN APPROVAL OF THE SUPERINTENDENT FOR TIME OF INTERRUPTION.
12.	THE CONTRACTOR SHALL UNDERTAKE A DIAL BEFORE YOU DIG (DBYD 1100) SERVICES SEARCH BEFORE THE COMMENCEMENT OF ANY WORKS.


2m 0 5 10 15 20 25m SCALE 1:250 AT AO SIZE SHEET






VING N	^₀ C0	13919	.06-0	CC30







BATTE	VIDE 1V:3H MAX ER TO EXISTING LEVELS								HORIZON	ECTION 2 NTAL SCALE 1:25 FICAL SCALE 1:10	
EXISTING CHANNEL	SITE BOUNDARY		FOOTPATH AT								
DATUM 1.00		EXIS	STING LEVELS.								
FINISHED SURFACE LEVEL		4.951	5.994	6.118	6.171	6.187	6.226	6.226	6.240	6.277	6.297
BULK EARTHWORKS LEVEL		4.651	5.269	5.393	5.446	5.462	5.501	5.501	5.515	5.552	5.572
CUT/FILL DEPTH		-0.628	0.413	0.012	0.042	0.052	0.078	0.010	0.017	0.134	0.258
EXISTING SURFACE LEVEL	3.486	5.279	4.856	5.381	5.404	5.410	5.422	5.491	5.498	5.419	5.313
CHAINAGE	20.000	30.000	40.000	50.000	60.000	70.000	80.000	000.06	100.000	110.000	120.000

							FO	RC	DNS	TRUCTION C	ER	TIFICATE
ALL PAVEMENT AND SUBGRADE LEVELS RAISED 300mm REVISED AS CLOUDED ISSUED FOR CONSTRUCTION CERTIFICATE AMENDMENTS	05.03.24 16.02.24 30.05.23 DATE	C B A ISSUE	AMENDMENTS	DATE ISSUE	AMENDMENTS	DATE ISSUE	CLIENT VIIIA EnergyAustralia	CLIENT	DBL PROPERTY	PROJECT LOT 64 CAPPING WORKS CENTRAL SYDNEY INDUSTRIAL ESTATE 9 DEVON STREET, CLYDE, NSW, 2142 DESIGNED DRAWN DATE DW RN DATE MAY '23 CHECKED SIZE SCALE A0 AS SHOWN CONSTREET: CO13919.06-CC35	CONSULT AUSTRALIA	Costin Roe Consulting Pty Ltd. ABN 50 003 696 446 PO Box N419 Sydney NSW 1220 Level 4, 8 Windmill Street, Millers Point NSW 2000 p: +61 2 9251 7699 f: +61 2 9241 3731 e: mail@costinroe.com.au w: costinroe.com.au

							DER ING 156		& PROTEC	EARTHWORKS LEV CTION DETAIL D DRAWING 56	EL
										PROPOSED RE	TAINING WALL
									DENOTES EXIS TYPICAL		
6.487	.586	.656	6.725	.753	.742	.657	.426	6.195	.4 05		
5.762 6	5.861	5.931		6.028	6.017	5.932	5.701	5.470	4.405		
0.162	0.061	0.014	0.002	0.028	0.018	-0.006	0.827	1.071	-0.07		
5.600	5.800	5.917	_	000	5.999	5.938		4.399	4.481	267 4	· ·
50.000	60.000	000.07			100.000	110.000	120.000	130.000	14.0.000	d	153.538
			SECTION 4 HORIZONTAL SCALE VERTICAL SCAL	E 1:250							
						PR0	POSED RETAINING \	VALL			


>											
6.191	6.395	6.540	6.555	6.534	6.436	4.331	4.132				
5.466	5.670	5.815	5.830	5.809	5.711	4.331	4.132				
0.050	- 0.011	0.015	0.000	0.005	474	0.436	0.036				
5.416	5.681	5.800	5.830	5.804	5.237	3.895	4.096	4.179	4.203	4.165	4.18
50.000	60.000	70.000	80.000	000.06	100.000	110.000	120.000	130.000	14.0.000	150.000	153.457

SECTION 3 HORIZONTAL SCALE 1:250 VERTICAL SCALE 1:100


T 5.												PROVID TO EXIS	E 1V:3H MAX BATTER STING LEVELS $$
;	6.766 6.766	6.885	6.979	6.951	6.886	6.705	6.647	6.552	6.458	6.223	6.017	5.192	
;	168.6	6.160	6.254	6.226	6.161	5.980	5.922	5.827	5.733	5.498	5.292	4.892	
:	- 0.010 0.016	0.060	0.154	0.126	0.032	- 0.016	0.018	0.019	0.005	-0.076	- 0.028	0.592	
:	6.025	6.100	6.100	6.100	6.033	5.995	5.903	5.808	5.727	5.574	5.321	4.300	4.104
	60.000	70.000	80.000	000.06	100.000	120.000	130.000	140.000	150.000	160.000	170.000	180.000	200.000

SECTION 2

SECTION 1 HORIZONTAL SCALE 1:250 VERTICAL SCALE 1:100




LEGEND:		
	- DENOTES FINISHED LEVELS PROFILE	
	- DENOTES EARTHWORKS PROFILE	
	- DENOTES EXISTING PROFILE	
	- DENOTES AREA IN CUT	
	- DENOTES AREA IN FILL	



1m 0 1 2 3 4 5 6 7 8 9 10m Luuluul 1 1 1 1 1 1 1 1 1 1 1 1 1 1 SCALE 1:100 AT A0 SIZE SHEET



DRAWING TITLE PROPOSED EARTHWORKS SECTIONS CIVIL & PROPOSED EARTHWORKS SEC COSTIN ROE CONSULTING ENGINEERS



					Energy Australia
ATF	ISSUE	AMENDMENTS	DATE	ISSUE	Energynaotrana

FINISHED LEVELS PLAN NOTES

LEVELS DATUM IS AUSTRALIAN HEIGHT DATUM (A.H.D.).

GRADING REQUIREMENTS TO BE COMPLETED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS2890.1, AS2890.2 AND AS2890.6. ALL CONTOUR LINES & SPOT LEVELS INDICATE FINISHED PAVEMENT LEVELS U.N.O. ON

- CONTOUR INTERVALS
- THE MINOR CONTOUR INTERVAL IS 0.1m. • THE MAJOR CONTOUR INTERVAL IS 0.5m.
- HARDSTAND GRADING
- MINIMUM PAVEMENT GRADE IS TO BE 1:100 (1%). GRADING OF ON-GRADE DOCKS TO BE 1:100 (1%) FALL AWAY FROM THE DOCK FACE
- FOR A LENGTH OF 15m U.N.O. • GRADING OF TRUCK CIRCULATION ZONES TO BE MINIMUM AS NOTED ABOVE, 3-4% NOMINAL AND MAX. 5%.
- CAR PARKING AREA GRADES
- MINIMUM PAVEMENT GRADE IS TO BE 1:100 (1%), DESIRABLE MINIMUM GRADE 1:50
- MAXIMUM PAVEMENT GRADE IS TO BE 1:20 (5%) N CARPARKING AREAS AND 1:25
- (4%) ELSEWHERE.
- DISABLED ACCESS PARKING ZONES AND SHARED SPACE TO BE MAXIMUM OF 1:33 (3%) IN ASPHALT PAVEMENT AND MAXIMUM OF 1:40 (2.5%) IN CONCRETE PAVEMENT CARPARK RAMP GRADES TO BE MAX 1:5 WITH 2.5m SMOOTH TRANSITION AT TOP AND BOTTOM U.N.O.
- MAXIMUM B-DOUBLE OR 19.0m AV RAMP GRADES ARE TO BE 1:8.3 (12%) U.N.O. ON
- PROVIDE MINIMUM 4.0m LONG TRANSITION WHERE CHANGES OF GRADE EXCEED 1:20
- (5%) AT A CREST U.N.O. • PROVIDE MINIMUM 3.0m LONG TRANSITION WHERE CHANGE OF GRADE EXCEED 1:20
- (5%) AT A SAG U.N.O.
- TRANSITIONS ARE TO PROVIDE A SMOOTH CONTINOUS CIRCULAR AND TANGENTIAL CHANGE IN GRADE TO ENSURE NO SHARP OR ACUTE CHANGES IN GRADE ARE PRESENT.

WHERE FIRE BRIGADE ACCESS IS REQUIRED, MAXIMUM RAMP GRADIENTS ARE TO BE 1:6 (16.6%), DESIRABLE RAMP GRADIENTS ARE TO BE 1:8 (12.5%) WITH 7m TRANSITION TOP AND BOTTOM U.N.O. ON PLAN. PERMANENT BATTER SLOPES ARE TO HAVE A MAXIMUM GRADE OF 1V:3H U.N.O. BASED ON

GEOTECHNICAL ASSESSMENT. PROVIDE MINIMUM 0.5m BERM BETWEEN THE BACK OF KERB OR PAVEMENT EDGES AND THE TOP OR TOE OF A BATTER. ALL BATTER SLOPE WITH GRADES AT OR EXCEEDING 1V:6H ARE TO BE TURFED

IMMEDIATELY OR APPROPRIATE EROSION CONTROL IS TO BE PROVIDED TO THE SATISFACTION OF THE ENGINEER.

- ALL FOOTPATHS ARE TO FALL AWAY FROM THE BUILDING AT 2.5% NOMINAL. GRADE. ALL PAVEMENTS ARE TO BE SET AT 30mm BELOW THE FINISHED FLOOR LEVEL OF THE WAREHOUSE AND OFFICE AREAS. PROVIDE LOCAL FEATHERING AT DOORWAYS OR ROLLER SHUTTERS TO PROVIDE FLUSH FINISH AS REQUIRED. WHERE NEW AND EXISTING INTERFACING IS REQUIRED, MATCH EXISTING LEVELS AND
- PROVIDE SMOOTH INTERFACE BETWEEN NEW AND EXISTING GRADIENTS. REFER ANY CONCERNS TO THE ENGINEER.

STORMWATER DRAINAGE NOTES:

- ALL STORMWATER WORKS TO BE COMPLETED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS3500.3 PLUMBING AND DRAINAGE, PART 3: STORMWATER DRAINAGE. THE MINOR (PIPED) SYSTEM HAS BEEN DESIGNED FOR THE 1 IN 20 YEAR ARI STORM EVENT AND THE MAJOR (OVERLAND) SYSTEM HAS BEEN DESIGNED FOR THE 1 IN 100 YEAR ARI STORM EVENT.
- PIT SIZES SHALL BE AS INDICATED IN THE SCHEDULE WHILE PIPE SIZES AND DETAILS ARE PROVIDED ON PLAN.
- EXISTING STORMWATER PIT LOCATIONS AND INVERT LEVELS TO BE CONFIRMED BY SURVEY PRIOR TO COMMENCING WORKS ON SITE.
- ALL STORMWATER PIPES ϕ 375 OR GREATER SHALL BE CLASS 2 (WITH HS2 SUPPORT) REINFORCED CONCRETE WITH RUBBER RING JOINTS UNLESS NOTED OTHERWISE. ALL PIPES UP TO AND INCLUDING ϕ 300 TO BE uPVC GRADE SN8 UNO.
- PIPE CLASS NOMINATED ARE FOR IN-SERVICE LOADING CONDITIONS ONLY. CONTRACTOR IS TO MAKE ANY NECESSARY ADJUSTMENTS REQUIRED FOR CONSTRUCTION CONDITIONS ALL CONCRETE PITS GREATER THAN 1000mm DEEP SHALL BE REINFORCED USING N12-200 EACH WAY CENTERED IN WALL AND BASE. LAP MINIMUM 300mm WHERE REQUIRED. ALL CONCRETE FOR PITS SHALL BE F'c=25 MPa. PRECAST PITS MAY BE USED WITH THE APPROVAL OF THE ENGINEER.
- IN ADDITION TO ITEM 9 ABOVE, ALL CONCRETE PITS GREATER THAN 3000mm DEEP SHALL HAVE WALLS AND BASE THICKNESS INCREASED TO 200mm. 10. PIPES SHALL BE LAID AS PER PIPE LAYING DETAILS. PARTICULAR CARE SHALL BE TAKEN TO ENSURE THAT THE PIPE IS FULLY AND EVENLY SUPPORTED. RAM AND PACK FILLING AROUND AND UNDER BACK OF PIPES AND PIPE FAUCETS, WITH NARROW EDGED RAMMERS
- OR OTHER SUITABLE TAMPING DETAILS. CONCRETE PIPES UNDER, OR WITHIN THE ZONE OF INFLUENCE OF PAVED AREAS SHALL BE LAID USING HS2 TYPE SUPPORT, AS A MINIMUM, IN ACCORDANCE WITH AS 3725. AGGREGATE BACKFILL SHALL NOT BE USED FOR PIPE BEDDING AND OR HAUNCH/SIDE
- WHERE PIPE LINES ENTER PITS, PROVIDE 2m LENGTH OF STOCKING WRAPPED SLOTTED Ø100 uPVC TO EACH SIDE OF PIPE.
- ALL SUBSOIL DRAINAGE LINES SHALL BE Ø100 SLOTTED uPVC WITH APPROVED FILTER WRAP LAID IN 300mm WIDE GRANULAR FILTER UNLESS NOTED OTHERWISE. LAY SUBSOI LINES TO MATCH FALLS OF LAND AND/OR 1 IN 200 MINIMUM. PROVIDE CAPPED CLEANING EYE (RODDING POINT) AT UPSTREAM END OF LINE AND AT 30m MAX. CTS. PROVIDE SUBSOIL LINES TO ALL PAVEMENT/ LANDSCAPED INTERFACES, TO REAR OF RETAINING WALLS (AS NOMINATED BY STRUCTURAL ENGINEER) AND AS SHOWN ON PLAN. WHERE SUBSOIL DRAINAGE PASSES UNDER A PAVEMENT OR A SLAB, UNSLOTTED UPVC ARE TO BE PROVIDED UNLESS NOTED OTHERWISE.
- ALL PIPE GRADES 1 IN 200 MINIMUM UNO.


CIVIL &

STRUCTURAL


ENGINEERS


- PROVIDE STEP IRONS IN PITS DEEPER THAN 1000mm.
- MIN. 600 COVER TO PIPE OBVERT BENEATH ROADS & MIN. 400 COVER BENEATH LANDSCAPED AND PEDESTRIAN AREAS.
- 18. PIT COVERS IN TRAFFICABLE PAVEMENT SHALL BE CLASS D 'HEAVY DUTY', THOSE LOCATED IN NON-TRAFFICABLE AREAS SHALL BE CLASS B 'MEDIUM DUTY' U.N.O.
- 19. PROVIDE CLEANING EYES (RODDING POINTS) TO PIPES AT ALL CORNERS AND T-JUNCTIONS WHERE NO PITS ARE PRESENT. 20. DOWN PIPES (DP) TO BE AS PER HYDRAULIC ENGINEERS DETAILS WITH CONNECTOR TO
- MATCH DP SIZE U.N.O. ON PLAN. PROVIDE CLEANING EYE AT GROUND LEVEL PIPE LENGTHS NOMINATED ON PLAN OR LONGSECTIONS ARE MEASURED FROM CENTER OF PITS TO THE NEAREST 0.5m AND DO NOT REPRESENT ACTUAL LENGTH. THE CONTRACTOR IS TO ALLOW FOR THIS.
- WHERE CONNECTION TO EXISTING INGROUND DRAINAGE SYSTEMS, OPEN SWALES, CHANNELS OR ANY OTHER EXISTING SYSTEM, IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE LOCATION AND INVERT ON SITE AT THE BEGINNING OF THE CONSTRUCTION PERIOD. REFER ANY VARIANCE FROM DOCUMENTATION OR SURVEYS TO THE ENGINEER FOR CLARIFICATION.

 n 0 لسلسا ب	5	10	 	25m
	250 AT AC			




		FOR C
		DATE ISSUE
ICCLIE	AMENIDMENITS	





HEDULE			
d	La	W	RIP-RAP (d50)
375	2000	2000	150
450	3000	3000	200
375	2000	2000	150

RECESSED INTO SURROUNDING LAND SURFACE. PROVIDE BETWEEN EXISTING GROUND



NEEDLE-PUNCHED -

GEOTEXTILE AS

NOTED

SIDE ZONE WIDTH

WIDTHS FOR PIPE SIZES

GREATER THAN 1800Ø

TABLE 7 AS 3725:2007

150

175

200

225

250

275

300

PIPE SIZE (mm)

< 900Ø

1050Ø

1200Ø

1350Ø

1500Ø

1650Ø

1800Ø

SIEVE SIZE (mm)

19.0

9.5

2.6

0.60

0.075

PIPE CULVERT.

REFER TO STORMWATER

DRAWINGS FOR DETAILS.

_ ____ __ __

 \vee _ _ _ _ _ _ _ _ _ _


STORMWATER OUTLET DISSIPATER WITH HEADWALL SCALE 1:50

LOT 64 CAPPING WORKS CENTRAL SYDNEY INDUSTRIAL ESTATE 9 DEVON STREET, CLYDE, NSW, 2142
 DESIGNED
 DRAWN
 DATE
 CHECKED
 SIZE
 SCALE
 CAD
 REF:

 DW
 RN
 MAY '23
 XC
 A0
 AS SHOWN
 C013919.06-CC45

CONSULT AUSTRALIA


Costin Roe Consulting Pty Ltd. ABN 50 003 696 446 PO Box N419 Sydney NSW 1220 Level 4, 8 Windmill Street, Millers Point NSW 2000 p: +61 2 9251 7699 f: +61 2 9241 3731 e: mail@costinroe.com.au w: costinroe.com.au



WALL DIMENSIONS							
ight H1	BW1	BW2					
500	500	500					
000	700	600					
500	800	700					
000	1000	900					
500	1300	1200					

	STRUCTURAL	
ULTING	ENGINEERS	DRAWING N° CO13919.06-CC55






DESIGN CBR VALUE OF 3.0% CBR OF SUBGRADE TO BE CONFIRMED TO ENGINEER FOR FINAL PAVEMENT OPTIMISATION AND DESIGN.

<u>NOTE:</u>

CONFIRMATION OF PAVEMENT DESIGN SUBJECT TO CONFIRMATION OF EXISTING SUBGRADE BY GEOTECHNICAL ENGINEER.

ISSUE AMENDMENTS

REVISED AS CLOUDED FOR PAVEMENT CLAY LAYER	05.03.24	В		
ISSUED FOR CONSTRUCTION CERTIFICATE	30.05.23	А		
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE



ANCHOR TRENCH TYPICAL DETAIL SCALE 1:10




1% FALL	1% FALL
	2


— ROUNDED EDGES

— BACKFILL IN ACCORDANCE WITH EARTHWORKS SPECIFICATIONS

- FUSION WELD-OVERLAP IN DOWN-SLOPE DIRECTION



PROTECTION DETAIL SCALE 1:10



C013919.06-CC56

CR^C CIVIL & STRUCTURAL **COSTIN ROE** ENGINEERS CONSULTING


APPENDIX B LIGHTING DESIGN DRAWINGS

⁺3.4 ⁺4.2 ⁺5.2 ⁺6.5 ⁺8.2 ⁺10.6 ⁺13.5 ⁺16.0 ⁺13.1 ⁺8.2 ⁺7.9 ⁺8.1 MH:20 4.3 5.3 6.4 7.7 9.3 11.3 13.8 17.8 22.0 26.8 27.4 18.0 10.4 33 6.6 ^{*}8.1 ^{*}9.7 ^{*}11.5 ^{*}13.5 ^{*}16.0 ^{*}18.8 ^{*}20.9 ^{*}24.0 ^{*}28.4 ^{*}34.2 ^{*}39.1 ^{*}33.3 ^{*}17.2 ^{*}9.8 ^{*}8.0 5. 117 140 166 19.5 22.6 25.8 28.4 29.8 30.3 33.2 37.5 40.9 40.3 27.9 12.2 6.8 4.8 12.0 15.2 18.5 22.1 26.1 29.7 32.4 34.6 36.5 38.8 38.0 35.9 36.6 36.8 35.1 28.8 16.4 6.8 3.4 13.3 17.2 21.7 26.5 31.5 35.4 38.2 40.2 41.6 43.2 44.4 43.4 38.2 33.0 30.2 27.0 22.5 14.9 7.3 3.3 13.2 17.4 22.7 27.8 33.2 37.7 41.6 44.3 46.7 47.8 47.7 45.9 43.0 37.5 30.0 24.6 20.7 15.5 10.9 6.7 3.7 12.1 16.0 20.7 25.7 31.1 36.0 40.9 45.4 49.5 51.6 51.3 48.6 44.3 39.2 34.0 27.0 20.4 15.3 11.3 8.2 6.0 4.5 2.9 7.9 10.6 13.9 17.6 21.9 26.6 31.8 37.3 43.4 48.6 51.9 52.5 50.4 45.9 41.3 36.1 29.8 22.8 16.5 12.3 9.6 7.8 6.8 6.5 4.9 3 68 9.1 11.9 14.9 18.3 22.4 26.9 32.7 39.1 44.7 48.4 50.0 49.4 47.1 43.7 38.6 32.3 25.0 18.9 14.4 11.7 10.2 9.6 9.9 10.6 9.1 5.3 60 8.1 10.5 13.0 15.9 19.5 23.9 29.3 34.9 39.4 42.8 44.7 45.5 45.6 44.4 40.7 35.1 28.0 22.3 18.0 15.0 13.4 13.0 13.6 15.4 18.2 16.4 8.5 7.2 54 7.9 10.1 12.3 15.0 18.4 22.8 28.1 32.3 35.2 36.7 38.2 39.7 41.7 42.4 40.8 37.0 31.5 26.5 22.7 20.0 18.5 18.0 18.2 19.5 22.7 26.7 25.5 12.3 9.0 5.2 8.7 10.9 13.0 15.7 19.8 24.5 29.1 32.1 32.6 32.1 32.1 33.6 35.9 38.0 38.3 37.0 34.0 30.8 28.1 26.1 25.1 25.0 25.5 25.2 25.2 29.1 34.7 34.7 16.3 9.7 8.4 5.6 10.7 13.1 15.2 18.7 23.3 28.5 32.7 33.9 31.7 29.2 27.7 28.2 30.0 32.2 34.0 34.8 34.4 33.8 33.0 32.7 32.6 32.5 32.3 32.8 32.2 30.9 34.6 39.6 39.5 20.0 9.5 7.7 5.6 3.8 2.6 2.6 2.10 1.78 1.80 7.0 14.7 16.8 19.0 23.8 29.2 34.9 38.2 36.9 32.1 27.5 24.7 24.2 25.1 26.7 28.7 30.6 32.2 34.0 36.0 37.8 38.7 38.8 38.7 38.3 38.9 38.7 35.3 36.9 39.6 38.5 21.0 8.4 6.2 4.5 3.2 10.7 20.6 22.0 24.8 31.0 37.1 42.9 44.6 40.1 32.7 26.3 22.4 20.9 20.8 21.8 23.6 25.7 28.4 31.5 35.2 38.6 41.0 42.8 43.5 43.4 43.5 43.4 43.5 42.5 36.8 34.8 34.8 32.2 18.6 7.1 4.7 3.7 3.1 3.0 3.3 3.9 16.0 26.8 26.6 31.2 38.1 44.6 49.6 48.9 41.8 32.4 24.9 20.3 18.1 17.4 17.9 19.1 21.1 23.8 27.3 31.2 35.5 39.4 43.0 45.6 47.4 47.8 46.7 44.8 41.9 34.5 29.8 27.7 24.2 14.6 5.8 3.8 3.5 3.7 4.3 5. 23.2 32.5 30.7 37.6 44.1 50.5 55.0 51.4 41.9 31.2 23.1 18.3 15.8 14.7 14.7 15.5 17.0 19.4 22.3 25.8 30.0 34.7 39.7 44.6 48.5 50.3 49.2 46.1 42.0 37.5 29.8 24.4 21.2 16.2 10.0 4.7 3.7 4.1 5.1 6.9 5.4 31.2 37.7 35.2 44.0 49.2 55.5 57.7 52.1 40.7 29.4 21.3 16.4 13.8 12.6 12.3 12.6 13.6 15.4 17.7 20.6 24.3 28.8 34.5 40.6 45.8 49.2 49.5 46.9 42.2 37.1 31.9 24.3 18.6 14.3 10.4 7.1 4.6 4.5 5.5 7.7 10.9 38.2 41.1 39.0 49.2 54.4 60.5 61.0 53.0 40.1 28.0 19.7 14.9 12.3 10.9 10.3 10.4 11.1 12.4 14.1 16.4 19.4 23.4 28.6 34.5 40.3 44.7 46.7 45.6 42.2 37.8 31.8 25.1 17.9 12.9 9.5 7.1 5.7 4.9 5.6 7.2 12.6 42.0 42.1 41.8 52.3 57.9 63.9 63.1 53.5 39.2 26.9 18.7 13.8 11.1 9.5 8.8 8.7 9.2 10.2 11.6 13.4 15.8 19.0 23.1 28.0 33.2 38.2 41.5 42.7 41.9 38.0 31.9 24.7 17.7 12.3 8.9 6.8 5.6 5.3 5.6 6.9 14.9 42.4 40.7 42.8 52.7 58.9 64.8 63.0 52.4 37.6 52.8 17.7 13.0 10.2 8.6 7.8 7.6 8.1 8.9 10.0 11.5 13.3 15.7 18.8 22.5 26.6 31.0 35.1 38.3 39.4 36.8 31.4 24.0 17.4 12.2 8.7 6.7 5.5 5.1 5.4 6.4 7.3 39.0 37.6 42.2 50.9 57.7 63.0 60.7 49.7 35.8 24.4 17.0 12.6 9.8 8.1 7.4 7.2 7.6 8.4 9.3 10.6 12.0 13.6 15.7 18.3 21.3 24.8 28.8 33.0 35.0 34.0 29.9 23.4 17.1 12.2 8.6 6.6 5.4 4.9 5.1 5. 18.9 34.1 33.8 40.3 48.2 55.5 60.5 57.5 46.7 33.8 23.4 16.6 12.6 10.0 8.5 7.7 7.6 8.0 8.6 9.5 10.5 11.6 12.7 14.1 15.7 17.8 20.5 23.9 27.4 29.9 30.2 27.4 22.3 17.0 12.3 8.9 6.7 5.4 4.8 4.8 5.4 19.2 29.6 30.9 38.2 46.3 53.9 58.7 55.4 45.0 33.0 23.6 17.2 13.5 11.0 9.5 9.0 8.8 9.3 9.8 10.6 11.4 12.2 13.0 13.7 14.6 15.8 17.9 20.4 23.1 25.2 25.9 24.3 20.8 16.6 12.4 9.1 6.7 5.4 4.7 4.6 4.9 18.5 25.9 28.8 35.9 43.8 51.9 56.7 54.2 44.3 33.5 24.6 18.8 15.1 12.7 11.5 11.1 11.1 11.5 12.0 12.8 13.4 14.0 14.4 14.7 15.0 15.6 16.8 18.4 20.1 21.6 22.2 21.3 19.1 16.1 12.5 9.3 7.1 5.6 4.7 4.5 4.9 17.7 23.3 27.1 33.8 41.5 49.6 54.6 52.8 44.4 34.8 26.8 21.3 17.8 15.6 14.4 14.0 14.1 14.4 15.1 15.8 16.6 17.1 17.3 17.1 17.0 16.9 17.3 18.1 19.0 19.6 19.7 19.0 17.6 15.5 12.6 9.9 7.6 5.9 4.9 4.4 4. 11.5 18.2 23.5 28.4 34.2 41.2 48.3 53.0 52.4 46.3 38.0 31.0 25.7 22.1 19.9 18.5 17.9 17.8 18.2 18.7 19.7 20.8 21.7 21.6 21.2 20.6 20.0 19.8 19.8 19.8 19.5 19.0 18.0 16.8 15.2 12.9 10.6 8.3 6.6 5.3 4.5 4.3 13.2 19.8 25.5 31.3 38.0 44.8 51.0 55.1 55.2 50.9 44.7 38.4 33.3 29.2 26.6 24.6 23.3 22.5 22.1 22.9 24.1 25.5 26.8 27.2 26.9 26.0 25.0 24.3 23.7 22.8 21.7 20.4 18.9 17.5 15.8 13.8 11.6 9.4 7.4 5.9 4.9 4.7 14.0 20.6 27.7 35.2 43.1 50.6 57.0 61.2 62.2 59.8 55.0 49.2 43.7 39.5 36.0 32.9 30.2 27.6 26.1 26.2 27.2 29.4 31.9 33.3 33.6 32.9 31.7 30.9 29.9 28.3 26.3 24.1 21.9 20.0 18.0 15.7 13.4 10.9 8.6 6.7 5.4 4. 12.8 19.1 26.4 35.5 45.5 54.2 61.6 66.6 69.6 69.4 66.1 61.1 55.4 50.5 46.2 41.7 36.6 32.0 29.1 27.7 28.6 31.1 34.9 37.6 39.1 39.4 39.3 39.1 38.0 35.8 33.0 29.8 26.8 24.3 21.7 18.8 15.9 12.9 10.1 7.8 6.1 4.1 10.2 15.7 22.5 31.3 41.8 51.5 60.1 66.4 71.1 72.8 71.3 67.2 61.7 56.9 51.7 45.8 39.2 32.9 28.7 26.7 27.1 29.7 34.3 38.4 41.7 43.6 45.0 46.0 45.5 43.7 40.4 36.7 33.2 30.0 26.5 22.7 18.9 15.1 11.7 9.0 6.9 5. 7.9 12.0 17.7 25.2 34.6 43.9 52.6 59.2 64.7 67.8 67.5 64.4 59.5 54.7 49.3 42.9 35.4 29.0 24.7 22.8 23.3 26.1 31.1 36.2 40.5 44.0 47.3 49.7 50.3 48.7 45.8 42.1 38.8 35.3 31.0 26.3 21.6 16.9 13.2 9.9 7.4 5. 6.1 9.0 13.5 19.6 27.8 36.4 44.1 50.5 56.1 59.0 59.1 56.2 51.8 47.3 41.7 35.2 28.2 22.8 19.5 17.9 19.0 22.0 27.3 32.7 37.6 41.7 45.9 49.1 50.4 49.7 47.2 44.2 41.3 37.5 32.9 27.6 22.2 17.5 13.5 10.2 7.5 5. 4.7 7.1 10.5 15.2 21.6 28.4 35.5 42.4 48.2 51.8 52.2 49.5 44.9 39.6 33.6 27.2 21.1 17.0 14.6 14.1 15.5 18.5 23.6 29.4 34.8 39.3 43.3 46.2 47.3 46.5 44.4 42.1 39.1 35.5 30.7 25.3 20.2 16.1 12.3 9.3 6.9 4.9 3.7 5.8 8.9 13.3 19.3 25.0 30.0 35.4 39.4 41.5 41.0 38.3 34.3 30.1 25.2 20.3 15.7 12.7 11.2 11.5 13.4 16.5 20.6 24.7 29.8 35.7 41.0 43.9 44.2 42.5 39.8 37.4 34.3 30.5 25.5 20.7 16.5 12.9 9.9 7.4 5.4 3.9 <u>- 2.6</u> 4.3 6.9 11.0 17.2 24.1 31.0 37.5 42.3 44.3 43.3 39.5 34.0 28.2 22.7 16.9 12.4 9.6 8.5 9.1 11.6 15.5 20.9 25.5 29.0 32.3 34.7 36.8 38.0 37.7 35.5 32.3 28.5 24.2 19.4 15.6 12.3 9.4 7.2 5 x 3.9 10.9 15.9 21.7 27.5 321 34.2 33.6 30.1 24.9 19.7 13.7 9.5 6.8 5.4 5.1 6.6 10.9 17.9 26.0 32.6 36.8 38.5 37.9 35.3 31.5 27.9 25.2 22.2 18.2 14.4 11.2 8.6 6.6 5.0 3.7 **6.7 5.2 4.1 3.4 3.0 3.0 3.4 4.3 6.4 10.4 18.6 29.4 38.2 41.4 38.6 33.2 27.6 22.8 18.2 13.9 10.6 5.1 4.6 3.5** 4.9 [†]6.6 [†]8.2 ¹9.6 ¹1.5 [†]16.2 [†]23.0 [†]26.4 [†]24.8 [†]20.6 [†]15.5 [†]11.3 [†]8.2 [†]6.0 [†]4.3 [†]3.2

Luminaire	Luminaire Schedule											
Scene: Ll	Н											
Symbol	Qty	Label	Height	Tilt	Lumens	Watts	LLF	Description				
—	5	600w W	20m	0° & 5°	81688	597	0.800	Schreder SR2H740A3G3 600 Watt 4000k LED Extra Narrow Beam Floodlight				
				1			1		-			

Scene: LH						
Label	CalcType	Units	Avg	Max	Min	Max/Avg
Hardstand	Illuminance	Lux	24.91	72.8	2.5	2.92
Roadway	Illuminance	Lux	0.79	2.87	0.11	3.63

Calculation Summary



_															00	JUW VV			
3.9	4.6	5.4	⁺ 6.3	⁺ 7.1												H: 20 lt: 5			
5.3	⁺ 6.6	⁺ 7.9	⁺ 9.3	⁺ 10.7	⁺ 12.1	⁺ 13.4	⁺ 14.9	⁺ 16.6	⁺ 18.4	⁺ 20.4	+ 24.4	+ 29.3	⁺ 30.9	17.9	[†] 9.7	5			
6.5	* 8.2	⁺ 10.4	⁺ 12.6	⁺ 14.9	⁺ 17.1	⁺ 19.3	⁺ 21.4	⁺ 23.6	⁺ 25.5	⁺ 26.4	⁺ 26.3	⁺ 30.4	⁺ 36.0	⁺ 39.6	⁺ 25.8	⁺ 10.8	⁺ 8.6	[†] 6.7	
7.1	⁺ 9.3	⁺ 12.1	⁺ 15.3	⁺ 18.8	⁺ 22.3	⁺ 25.7	⁺ 28.7	⁺ 30.8	⁺ 32.2	⁺ 33.6	⁺ 34.2	⁺ 32.7	⁺ 34.6	⁺ 38.8	⁺ 41.3	⁺ 31.2	⁺ 12.3		
.2	⁺ 9.6	⁺ 12.7	⁺ 16.5	⁺ 21.0	⁺ 25.9	⁺ 30.8	⁺ 34.3	⁺ 36.7	⁺ 38.0	⁺ 38.6	⁺ 39.8	⁺ 40.8	⁺ 37.6	⁺ 35.3	⁺ 36.7	⁺ 36.6			
6.9	⁺ 9.1	⁺ 12.2	⁺ 16.1	⁺ 20.9	⁺ 26.4	⁺ 31.8	⁺ 36.4	⁺ 40.2	⁺ 42.3	⁺ 43.5	⁺ 44.1	⁺ 44.2	⁺ 43.7	⁺ 39.0	⁺ 32.9				
6.4	*8.2	⁺ 10.9	⁺ 14.5	⁺ 18.7	⁺ 23.8	⁺ 29.4	⁺ 34.6	⁺ 39.6	⁺ 43.6	⁺ 46.8	⁺ 48.1	⁺ 47.2	⁺ 44.9	⁺ 41.8					
5.9	⁺ 7.3	⁺ 9.4	+ 12.2	⁺ 15.6	⁺ 19.6	⁺ 24.5	⁺ 29.9	⁺ 35.7	⁺ 41.5	⁺ 46.5	⁺ 49.2	⁺ 49.1	⁺ 46.3	/					
5.4	⁺ 6.4	⁺ 7.9	⁺ 9.8	⁺ 12.4	⁺ 15.5	⁺ 19.4	⁺ 24.2	⁺ 30.0	⁺ 36.6	⁺ 42.5	⁺ 46.5	⁺ 48.0							
1.9	⁺ 5.6	⁺ 6.5	⁺ 7.9	⁺ 9.7	⁺ 12.0	⁺ 14.9	⁺ 18.9	⁺ 23.9	⁺ 29.7	⁺ 35.9	⁺ 40.6								
1.5	⁺ 4.9	⁺ 5.5	⁺ 6.4	⁺ 7.6	⁺ 9.2	⁺ 11.5	⁺ 14.6	⁺ 18.4	⁺ 23.0	⁺ 28.0									
1.3	⁺ 4.4	⁺ 4.7	⁺ 5.3	⁺ 6.1	⁺ 7.3	*8.9	⁺ 11.1	⁺ 13.9	⁺ 17.3	//									
1.2	⁺ 4.0	⁺ 4.1	⁺ 4.5	⁺ 5.0	⁺ 5.9	⁺ 7.0	* 8.6	10.5											
1.2	⁺ 3.9	⁺ 3.7	⁺ 3.8	⁺ 4.2	⁺ 4.8	⁺ 5.6	[†] 6.6												
1.4	⁺ 3.8	⁺ 3.5	⁺ 3.4	⁺ 3.5	⁺ 3.9	4.5													
1.8	⁺ 3.9	⁺ 3.3	⁺ 3.0	⁺ 3.0	⁺ 3.2														
5.2	⁺ 4.0	⁺ 3.2	⁺ 2.8	⁺ 2.6															
5.5	⁺ 4.1	⁺ 3.1	2.5																
5.5	⁺ 4.0	2.9																	
1.9	3.5																		

Filename SR2H740A3G3.IES

Description	Ву
le	RN
ations and 1 additional pole	RN

AS1158.3.1 AND AS1680.5 FOR THE SPECIFIED LIGHTING SUB CATEGORY. REFER TO NOTES.

REVIEWERS NAME: Ron Nixon M.I.E.S. (Aust & NZ) Membership Number IES626 Registered Lighting Practitioner RLP

THIS DESIGN SATISFIES THE REQUIREMENTS IN


LIGHTING DESIGN CERTIFICATION

DATE APPROVED: 10/08/22 SIGNATURE:

RGIlmo

NOTES:

- THIS LIGHTING DESIGN WAS PRODUCED USING CLIENT DRAWING LIGHTING_BASE.DWG.
- THE ILLUMINANCE LIGHT TECHNICAL PARAMETERS FOR THE ROADWAY COMPLIES WITH THE RECOMMENDATIONS OF AS/NZS1158.3.1:2020 CATEGORY PR5. THE ILLUMINANCE LIGHT TECHNICAL PARAMETERS FOR THE HARDSTAND COMPLIES WITH THE RECOMMENDATIONS OF AS/NZS1680.5:2012 TABLE 3.1 "General Storage pedestrian access with through traffic".
- REFER TO LUMINAIRE LABELS ON DRAWING FOR INDIVIDUAL LUMINAIRE AIM ANGLES.
- THE LIGHT LOSS FACTOR OF 0.8 IS BASED ON A LUMINAIRE MAINTENANCE FACTOR OF 0.87 (IP6X LUMINAIRE) AND A LAMP (LED) LUMEN MAINTENANCE FACTOR OF 0.92 (MEDIUM POLLUTION ENVIRONMENT, LUMINAIRES CLEANED EVERY 3 YEARS).
- ADHERENCE TO LAMP REPLACEMENT CYCLES AND LUMINAIRE CLEANING IS ESSENTIAL TO MAINTAIN THE LIGHTING SYSTEM PERFORMANCE. REFER TO TABLE 14.4 AS/NZS1158.1.2 AND TABLE E1 APPENDIX E AS/NZS1158.1.1.
- CALCULATIONS WERE MADE USING LIGHTING ANALYSTS AGI32 VERSION 19.15.1 AND ARE SUBJECT TO ACCURACIES AND TOLERANCES NOMINATED IN AUSTRALIAN AND NEW ZEALAND STANDARDS AS/NZS 3827.1:1998 AND AS/NZS 3827.2:1998.
- COMPLIANCE IS CONDITIONAL ON EACH LUMINAIRE'S ABILITY TO FALL WITHIN ACCEPTABLE DISCOMFORT GLARE INTENSITY (DGI) LEVELS, AS DETAILED IN TABLE 3.9 OF SECTION 3.7.1.3 OF AS/NZS1158.3.1. GIVEN DGI IS THE RESPONSIBILITY OF A LUMINAIRE'S MANUFACTURER, IT IS RECOMMENDED THAT THE CLIENT CONFIRM PROPOSED LUMINAIRES ARE COMPLIANT WITH THIS REQUIREMENT.




LIGHT HARMONY - LIGHTING DESIGN PROJECT

LOT 64 CAPPING WORKS CENTRAL SYDNEY INDUSTRIAL ESTATE - 9 DEVON ST ROADWAY AND HARDSTAND ILLUMINATION ANALYSIS Date Scale Size Design Reference Author Sheet Drawing No. Revision

Web: lightharmony.com.au - Email: lharmony@bigpond.net.au - Ph: 07 38226465 - Fax: 07 38226467 - PO Box 3299 Birkdale QLD 4159

RN 1/1 8936E1

A



FOOTING GUIDE

GM Poles Pty Ltd 490 Freeman Road, Richlands, QLD, 4077 ABN: 61 081 961 515



Phone: 07 3718 4900

Email: sales@gmpoles.com.au

A QUALITY SUPPLIER OF POLES - ALL PRODUCTS DESIGNED TO CURRENT AUSTRALIAN STANDARDS - MA

- MANUFACTURED TO ISO9001

Date: 17/06/2022 1:10:00 PM

Ref No.: FG 6821


From: Daniel Creed

Project Name: FRED CATERSON RESERVE

This document is for estimate purposes only. Final design and analysis of foundations is subject to site investigation and engineering certification by a qualified geotechnical engineer. Footings should only be installed by suitably qualified persons.

Item Code	ТР-Е20-25-К	Bending Moment	74kNm			
Foundation Bolts	4XM30/500 P.C.D	Shear Force	8.3kN			
Pier Depth	2700mm	Pole Weight	568kg			
Pier Diam	750mm	Soil Bearing Capacity 150kPa				
Steel Reinforcing 4-N30		Bending moment and shear force are expressed in Ultimate Limit State terms and are preliminary only, subject to a final design				

Contact GM Poles for a price for soil test, footing design and installation




Notes: SITE SPECIFIC LOADS CONTAINED HEREIN. REFER CD0007351A-OP.

GM Poles are able to offer a range of services including: Soil testing, foundation design and certification, foundation installation, pole assembly & erection

RAPTOR 3 600W





SPORTS

CAR PARKS

LARGE AREAS

The ultimate Aussie-engineered sports floodlight is a high-performing floodlight with leading optical control and innovative design. RAPTOR 3 will provide better spill control and less windage for sports venues as well as other large areas. With razor-sharp reflector systems and asymmetric distribution – four new beam options, the RAPTOR 3 is born to perform.

Its versatile mounting system, with its heavy-duty trunnion arm, RAPTOR 3 is compatible with under and over slung mounting arrangement.

RAPTOR 3 has cutting-edge technology to offer uniformity and visual comfort for players, spectators, and neighbours (low glare and minimised light spill). RAPTOR 3 is fully compatible with Schréder ITERRA Sports Control System.

a a a

INDUSTRIAL

AREA LIGHTING

TRANSIT HUBS

AIRPORT APRONS





IP 66 IK 06







Schréder

MAIN APPLICATIONS

- Sports
- Car parks
- Large areas
- Industrial
- Airport aprons
- Transit hubs

KEY ADVANTAGES

- Designed in Australia for Australian and New Zealand conditions
- High lumen efficacy over 135lms/w
- Precision reflector systems, designed to control spill light
- Asymmetric distribution, with four beam options
- Available in CCT 5700K & 4000K CRI 70
- Integral DALI drivers in either 240V or 415V
- Compatible with Schréder ITERRA Sports Control System
- Die-cast aluminium body, UV stabilized powder coated for durability
- Colour: black heatsink with grey frame
- Optimal reliability with 5 year warranty
- All exposed cabling has bird proof conduit
- Supplied with bird spikes



Precision optical design, controlling spill light



Precise aiming with protractor and locking device



Heavy duty trunnion arm, suitable for under and over slinging



Die cast aluminium heat sink for excellent thermal management

Schréder

GENERAL INFORMATION

Recommended installation height	12m to 20m 40' to 65'
Driver included	No
RCM Mark	Yes
ROHS compliant	Yes
Testing standard	AS/NZS 60598.1:2017

HOUSING AND FINISH

Housing	Die-cast LM6 aluminium frame
Optic	High temperature vacuum metalised reflector
Protector	Tempered glass
Housing finish	Powder coated finish
Standard colour(s)	RAL9011
Tightness level	IP66

ELECTRICAL INFORMATION

Electrical class	Class 1
Nominal voltage	240V/415V – 50Hz/60Hz
Power factor (at full load)	> 0.98
System wattage	2 module 660W
Surge protection (kV)	10kV
Electromagnetic compatibility (EMC)	AS/NZSCISPR15, AS/NZS 60598.1
Control protocol(s)	DALI
Sensor(s)	Devices & sensors for smart city applications

OPTICAL INFORMATION

LED colour temperature	5700K & 4000K		
Colour rendering index (CRI)	> 70		
Asymmetrical distributions	A0 Extra Narrow, A1 Narrow, A2 Medium, A3 Wide		

PERFORMANCE

Lumen efficacy

135lms/w

OPERATING CONDITIONS

Temperature range from operation (Ta)

-20°C to + 40°C

LIFETIME OF THE LEDS @ TA 40°C


All configurations

120,000hrs L90

Schréder

DIMENSIONS AND MOUNTING

L x W x H (mm)	741 x 594 x 171
Weight (kg)	415V - 25.5 240V - 25.0
Aerodynamic resistance Windage (m2)	0.115 (at tilt of 0°) 0.17 (at tilt of 13°)
Mounting possibilities	Galvanised trunnion arm for under and over slinging






Product Code	Name	Beam Dist.	Colour Temp
SR2H757A0GIG3	RAPTOR 3 600W A0 CRI70 CCT5700k 415V DALI (No Feedback)	Asymmetric A0 Extra Narrow	5700
SR2H757A1GIG3	RAPTOR 3 600W A1 CRI70 CCT5700k 415V DALI (No Feedback)	Asymmetric A1 Narrow	5700
SR2H757A2GIG3	RAPTOR 3 600W A2 CRI70 CCT5700 415V DALI (No Feedback)	Asymmetric A2 Medium	5700
SR2H757A3GIG3	RAPTOR 3 600W A3 CRI70 CCT5700k 415V DALI (No Feedback)	Asymmetric A3 Wide	5700
SR2H757A0AIG3	RAPTOR 3 600W A0 CRI70 CCT5700 240V DALI	Asymmetric A0 Extra Narrow	5700
SR2H757A1AIG3	RAPTOR 3 600W A1 CRI70 CCT5700 240V DALI	Asymmetric A1 Narrow	5700
SR2H757A2AIG3	RAPTOR 3 600W A2 CRI70 CCT5700 240V DALI	Asymmetric A2 Medium	5700
SR2H757A3AIG3	RAPTOR 3 600W A3 CRI70 CCT5700 240V DALI	Asymmetric A3 Wide	5700
SR2H740A0GIG3	RAPTOR 3 600W A0 CRI70 CCT4000k 415V DALI (No Feedback)	Asymmetric A0 Extra Narrow	4000
SR2H740A1GIG3	RAPTOR 3 600W A1 CRI70 CCT4000k 415V DALI (No Feedback)	Asymmetric A1 Narrow	4000
SR2H740A2GIG3	RAPTOR 3 600W A2 CRI70 CCT4000 415V DALI (No Feedback)	Asymmetric A2 Medium	4000
SR2H740A3GIG3	RAPTOR 3 600W A3 CRI70 CCT4000k 415V DALI (No Feedback)	Asymmetric A3 Wide	4000
SR2H740A0AIG3	RAPTOR 3 600W A0 CRI70 CCT4000 240V DALI	Asymmetric A0 Extra Narrow	4000
SR2H740A1AIG3	RAPTOR 3 600W A1 CRI70 CCT4000 240V DALI	Asymmetric A1 Narrow	4000
SR2H740A2AIG3	RAPTOR 3 600W A2 CRI70 CCT4000 240V DALI	Asymmetric A2 Medium	4000
SR2H740A3AIG3	RAPTOR 3 600W A3 CRI70 CCT4000 240V DALI	Asymmetric A3 Wide	4000

2kg

1.15kg



ACCESSORIES - RAPTOR 3 600W APRON HOOD

SR2HAPRONHOOD


L 566 x W 519 x H 15mm

ACCESSORIES - RAPTOR 3 600W BACK SHIELD

SR4HBACKSHIELD

L 279 x W 434 x H 140

APPENDIX C LANDSCAPE DESIGN



Drawing Title: Landscape Detail Plan DWG No:

LTN-01



Project Manager:



Client: **VE PROPERTY** LEVEL 16, 720 BOURKE STREET DOCKLANDS VIC 3008 PH: (03) 8823 444

Scale:	Date:	
1:300 @ A1	13.03.24	
Project:	LOT 64, Sydney Indi	U

- TOTAL APPROXIMATE NUMBER OF VINES IN LANDSCAPE AREA 'B2' NORTH OF THE MAINTENANCE TRACK AT 1 PER 25/M2 (EXACT NUMBERS TO BE CONFIRMED BASED ON THE EVALUATION OF EXISTING VEGETATION)


Lising Bus


			(REFER TO ENGINEER'S DRAWING
Sec.		+RL 3.40	PROPOSED LEVELS
		WM	EXTENT OF WEED MANAGEMENT AREA (REFER TO SPECIFICATION
		\sim	APPROXIMATE EXTENT OF EXIST Tree canopy
		DG	DECO GRAVEL MAINTENANCE Track
3.29		55/	PROPOSED SITE CONTOURS (REFER TO ENGINEER'S DETAIL)
	40M RIPARIAN SETBACK (USING AVERAGING RULE)		PLANTING TO EMBANKMENT OVER CAPPED AREA
-+++ TE1++++	TIMBER EDGE. 50x50x400 TIMBER PEGS.	CA	EXTENT OF CAPPED AREA
-+++ TE2++++	TIMBER EDGE. 50x50x250 TIMBER PEGS. Ensure peg does not penetrate Capping protection	ST	SERVICE TRENCH
	HYDROSEEDED EARTHWORKS	LA 'B1'	BUFFER PLANTING OF GROUNDO VINES ALONG WEST BOUNDARY
¶	PROPOSED LIGHT POLE (REFER TO CIVIL DRAWINGS)	111212	LANDSCAPE AREA 'B1'
	PROPOSED DRAINAGE LINE, PIT & HEADWALL	LA 'B2'	BUFFER PLANTING OF GROUNDO Vines Along the Maintenanc Landscape Area 'B2'
	(REFER TO CIVIL DRAWINGS)		EASEMENT LINE

Job Number:	North:	Revis	ion		FOR TENDER		
00000		Rev	Date	Description	[Drawn	Checked
220908		A	23.09.22	FOR TENDER		RJ	BG
		В	27.09.22	FOR TENDER		RJ	BG
ustrial Estate,		C	30.09.22	FOR TENDER		RJ	BG
Devon Street, Rosehill, NSW 2142 [13.03.24	FOR TENDER		KC	BG

LOT BOUNDARY
CAPPED EMBANKMENT PLANTING - Landscape Area 'A'
RETAINING WALL TO Engineer's detail
EXISTING FENCE TO BE RETAINED (REFER TO ENGINEER'S DRAWINGS)
PROPOSED LEVELS
EXTENT OF WEED MANAGEMENT AREA (REFER TO SPECIFICATIONS)
APPROXIMATE EXTENT OF EXISTING TREE CANOPY
DECO GRAVEL MAINTENANCE TRACK
PROPOSED SITE CONTOURS (REFER TO ENGINEER'S DETAIL)
PLANTING TO EMBANKMENT OVER CAPPED AREA
EXTENT OF CAPPED AREA
SERVICE TRENCH
BUFFER PLANTING OF GROUNDCOVERS AND Vines along west boundary - Landscape area 'b1'
BUFFER PLANTING OF GROUNDCOVERS AND Vines along the maintenance track - Landscape area 'B2' Fasement line

LANDSCAPE DETAILS







Drawing Title: Landscape Details

DWG No:




AND SCAPE ARC Suite 303, 8 Help Street, Chatswood NSW 2067 Ph. (02) 9411 1485 www.geoscapes.com.au ABN 84 620 205 781 ACN 620 205 781



Project Manager:

ENSURE ANY LANDSCAPE WORKS DOES NOT PENETRATE CAPPING LAYER



TYPICAL PATHWAY AND PLANTING TREATMENT DETAIL TO WESTERN BOUNDARY EDGE

TYPICAL SECTION



Client: **VE PROPERTY** LEVEL 16, 720 BOURKE STREET DOCKLANDS VIC 3008 PH: (03) 8823 444


SCALE 1:20

Date: Scale: 13.03.24 As shown @ A1 LOT 64, Sydney Ind Project:

TYPICAL LANDSCAPE EMBANKMENT STABILISATION DETAIL FOR SLOPE OF 1:3 OR STEEPER WITHIN LANDSCAPE AREA 'B1' and 'B2' SCALE 1:10

Job Number:	North:	Revis	ion	FOR TENDER			
00000	N/A	Rev	Date	Description		Drawn	Checked
220908		A	23.09.22	FOR TENDER		RJ	BG
Justrial Estate, Devon Street, Rosehill, NSW 2142			27.09.22	FOR TENDER		RJ	BG
			30.09.22	FOR TENDER		RJ	BG
			13.03.24	FOR TENDER		KC	BG

Appendix A-5 Figures from the Stage 2 AA4 Validation




0561882_St2AEC4L64V_G001_R0.mxd

	A Contraction	AEC-4 Proposed Ca	ap Vertices				THE S		WARE	HOUSE	WOR	ALL I
	Point ID	Eastings	Northings	6 - 6	Service of the	Service Providence - P	Hard & Lough			- SOUL	S SCORE /	A bat
	1	317827.83	6254609.47	Su. 10	24 . TR				and the second second	ACT	and and a	ANT THE
1.50	2	317827.84	6254609.59	Contraction of	1	A STATE OF STATE		ALC TO COMPANY		GLANN	and the second	
100	3	317839.56	6254721.94 6254718.41		and and	- D - FRITT	and the second second	3A	and the second second	ERANN	A AND AND THE PARTY	i an
12	4	317869.99 317884.53	6254718.41		Suppose in 1	A GAS READY.	The second	the start of the		and the state		
	5	317892.78	6254699.11				1 . To Barris Martin	XO		BLOCK R		, III (A)
	7	317911.39	6254689.46				ALL STREET	A	and the second	LOOKI		
	8	317923.60	6254680.02				La secondaria	ROAD	10			
	9	317952.05	6254675.91				"非常能的这一"		the training	all stands		1 deserves to
14 1	10	318007.33	6254669.85		x							
2-	11	317971.14	6254635.86				Mar and	A STATE A	The second			
100	12	317939.96	6254608.51				3	the second second				
	13	317938.85	6254607.86				0			State of the state		
	14	317911.84	6254600.44				and a support of the second	and the second second	Alle Chitte		a lin	A STATE OF
	Coordinate	e System: GDA1994	MGA Zone 56			4	A CAR	201				
1	1				V 3		-		1	A SA MA		
/		Lot 64 Verti			9	B. CHIERSSON	0			and the state		
	Point ID	Eastings	Northings		the second				and the second		AN DU MAL	
17.00	1	317814.42 317829.09	6254595.02 6254733.73		1 Economica	A start of			ETHER REC			and the second
10.182	2	317829.09	6254733.73			and the second se	Ö,					
	4	317959.08	6254687.29			The state of the second		St St	tage 2	4		the state
	5	317979.88	6254685.26		STR.	and the same section of the first state		Ó	R. C. S. M.	and a state of the		
Contraction of the	6	318066.07	6254666.81			a state and the state of the st		Company The Sta	A AL	The state of the second	THE AS A	
	7	318056.91	6254654.83	10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		and the state			200 9		and the second	10
1. 4	8	318043.74	6254648.56		Mill - Veder	AL	1 and a start of			Contraction of	State of the state	
1.5.5	9	318030.00	6254640.49		AL TON			- And Balling	and the state of the state of the	and the second second		
	10	318016.18	6254631.52			37	10 -		A. and the state of	Contraction of the second		
10019-	11 12	318004.07 317990.61	6254622.47 6254615.31		A Star	1. 1		A stand the		157 IT		1-1-1
aland .	12	317986.94	6254615.31		er i i i i i i i i i i i i i i i i i i i	1 1 2			in the second	The B		
1	10	317982.79	6254606.75			· · ·	Acobal	t Sealed				12 12 1
1000	15	317970.15	6254598.70			A STATE	Mound	ed Area	10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -		and A	
	16	317958.71	6254590.67			Lat Martin St	Mound		THE REAL PROPERTY OF			13/3
	17	317950.05	6254583.90					A REAL PROPERTY.		- Alexandre		The Fall
800003	18	317943.80	6254581.46							The All	11	Ball
and the		e System: GDA1994						Section 1	* *			
								CHARLES COMPANY				11
Sec.												Ő
23.41										4. 18.	10	
and the second			1000					the second second	- 11.15	-12.37		
1. Rolling	8		1111			55	- Second States	- and the second of the	Star Alle	<u>(</u>	13	1. S. G. I.I.
1917-1			$z \subset b$			A STATE	-	and the state			013 014	AND
	Mark T	Ch			Real Provides	TER	The second second		12			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
and and		-			2.7			and an added to the State	13		15	8 Sp . K 1
		1 2115	-	新闻 一花	4.7	CARA TANK TANK	a sala da ta ta ta		and the second		U.S.	
					0 1 4.5		A					
					and the second second second					16		
	1717					OF OLID						n 2
				STATE AND		SECUR	ITY ROAD	1. A.	the set of the	10 17		RUCK R
	Legend	4 Poundant		01		the state of the state of the state	1 2 2 3 1 1 3		<u> </u>	18	Stark Y	millar.
	Lot 6			C. A	19.20	\times				A CARLES AND	No. 1 PANER	V
NA.		tern Area Boundary				TYDOAL		C C	Coordinate System:		F2 - Site Areas	5
S.C.	Clyd	le Refinery		UIHS	CURI	TY ROAD	- te it	A State of the second se	GDA 1994 MGA Zone 56 Date: 31/05/2024			
(ing)		nt of AEC-4 Proposed Ca			AND SOL				reated By: GC	~	Amag - 5 E - 1	tal Ca
1810		otes Proposed Security Re ealed Stormwater Channe				1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	Data Sou	irce: D	Drawing Size: A3		Area of Environmen Report, Durham, Str	
1.11				Provide	Aller May		Nearmap	Imagery February 2024 O		30m 1:800	Client: Viva Energy Au	
05/11		C41.64V_G002_R0_mx		- States	14.001						1 33	2


0561882_St2AEC4L64V_G002_R0.mxd








0561882_St2AEC4L64V_G003_R0.mxd







F5 - Residual Gr

1:900

MW20/1

TP19/

Report, Durham, Street, Rosehill, NSW

WW20/19

0561882_St2AEC4L64V_G005_R0.mxd

2.849 Depth to LNAPL (m bTOC)

Lot 64 Boundary

Clyde Refinery

🖶 Test Pit

Western Area Boundary

300mm Thick Monitoring Well

Extent of AEC-4 Proposed Cap

Lost/Destroyed Monitoring Well

LNAPL Identified (2008 – 2022)

Denotes Proposed Security Road



oundwater Contamination

Area of Environmental Concern 4 (AEC-4) Validation Client: Viva Energy Australia Pty



Appendix A5a - Final Surveys



APPENDIX C SURVEY DATA


- C1 Subdivision Plans
- C2 Detailed Design Drawing Set
- C3 As Built Survey

M.G.A



COORDINATE SCHEDULE OF ROAD										
BOUNDARIESAND TURNING HEAD										
	POINT	EASTINNG	NORTHING							
1	15350	318047.607	6255264.663							
2	15351	318041.011	6255259.326							
3	15352	317980.432	6254686.701							
4	15353	317959.535	6254688.733							
5	15354	318020.13	6255261.522							
6	15355	318014.793	6255268.118							
7	15357	317984.958	6254729.885							
8	15358	317980.631	6254689.094							
9	15359	317959.851	6254691.341							
10	15360	317964.154	6254732.041							

NOTE: RADIUS OF TURNING HEAD IS 23m



NOTES: 1. ALL DIMENSIONS SHOWN HEREON ARE APPROXIMATE AND SUBJECT TO FINAL SURVEY 2. NO CADASTRAL SURVEY HAS BEEN UNDERTAKEN

(A) EASEMENT TO DRAIN WATER 10.2 & 13.4 WIDE (AC 424785)
(B) EASEMENT 6.095 WIDE (B309159) - SYDNEY WATER PIPELINE

- (C) EASEMENT TO DRAIN WATER 13.4 WIDE (AC424784)
- (G) PROPOSED EASEMENT FOR SERVICES 5 WIDE(H) RIGHT OF ACCESS 21 WIDE AND VARIABLE WIDTH
- (L) EASEMENT FOR OVERLAND FLOW 5 WIDE
- (M) EASEMENT FOR PEDESTRIAN ACCESS VARIABLE WIDTH

20 0 40 100 140m SCALE 1:1500

CENTRAL SYDNEY INDUSTRIAL ESTATE 9 DEVON STREET, CLYDE NSW 2142 PARTLOT 100 DP1168951 PROPOSED LOT 64 CAPPING WORKS

DRAWING LIST:

DRAWING NO.	DRAWING TITLE
CO13919.06-CC10	DRAWING LIST & GENERAL NOTES
CO13919.06-CC11	GENERAL ARRANGEMENT PLAN
CO13919.06-CC12	EXISTING SITE LEVELS & FEATURES
CO13919.06-CC30	PROPOSED EARTHWORKS PLAN
CO13919.06-CC35	PROPOSED EARTHWORKS SECTIONS
CO13919.06-CC40	PROPOSED CAPPING & GRADING PLAN
CO13919.06-CC45	STORMWATER DRAINAGE DETAILS AND LONG
CO13919.06-CC55	TYPICAL DETAILS – SHEET 1
CO13919.06-CC56	TYPICAL DETAILS – SHEET 2

GENERAL NOTES:

- 1. THESE DRAWINGS SHALL BE READ IN CONJUNCTION WITH ALL ARCHITECTURAL AND OTHER CONSULTANTS' DRAWINGS AND SPECIFICATIONS AND WITH SUCH OTHER WRITTEN INSTRUCTIONS AS MAY BE ISSUED DURING THE COURSE OF THE CONTRACT. ANY DISCREPANCY SHALL BE REFERRED TO THE ENGINEER BEFORE PROCEEDING WITH THE WORK.
- 2. ALL MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE RELEVANT AND CURRENT STANDARDS AUSTRALIA CODES AND WITH THE BY-LAWS AND ORDINANCES OF THE RELEVANT BUILDING AUTHORITIES EXCEPT WHERE VARIED BY THE PROJECT SPECIFICATION.
- 3. ALL DIMENSIONS SHOWN SHALL BE VERIFIED BY THE BUILDER ON SITE.
- ENGINEER'S DRAWINGS SHALL NOT BE SCALED FOR DIMENSIONS. ENGINEER'S DRAWINGS ISSUED IN ANY ELECTRONIC FORMAT MUST NOT BE USED FOR DIMENSIONAL SETOUT.
- REFER TO THE ARCHITECT'S DRAWINGS FOR ALL DIMENSIONAL SETOUT INFORMATION. 4. DURING CONSTRUCTION THE STRUCTURE SHALL BE MAINTAINED IN A STABLE CONDITION AND NO PART SHALL BE OVERSTRESSED. TEMPORARY BRACING SHALL BE PROVIDED BY THE BUILDER TO KEEP THE WORKS AND EXCAVATIONS STABLE AT ALL TIMES.
- 5. UNLESS NOTED OTHERWISE ALL LEVELS ARE IN METRES AND ALL DIMENSIONS ARE IN MILLIMETRES.
- 6. ALL WORKS SHALL BE UNDERTAKEN IN ACCORDANCE WITH ACCEPTABLE SAFETY STANDARDS & APPROPRIATE SAFETY SIGNS SHALL BE INSTALLED AT ALL TIMES DURING THE PROGRESS OF THE JOB.

ELECTRONIC INFORMATION NOTES:

- 1. THE ISSUED DRAWINGS IN HARD COPY OR PDF FORMAT TAKE PRECEDENCE OVER ANY ELECTRONICALLY ISSUED INFORMATION, LAYOUTS OR DESIGN MODELS. 2. THE CONTRACTOR'S DIRECT AMENDMENT OR MANIPULATION OF THE DATA OR
- INFORMATION THAT MIGHT BE CONTAINED WITHIN AN ENGINEER-SUPPLIED DIGITAL TERRAIN MODEL AND ITS SUBSEQUENT USE TO UNDERTAKE THE WORKS WILL BE SOLELY
- AT THE DISCRETION OF AND THE RISK OF THE CONTRACTOR. 3. THE CONTRACTOR IS REQUIRED TO HIGHLIGHT ANY DISCREPANCIES BETWEEN THE DIGITAL TERRAIN MODEL AND INFORMATION PROVIDED IN THE CONTRACT AND/OR DRAWINGS AND
- IS REQUIRED TO SEEK CLARIFICATION FROM THE SUPERINTENDENT. 4. THE ENGINEER WILL NOT BE LIABLE OR RESPONSIBLE FOR THE POSSIBLE ON-GOING NEED TO UPDATE THE DIGITAL TERRAIN MODEL, SHOULD THERE BE ANY AMENDMENTS OR CHANGES TO THE DRAWINGS OR CONTRACT INITIATED BY THE CONTRACTOR.

ISSUED FOR CONSTRUCTION CERTIFICATE	30.05.23	А		
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DA [.]

GSECTIONS

ISSUE AMENDMENTS





DATE ISSUE

PROPERTY

DESIGNEDDRAWNDATECHECKEDSIZESCALECADREF:DWRNMAY '23XCA0ASSHOWNC013919.06-CC10




p: +61 2 9251 7699 f: +61 2 9241 3731 e: mail@costinroe.com.au w: costinroe.com.au

ENGINEERS

°C013919.06-CC10

CONSULTING



ISSUED FOR CONSTRUCTION CERTIFICATE	30.05.23	А	
AMENDMENTS	DATE	ISSUE	AMENDMENTS



10m 0 10 20 30 40 50 60 70 80 90 100m SCALE 1:1000 AT A0 SIZE SHEET



CIVIL &	
STRUCTURAL	
ENGINEERS	DF

DRAWING TITLE GENERAL ARRANGEMENT PLAN

DRAWING № CO13919.06-CC11




exis	TING SERVICES NOTES:
1.	DURING THE EXECUTION OF WORKS, THE CONTRACTOR SHALL MAINTAIN THE INTEGRITY OF EXISTING SERVICES. THE CONTRACTOR SHALL REPAIR ANY DAMAGE CAUSED TO THE EXISTING SERVICES TO THE SATISFACTION OF THE SUPERINTENDENT AND THE RELEVANT SERVICE AUTHORITY, AT NO COST TO THE PRINCIPAL.
2.	WHERE IT IS NECESSARY TO REMOVE, DIVERT OR CUT INTO ANY EXISTING SERVICE, THE CONTRACTOR SHALL GIVE AT LEAST THREE (3) DAYS NOTICE OF ITS REQUIREMENTS TO THE SUPERINTENDENT, WHO WILL ADVISE WHAT ARRANGEMENTS SHOULD BE MADE FOR THE ALTERATION OF SUCH EXISTING WORKS.
3.	EXISTING SERVICES HAVE BEEN PLOTTED FROM SUPPLIED DATA. THE ACCURACY IS NOT GUARANTEED. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO ESTABLISH THE LOCATION AND LEVEL OF ALL EXISTING SERVICES PRIOR TO COMMENCING WORK. ALL CLEARANCES AND APPROVALS SHALL ALSO BE OBTAINED FROM THE RELEVANT SERVICE AUTHORITY PRIOR TO THE COMMENCEMENT OF WORK.
4.	ALL NEW AND EXHUMED SERVICES THAT CROSS EXISTING AND FUTURE ROADS/PAVEMENTS WITHIN THE SITE SHALL BE BACKFILLED WITH DGB20 MATERIAL TO SUBGRADE LEVEL AND COMPACTED TO 98% STANDARD DENSITY RATIO. SUBJECT TO PRIOR APPROVAL FROM RELEVANT AUTHORITY.
5.	ON COMPLETION OF SERVICES INSTALLATION. ALL DISTURBED AREAS SHALL BE RESTORED TO ORIGINAL, INCLUDING KERBS, FOOTPATHS, CONCRETE AREAS, GRAVEL AREAS, GRASSED AREAS AND ROAD PAVEMENTS.
6.	CARE TO BE TAKEN WHEN EXCAVATING NEAR UTILITY SERVICES. NO MECHANICAL EXCAVATION TO BE UNDERTAKEN OVER SERVICES. LIAISE WITH RELEVANT AUTHORITY.
7.	THE CONTRACTOR SHALL ALLOW FOR THE CAPPING OFF, EXCAVATION AND REMOVAL IF REQUIRED OF ALL EXISTING SERVICES IN AREAS AFFECTED BY THE WORKS WITHIN THE CONTRACT AREA AS SHOWN ON THE DRAWINGS UNLESS DIRECTED OTHERWISE BY THE SUPERINTENDENT. ALL TO REGULATORY AUTHORITY STANDARDS AND APPROVAL.
8.	THE CONTRACTOR IS TO MAINTAIN EXISTING STORMWATER DRAINAGE FLOWS THROUGH THE ROADS AT ALL TIMES. MAKE DUE ALLOWANCE FOR ALL SUCH FLOWS AT ALL TIMES.
9.	PRIOR TO COMMENCEMENT OF ANY WORKS THE CONTRACTOR SHALL OBTAIN THE SUPERINTENDENT'S APPROVAL OF THE PROGRAM FOR THE RELOCATION/CONSTRUCTION OF TEMPORARY SERVICES.
10.	CONTRACTOR SHALL CONSTRUCT TEMPORARY SERVICES AS REQUIRED TO MAINTAIN EXISTING SUPPLY TO BUILDINGS REMAINING IN OPERATION DURING WORKS TO THE SATISFACTION AND APPROVAL OF THE SUPERINTENDENT. ONCE DIVERSION IS COMPLETE AND COMMISSIONED THE CONTRACTOR SHALL REMOVE ALL SUCH TEMPORARY SERVICES AND MAKE GOOD TO THE SATISFACTION OF THE SUPERINTENDENT.
11.	INTERRUPTION TO SUPPLY OF EXISTING SERVICES SHALL BE DONE SO AS NOT TO CAUSE ANY INCONVENIENCE OR DAMAGE TO THE ADJACENT RESIDENCES. CONTRACTOR TO GAIN APPROVAL OF THE SUPERINTENDENT FOR TIME OF INTERRUPTION.
12.	THE CONTRACTOR SHALL UNDERTAKE A DIAL BEFORE YOU DIG (DBYD 1100) SERVICES SEARCH BEFORE THE COMMENCEMENT OF ANY WORKS.

2m 0 5 10 15 20 25m SCALE 1:250 AT AO SIZE SHEET


DRAWING TITLE EXISTING SITE LEVELS & FEATURES





UNING NO CO13919.06-CC12



/ING	No	
		CO13919.06-CC30







	IDE 1V:3H MAX R TO EXISTING LEVELS							HORIZ	SECTION 2 CONTAL SCALE 1:250 ERTICAL SCALE 1:100	
EXISTING CHANNEL	SITE BOUNDARY	2m FOOTPATH EXISTING LEVE								
DATUM 1.00										
FINISHED SURFACE LEVEL		4.951	6.118	6.171	6.187	6.226	6.226	6.240	6.277	6.297
BULK EARTHWORKS LEVEL		4.651	5.269	5.446	5.462	5.501	5.501	5.515	5.552	5.572
CUT/FILL DEPTH		-0.628	0.012	0.042	0.052	0.078	0.010	0.017	0.134	0.258
EXISTING SURFACE LEVEL	2.201	5.279	4.856	5.404	5.410	5.422	5.491	5.498	5.419	5.313
CHAINAGE	20.000	30.000	40.000 50.000	60.000	70.000	80.000	000.06	100.000	110.000	120.000

						FO	RC	ONS	TRUCTION	CER	TIFICATE
ALL PAVEMENT AND SUBGRADE LEVELS RAISED 300mm REVISED AS CLOUDED ISSUED FOR CONSTRUCTION CERTIFICATE AMENDMENTS	05.03.24 16.02.24 30.05.23 DATE IS	A SUE AMENDMENTS	DATE ISSUE	AMENDMENTS	DATE ISSUE	EnergyAustralia	CLIENT	DBL PROPERTY	PROJECT LOT 64 CAPPING WORKS CENTRAL SYDNEY INDUSTRIAL ESTATE 9 DEVON STREET, CLYDE, NSW, 2142 DESIGNED DRAWN DATE DW RN DATE MAY '23 CHECKED SIZE SCALE A0 AS SHOWN CONSTREET: CO13919.06	CONSULT AUSTRALIA	Costin Roe Consulting Pty Ltd. ABN 50 003 696 446 PO Box N419 Sydney NSW 1220 Level 4, 8 Windmill Street, Millers Point NSW 2000 p: +61 2 9251 7699 f: +61 2 9241 3731 e: mail@costinroe.com.au w: costinroe.com.au

					FILLING AND PLAC MATERIAL TO BE TION DETAIL REFE	PLACED UNDER			OTES FINISHED LEV <u>ICAL</u> DENOTES EA & PROTECTI REFER TO DI <u>TYPICAL</u>	ARTHWORKS LEVE ON DETAIL	L
					· <u> </u>					— PROPOSED RET,	aining w
									V — DENOTES EXIST <u>TYPICAL</u>	ING LEVELS	
6.487	6.586	6.656	6.725	6.753	6.742	6.657	6.426	6.195	4.405		
5.762	5.861	5.931	6.000	6.028	6.017	5.932	5.701	5.470	4.405		
0.162	0.061	0.014	0.002	0.028	0.018	-0.006	0.827	1.071	-0.07		
5.600	5.800	5.917	5.999	0000	5.999	5.938	4.874	4.399	4.481	4.567	4.62
20.000	60.000	10.000	80.000	000.06	100.000	110.000	120.000	130.000	140.000	150.000	153.538
		HORIZON	ECTION 4 ITAL SCALE 1:250 TICAL SCALE 1:100								
						PROPOSEI	RETAINING WAL	.L			


× ´						1					
6.191	6.395	6.54.0	6.555	6.534	6.436	4.331	4.132				
5.466	5.670	5.815	5.830	5.809	5.711	4.331	4,132				
0.050	- 0.011	0.015	0000	0.005	0.474	0.436	0.036				
5.416	5.681	5.800	5.830	5.804	5.237	3.895	4.096	4.179	4.203	4.165	4.18
50.000	60.000	70.000	80.000	000.06	100.000	110.000	120.000	130.000	14.0.000	150.000	153.457

SECTION 3 HORIZONTAL SCALE 1:250 VERTICAL SCALE 1:100


T S.															$> - \top$	V:3H MAX BATTER NG LEVELS
	6.576	6.766	6.885	6.979	6.951	6.886	6.790	6.705	6.64.7	6.552	6.458	6.223	6.017	5.192		
	5.851	6.041	6.160	6.254	6.226	6.161	6.065	5.980	5.922	5.827	5.733	5.498	5.292	4.892		
	- 0.010	0.016	0.060	0.154	0.126	0.066	0.032	- 0.016	0.018	0.019	0.005	-0.076	-0.028	0.592		
	5.861	6.025	6.100	6.100	6.100	6.096	6.033	5.995	5.903	5.808	5.727	5.574	5.321	4.300	4.104	3.085
	50.000	60.000	70.000	80.000	000.06	100.000	110.000	120.000	130.000	140.000	150.000	160.000	170.000	180.000	190.000	200.000

SECTION 2

SECTION 1 HORIZONTAL SCALE 1:250 VERTICAL SCALE 1:100




LEGEND:		
	- DENOTES FINISHED LEVELS PROFILE	
	- DENOTES EARTHWORKS PROFILE	
	- DENOTES EXISTING PROFILE	
	- DENOTES AREA IN CUT	
	- DENOTES AREA IN FILL	



1m 0 1 2 3 4 5 6 7 8 9 10m Luuluul 1 1 1 1 1 1 1 1 1 1 1 1 1 1 SCALE 1:100 AT A0 SIZE SHEET



DRAWING TITLE PROPOSED EARTHWORKS SECTIONS CIVIL & PROPOSED EARTHWORKS SEC CIVIL & STRUCTURAL ENGINEERS
DRAWING TITLE
PROPOSED EARTHWORKS SEC



					Energy Australia
ATF	ISSUE	AMENDMENTS	DATE	ISSUE	

FINISHED LEVELS PLAN NOTES

LEVELS DATUM IS AUSTRALIAN HEIGHT DATUM (A.H.D.).

GRADING REQUIREMENTS TO BE COMPLETED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS2890.1, AS2890.2 AND AS2890.6. ALL CONTOUR LINES & SPOT LEVELS INDICATE FINISHED PAVEMENT LEVELS U.N.O. ON

- CONTOUR INTERVALS
- THE MINOR CONTOUR INTERVAL IS 0.1m. • THE MAJOR CONTOUR INTERVAL IS 0.5m.
- HARDSTAND GRADING
- MINIMUM PAVEMENT GRADE IS TO BE 1:100 (1%).
- GRADING OF ON-GRADE DOCKS TO BE 1:100 (1%) FALL AWAY FROM THE DOCK FACE FOR A LENGTH OF 15m U.N.O. • GRADING OF TRUCK CIRCULATION ZONES TO BE MINIMUM AS NOTED ABOVE, 3-4%
- NOMINAL AND MAX. 5%. CAR PARKING AREA GRADES
- MINIMUM PAVEMENT GRADE IS TO BE 1:100 (1%), DESIRABLE MINIMUM GRADE 1:50
- MAXIMUM PAVEMENT GRADE IS TO BE 1:20 (5%) N CARPARKING AREAS AND 1:25
- (4%) ELSEWHERE. • DISABLED ACCESS PARKING ZONES AND SHARED SPACE TO BE MAXIMUM OF 1:33
- (3%) IN ASPHALT PAVEMENT AND MAXIMUM OF 1:40 (2.5%) IN CONCRETE PAVEMENT CARPARK RAMP GRADES TO BE MAX 1:5 WITH 2.5m SMOOTH TRANSITION AT TOP AND BOTTOM U.N.O.
- MAXIMUM B-DOUBLE OR 19.0m AV RAMP GRADES ARE TO BE 1:8.3 (12%) U.N.O. ON
- PROVIDE MINIMUM 4.0m LONG TRANSITION WHERE CHANGES OF GRADE EXCEED 1:20
- (5%) AT A CREST U.N.O. • PROVIDE MINIMUM 3.0m LONG TRANSITION WHERE CHANGE OF GRADE EXCEED 1:20
- (5%) AT A SAG U.N.O.
- TRANSITIONS ARE TO PROVIDE A SMOOTH CONTINOUS CIRCULAR AND TANGENTIAL CHANGE IN GRADE TO ENSURE NO SHARP OR ACUTE CHANGES IN GRADE ARE PRESENT.

WHERE FIRE BRIGADE ACCESS IS REQUIRED, MAXIMUM RAMP GRADIENTS ARE TO BE 1:6 (16.6%), DESIRABLE RAMP GRADIENTS ARE TO BE 1:8 (12.5%) WITH 7m TRANSITION TOP AND BOTTOM U.N.O. ON PLAN. PERMANENT BATTER SLOPES ARE TO HAVE A MAXIMUM GRADE OF 1V:3H U.N.O. BASED ON

GEOTECHNICAL ASSESSMENT. PROVIDE MINIMUM 0.5m BERM BETWEEN THE BACK OF KERB OR PAVEMENT EDGES AND THE TOP OR TOE OF A BATTER. ALL BATTER SLOPE WITH GRADES AT OR EXCEEDING 1V:6H ARE TO BE TURFED

IMMEDIATELY OR APPROPRIATE EROSION CONTROL IS TO BE PROVIDED TO THE SATISFACTION OF THE ENGINEER. ALL FOOTPATHS ARE TO FALL AWAY FROM THE BUILDING AT 2.5% NOMINAL. GRADE.

ALL PAVEMENTS ARE TO BE SET AT 30mm BELOW THE FINISHED FLOOR LEVEL OF THE WAREHOUSE AND OFFICE AREAS. PROVIDE LOCAL FEATHERING AT DOORWAYS OR ROLLER SHUTTERS TO PROVIDE FLUSH FINISH AS REQUIRED. WHERE NEW AND EXISTING INTERFACING IS REQUIRED, MATCH EXISTING LEVELS AND

PROVIDE SMOOTH INTERFACE BETWEEN NEW AND EXISTING GRADIENTS. REFER ANY CONCERNS TO THE ENGINEER.

STORMWATER DRAINAGE NOTES:

- ALL STORMWATER WORKS TO BE COMPLETED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS3500.3 PLUMBING AND DRAINAGE, PART 3: STORMWATER DRAINAGE. THE MINOR (PIPED) SYSTEM HAS BEEN DESIGNED FOR THE 1 IN 20 YEAR ARI STORM EVENT AND THE MAJOR (OVERLAND) SYSTEM HAS BEEN DESIGNED FOR THE 1 IN 100 YEAR ARI
- PIT SIZES SHALL BE AS INDICATED IN THE SCHEDULE WHILE PIPE SIZES AND DETAILS ARE PROVIDED ON PLAN.
- EXISTING STORMWATER PIT LOCATIONS AND INVERT LEVELS TO BE CONFIRMED BY SURVEY PRIOR TO COMMENCING WORKS ON SITE.
- ALL STORMWATER PIPES ϕ 375 OR GREATER SHALL BE CLASS 2 (WITH HS2 SUPPORT) REINFORCED CONCRETE WITH RUBBER RING JOINTS UNLESS NOTED OTHERWISE. ALL PIPES UP TO AND INCLUDING ϕ 300 TO BE uPVC GRADE SN8 UNO.
- PIPE CLASS NOMINATED ARE FOR IN-SERVICE LOADING CONDITIONS ONLY. CONTRACTOR IS TO MAKE ANY NECESSARY ADJUSTMENTS REQUIRED FOR CONSTRUCTION CONDITIONS ALL CONCRETE PITS GREATER THAN 1000mm DEEP SHALL BE REINFORCED USING N12-200 EACH WAY CENTERED IN WALL AND BASE. LAP MINIMUM 300mm WHERE REQUIRED. ALL CONCRETE FOR PITS SHALL BE F'c=25 MPa. PRECAST PITS MAY BE USED WITH THE APPROVAL OF THE ENGINEER.
- IN ADDITION TO ITEM 9 ABOVE, ALL CONCRETE PITS GREATER THAN 3000mm DEEP SHALL HAVE WALLS AND BASE THICKNESS INCREASED TO 200mm. 10. PIPES SHALL BE LAID AS PER PIPE LAYING DETAILS. PARTICULAR CARE SHALL BE TAKEN TO ENSURE THAT THE PIPE IS FULLY AND EVENLY SUPPORTED. RAM AND PACK FILLING AROUND AND UNDER BACK OF PIPES AND PIPE FAUCETS, WITH NARROW EDGED RAMMERS
- OR OTHER SUITABLE TAMPING DETAILS. CONCRETE PIPES UNDER, OR WITHIN THE ZONE OF INFLUENCE OF PAVED AREAS SHALL BE LAID USING HS2 TYPE SUPPORT, AS A MINIMUM, IN ACCORDANCE WITH AS 3725. AGGREGATE BACKFILL SHALL NOT BE USED FOR PIPE BEDDING AND OR HAUNCH/SIDE
- WHERE PIPE LINES ENTER PITS, PROVIDE 2m LENGTH OF STOCKING WRAPPED SLOTTED Ø100 uPVC TO EACH SIDE OF PIPE.
- ALL SUBSOIL DRAINAGE LINES SHALL BE Ø100 SLOTTED uPVC WITH APPROVED FILTER WRAP LAID IN 300mm WIDE GRANULAR FILTER UNLESS NOTED OTHERWISE. LAY SUBSOI LINES TO MATCH FALLS OF LAND AND/OR 1 IN 200 MINIMUM. PROVIDE CAPPED CLEANING EYE (RODDING POINT) AT UPSTREAM END OF LINE AND AT 30m MAX. CTS. PROVIDE SUBSOIL LINES TO ALL PAVEMENT/ LANDSCAPED INTERFACES, TO REAR OF RETAINING WALLS (AS NOMINATED BY STRUCTURAL ENGINEER) AND AS SHOWN ON PLAN. WHERE SUBSOIL DRAINAGE PASSES UNDER A PAVEMENT OR A SLAB, UNSLOTTED UPVC ARE TO BE PROVIDED UNLESS NOTED OTHERWISE.
- ALL PIPE GRADES 1 IN 200 MINIMUM UNO.

CIVIL &

STRUCTURAL


ENGINEERS

- PROVIDE STEP IRONS IN PITS DEEPER THAN 1000mm. MIN. 600 COVER TO PIPE OBVERT BENEATH ROADS & MIN. 400 COVER BENEATH
- LANDSCAPED AND PEDESTRIAN AREAS.
- 18. PIT COVERS IN TRAFFICABLE PAVEMENT SHALL BE CLASS D 'HEAVY DUTY', THOSE LOCATED IN NON-TRAFFICABLE AREAS SHALL BE CLASS B 'MEDIUM DUTY' U.N.O. 19. PROVIDE CLEANING EYES (RODDING POINTS) TO PIPES AT ALL CORNERS AND T-JUNCTIONS WHERE NO PITS ARE PRESENT.
- 20. DOWN PIPES (DP) TO BE AS PER HYDRAULIC ENGINEERS DETAILS WITH CONNECTOR TO MATCH DP SIZE U.N.O. ON PLAN. PROVIDE CLEANING EYE AT GROUND LEVEL PIPE LENGTHS NOMINATED ON PLAN OR LONGSECTIONS ARE MEASURED FROM CENTER OF PITS TO THE NEAREST 0.5m AND DO NOT REPRESENT ACTUAL LENGTH. THE CONTRACTOR
- IS TO ALLOW FOR THIS. WHERE CONNECTION TO EXISTING INGROUND DRAINAGE SYSTEMS, OPEN SWALES, CHANNELS OR ANY OTHER EXISTING SYSTEM, IT IS THE RESPONSIBILITY OF THE
- CONTRACTOR TO VERIFY THE LOCATION AND INVERT ON SITE AT THE BEGINNING OF THE CONSTRUCTION PERIOD. REFER ANY VARIANCE FROM DOCUMENTATION OR SURVEYS TO THE ENGINEER FOR CLARIFICATION.


2m 0	5	10	15	20	2
huduul					
SCAL	E 1:250 AT A	0 SIZE SHE	ET		


PROPOSED CAPPING & GRADING PLAN

25m




		FOR C
		CLIENT EnergyAustralia
	AMENDMENTS	DATE ISSUE






HEDULE							
d	La	W	RIP-RAP (d50)				
375	2000	2000	150				
450	3000	3000	200				
375	2000	2000	150				



 DESIGNED
 DRAWN
 DATE
 CHECKED
 SIZE
 SCALE
 CAD
 REF:


 DW
 RN
 MAY '23
 XC
 A0
 AS SHOWN
 C013919.06-CC45



WALL DIMENSIONS					
BW1	BW2				
500	500				
700	600				
800	700				
1000	900				
1300	1200				
	BW1 500 700 800 1000				

IN ROE	STRUCTURAL	
ULTING	ENGINEERS	CO13919.06-CC55






DESIGN CBR VALUE OF 3.0% CBR OF SUBGRADE TO BE CONFIRMED TO ENGINEER FOR FINAL PAVEMENT OPTIMISATION AND DESIGN.

<u>NOTE:</u>

CONFIRMATION OF PAVEMENT DESIGN SUBJECT TO CONFIRMATION OF EXISTING SUBGRADE BY GEOTECHNICAL ENGINEER.

ISSUE AMENDMENTS

05.03.24	В		
30.05.23	А		
DATE	ISSUE	AMENDMENTS	DATE
	30.05.23	30.05.23 A	30.05.23 A



ANCHOR TRENCH TYPICAL DETAIL SCALE 1:10




1% FALL	1% FALL
	~


— ROUNDED EDGES

— BACKFILL IN ACCORDANCE WITH EARTHWORKS SPECIFICATIONS

- FUSION WELD-OVERLAP IN DOWN-SLOPE DIRECTION



PROTECTION DETAIL SCALE 1:10



Appendix B Site Audit Documentation



Our ref: 21/27799/IAA18

13 May 2022

Adam Speers Viva Energy Australia Pty Ltd Level 31 (Suite 2), Governor Macquarie Tower, 1 Farrer Place Sydney NSW 2000

Interim Audit Advice 18 – Review of preliminary capping design drawings – Stage 2 Audit Area 4 (Lot 64)

Dear Adam

1. Introduction

Andrew Kohlrusch of GHD Pty Ltd (the auditor) was commissioned by Viva Energy Australia Pty Ltd (Viva Energy) to conduct an environmental site audit of the Western Area of the former Clyde Refinery (herein referred to as the Western Area Remediation Project or WARP). The WARP is located at Durham Street, Rosehill on the Camellia Peninsula, NSW.

This audit is statutory as per Consent Condition B3 for SSD N° 9302. The site has also been notified to the NSW Environment Protection Authority (EPA) under *Section 60 of the Contaminated Land Management Act 1997*.

The WARP comprises approximately 40 hectares of the Clyde Terminal which is no longer required for operational purposes. Viva Energy has commenced remediation of the WARP to facilitate sale and redevelopment for commercial/industrial use in accordance with the site zoning IN3 as per the Parramatta Council Local Environmental Plan (LEP) 2011.


Given the scale of remedial works the WARP was declared State Significant Development (SSD N° 9302) and as such to assess the potential environmental impacts from remediation, an Environmental Impact Statement (EIS) containing a Conceptual Remedial Action Plan (RAP) was submitted in late 2019 to Department of Planning, Industry, and Environment (DPIE).

The Consent Conditions for SSD N° 9302 were issued on 7 May 2020. Viva Energy is staging the remediation of the WARP as follows:

- Stage 1 Former Process West project completed in 2020.
- Stage 2 Former Utilities and Movements projected for completion in 2022.
- Stage 3 Former Process East projected for completion in 2022/23.

The staging of the remediation of the WARP is being conducted as per Consent Condition A9 of SSD N° 9302.

In consideration of the redevelopment strategy for Stage 2, the auditor notes that the proposed lots and road for this portion of the WARP were subdivided into four audit areas (AA1 to AA4), each of which has been progressively remediated and validated, such that Section A Site Audit Statements (SAS) have been prepared for each of the audited areas.



The proposed lots (as per the subdivision approval issued under SSD N $^{\circ}$ 10549) have been grouped as follows:

- AA1: Lots 51 to 55 and adjoining proposed road (audit completed December 2021).
- AA 2: Lots 59, 60, 63 and adjoining proposed road (audit completed in April 2022).
- AA3: Lots 56, 58, 61, 62 and adjoining proposed road (subject to validation following completion of biopiling process).
- AA4: Lot 64 (the subject of this IAA). The location of Lot 64 (Stage 2 AA4) is shown in Figure 1 extracted from the Stage 2 AA2 Validation report prepared by ERM¹.





Figure 1 Location of Lot 64 – Stage 2 AA4

2. Background information

Proposed Lot 64 contains Area of Environmental Concern (AEC) 4 which comprised the former Southern Buried Waste Area. The Human Health Risk Assessment (HHRA) prepared by ERM² identified the following potential human health risks associated with AEC 4:

 Vapour intrusion for commercial workers owing to the presence of benzene, TRH F1, TRH C6-C16 aliphatic and TRH C7-C16 aromatic at concentrations greater than the SSTLs derived for the WARP.

² Clyde Western Area Remediation Project, Human Health and Ecological Risk Assessment, February 2020.



¹ Stage 2 Validation Report - Proposed Lots 59, 60 and 63, April 2022.

- Direct contact for commercial workers and construction workers owing to the presence of benzo(a)pyrene TEQ, TRH >C10-C34 and hexavalent chromium at concentrations greater than the SSTLs derived for the WARP.
- Inhalation of asbestos, particularly asbestos fines (ACM > 7mm) and asbestos (FA+AF < 7mm) due to the ASC NEPM HSL-D asbestos exceedances.

Before the preparation of the Stage 2 Remedial Action Plan (the Stage 2 RAP)³, ERM prepared two Remedial Option Assessments (ROA). The 2020 ROA was presented for all three Stages and was based on data collected up until June 2020. Further, ERM developed a specific ROA for the AEC-4 (the AEC-4 ROA⁴) following the completion of the Environmental Site Assessment (the AEC-4 ESA⁵).

The purpose of the AEC-4 ROA was to refine the understanding of potential remedial options for identified contamination within AEC-4, based on the outcomes of the AEC-4 ESA. The AEC-4 ROA was developed in accordance with the NSW EPA guidelines and the approach presented in the CRC CARE (2018).

Due to the heterogeneous nature of the soil contamination within AEC-4, including fibrous asbestos within the fill, consideration of the low mobility of contamination via groundwater migration and subsequent low risk of harm to Duck River, ERM concluded in the AEC-4 ROA that the appropriate remedial option is through management via an engineered cap and contain strategy.

ERM reported that the cap and contain approach would effectively limit exposure to current and future site users through the construction of an engineered cap that prevents direct contact by future commercial receptors.

It was reported by ERM in the AEC-4 ROA that the proposed future use of the site is for car parking and/or container storage and that no permanent or occupied buildings are proposed. In addition, an LTEMP will be required to document the presence of residual impacts, monitor conditions following cap establishment, and control works that have the potential to disturb managed material.

The Stage 2 RAP, including the discussion of the AEC-4 ROA, was independently reviewed by the auditor with the outcomes reported in the Site Audit Report SAR 065-2127799 issued in August 2021.


The auditor in August 2021 issued the Site Audit Statement (SAS) 065-2127799 certifying that the nature and extent of the contamination had been appropriately determined (Section B1) and that the Stage 2 RAP was appropriate for the proposed commercial/industrial land uses (Section B2).

3. Auditor commentary on the preliminary capping design drawings

The following preliminary drawings prepared by Costin Roe were submitted by Viva Energy on 30 April 2022 for the auditor review:

- CO 13919.06 C10.A
- CO 13919.06 C11.A
- CO 13919.06 C12.A
- CO 13919.06 C13.A
- CO 13919.06 C14.A
- CO 13919.06 C15.B
- CO 13919.06 C16.B
- CO 13919.06 C17.B

⁵ Clyde Western Area Remediation Project – Supplementary Site Assessment – Southern Buried Waste Area (AEC-4), June 2021.



³ Clyde Western Area Remediation Project, Stage 2 - Detailed Remediation Action Plan, July 2021.

⁴ Clyde Western Area Remediation Project – Remediation Options Analysis (AEC-4), June 2021.

The preliminary drawings were reviewed by the audit team, including one of the auditor's specialist support team members, Mrs. Alison Horlyck – an experienced civil engineer of GHD's Waste Management team. The following comments have been made by the audit team.

3.1 Drawing C10-C12.A

The cap extent shown on C12 refers to an ERM drawing. Confirmation is required that the extent of the cap is suitable.

3.2 Drawing C10-C17.B

- The cap is to limit water infiltration. Based on the HHRA, there is a potential for vapour intrusion risks for future commercial workers from impacted soils (refer to summary included in Section 2). Could there be gas/vapour build-up beneath the cap? Will subsequent vapour intrusion monitoring be required or should appropriate vapour mitigation measures be incorporated into the design?
- GCL will act as a marker layer to reduce exposure to asbestos contamination. Is the depth/type of
 material above the GCL sufficient for asbestos? (i.e. only 300 mm soil on the batters and will there
 need to be inspections/maintenance of these areas?).
- Will there be any specification for the materials to be placed directly against the GCL (above and below)? e.g. maximum particle size, cation exchange capacity. Does there need to be a minimum soil layer between the contaminated fill and the GCL?
- The GCL is shown to pass under stormwater pipes, under roads and pavements, and behind retaining walls. It is not shown specifically to be continuous under the stormwater pits.
- Any water that migrates through the pavement or vegetation soil should be able to drain out, so it does not pond on the GCL. Any areas of ponded water will have higher infiltration. In particular, the anchor trench at the batter toe and at the edge of the pavement where the concrete kerb is proposed are areas where water may not be able to drain. The cross-sections also show some existing bunds around the perimeter of the works which may prevent water from draining from the capped area.

3.3 Drawing CO 13919.06 – C13.A

- On C13, northeast corner, near Pit 03 discharge it looks like the works interact with a large headwall.
- On C13, stormwater storm event sizing is missing (note 2).

3.4 Drawing CO 13919.06 – C14.A


C14 note 7 has instructions on moisture etc for site won fill. Is this appropriate for the contaminated soils?

3.5 Drawing CO 13919.06 – C16.B

- Is the compacted clay plug shown in the retaining wall details on C16 relevant to this project? If so, how does this interact with the GCL?
- C16 Pavement and road details Will compaction of the DGB layer damage the GCL?
- C16 Landscape detail Is a 300mm soil layer sufficient for the protection of GCL from desiccation for rooting of proposed vegetation? Will is be sufficient for mechanical damage (e.g. maintenance of vegetation)? Will it be stable on 1 in 3 batters (including if saturated)?

3.6 Drawing CO 13919.06 – C17.B

- Will the handrail have its own footing? Is there enough depth above the GCL for this? Are handrails suitable for the carpark (i.e. does it need to stop cars going down the batters/retaining wall)?
- Will there be any lighting, bollards, other poles, etc installed for the carpark that could impact the GCL?
 Or should this be taken into account in the design of the cap i.e. designated areas to allow future installation of underground services without having to breach the cap.



3.7 Other comments

Given that the approach presented in the Stage 2 RAP for the capping of AEC 4 was conceptual, it is suggested that ERM prepare a letter or similar that demonstrates the capping strategy (as per the key requirements listed in the *Auditor guidelines* (Section 4.3.3.)):

- Maximises the long-term stability of the capping and/or containment system(s) and any proposed structures above it (from an engineering perspective) and, where applicable, minimises the potential for leachate formation and/or volatilisation
- Does not include the erection of structures on the capped and/or contained area that may result in a risk of harm to public health or the environment
- Recommends a notification mechanism to ensure that the capped and/or contained areas are protected from any unintentional or uncontrolled disturbance that could breach the integrity of the physical barrier, such as recommending placing a notation or covenant on the property title or a notation on a s.149 certificate or issuing an order or placing a covenant on the title to land under the CLM Act to require ongoing maintenance under the Act.

In addition, commentary should be provided that other preferred approaches from the remediation hierarchy, as set out in s.6(16) Assessment of Site Contamination Policy Framework of Schedules A and B of the NEPM, are not applicable.

4. Conclusions

Based on the historical results collected within the AEC-4 (Lot 64) together with the most recent AEC-4 ESA, the auditor considered that the cap and contain strategy discussed in the AEC-04 ROA is appropriate to manage the potential human health risks identified by ERM in its HHRA. However, the matters raised in **Section 3** of this interim audit advice should be addressed before the capping design is finalised.


In addition, the auditor considers it would be beneficial to have the long-term monitoring management plan (LTEMP) for AEC 4 reviewed in parallel with the cap design to confirm that any constraints related to the capping will be covered by the LTEMP.

This letter should be regarded as interim advice to the overall review and site audit process and should not be considered a Site Audit Statement under the CLM Act, 1997. This interim audit advice letter will subsequently be referred to and provided as an Annex to the final Site Audit Statement and Site Audit Report.

Sincerely

Arden Kli

GHD Pty Ltd Andrew Kohlrusch NSW EPA Accredited Auditor 0447 685 055





Our ref: 21/27799/IAA19

27 July 2023

Adam Speers Viva Energy Australia Pty Ltd Level 31 (Suite 2), Governor Macquarie Tower, 1 Farrer Place Sydney NSW 2000

Interim Audit Advice 19 – Review of AEC-4 Proposed Capping Construction Technical Specification (Proposed Lot 64)

Dear Adam

1. Introduction

Andrew Kohlrusch of GHD Pty Ltd (the auditor) was commissioned by Viva Energy Australia Pty Ltd (Viva Energy) to conduct an environmental site audit of the Western Area of the former Clyde Refinery (the site). This area is referred to as the Western Area Remediation Project or WARP and is situated at Durham Street, Rosehill on the Camellia Peninsula, NSW.

This audit is a statutory requirement under Consent Condition B3 for SSD N° 9302. Additionally, the site has been notified by the NSW Environment Protection Authority (EPA) under Section 60 of the Contaminated Land Management Act 1997 (the CLM Act).

The Interim Audit Advice (IAA) 19 has been prepared by the auditor after reviewing the following report submitted by Environmental Resources Management Australia Pty Ltd (ERM):

 Clyde Western Area Remediation Project, Proposed Lot 64 – AEC-4 Capping Construction Technical Specification, 24 July 2023 (the Technical Specification).

In reviewing the Technical Specification report, the auditor also took into account relevant information and findings presented in the following documents:

- ERM 2020. Clyde Western Area Remediation Project, Human Health and Ecological Risk Assessment, February 2020 (the HHERA).
- ERM 2021a. Clyde Western Area Remediation Project Supplementary Site Assessment Southern Buried Waste Area (AEC-4), June 2021 (the AEC-4 ESA).
- ERM 2021b. Clyde Western Area Remediation Project Remediation Options Assessment ('AEC-4'), June 2021 (the AEC-4 ROA).
- ERM, 2021c. Clyde Western Area Remediation Project, Stage 2 Detailed Remediation Action Plan, July 2021 (the Stage 2 RAP).
- Costin Roe 2022. Capping Design Drawings:
 - CO 13919.06 C10.A; CO 13919.06 to C11.A; CO 13919.06 to C12.A; CO 13919.06 to C13.A; CO 13919.06 to C14.A; CO 13919.06 to C15.B; CO 13919.06 to C16.B and CO 13919.06 to C17.B

→ The Power of Commitment

2. Background

The WARP covers approximately 40 hectares of the Clyde Terminal and. Viva Energy has initiated the remediation of the WARP to facilitate its sale and redevelopment for commercial/industrial use as per the site zoning IN3, as specified in the Parramatta Council Local Environmental Plan (LEP) – 2011.

Due to the scope of remedial works, the WARP was declared State Significant Development (SSD N° 9302). Consequently, an Environmental Impact Statement (EIS) containing a Conceptual Remedial Action Plan (RAP) was submitted to the Department of Planning, Industry, and Environment (DPIE) in late 2019 to assess potential environmental impacts from the remediation process.

The Consent Conditions for SSD N° 9302 were issued on 7 May 2020. Since then Viva Energy is implementing a staged approach to the remediation of the WARP, as outlined in Consent Condition A9. The staging includes the following phases:

- Stage 1 Former Process West: Completed in 2020.
- Stage 2 Former Utilities and Movements: Completed in 2022, apart from AEC-4, for which remediation is proposed to be completed in 2023.
- Stage 3 Former Process East: Projected for completion in late 2023.

For Stage 2, the proposed lots and road in this section were subdivided into four audit areas (AA1 to AA4). Each of these areas has been progressively remediated and validated, resulting in the preparation of Section A Site Audit Statements (SAS) for each audited area.

The proposed lots (as per the subdivision approval issued under SSD N° 10549) have been grouped as follows:

- AA1: Lots 51 to 55 and adjoining proposed road (audit completed in 2021)
- AA 2: Lots 59, 60, 63 and adjoining proposed road (audit completed in 2022)
- AA3: Lots 56, 58, 61, 62 and adjoining proposed road (audit completed in 2022)
- AA4: Lot 64 (the subject of this IAA). The location of Lot 64 (Stage 2 AA4) is shown in Figure 1





Figure 1 Location of Lot 64 - Stage 2 AA4



3. Auditor commentary on the Technical Specification report

During the review of the Technical Specification report, the auditor relied on one of the auditor's specialist support team members, Ms Alison Horlyck – an experienced civil engineer of GHD's Waste Management team – to review the capping design drawings.

The auditor reviewed a preliminary version of the Technical Specification report issued in April 2023. ERM subsequently revised the report, which the auditor found had addressed comments on the preliminary version. The outcomes of the auditor reviews are documented in the audit tracking sheet attached to this IAA. In the course of reviewing the amended Technical Specification report, the auditor observed that the matters raised in IAA18 had been satisfactory addressed in the final version of the Technical Specification report dated 24 July 2023.

3.1 Proposed future land uses

The future land use for the AEC-4 will be limited to slab-on-grade outdoor storage. Construction of any buildings over the capped area will not be allowed. To ensure appropriate environmental management, a Long Term Environmental Management Plan (LTEMP) will be implemented and legally enforced for Proposed Lot 64.

3.2 Remedial strategy review

The proposed strategy involves constructing an engineered capping layer and implementing a legally enforceable LTEMP for ongoing management, including maintenance of the containment cap. The strategy was selected based on various factors, including the future commercial/industrial use of the site and lateral delineation of contamination within AEC-4, which poses no risk to adjacent off-site receptors (both ecological and human).


The on-site containment approach is considered effective due to the stability of the contaminated materials. The benefits of the preferred remedial strategy include mitigating direct contact risks to future on-site workers, minimising air quality issues, reducing off-site disposal volumes, and preventing surface water infiltration.

The preferred approach was selected based on the following factors:

- Consideration of the future commercial/industrial use and Viva Energy's ownership of Lot 64.
- Historical assessments confirming lateral containment of contamination within AEC-4, which has not been identified to pose an unacceptable risk to off-site receptors including the Duck River.
- Confidence in the geochemical stability of contaminated materials, supporting the on-site containment approach.
- LNAPL within groundwater is not migrating off-site and does not require active remediation.
- Unsuitability of thermal treatment of soils due to the presence of asbestos, chromium and Per- and Polyfluoroalkyl Substances (PFAS).

Other benefits included that the preferred remedial strategy mitigates direct contact risks, avoids air quality issues from material handling, reduces off-site disposal volumes, prevents surface water infiltration and manages the presence of PFAS through in-situ containment.

The implementation of the LTEMP will incorporate monitoring of groundwater conditions and management of potential exposure scenarios related to direct contact, vapor intrusion, or asbestos inhalation. Exceedances of vapour intrusion criteria and bulk ground gases are limited to the capped area's footprint, with no future indoor spaces or subsurface structures proposed for construction in Lot 64.



3.3 Hazardous ground gas assessment review

To assess the potential accumulation of hazardous ground gases in the subsurface due to the presence of LNAPL, in particular methane and carbon dioxide, two rounds of ground gas monitoring were conducted in August 2022 and March 2023. Monitoring focused on viable wells within and downgradient of the proposed AEC-4 capping footprint. The primary objective was to understand the presence and behaviour of hazardous ground gases.

Monitoring results indicated that methane concentrations in the buried waste mound (AEC-4 source) ranged from 9% to 81%, leading to generation of a CS4 classification (moderate to high risk) as per the Ground Gas Guidelines (NSW EPA 2019). The CS4 classification was based on maximum methane concentrations and flow rates. Data from downgradient wells generated a CS1 (very low risk) classification, suggesting minimal lateral gas migration due to the site's capped condition and low methane accumulation and migration potential.

Some lateral migration of methane into groundwater has historically been observed, but concentrations were lowest than within the buried waste mound and below the trigger levels listed in the Ground Gases Guidelines (NSW EPA 219), and the likelihood of re-forming into gas downstream was low. Currently, there are no exposure pathways for receptors, as the development of proposed Lot 64 prohibits enclosed spaces, thereby restricting hazardous gas build-up.

Lateral migration of bulk ground gases offsite is deemed unlikely due to the presence of barriers such as the Duck River (south) and a drainage channel (west), restricting gas flow below the ground surface.

3.4 Proposed capping design and considerations regarding ground gas hazards


The proposed capping design for the AEC-4 buried waste area includes specific measures to effectively address ground gas hazards. These considerations consist of installing an impermeable liner across the entire area to mitigate gas migration vertically and volatilisation. Additionally, the construction of enclosed spaces in direct contact with contaminated waste material will be restricted through implementation of a legally enforceable LTEMP. A utility trench with an LLDPE liner will be included in the capped area for installing services without disturbing the cap structure and reducing potential of gas migration into the trench void. Stormwater pipes and pits will be positioned above the liner to prevent gas migration into and through these features.

Despite the low likelihood of ground gas migration according to the Conceptual Site Model (CSM), monitoring of gas migration to other on-site areas will be undertaken. This will comprise monthly gas monitoring of enclosed spaces, such as stormwater pits, for a period of up to six months after cap construction ensuring prompt detection and mitigation of any unexpected gas migration to safeguard human health and the environment. Gas concentration levels will be compared with the 'Gas Accumulation Criterion' for enclosed structures (methane <1% v/v) and contingency actions/ notifications taken as per as per Section 5.4 of the *Solid Waste Landfill Guidelines* (NSW EPA 2016).

4. Conclusions

One of the key contamination pathways to be managed as part of the capping strategy is that of hazardous ground gas migration. The auditor concurs that overall the hazardous ground gases assessments were overall prepared in accordance with the Ground Gases Guidelines (NSW EPA 2019) and that the findings of the assessments have been incorporated into the capping design. The auditor notes that the capping design was previously reviewed by a qualified civil engineer on the auditor's specialist support team – as documented in IAA18. Comments raised in IAA18 were addressed by ERM in revised drawings and/or addressed in the Technical Specification report.

Based on historical dataset, CSM and the most recent ground gases assessments, the auditor considers the cap and contain strategy discussed in the Technical Specification is appropriate for managing the



potential human health risks identified by ERM and that following the remedial works, AEC-4 will be suitable for commercial and/or industrial land use with the implementation of an LTEMP.


The future land use will be restricted to slab-on-grade outdoor storage, and no buildings will be permitted to be constructed over the capped area. This restriction will be enforced through a legally enforceable LTEMP applicable to proposed Lot 64, as noted by the auditor.

This letter should be regarded as interim advice to the overall review and site audit process and should not be considered a Site Audit Statement under the CLM Act, 1997. This interim audit advice letter will subsequently be referred to and provided as an Annex to the final Site Audit Statement and Site Audit Report.

Sincerely

Aden Klic

GHD Pty Ltd Andrew Kohlrusch NSW EPA Accredited Auditor 0447 685 055 Attachment A – Audit trackingsheet



Client Viva Energy

Project 2127799

Stage Stage 2 Area - AEC-4

Report Clyde Western Area Remediation Project - Proposed Lot 64 - AEC-4 Capping Construction Technical Specification

tem	Report Section	Auditor's comments on document version dated 28/10/2022	ERM's responses	Auditor's comments on amended document dated 14/04/2023	Auditor's 14/04/202
'	page ili	Please ensure that signatures and accreditation details are included in the final version of the document, as required by the Consultant Guidelines (NSW EPA, 2020).	Noted, to be provided in final version following confirmation all items are adequately addressed.	To be checked in the final version of the report.	-
2	General comments	1 - The auditor acknowledges that the Tech Spec document aims to provide a technical framework for tendering remediation contractors to develop scope	1 - This information has been previously provided and reviewed by the Auditor (IAA18 response letter).	1 - Acceptable.	1.1 - Apolo
		and costs for executing AEC-4 remediation works. However, in Section 3.7 of IAA18, the auditor noted that the capping approach presented in the Stage 2 RAP was only conceptual. To address this, ERM was suggested to prepare a letter or similar document that demonstrates how the capping strategy will	1.1 - Refer to below response to item 4.4.	1.1 - Sorry - We can't find item 4.4.	1.2 - Note
		minimise the potential for leachate formation and/or volatilisation. 1.1- Regarding volatilisation, the document refers to "pooling of ground gases" - which could facilitate ground gas migration following capping AEC-4 - further commentary is required as outlined in this audit tracking sheet.	1.2 - One of the key outlined objectives for the project (reduction of suface infiltration) relates to control of leachate generation from the in-situ waste to be capped (which includes PFAS). Propose minor amendment to the AEC-4 mediation objectives to clarify and an additional dot point in line with the AEC-4 ROA to note that the design has	1.2 - Noted. However, the LCSM indicates that LNAPL has minimal impact on groundwater quality and exhibits low mobility. Furthermore, the presence of a clay layer in the local geology has been demonstrated to assist in limiting the migration of LNAPL.	point relation
		1.2 - Concerning leachate, ERM documented in the CSM (Table 1-2) that PFOS has been found in soil leachate samples in the northern part of AEC-4. However, it is unclear if the cell design considered PFOS leachate and how PFAS leachate will be monitored.	considered PFAS. Infiltration Reduction: Reduce potential for surface water infiltration at the ground surface, <u>therefore reducing</u> <u>leachate generation</u> and potential contaminant mass flux and movement of LNAPL in groundwater from the buried	Therefore, it is advisable to refrain from making statements suggesting the "potential contaminant mass flux and movement of LNAPL" which contradicts previous information and remedial works.	potential fo existing sta buried was
		2 - The auditor in Section 4 of IAA18 recommended a notification mechanism to ensure that the capped contained areas are protected from unintentional or uncontrolled disturbance that could breach the integrity of the physical barrier. Additionally, the auditor noted that It would be beneficial to have the long- term monitoring management plan (LTEMP) for AEC 4 reviewed in parallel with the cap design to confirm that any constraints related to the capping will be covered by the LTEMP. However, a LTEMP was not presented, and the legal notification and enforceability mechanisms were not discussed in the Tech Spec document or in the IAA18 responses.Noting an EMP on a section 10.7 is not a legal enforceability mechanism.	waste area.; In relation to PFAS leachate monitoring, The <i>Clyde WARP Stage 2 Groundwater Monitoring Program</i> (Dated 14th July 2021) includes post-remediation boundary monitoring of groundwater wells between the cap footprint and the Duck River. Monitoring for PFAS in groundwater (including PFOS) is included as part of this process. Given the proposed surface cap installation, leachate generation is limited to groundwater and will be minimised through reduction of surface infiltration.	PFAS comment - Table 1-2 was not prepared based on the HHERA (ERM, 2020) but also incorporated the AEC-4 ESA (ERM, 2021) which caused the misunderstanding regarding PFAS. Please include a statement that the refined CSM incorporates AEC4-ESA data too 2 -Acceptable.	Section 1
			2 - While a draft LTEMP has not been provided at this stage of the project, an outline of key constraints/ items to be addressed within the LTEMP and how it will be made legally enforceable have been added to Section 2.4 of the Technical Specification for the Auditor's review.		
1	1.1	 It would be beneficial to refer to the remediation stages completed to date as part of the background information. It would be beneficial to refer to the AEC-4 ROA, as this document supports the AEC-4 Tech Spec document. 	1 - Noted. Section 1 (Background) updated with text regarding completed remediation stages. 2 - Reference included to the AEC-4 ROA.	1 and 2 - Acceptable	-
ţ	1.2	1 - It is necessary to clarify that AEC-4 includes Lot 64. 2 - It is unclear whether the streets connecting Lot 64 to the WARP are also part of AEC-4.	To a first paragraph outlines that AEC-4 is within Lot 64. Figure 2 has been added to assist in clarifying. Connecting roads and turning circle are outside of AEC-4 and Lot 64. Inclusion of Figure 2 clarifies this.	1 and 2 - Acceptable. 3 - New comment based on the amended figure - Where will temporary stockpiles be	3 - As disc remove ref this is unlik
				allocated within Lot 64, as it seems that the area for temporary stockpile management apart from AEC-4 is small.	
-	Table 1-1	1 - As the proposed Lot 64 is within Part Lot 1 DP 1271927, it is necessary for the survey plan to include the coordinates of both Lot 64 and the containment cell. 2 - Could you please confirm whether the 1.1 hectare refers to the entire Lot 64 or just the containment cell? Additionally, could you provide information on the area of the containment cell?	I - Figure 2 provides coordinates of both Lot 64 and AEC-4, as referenced in section 1.2. Table 1-1 has been updated to clarify respective areas of Lot 64 and AEC-4 (containment cell footprint).	1 and 2 - Acceptable.	-
ر	Table 1-2	The area of the containment cell? 1 - To improve clarity, please consider using a phrase like "existing COPC" instead of "remaining COPC", as the use of the word "remaining" in the phrase "remaining COPC" could potentially suggest that remediation was completed within AEC-4 but some COPC still remained in the area.	1 - Updated Table heading 'Remaining COPCs' updated to 'Identified COPCs'.	1 and 2 - Acceptable.	-
		2 - ERM should clarify what is meant by LNAPL in soils. LNAPL refers to organic liquids that are less dense than water and do not mix with water.	2 - LNAPL in soil refers to visual evidence of free-phase petroleum hydrocarbons in unsaturated soils.		
		3 - LNAPL in groundwater - Was LNAPL found within the proposed containment cell or down gradient of AEC-4?	3 - LNAPL only within the proposed capped area, not identified down gradient of AEC-4. Human health SPR linkages section has been updated to clarify the LNAPL in groundwater is limited to the AEC-4 buried waste mound.		
,		4 - Potentially SPR linkage columm - The following matters require review or clarification:	4.0 - General Clarification: The SPR linkages presented in Table 1-2 represent the CSM prior to implementation of remediation / management outlined within the technical specification. This summary has been provided prior to	4 - Noted.	-
		Soils 4.1 If AC-4 is proposed to be used only for car parking and temporary storage (containers), clarify why indoor vapour intrusion by commercial receptors was considered a complete SPR linkage.	introduction of the remediation strategy and objectives to provide context for the proposed works. Table caption has been edited to clarify that the CSM summary is prior to the implementation of remediation/ management.	4.1 and 4.2 - Acceptable. 4.3 - Acceptable.	
		4.2 - Due to the presence of asbestos, any works undertaken within Lot 64 must comply with Safety and Work Regulations, including air monitoring and the use of personal protective equipment. Therefore, clarify why this SPR linkage was not considered incomplete (that was the approach adopted for others AECs)	4.1 - The presentation of potential VI pathway was included within the CSM for Lot 64 consistent with the approach for the remainder of the WARP to demonstrate a potential pathway for future receptors which requires consideration (in this case via LTEMP which limits building construction over the area). Additional wording added to note that this pathway is incomplete with LTEMP implemented.	4.0 ° Auceptaute.	
		4.3 - ERM considered TRH F1 to F3 fractions in the existing COPC column, but only referred to TRH F2 and F3 fractions in the SPR linkage for dermal contact with impacted soils by workers and IMW. Please confirm wheter TRH F1 fraction is relevant for dermal contact exposure pathway. In addition should not this SPR linkage be incomplete as an LTEMP will be in place for any any earth works, including intrusive?	4.2 - See response to 4.0 above - SPR linkages in this table represent conditions prior to implementation of remediation/ management controls. Without a notification mechanism (LTEMP) or marker layer to warn of potential for asbestos this pathway is potentially complete (albeit unlikely - given currently site control by Viva Energy).		
			Asbestos Management, including work practices, air monitoring and the use of PPE are the responsibility of the Contractor and will be outlined within the Asbestos Management Plan, prepared by the contractor prior to work commencement. New Section 5.3 4 'Asbestos Management has been added to reference the relevant Management and Mitigation measures outlined in the Soil and Water Management Plan (SWMP3). Wording also added to reference LTEMP restriction on digging below marker layer as future control for potential exposure.		
			4.3 - TRH C6-C34 Fractions are "identified COPCs", relevant fractions for each relevant potential exposure pathway are highlighted in the SPR linkages column. Vapour intrusion - TRH C6-C10 Fractions (F1), direct contact - TRH C10-C34 Fractions.		
			As per response 4.0 above - SPR linkages in this table represent conditions prior to implementation of remediation/management controls. Without a notification mechanism (LTEMP) or marker layer in the future to warn of potential for contaminated soils this could be a potentially complete pathway.		
3	Table 1-2 (continued)	4.4 - The CSM suggests that pooling of LNAPL in soil and groundwater is a possibility. Clarify whether historical LNAPL CSMs have been considered in preparing the AEC-4 CSM or was this potential risk was only observed for AEC-4. If LNAPL in groundwater is present and can lead to pooling of ground gases for the AEC-4, a specific RAP	4.4 - LNAPL CSM for the site has been used to develop the CSM - key outcome is that LNAPL is confined to the extent of AEC-4, highly weathered and immobile. Wording updated.	LNAPL discussion - Acceptable. Ground gases discussion - Data from March 2023 sampling should be presented for	Data from the request
		gases to the AC-4, a specific AC+ -The CSM suggests that pooling of LNAPL in soil and, groundwater is a possibility. Clarify whether historical LNAPL CSM have been considered to prepared the AEC-4 CSM or this potential risk was only observed for AEC-4. -If LNAPL in groundwater is present and could lead to pooling of ground gases for the AEC-4, would the capping strategy require steps to manage this risk?.	AEC-4, inging weathered and immouse, voluming updated. Point updated to clarify the LNAPL within AEC-4 presents a potential for staining/odours during excavation works if unmitigated during excavation. This wording has been updated consistent with other areas for the site. Separate assessment of ground gas acumulation potential has been made (no risk of accumulation in current and proposed future open air environments)	Ground gases discussion - Data include a table summarising the data for both events, including weather conditions, flow rates, atmospheric pressure, sampling location, groundate flewels, certificate of calibrations, laboratory reports. A comparison to previous results should also be presented.	
			New Section 1.4.1 has been added (Hazardous Ground Gass Assessment). This section provides a clear summary of source - potential migration pathways and receptors under current and future exposure scenarios. This section also outlines key asspects of the ground gas assessment which were considered in the cap design/ management strategy provided within the Fech spec.		
,		Groundwater	4.5 - The term 'Pooling of LNAPL' was not used and previously referred to potential for ground gas generation from	1 - Acceptable.	-
		4.5 - SPR linkages for groundwater - ERM stated that all SPR linkages for groundwater are incomplete. This statement contradicts the "pooling of LNAPL from soils and groundwater".	LNAPL. This statement has been amended as per other comments relating to ground gas. SPR linkages for groundwater are incomplete given the delineation of LNAPL and dissolved phase impacts to within the AEC-4 waste mound.	2 - Acceptable.	
		5 - SPR linkages for ecological off-site receptors - The following matters needs to be reviewed and/or clarified:	5.1 - PFAS is already included as a COPC for regular monitoring as per the Stage 2 GWMP, which has been reviewed and approved previously by the auditor.		
		5.1 - ERM noted that PFOS was detected in soil and soil leachate samples collected from the northern portion of AEC-4, and given its high solubility, there is a possibility it could contribute to off-site groundwater migration in the future. However, this statement appears to contradict the CSM and mass flux calculations prepared for the WARP. II FPAS leaching and migration to the Duck River is indeed a possibility, it would be advisable to include PFAS monitoring as a COPC in the GMEs prepared for the other areas.	Currently the CSM dues not consider a potential pathway to exist in groundwater for PFAS on the basis of monitoring results and the PFAS flux assessment previously undertaken. Wording has been updated within the CSM summary table to reference this assessment.		
10	1.5.1	 The remediation objectives for AEC-4 only address the remediation of LNAPL trapped within pore spaces of soils, but do not consider the possibility of LNAPL pooling and contributing to the formation of ground gases from groundwater as mentioned in the AEC-4 CSM. Please review and comment if necessary. 	Section 1.5.1 refers to the agreed overarching remediation objectives for the WARP, which (based on risk assessment) are targeted at soil remediation (to address the source of impacts) and management of groundwater impacts.	Acceptable	-

or's comments on amended document dated	Auditor's final review on report dated
2023	24/07/2023
	Information amended and signatures
	included.
pologies, was supposed to refer to ERM response 4.1.	Acceptable. Comment closed.
	riccopiable. Comment diccou.
Noted. minor amendment to wording made in second dot elating to remedial objectives.	
ration Reduction: Reduce potential for surface water tion at the ground surface, therefore reducing the	
ial for onoing leachate generation and reinforcing	
g stability of LNAPL and groundwater impacts within the waste area."	
waste area.	
n 1.4 updated to add reference to the supplementary nd ground gas monitoring letter as these were	
aken after the HHERA.	
	Acceptable. Comment closed.
	Acceptable. Comment closed.
discussed during call on 17/7/2023: tech spec to	Acceptable. Comment closed.
e references to re-use on-site stockpiled materials given unlikely to be practically implemented by the contractor.	
	Acceptable Comment desid
	Acceptable. Comment closed.
	Acceptable. Comment closed.
	•
	Acceptable. Comment closed.
rom March 2023 sampling has now been provided with	Assessable Comments in the
quested information.	Acceptable. Comment closed.
	Acceptable. Comment closed.
	Acceptable. Comment closed.

11	15.2	1 - ERM stated that given the proximity of the Duck River to AEC- 4, the implementation of a designed and engineered capped surface has been proposed	1 - Depth and presence of these COPCs in fill have been added as additional rationale for the proposed cap	1 and 2 - Acceptable		Acceptable. Comment closed.
		The trans database is a proving a state base in the organis stability of LNAPL and groundwater impacts remaining composition to the database of the proving additional confidence to project stakeholders in the organis gtability of LNAPL and groundwater impacts remaining control to the database of the containment cell is not only the proximity of the Duck River, but the depth of impacts within fl(in some location approximately 4 mbg) and the COPC for AEC-4 including asbestos, asbestos frable, PFAS and hexavalent chromium. 2 - ERM has stated that the containment cell will reduce the potential for surface water infiltration into the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater may be confided that LNAPL is groundwater from the burded water area. However, based on the historical LNAPL is groundwater may be confided to the LNAPL CSM and most recent GME findings	installation, with reference to the previous assessment undertaken in the AEC-4 ROA.			Audeplable. Comment divised.
12	1.6	1 - Fourth bullet point – LNAPL within groundwater has been identified to be degraded, immobile, insoluble and not migrating off-site and therefore suitable for ongoing management seems contradictory to the above statement therefore reducing potential contaminant mass flux and movement of LNAPL in groundwater from the buried waste area. 2 - Last bullet point - The statement Future vapour intrusion/ potential ground gas risks are limited to the extent of the proposed capped area, where it is understood land use will be limited to open air storage/ car parking, with no construction of permanent/ enclosed buildings within this area to be stipulated in the LTEMP. As such, no mechanism for vapour/ ground gas migration into any future indoor spaces or subsurface structures exists or is foreseeable . This statement contradicts the CSM in regards the vapour indoor inhalation and pooling of ground gases.	General: updated this section consistent with the basis for remediation strategy presented in AEC-4 ROA 1 - Clarification as per the above point that refer to response of 1.5.2 (2) to remove the contradiction between the two points. New cap construction to improve long-term effectiveness/confidence in existing CSM (immobile LNAPL and dissolved phase) 2 - Clarification of this dot point - Removed reference to the term 'risks' and refer to exceedances to remove contradiction. Exceedances of vapour intrusion SSTLs/ and the presence of bulk ground gases are limited to the footprint of the proposed capped area. Active remediation of this area is not proposed given the future land use will be limited to open air storage/ car parking, with no construction of permanent/ enclosed buildings within this area to be stipulated in the LTEMP. As such, no mechanism for vapour/ ground gas migration into any future indoor spaces or subsurface structures is possible.	 Acceptable. Awaiting ground gases data to assess whether mitigation measures for ground gases are really not required. 	2 - Ground Gas letter reissued as per above item 6	Acceptable. Comment closed.
13	2.1	Regarding the following statement A utility trench backfilled with clean material at the top of the mound to reduce requirement for future excavation if additional service installations are required requires clarification and/or review on two points: 1.It is not specified whether the clean material used for backfilling must be VENM or validated material generated as part of the biopiling in Stage 2. 2.It is unclear whether the proposed utility trench can act as a preferential pathway for vapours.	 Point extended to clarify that clean material refers to VENM, ENM and/or soils within the Site that are confirmed to be below the site assessment criteria outlined within the Site's RAP. Update also provided in section 5.5.3.2. Top of mound clarified to mean the area above the geomembrane and geotextile layers only, and therefore does not not act as a preferential pathway for vapours. 	1 - Noted - Please include a statement that validated soil proposed to be used in AEC-4 still on the VE property (for example for remediated material). In addition, given the presence of asbestos within AEC-4 any material from Lot64 within 500 mm of the surface must be laboratory tested for abestos. 2 - Acceptable.	 As per the above item, material re-use will be removed from the technical specification 	Acceptable. Comment closed.
14	2.3	The statement regarding LNAPL mobilisation should be reviewed in light of other comments on this matter	Wording amended in line with response to item 1.5.2 (2), to remove the contradiction between the two points. New cap construction to improve long-term effectiveness/confidence in existing CSM (immobile LNAPL and dissolved phase).	Acceptable.	-	Acceptable. Comment closed.
15	Table 2-1	ERM states minimum soil cover thickness of 0.2 m is nominated, underlain by a 'marker layer' in areas of exposed impacted soil . It should be specified that this marker layer must consist of VENM or validated material from the biopling in Stage 2 to ensure its suitability for the intended purpose	Marker layer refers to the marker geotextile, not overlying material. Design speficiation updated to outline that soils placed above the marker geotextile may include of VENM/ENM or site soils meeting requirements for 'General Fill' and deemed suitable for on-site re-use as per the Stage 2 RAP.	Noted - Please include a statement that validated soil proposed to be used in AEC-4 still under VE proprety (for example for remediated material). In addition, given the presence of asbestos within AEC-4 any material from Lot64 within 500 mm from the surface must be laboratory tested for abestos.	 As per the above item, material re-use will be removed from the technical specification 	Acceptable. Comment closed.
16	Table 3-1	The responsible party for preparing the LTEMP should be identified in Table 2-1.	Validation consultant row within table 3-1 updated to clarify that an LTEMP is required to be prepared.	Acceptable.	-	Acceptable. Comment closed.
17	3.2	Given the planned redevelopment of certain areas, as well as the decommissioning of groundwater monitoring wells within AEC-4 and management waste in a limited area considering that all other areas within Stage 2 have already been remediated, please clarify why the REMPs were not proposed to be amended.	ERM notes that the proposed subdivision and redevelopment of other areas within Stage 2 will not be occurring concurrently with Lot 64 capping works. Site access, current lot/ DP boundaries remain the same as when the Stage 2 RAP and REMPs were prepared and does not warrant a change to proposed environmental mangement. ERM have conducted a review of the Stage 2 REMP and associated sub-plans. The REMP and sub-plans included the proposed Lot 64 works. Section 5.3 outlines that the currently approved Stage 2 REMP and sub-plans are considered fit for purpose in compliance with SSD-9302, noting that the specific specific construction methods are covered in the suite of remediation. Contractor's Project Management Plans. The REMP subplan: air quality management plan - refers to asbestos being managed in accordance with the stage 2 RAP. Section 9.6.2 of the Stage 2 RAP outlines the asbestos management controls to be implemented during asbestos be identified during works, works will be required to be undertaken under frable asbestos conditions, which requires a Class A asbestos removal licence and the presence of a Licenced Asbestos Controls''.	Noted. Regarding asbestos management - ERM states that asbestos management including ambient air sampling is the Contractor's responsibility. However, if this task is required under the Stage 2 RAP, will the LAA be an ERM employee? How ERM will attest/validate that this task was completed as per the RAP? This is an item that the auditor will need to comment in the SAR.	Noted. Intent is that ERM (or an independent LAA) conducts this monitoring. Statement included in Section 5.3.4 that the results of this monitoring are to be included in the validation report (prepared by the validation consultant) as verification of completion of this task as per the RAP.	Acceptable. Comment closed.
18	Table 3-2	Please clarify whether SWMP2 to SWMP6 and SWMP12 and GMMP3 and GMMP 4 are new plans?	These are existing approved sub-plans for the REMP prepared for Stage 2 and Lot 64 capping works. As per the above point, these are considered fit for purpose and provide a framework for items requiring inclusion in contractor management plans.	The auditor has identified potential issues associated with the management of temporary stockpiles in Lot 64, particularly given the size of the AEC-4. Additionally, it is not clear how the surface where the stockpiles are to placed will be validated, nor are there clear procedures in place to prevent cross-contamination in areas that have already been remediated and validated. Please confirm whether the REMPs address these matters.	As per the above items - sections discussing re-use of materials to be removed from final technical specification.	Acceptable. Comment closed.

19		nuisance odour or volatile organic compounds (VOCs), including Benzene, Toluene, Ethylbenzene and Xylenes in localised areas during ground	1 - No exceedances of direct contact criteria for TRH F1 fractions have been reported, as outlined within CSM summary table. Vapour intrusion risks for TRH F1 fractions are applicable to indoor air settings and not applicable to workers undertaking excavation in open air settings. 2 - Amend wording to reference the previous assessment of potential emissions within the approved WARP Stage 2 AEVR. No soil exceedances in upper 0.5m. VOC headspace readings were <1.7 ppm in 58/60 samples, 2 outlier PID screening results TP19/23 (413 ppm) and TP19/20 (32 ppm).	1 and 2 - Acceptable.	-	Acceptable. Comment closed.
20	Section 5.3	refer to the need in updating the REMPs mentioned by the auditor above. Shouldn't an Asbestos Management Plan (AMP) be prepared given the presence of friable asbestos?	Refer to response to item 14. No requirement to update these documents. Preparation of an Asbestos Management Plan is within the list of contractor required documentation, as per table S-2. Preparation of this plan by the contractor is requirement of the soil and water management plan and technical specification will be specific to the works outlined in the technical specification and design (as per framework from SWMP below). The contractor will prepare an Asbestos Management Plan that: Is produced in line with the Work Health and Safety Act 2011 and supporting Regulations 2017, the PoEO (Waste) Regulation 2014 and NSW F2M Avates Classification Guidelines (NSW EPA, 2014a); details how asbestos (i.e. in soils and unexpected materials) will be managed; includes an unexpected for procedure for asbestos material; includes management measures required for the appropriate handling of soils containing asbestos; identifies a dedicated area within the Project Area for storing asbestos waste prior to disposal. New Section 5.3.4 (Asbestos Management) with a summary of the above requirements has been added to the Tech spec document for clarity and completeness	Refer to auditor's response presented in item 14.	See above response to item 14	Acceptable. Comment closed.
21	Table 5-1	 The GMMP should include more details, such as the sampling methodology to be used and which wells will be monitored. It is not clear where imported materials will be temporarily stored within AEC-4. Clarify why asbestos air monitoring was not considered in the AQMP. Testing of stockpiled excavated soli - This aspect contradicts ERM statement that no off-site disposal is expected. The dimensions of the services trench will be a cross secion of 1.2 square metres with a length of hundreds of metres - the excavation of this trench will generate a large volume of spoil. How will this be managed given the potential presence of substances such as friable asbestos? 	 The GMMP is a sub-plan of the REMP produced by AECOM. This document provides a high level framework for groundwater management to meet the requirements of the consent conditions for SSD-9302. Stage 2 Groundwater Management Program (GMP - ERM, 2021) contains details of sampling methods and wells to be sampled during and post remediation of Lot 64. This document has been previously reviewed and endorsed by the Auditor. To avoid repetition of detailed information regarding a validation consultant scope item within a Contractor Technical Spec, reference has been made to the GMP within this table. This detail is to be provided by contractors within their work method statements, noting the entirety of the Stage 2 Area is available for storage of materials during works. Enviropacific has indicated the current footprint of lot 63 to the north would be utilised for temporary storage of materials (including any imported fill). Absetos air monitoring did not form part of the required scope of the AQMP within the conditions of consent and is covered under the scope of contractor prepared Asbestos Management Plans provided in the REMP (under Mitigation Measure SWMP3). The AQMP notes that the Safework Code of Practice (2019) for asbestos removal is to be implemented throughout works. Section 5.3 (asbestos management) section of the Technical Specification updated to cross-reference the relevant Section of the Stage 2 RAP (9.6.2) which covers Safework NSW Requirements, minimum safety controls (including air monitoring), excavation, stockpiling and waste classification - ERM notes frequency of stockpile sampling for off-site disposal is "As required". This row of the table to be left in as a contingency in the event that small volumes of soils/ asphalt require offsite disposal throughout the project. 	 The management of stockpiles needs to be presented to be assessed by the auditor. Lot 63 was already validated. Any temporary stockpiling within a remediated area will require a validation program. Acceptable. The frequency for off-site disposal should be presented in the plan, demonstrating it is consistent with relevant guideline requirements. 	2 - No materials from stage 2 to be re-used so addition of a stockpile management section to the tech spec is not considered to be required. As discussed in meeting on 17th July 2023, any impacted fill material from Lot 64 is not anticipated to require target and therefore will not require validation of underlying surface. 4 - The frequency of sampling for waste classification will be as per the approach presented in the auditor endorsed Stage 2 RAP. Specific references to the relevant sections of the RAP for sample frequency and analysis have now been added to Section 5.3.2.	Acceptable. Comment closed.

Section 5.4.4.1	Monitoring wells BH116, MW12/01, MW20/05, MW20/06, MW20/07, and MW20/13 will be decommissioned (which were part of the GMMP for Stage 2).	The Steps 2 CMD (EDM 2021) and the CMMD (AECOM 2021) suffice that the groundwater manifering requirementation	1 - Groundwater sampling - Acceptable.	March 2023 data presented as per response to item 6.	Assessmelle Commentationed
		The Stage 2 GMP (ERM 2021) and the GMMP (AECOM 2021) outline that the groundwater monitoring requirements	1 - Groundwater sampling - Acceptable.	March 2023 data presented as per response to item 6.	Acceptable. Comment closed.
	Please comment on whether the monitoring well network down gradient of the containment cell is adequate to monitor groundwater conditions and vapour,				
	If required. The GMMP may therefore need to be modified.	groundwater at the site boundary does not represent an unacceptable risk to off-site receptors (Duck River) via	2 - Assessment of ground gases has not been demonstrated as data from March 2023		
		mobilisation of contaminants from in-situ managed buried waste material. The GMMP (and GMP) state that only	was not presented. In addition, the auditor noted in the meeting held in March 2023 that		
		down-gradient monitoring is required and is adequate, and that wells within the capping footprint are not required for	ground gas monitoring is necessary.		
		post-remediation monitoring.			
		ERM notes that the suitability of downgradient wells for ground gas monitoring is limited given the primary intended			
		purpose of these wells was for groundwater monitoring. From most recent groundwater gauging conducted in March			
		2023, 4 of 13 downgradient wells were assessed as suitable for ground gas monitoring on the basis of groundwater			
		measured below the top of the screened interval (MW94/6, MW20/11, MW20/17, MW12/20). Vapour/ ground gas			
		monitoring is not currently considered to be required based on the CSM presented and above responses. If required			
		these 4 wells could be utilised in future monitoring of ground gas downgradient of the capped area.			
Section 5.5.3.1	Please clarify why PFAS in soil and leachate was not listed in this section, as it was considered a COPC in the CSM.	PFAS in soil and leachate added to this list of contaminants.	Acceptable	-	Acceptable. Comment closed.
Section 5.5.3.2	Considering that general fill may be placed either above or below the LLDPE geomembrane and marker layers, site-won material from AEC-4 area	Noted regarding fill from AEC-4. Site-won fill material from other sections of Stage 2 works may be utilised where	The auditor understands that material from AEC-4 will not be placed above the	As per the above item 4, material re-use will be removed from	Acceptable, Comment closed,
	deemed suitable for re-use will not be accepted as general fill (given the presence of bonded and friable asbestos, across AEC-4) and must be placed	previously approved for re-use by the Auditor. Fill validation is not considered relevant to this project and therefore	geomembrane, regardless of the circumstances. Validated material from other areas of	the technical specification	
	below the geomembrane and marker layers. The auditor notes that procedure for fill validation are no discussed in the Tech Spec document.	validation procedures have not been included.	the WARP may be used, but only with the prior approval of the auditor. Furthermore, the		
			auditor has requested clarification regarding the ownership of the land where this material		
			is to be imported (must to be from land owned by Viva Energy).		
			1 () 3//		
 Section 8.8	It was reported that Requirement for running of lighting conduits/ additional subsurface drainage to be confirmed by the design consultant. Clarify why	Note: ERM assumes this comment refers to section 5.8.	Acceptable	-	Acceptable. Comment closed.
	consideration for lateral migration of gases were not considered?				
		This statement is redundant and has been removed.			
Section 5.9.2	The Validation report should also be prepared as per the Consultant Guidelines, including DQOs, and a refined CSM.	These requirements have been added to the start of the second paragraph.	Acceptable	-	Acceptable. Comment closed.

Client	Viva Energy
Project	2127799
Stage/Area	Stage 2 Area - AEC-4

Item	Document	Auditor comments on 411015-00022-GE-CRS-0901 Drawings	ERM's responses	Auditor comments on Response to Interim Audit Advice 18 - Lot 64 ('AEC-4') Capping Strategy dated	ERM's responses	Auditor responses - 13/07/2023
			Extent of the capped area referred to in drawing C12 is consistent with the AEC-4 area	26 September 2022		
1	Drawing C10-C12.A	The cap extent shown on C12 refers to an ERM drawing. Confirmation is required that the extent of the cap is suitable.	 Charlino functional production of the control of the national gradient with the FLC-4 and a outlined within the Stage 2 RAP. The area to be capped is representative of soil materials identified during previous investigations presenting potential human health risks: via direct contact (TRH, PAHs, Cr6) / inhalation of asbestos fibres during future excavation (if unmitigated). via vapour intrusion into future indoor air spaces (noting no current buildings exist on the AEC-4 Area). residual LNAPL within the soil profile and localised shallow groundwater. 	Noted.	-	Comment closed.
2	Drawing C10-C17.B	The cap is to limit water infiltration. Based on the HHRA, there is a potential for vapour intrusion risks for future commercial workers from impacted soils (refer to summary included in Section 2). Could there be gas/vapour build-up beneath the cap? Will subsequent vapour intrusion monitoring be required or should appropriate vapour mitigation measures be incorporated into the design?	ERM conducted a baseline ground gas monitoring event to address this query (Attachment B) On the basis of the information presented, the following is concluded in relation to the Site Auditor's query: - It is acknowledged that the installation of an impermeable geomembrane has potentia to increase the lateral migration of gas generated from uncontrolled fill within the mound. However, evidence of recordable lateral gas migration to monitoring wells outside of the proposed cap extent has not been observed during the August 2022 gas monitoring event, despite the widespread coverage of the AEC-4 buried waste mound in hardstand for greater than 25 years. The proposed capped area also has no known service trenches which may act as a preferential pathway for lateral gas migration from the AEC-4 buried waste mound to adjacent areas within or outside of the proposed Lot 64 boundary into the future. - Additional gas mitigation measures, including installation of gas collection trenches and/or venting within the design for the AEC-4 cap are not considered necessary due to the characterised risk profile of the Site. The land use restrictions under a legally enforceabled LTEMP will effectively limit future human health exposure to hazardous ground gases (and petroleum hydrocarbon derived vapours) by limiting the construction of enclosed spaces or service trenches below the geomembrane. Furthermore, unsealed areas which cannot be redeveloped within the riparian corridor (as defined under SSD 10549) will border the proposed capped area to the west, south and east and provide opportunity for passive diffusion of gases in the unlikely event that gas accumulation and increased lateral migration	Refer to Construction Tech Spec report comments.	Refer to tech spec report responses.	Refer to the auditor's comments presented in the Tec Spec review.
3	Drawing C10-C17.B	GCL will act as a marker layer to reduce exposure to asbestos contamination. Is the depth/type of material above the GCL sufficient for asbestos? (i.e. only 300 mm soil on the batters and will there need to be inspections/maintenance of these areas?).	from beneath the capped area did occur in the future. Use of a LLDPE geomembrane has replaced GCL as a preferred option for liner. Use of a bright coloured geotextile marker layer has been incorporated above the liner, associated protection layers and underlying contaminated soil material to provide advance warning prior to penetration of these layers. This protection detail is provided on revised drawing C17. Battered slopes in revised design limited to eastern landscaped batter and incorporates erosion controls (geoweb/ planting of shallow rooted grasses (tubestock)/ overlain by jute mating of a minimum thickness of 300mm. With incorporation of these engineered erosion controls it is not considered that inspections or maintenance will be required to confirm 300mm cover is maintained.		-	Comment closed.
4	Drawing C10-C17.B	Will there be any specification for the materials to be placed directly against the GCL (above and below)? e.g. maximum particle size, cation exchange capacity. Does there need to be a minimum soil layer between the contaminated fill and the GCL?	The revised detailed design specifies the use of a non-woven, heavyweight geotextile layer above and below the LLDPE liner, or the use of a 100mm sand protection layer (subject to constructability requirements determined by the Contractor). Particle size of <19mm, free of sharp or angular objects which may damage the geomembrane have been nominated within the technical specification as suitable material properties for this number.	Notea.	-	Comment closed.
5	Drawing C10-C17.B		The geomembrane will be continuous under the stormwater pits, refer to revised detail on drawing C17.	Noted.	-	Comment closed.
6	Drawing C10-C17.B	higher infiltration. In particular, the anchor trench at the batter toe and at the edge of the pavement where the concrete kerb is proposed are	CRC 17/06/2022: The capped area has been designed with a >1% slope towards the provided drainage pits, consistent with surface grading. Any water ingress through the pavement and on top of the geomembrane will be directed towards the drainage pits and captured by the drainage trench.	Noted.	-	Comment closed.
7	Drawing CO 13919.06 – C13.A	On C13, northeast corner, near Pit 03 discharge it looks like the works interact with a large headwall.	on the construction of the roadway and associated drainage and headwall (by others) prior to capping construction	Revised drawing C13 – Proposed shared services trench. "lined with marker layer plus GCL". Should this be geomembrane?	-	Yes, the auditor was referring to the geomembrane. Comment closed.
8	Drawing CO 13919.06 – C13.A	On C13, stormwater storm event sizing is missing (note 2).	CRC 17/06/2022: Refer to revised drawing C13. In-ground piped system has been designed for 20yr ARI			Comment closed.
9	Drawing CO 13919.06 – C14.A	C14 note 7 has instructions on moisture etc for site won fill. Is this appropriate for the contaminated soils?	or 5% AEP. Site won fill will require confirmation from ERM as validation consultant of suitability for re-use in accordance with the RAP, if placed above the marker layer. Technical specification for the works will provide key definition of material which will be suitable for placement above and below the liner/marker layer.	Noted.	-	Comment closed.

ltem	Document	Auditor comments on 411015-00022-GE-CRS-0901 Drawings	ERM's responses	Auditor comments on Response to Interim Audit Advice 18 - Lot 64 ('AEC-4') Capping Strategy dated 26 September 2022	ERM's responses
10	Drawing CO 13919.06 – C16.B	Is the compacted clay plug shown in the retaining wall details on C16 relevant to this project? If so, how does this interact with the GCL?	CRC 17/06/2022: Refer to revised drawing C16 showing clay plug removed.	Noted.	-
11	Drawing CO 13919.06 – C16.B	C16 Pavement and road details – Will compaction of the DGB layer damage the GCL?	Refer to response above regarding material to be placed above and below the geomembrane. Revised protection detail shown on C17 (sheet 1)	Noted.	-
12	Drawing CO 13919.06 – C16.B	C16 Landscape detail – Is a 300mm soil layer sufficient for the protection of GCL from desiccation for rooting of proposed vegetation? Will is be sufficient for mechanical damage (e.g. maintenance of vegetation)? Will it be stable on 1 in 3 batters (including if saturated)?	CRC 17/06/2022: With the revision of GCL to a LLDPE geomembrane, overlying moisture content is no longer a factor to maintain low permeability. As per Item 3 - slope stability has been considered with the incorporation of 'Geoweb' on battered landscaped slope to stabilise soil on LLDPE. Mechanical damage on the battered slope is not considered feasible give the propose landscape design (i.e. no turf which would require moving on slopes)	Noted.	-
13	Drawing CO 13919.06 – C17.B	Will the handrail have its own footing? Is there enough depth above the GCL for this? Are handrails suitable for the carpark (i.e. does it need to stop cars going dowr the batters/retaining wall)?	CRC 17/06/2022: Handrail shall be installed on the edge restraint.	s Noted.	-
14		Will there be any lighting, bollards, other poles, etc installed for the carpark that could impact the GCL? Or should this be taken into account in the design of the cap – i.e. designated areas to allow future installation of underground services without having to breach the cap.	A services trench zone has been included in the capping area to allow for future underground services to be installed without breaching the geomembrane/marker layer. A lighting design has also been undertaken, with the intention to excavate and construct footings for lightpoles outside the perimeter of the capped area prior to cap construction and this will therefore not impact on the cap integrity.	Noted.	-
15		Given that the approach presented in the Stage 2 KAP for the capping of AEC 4 was conceptual, it is suggested that ERM prepare a letter or similar that demonstrates the capping strategy (as per the key requirements listed in the Auditor guidelines (Section 4.3.3.)): — Maximises the long-term stability of the capping and/or containment system(s) and any proposed structures above it (from an engineering perspective) and, where applicable, minimises the potential for leachate formation and/or volatilisation — Does not include the erection of structures on the capped and/or contained area that may result in a risk of harm to public health or the environment — Recommends a notification mechanism to ensure that the capped and/or contained areas are protected from any unintentional or uncontrolled disturbance that could breach the integrity of the physical barrier, such as recommending placing a notation or covenant on the property title or a notation on a s.149 certificate or issuing an order or placing a covenant on the title to land under the CLM Act to require ongoing maintenance under the Act.	ERM response to these Auditor Comments provided in main body of letter report response.	1 - The requirements listed in the Auditor Guidelines (Section 4.3.3) were satisfactorily addressed in Section 1.6. 2 - Site Contamination Policy Framework - Schedule A and B of NEPM - Not discussed in the document. However, it was considered in the AEC-4 ROA report.	Noted.
16	IAA18	In addition, the auditor considers it would be beneficial to have the long-term monitoring management plan (LTEMP) for AEC 4 reviewed in parallel with the cap design to confirm that any constraints related to the capping will be covered by the LTEMP.		The LTEMP was not presented as recommended by the auditor. The following topics are relevant to the project and should have been included in the LTEMP: 1 - The auditor noted that the AEC-4 Tech Spec includes decommissioning groundwater monitoring wells within AEC-4, but there was no mention of the remaining groundwater monitoring network needed to monitor groundwater quality between the containment cell and Duck River. The CSM Table 1- 2 documented the need to continue monitoring PFOS in groundwater due to its presence in soil and soil leachate samples in the northern portion of AEC-4, which could potentially migrate offsite. Therefore, ongoing monitoring is required as part of the groundwater monitoring program.	
17		-	-	2 - The auditor acknowledges that the document is a Tech Spec; however, to endorse the containment cell project, an auditor must ensure that the legal enforceability and notification mechanisms can be archived, as per the Auditor Guidelines requirements.	2- New Section 2.4 added to the updated technical specification outlining how LTEMP be made legally enforceable
18	Response to Interim Audit Advice 18 - Lot 64 ('AEC-4') Capping Strategy	-	-	1 - Table 4-1, marker layer RAP requirement. It is assmued that the density of >300 g/m3 should actually be 300 g/m2. 2 - Table 4-1, marker layer specification. Last dot point appears incomplete	 Noted, this will be updated within the technical specification (Table 2-1) Noted. Incomplete dot point to state "marker layer to be placed above contaminated material and LLDPE geotextile". Will review and update technical update technical specification to include this if required. This will be updated within the technical specification (Table 2-1)
19	Response to Interim Audit Advice 18 - Lot 64 ('AEC-4') Capping Strategy	-		 C13 – Proposed shared services trench. "lined with marker layer plus GCL". Should this be geomembrane? For geomembrane placement, sharp corners should all be rounded Without a specification to review, it is hard to know if the orange marker layer geotextile will provide sufficient protection during construction. The specification should require a work method statement and perhaps a trial of placement of the pavement materials on the geomembrane to ensure that the placement of the pavement materials isn't going to cause damage. 	

ponses	Auditor responses - 13/07/2023
	Comment closed.
Inde WARP Stage 2 Groundwater Monitoring Program prepared by ERM th July 2021) has considered wells which will be destroyed as part of AEC-4 orks in the post-remediation monitoring scope (See figure 2). One of the key of the GWMP is to demonstrate groundwater at the site boundary does not an unacceptable risk to off-site receptors (Duck River) via mobilisation of inst from capped buried waste material. Boundary monitoring wells between otprint and the Duck River are proposed to be retained for the 'post- on monitoring' scope proposed within this GWMP. Monitoring for PFAS PFOS) is included as part of this process.	Noted. LTEMP will be further presented, and the information that the auditor considers relevant will be checked during the LTEMP review.
on 2.4 added to the updated technical specification outlining how LTEMP will egally enforceable	Noted. Legal enforcability is now presented in Section 2.4 of the Tec Spec document.
this will be updated within the technical specification (Table 2-1) Incomplete dot point to state "marker layer to be placed above ated material and LLDPE geotextile". w and update technical update technical specification to include this if This will be updated within the technical specification (Table 2-1)	Noted. Information addressed in the Tec Spec report.
this typo has been fixed, updated drawing will be provided in final tech spec detail provided for anchor trench on revised drawing C18 incorporates dges to the shared services trench and will be included in final tech spec. Ion geotextile or sand blinding layer is to be used to protect the LLDPE liner o construction as per Section 5.5.6 of the technical specification. There is no f marker geotextile for mecahnical protection. ection 5.5.8 of the Technical Specification Report.	Noted. Information addressed in the Tec Spec report.

Level 15, 133 Castlereagh Street Sydney, NSW 2000 Australia www.ghd.com



Our ref: 2127799/IAA20

28 March 2024

Adam Speers Viva Energy Australia Pty Ltd Level 31 (Suite 2), Governor Macquarie Tower, 1 Farrer Place Sydney NSW 2000

Interim Audit Advice 20 – Review of WARP Proposed Lot 64 Preliminary Draft of Long-Term Environmental Management Plan

Dear Adam

1. Introduction

Andrew Kohlrusch of GHD Pty Ltd (GHD) a NSW Environment Protection Authority (EPA) accredited site auditor was commissioned by Viva Energy Australia Pty Ltd (Viva Energy) to conduct an environmental site audit of the Western Area of the former Clyde Refinery (referred to as the Western Area Remediation Project or WARP), located at Durham Street, Rosehill on the Camellia Peninsula, NSW.

This audit is a statutory requirement under Consent Condition B3 for State Significant Development (SSD) No 9302. Additionally, the site has been notified by the NSW EPA under Section 60 of the *Contaminated Land Management Act* 1997 (the CLM Act).

This Interim Audit Advice (IAA) has been prepared by the auditor after reviewing the following report submitted by Environmental Resources Management Australia Pty Ltd (ERM):

 Clyde Western Area Remediation Project, Proposed Lot 64 – Long Term Environmental Management Plan (the proposed Lot 64 LTEMP).

The auditor notes that the aforementioned document was submitted in a preliminary draft version without figures and survey plans.

2. Auditor commentary on the proposed Lot 64 LTEMP

The auditor has reviewed the Preliminary Draft of the Proposed Lot 64 LTEMP. While the LTEMP contains many of the elements required by the EPA Auditor Guidelines (NSW EPA, 2017) and the EPA EMP Practice Note (NSW EPA, 2022), there are some matters that require review and/or clarification. The auditor's comments are documented in **Table 1**.

Due to the deadline for the delivery of the audit, it is important that all matters listed in Table 1 are adequately addressed in an updated LTEMP. All amendments will need to be shown in tracked changes before issuing the final LTEMP.





Table 1 P	reliminary auditor review – Proposed Lot 64 LTEMP
Report section	Auditor comments
Glossary	In the Glossary of terms, the Site was defined as the as the Viva Energy owned land <i>including Clyde Terminal, the Parramatta Terminal, the Wetland, the Western Area and other land that is currently vacant or leased to third parties.</i> However, throughout the report, ERM refers to the AEC-4 area, proposed Lot 64 and the Stage 2 area as "the Site". There needs to be clarity throughout the LTEMP regarding the Site definition.
Executive	In the Background Information, ERM states the following:
Summary	• Ongoing management of residual contamination is required within the constructed capped area, as <u>well as in areas outside the cap within Lot 64</u> . The auditor notes that without a figure showing the LTEMP applicability area, it was not possible to determine which "other areas outside the cap" ERM is referring to.
	• The controls outlined in the LTEMP are passive mitigation measures designed to manage <u>potential risks to</u> human health and/or <u>ecological receptors</u> . Given the available data and the proposed land use for Lot 64, the auditor understands that there are no potential ecological risks for receptors either on or off-site. To which mitigation measures for potential risks to ecological receptors is ERM referring?
	In the Required Environmental Management Controls, the inclusion of gas monitoring is necessary.
Table 1-1	The table needs to clarify whether Part Lot 1 in DP 1271927 comprises only the cap within Lot 64 or all areas that are subject to this LTEMP (i.e. the proposed Lot 64).
1.2	The detail for ongoing gas monitoring needs to be listed in the purpose of the LTEMP.
3.2	ERM documented that ongoing management of residual contamination is required within the constructed capped area, as <u>well as in areas outside the cap within Lot 64</u> . The auditor notes that without a figure showing the area that is applicable for the LTEMP, it is not possible to determine to which "other areas outside the cap" ERM is referring.
Table 4-1	The auditor notes that Figure 2, showing the areas of residual contamination, was not included in the draft of the LTEMP. This figure will need to be included in the amended version of the LTEMP. Regarding remaining soil contamination, the LTEMP needs to clarify why TRH management limits exceedances were not considered.
	In remaining groundwater contamination (based on the Q4 2023 GME data), the following needs to be reviewed or information provided:
	A discussion on mass flux and potential off-site exceedances.
	Maximum benzene exceedance is 3 ug/L. To which exceedance is ERM referring?
	LNAPL occurrence should be delineated and limited to the on-site area.
Table 4-2	Commentary on PFAS needs to be included in this table, given there was discussion on PFAS iin the Q4 2023 GME report.
	Table 4-2 indicates that LNAPL was identified in MW20/13. However, the figures in the Q4 2023 GME report (November 2023 data) do not record LNAPL at this location. The occurrence of LNAPL should be confirmed and/or the report ERM used to prepare this table should be specified.
Table 5-1	The information presented in this table outlining potential risks associated with the capped area may be misleading. The LTEMP should reflect the conditions of Lot 64 after the cap has been installed – in this regard capping of the impacted soil is the remedial approach to mitigate potential risks. ERM has inferred however that the capped area, which will be remediated to avoid risks, poses potential human and ecological risks.
	As the WARP is situated in a heavily industrial/commercial area, it is not clear to which ecological receptors ERM is referring in Table 5-1.
	If ERM decides to maintain Table 5-1, the exposure pathways need to be reviewed. For example:
	Human exposure pathways:
	 Soil – Benzene indoor inhalation by commercial workers. This LTEMP states that no building is to be constructed within the proposed Lot 64. It is therefore not clear how there is an the SPR linkage for indoor inhalation.
	 Groundwater – Benzene direct contact by off-site recreational receptors of Duck River. The auditor notes that the maximum benzene concentration (3 ug/L) detected in November 2023 (Q4 2023 GME) was at MW20/03 which is below the recreational criterion (which is

Table 1 Preliminary auditor review – Proposed Lot 64 LTEMP



Report section	Auditor comments
	not considered to be a realistic activity in the Duck River). Moreover, all other 13 samples collected between the AEC-4 and the Duck River were below the Limit of Reporting (LOR). In this regard, to which benzene recreational exceedance is ERM referring to?
	Environmental pathways:
	Surface and sediment run-off to the adjacent stormwater. The design of the cell includes a drainage system around the cell to mitigate these pathways – which would only discharge dust that may accumulate on the capped surface, but not from the material that has been capped. To allow surface and design run-off to migrate to the adjacent stormwater drainage, the capping layer would need to be severally damaged.
Table 5-2	For clarity, it may be worth including in the table title "are undertaken outside the <u>capping area</u> ". Is there any sludge identified within the proposed Lot 64 that will not be capped? It is not clear why there was a reference to sludge.
	Comments on Table 5-1 regarding exposure pathways are valid for Table 5-2.
Table 6-1	Considering the information presented in Table 5-2, should the odour management during maintenance and occasional construction works be applied to all of Lot 64, and not only to the capped extent of Lot 64?
Table 6-2	Post-Construction Gas Monitoring Events – As per the Auditor Guidelines (NSW EPA, 2017) and the EMP Practice Note (NSW EPA, 2022), details regarding sampling location, frequency, parameters, and method need to be included in the LTEMP. We note that for the groundwater, all these requirements are presented in the GWMP; therefore, a reference to this document would be sufficient.
Table 7-1	Should asbestos outside the capping area be considered an unexpected find, considering that ERM identified and discussed its presence as a potential risk for intrusive workers outside the capping area in Table 5-2?
	The mitigation actions required if methane measurements exceed 1% v/v need to be included in the LTEMP. Simply referring to a guideline is not sufficient, as the LTEMP (as per the NSW EPA <i>Auditor Guidelines</i> should be a self-contained document which requires little or no direct reference by the reader to other material or documents to support the audit findings or the conclusions contained in the site audit statement.
General	A statement specifying that adherence to this LTEMP is required to ensure the site's suitability for commercial/industrial land uses, without the construction of above-ground buildings or the extraction of groundwater, needs to be included.


3. Conclusions

This letter should be regarded as interim advice to the overall review and site audit process and should not be considered a Site Audit Statement under the CLM Act, 1997. This interim audit advice letter will subsequently be referred to and provided as an Annex to the final Site Audit Statement and Site Audit Report.

Sincerely

Adenthe

GHD Pty Ltd Andrew Kohlrusch NSW EPA Accredited Auditor 0447 685 055



Client: Viva Energy GHD project: 2127799 Site: WARP - Stage

WARP - Stage 2

Report: Supplementary Environmental Site Assessment - Southern Buried Waste Area (AEC-4)

А	
Ľ	
	_

Report:		vironmental Site Assessment - Southern Buried Waste Area (AEC-4)	EDM removed	Auditor Comments (version dated 09/06/21)
Item	Report Section Table 0-1	Auditor Comments (version dated 10/03/21) 1 - It is understood that that an acid sulfate management plan is requird	ERM responses 1 - ASSMP not considered to be required based on scope of excavation works in RAP. Clarifying	Auditor Comments (version dated 08/06/21) Comment closed.
1	i able 0-1	1 - It is understood that that an acid sulfate management plan is requird as part of the RAP - Stage 2.	1 - ASSMP not considered to be required based on scope of excavation works in RAP. Clarifying Statement provided within the RAP regarding this. Statement provided within the RAP regarding this. Given the AEC-4 report does not provide information relating to remedial extents, text will be amended to defer the assessment of this requirement to this document. RAP clarifying text below for completeness: "Characterisation of the potential for acid sulfate soils generation within the Stage 2 Area is discussed in Section 3.4. According to the City of Parramatta Council Local Environment Plan Maps, ASS Risk ratings of Class 4 are applicable to the majority of the Stage 2 Area. A small area of Class 2 is situated to the south-eastern extent of Stage 2. Based on the presence of excavation areas only within zones classified as Class 4 Acid Sulfate Soils, no proposed disturbance to PASS identified below the level of fill within AEC-4 and no significant lowering of the water table, it is considered that the scope of remedial works does not currently warrant the preparation of an Acid Sulfate Soils Management Plan (ASSMP). Should alternative remedial approaches be required as per the contingency plan outlined in Section 13, the requirement for an ASSMP should be re-visited."	Comment closed.
		2 - The meaning of "High proportion" of LNAPL should be defined. It is noted that while LNAPL in groundwater has been recorded in two wells (MW12/1 and MW20/06), LNAPL within soils (from 0.0 to >4.0 mbgl) was recorded at five test pits/bores (TP19/20, MW12/01, TP19/77, TP18/27 and TP19/5). Additional lines of evidence supporting ERM's conclusion that the majority of LNAPL was observed in groundwater should be presented.	2- New summary table 8-1 added comparing LNAPL observation to average groundwater depth. This statement has been amended Reworded to: "LNAPL mass has been observed at the depth of groundwater and buried at depths below the water table (phreatic zone) within laterally discontinuous zones of more porous materials (higher sand content). Where LNAPL is present beneath the water table, restriction of pore-space for migration of LNAPL occurs. This stability is evidenced by there being no measurable LNAPL thickness in wells or observations at depth during installation (MW20/03, MW20/07 and MW20/13);".	Comment closed.
		 3 - Clarify if the discussion regarding tidal connectivity was based on current results or considered the RSI information. If the RSI data was used, the reference should be presented. 4 - It would be beneficial to state in relation to direct contact with impacted soils that currently, the site is under Viva Energy health and safety protocol and that PPE should be used when working in this area (as relevant). For future commercial/industrial receptors, an LTEMP, including a discussion of all restrictions, is to be prepared for AEC4. 	 3- Discussion regarding tidal connectivity is based on current results but as mentioned throughout the main body of the report is consistent with previous assessments in other areas of the Site, including the RSI. 4 - Section 3.4 contained information relating to current safety protocols limiting exposure. Amended wording to clarify 'future' commercial/industrial receptors 	Comments closed.
		 5 - Clarify if the LNAPL characterisation data was used to support the statement that there is a potential for pooling of ground gases for IMW given the presence of LNAPL in soil and groundwater. The auditor noted that LNAPL composition indicated it comprised long chain hydrocarbons. In addition, as stated by ERM, LNAPL is aged, not mobile, with a high viscosity. 6 - Was a ground gas assessment conduct in the vicinity of test pits and wells where LNAPL was observed, supporting the statement about the pooling of ground gases? 	5 - While LNAPL characterisation data suggests LNAPL is primarily comprised of heavier chain hydrocarbons, a component of volatile hydrocarbons (TRH (C6-C10) and BTEX) have been identified which drive potential VI risks for future workers. No specific ground gas data has been collected to confirm there is no potential for pooling of ground gases within AEC-4. Given the proposed future use of this area (open air car-park), no separate assessment is considered to be required. It is understood from project communications that the future land use within AEC-4 that the LTEMP will prevent excavation or the construction of buildings over this area - effectively mitigating any potential ground gas exposure pathway in the future.	5 and 6 - Based on the lack of data, inclusion of soil vapour sampling in this area might be required as part of the validation works. The auditor notes that this matter was captured in the LTEMP.
			 6 - No specific ground gas data was collected as part of this ESA. As per above response, management of ground gases is addressed via passive management restrictions in LTEMP. 	
2	1.2.2	It would be beneficial to state that the DPIE accepted the staged remediation approach.	Noted. Added statement regarding DPIE acceptance of Staged remediation approach.	Comment closed.
3	1.3	The Stage 1 remedial and validation works have been completed. Therefore, acid sulfate soil assessment is not necessary the entirel WARP, only Stage 2 as the previous search discussed in the RSI indicated a potential for ASS in this area.	Noted. Minor amendment to text to clarify assessment is specific to the Stage 2 Area	Comment closed.
4	1.4.3	Clarification regarding the number of wells sampled is required. ERM stated in Section 1.4.3 the existence of three monitoring wells, while in Section 1.4.3, four wells were mentioned.	26 wells total sampled (22 new, 4 existing). These sections of text will be amended accordingly for consistency	Comment closed.
5	1.4.4	It was stated that hydraulic testing was performed on 25 wells (22 new and 4 existing). A review of this statement is necessary as 22+4=26 wells, not 25 wells.	Hydraulic testing completed on 24 wells: 21 new wells which excludes MW20/06 (LNAPL present in well) 3 existing wells (BH116, BH210, MW94/6). Text of document to be updated throughout	Comment closed.
6	Table 2-1 2.4.1	Please note that a survey plan showing the coordinates of the site boundaries will be necessary. Clarify if <i>elevated lead concentrations</i> means concentrations in excess of	Noted. Figures have been updated with recent site boundary survey. Survey plans of stage 2 area attached for completeness (Appendix I). Amended to clarify that "lead concentrations in excess of the adopted criteria have not been	Comment closed.
8	3.2.2	the adopted criteria. Clarify if the inhalation of vapours by workers from impacted soil groundwater or LNAPL in outdoor air is a viable exposure pathway.	reported in soil samples analysed of waste material within the mound" Removed reference to outdoor air. Vapour inhalation risk only viable via indoor air inhalation.	Comment closed.
9	Table 4-1	Step 1 - It would be beneficial to state that previous assessments have been conducted at AEC4. The works conducted in November-December	Noted - amended to "previous investigations within the AEC-4 area" AEC-4 area instead of Clyde Terminal	Comment closed.
10	5.3	2020 were additional. Although 20 test pits were excavated, only 11 primary soil samples were collected. The rationale for the selection of soil samples should be presented.	22 monitoring wells (no test pits) were completed. Detailed rationale for analysis is provided within Tables 1 and 2 Footnote added to table in section 5.3 to clarify: "Due to extensive existing soil dataset. Rationale for laboratory analysis of soils limited to: • lateral delineation of western extent of buried waste; • vertical delineation of impacts within mounded area; • Acid Sulfate Soils Assessment"	Comment closed.
11	Table 7-2	A figure showing the test pits where LNAPL was observed (noting the depth) should be presented. This figure should also include information from the RSI that should be further used to discuss the nature and extent of soil impacts	Noted - new figure 6C (LNAPL Distribution) to be prepared for intervals 0-1, 1-2, 2-4m as per RSI report including the full dataset. This will be referred to within Section 7.2	Comment closed.
12	7.2.3	Although hexavalent chromium and PAHs were analysed in soil samples (as presented in Section 5.3) a discussion was not provided.	Statement added for completeness: "Concentrations of PAHs and hexavalent Chromium were reported below adopted soil criteria for samples analysed."	Comment closed.
13	Table 7-3	in Appendix A: - MW20/03 - 2400 mg/kg; however figure shows 2800 mg/kg - MW20/06 - 2400 mg/kg; however figure shows 4400 mg /kg - MW20/06 - 3700 mg/kg; however figure shows 9800 mg/kg	Noted. Results presented in Table 7-3 are results following completion of silica gel cleanup analysis Results presented in Figures were without SGC have been updated	Comment closed.
14 15	Table 7-4 8	considered a CoPC in relation to human health in soils, its occurrence should be discussed in this section, as this report forms the basis of the ROA. PFAS in soils, even if at minor concentrations could (as per the NEMP) pose a risk of exposure to groundwater) and should be considered in the ROA as its occurrence supports the proposed capping remedial methodology. Groundwater testing may need to be considered as a line of evidence in relation to the migration of PFAS from this area.	MW12/03 is a typographical error - amended to MW20/03 throughout document 1 - Delineation discussion is focused on specific data gap items which were not addressed by the existing dataset so the addition of historical data here provides little value. Historical results and Supplementary ESA results have been consolidated into the refined CSM. This refined CSM and L-CSM is also re-presented in great detail within the Stage 2 RAP as a consolidated dataset. 2 - Noted. Additional text to be incorporated into document as follows: "PFAS (specifically PFOS) has been detected in soil and soil leachate (ASLP) samples above the laboratory Limit of reporting at two locations within the northern portion of AEC-4. Although not considered a risk to on-site human health receptors, PFAS in soils in low concentrations may contribute to groundwater impacts and future offsite groundwater migration which may pose a risk to offsite ecological receptors." While no further PFAS characterisation was undertaken as part of this works, PFAS has been identified as a COPC requiring management and will be incorporated into the revised groundwater monitoring program for AEC-4. The ROA and RAP document have been updated accordingly with respect to benefits of in-situ management approach for PFAS in soils.	
16	9.1	It was stated that anthracene, BaP and phenanthrene were detected in groundwater samples above ecological criteria. This source should be presented, as tables presented in Appendix B do not highlight any exceedances for these CoPCs. Pooling of ground gases - Please see comments presented in the	No changes considered necessary: - anthracene, BaP and phenanthrene detections were identified as part of the supplementary ESA. These exceedances are highlighted in Section 7.3. - These exceedances are shown in Table 9.	Noted. Comment closed. The auditor notes that ground gases
17		executive summary item.	Noted. See previous response to comment regarding ground gases specific to the AEC-4 area	monitoring is included in the LTEMP.

Client: Viva Energy GHD project: 2127799 WARP - Stage 2 Site: Remediation Options Analysis – "AEC – 4" Report:

ltem	Report Section	Auditor Comments (version dated 06/11/2020)	ERM responses	Auditor Comments (version dated 08/06/2021)
1	Front page	This date should be updated, as the Supplementary report that forms basis of the ROA was issued in March 2021.	Date of Finalised ROA will be updated in line with issue date.	Comment closed.
2	1.2	Page 2 of the PDF is blank	Noted. To be amended for final version	Comment closed.
3	1.1 and 1.3	Please note that the Supplementary report for AEC4 was issued in 2021	Noted. Reference to the report will be updated as required, noting that	Comment closed.
		not in 2020 as mentioned in both sections.	fieldworks were undertaken in 2020	
4	Table 3-1	1 - It would be beneficial to add "AEC-04" in the Legal Description to	1 - Updated "Part Lot 100 in DP 1168951, referred to as "AEC-4", as shown	Comment closed.
		avoid misinterpretation between AEC-04 and WARP.	on Figure 1"	
		2 - The previous uses for AEC-04 (a summary is sufficient) and when AEC-		
		04 was vacated should be presented.	2 - Previous site uses section added to table	
		3 - Area 1: There is no legend for number 1.		
			3 - deleted footnote reference	
5	4.1	Please refer to the auditor comments presented in the Supplementary	1 - Updated wording as per Supplementary ESA Report;	Comments closed.
		report review regarding the following:	2 - No changes are required to asbestos characterisation undertaken and	
		1 - The majority of LNAPL was observed in the soil at or below the water	discussed in ROA, asbestos investigation was not an objective of	
		table.	supplementary ESA works;	
		2 - Nature and extent of asbestos within AEC-04 other than the figure	3 - Discussion of these historical exceedances is not required to address	
		presented in Appendix A.	specific objectives of the Supplementary ESA. These exceedances and their	
		3 - PAHs, benzene and hexavalent chromium exceedances and	relevance have been included in a refined Conceptual Site Model (CSM)	
		delineation not discussed in the Supplementary report.	4 - Amended to replace 'gross contamination' with 'LNAPL'	
		4 - Clarify the meaning of gross contamination.	5 -As per response for Supplementary ESA, this is dependent on the scope	
		5 - Given the ASS results, an ASSMP will be required as part of the RAP	of activities outlined in the RAP, and discussion on requirement for an	
		Stage 2 -AEC-04.	ASSMP has been provided within the Stage 2 RAP (not required based on	
		6 - PFAS detected in soil samples from AEC-04 should be discussed (see	shallow disturbance of AEC-4 Area for capping works)	
		auditor's comments on Supplementary report).	6 - Text relating to management of PFAS contining soils added.	
			"PFAS (specifically PFOS) has been detected in soil and soil leachate (ASLP)	
			samples above the laboratory Limit of reporting at two locations within the	
			northern portion of AEC-4. Although not considered a risk to on-site human	
			health receptors in soils, or a current offsite risk based on historical	
			groundwater results, PFAS in soils may provide future contribution to	
			groundwater impacts which may pose a risk to offsite ecological receptors.	
			As such, PFAS is considered a COPC for AEC-4 requiring management (via	
			ongoing groundwater monitoring)."	
6	4.2	1 - The Supplementary Report was issued in 2021, not in 2020.	1 - Noted and amended	Comments closed.
		2 - Clarify if groundwater results discussed in this section considered	2 - This section considered groundwater results from the Supplementary	
		results from 2020 not yet reviewed by the auditor or all information was	Report as the Q4 (2020) GME results were not reported at the time of ROA	
		presented in the Supplementary report.	preparation. However given the consistency in conclusions, reference to Q4	
		3 - A figure showing LNAPL in groundwater and soil (by depth, as was	results will be added to the final version	
		presented in the RSI) should be presented.	3 - figures by 1m depth increments to be prepared and provided	
7	5		Noted - CSM and nature and extent sections updated as required	Comment closed.
		Please refer to the comments presented in the Supplementary report	throughout	
		regarding Viva Energy health and safety protocol for IMW, future LTEMP,		
		and if based on the LNAPL, CSM pooling of ground gases - if it is		
		demonstrated to be an issue that needs to be managed.		
8	General	PFAS in soils may need to be acknowledged as a CoPC that needs to be	Noted, additional text added to this section regarding potential for PFAS	Comment closed.
		managed for AEC-04.	impacts in soils providing potential for groundwater impact which requires	
			monitoring and management	



Location in Document	Report: Proposed Lot 64 – Long Term Environmental Management Plan Auditor's comment of LTEMP version 21/03/2024	Consultant Responses	Auditor's comment of LTEMP version 26/04/2024	Consultant Response
General	-	-	Contents - There is a bookmark error in section 1.4.	Amended
Glossary	In the Glossary of terms, the Site was defined as the as the Viva Energy owned land including Clyde Terminal, the Parramatta Terminal, the Wetland, the Western Area and other land that is currently vacant or leased to third parties. However, throughout the report, ERM refers to the AEC4 area, proposed Lot 64 and the Stage 2 area as "the Site". There needs to be clarity throughout the LTEMP regarding the Site definition.	Definitions will be clarified in the Glossary and throughout the LTEMP as per the following: The Site: Viva Energy owned land on the Camella Peninsula consisting of the following tots: Lot 398 DP41324, Lots 100 and 101 of DP 1168951, Lot 101 DP809340, Lot 2 DP 24288, and Lot DP 338575. It includes the Clyde Terminal, the Paramatta Terminal, the Wetland, the Western Area and other land that is currently vacant or leased to third parties The Stage 2 Area. An area stuted within the eastern points of the former Process West area adjoining the current Clyde Terminal. The Stage 2 Area. The Management Area: Has been removed from the glossary of terms and is referred to as Lot 64 throughout the LTEMP. AEC-4: The Southern Buried Waste Area which is located within proposed Lot 64 of the 'Stage 2' portion of the Clyde Western Area Remediation Project (WARP).	Comment closed.	Coment dosed.
Executive Summary	In the Background Information, ERM states the following: • Ongoing management of residual contamination is required within the constructed capped area, as well as in areas outside the cap within Lot 64. The auditor notes that without a figure showing the LTEMP applicability area, it was not possible to determine which "other areas outside the cap" ERM is referring to.	Figure 1 of the LTEMP revised to show: - The capped extent within the Management Area - Areas outside of the Capped Extent that are subject to ongoing environmental management under the LTEMP (i.e. The Management Area)	The proposed Lot 64 area shown in Figure F1 and Figure F2 are different. In Figure F1, it appears that the onsite cell comprises the entire proposed Lot 64, while in Figure F2, it seems that Lot 64 includes an additional parcel of land to the north of the cell. The Figure F1, information presented in the legend but not shown in the figure needs to be deleted. Soles Lot 64 included part of the nparian area as shown in Figure F2?	The boundary of proposed Lot 64 presented in Figure 1 an Proposed Lot 64 includes a parcel of land to the north of t
	 The controls outlined in the LTEMP are passive mitigation measures designed to manage potential risks to human health and/or ecological receptors. Given the available data and the proposed land use for Lot 64, the auditor understands that there are no potential ecological risks for receptors either on or off-site. To which mitigation measures for potential risks to ecological receptors is ERM referring? 	ERM acknowledges the capping within the Management Area will mitigate risks to ecological receptors off-site and this section has been revised accordingly.	Clarification of the response provided by ERM in the auditor tracking sheet. The auditor understands that based on the available dataset, there are n potential risks to both on and off-site ecological receptors. Therefore, it is not clear to which ecological risk mitigation ERM is referring. 2 - Comment closed.	o ERM acknowledges that upon completion of remediation References to "potential risks" to on-site and off-site ecolo
Table 1-1	In the Required Environmental Management Controls, the inclusion of gas monitoring is necessary. The table needs to clarify whether Part Lot 1 in DP 1271927 comprises only the cap within Lot 64 or all areas that are subject to this LTEMP	A Ground Gas Monitoring Plan has been developed. The GMP forms part of this LTEMP and is provided in Appendix F. The table has been updated - the LTEMP applies to the Management Area, located within Part Lot 1 in DP 1271927.	This is discussed further in item 14. Comment closed	
1.2	(i.e. the proposed Lot 64). The detail for ongoing gas monitoring needs to be listed in the purpose of the LTEMP.	Further detail of ongoing gas monitoring requirements are provided in the GGMP.	Comment closed	
3.2	ERM documented that ongoing management of residual contamination is required within the constructed capped area, as well as in areas outside the cap within Lot 64. The auditor notes that without a figure showing the area that is applicable for the LTEMP, it is not possible to determine to which "other areas outside the cap" ERM is referring.		As per item 3.	Proposed Lot 64 includes the riparian corridor to the sout
Table 4-1	The auditor notes that Figure 2, showing the areas of residual contamination, was not included in the draft of the LTEMP. This figure will need to be included in the amended version of the LTEMP. Needs to clarify why TRH management limits exceedances were not considered. In remaining groundwater contamination (based on the Q4 2023 GNE data), the following needs to be reviewed or information provided: • A discussion on mass flux and potential of state exceedances. • Maximum benzene exceedance is 3 ug/L. To which exceedance is ERM referring? • LIMPL occurrence should be delineated and limited to the on-site area.	Per ASC NEPM Schedule B1, management limits are adopted for mitigation of aesthetics and damage to buried infrastructure. Exceedance of management limits do not represent a human health risk, however has been included as a consideration of aesthetics.i.e. potential staining and odour as per the NEPM. EMM will revise the TEPM to state that TH4 Receedances of management limits at W12/20 and TPJ207 ser included for satchetics. The the right and the right state that TH4 MUX/20 and TPJ207 ser included for satchetic considered to be low as the locations are within the riparian corridor, and access to these impacted solis is limited due to the depths of the exceedance ranging from 1.5 to 2.0 m bgl. Discussion on mass flux potential, off-site exceedances and LNAPL delineation also included in Section 4.2 of the LTEMP.	in soils and asbestos between the security roads and Duck River.	the Stage 2 WARP RAP) and Table 4-1 has been updated to 1 - The residual groundwater contamination table has been 2 - Figure 5 has been included which presents groundwate 3 to 8 - statements revised across Table 4-1 based on Audi 5
Table 4-2	Commentary on PFAS needs to be included in this table, given there was discussion on PFAS iin the Q4 2023 GME report. Table 4-2 indicates that LNAPL was identified in MW2Q/13. However, the figures in the Q4 2023 GME report [November 2023 data] do not record UNAPL at this location. The occurrence of LNAPL should be confirmed and/or the report ERM used to prepare this table should be specified.	LNAPL has previously been identified in monitoring well MW20/13 in historical monitoring data (2012-2022), however not encountered during the Q4 2023 GME. ERM has clarified this within Table 4-2.	The information presented in the LTEMP (both Tables 4-1 and 4-2) should be consistent with the Q4 2023 GME. In relation to the CSM, it is considered most relevant to use the most recent data, but acknowledge previous data.	The information presented in Table 4-1 has been updated 2023 GME. Table 4-2 has been updated to reflect groundv
Table 5-1	The information presented in this table outlining potential risks associated with the capped area may be misleading. The LTEMP should reflect the conditions of Lot 64 after the cap has been installed – in this regard capping of the impacted soil is the remedial approach to mitigate potential risks. EMM has inferred however that the capped area, which will be remediated to avoid risks, poses potential human and ecological risks. EMM has inferred however that the capped area, which will be remediated to avoid risks, poses potential human and ecological risks. BM has inferred however that the capped area, which will be remediated to avoid risks, poses potential human and ecological risks. Statusted in a heavily industrial/commercial area, it is not clear to which ecological receptors EMM is referring in Table 5-1. If EMM decides to maintain Table 5-1, the exposure pathways need to be reviewed. For example: • Human exposure pathways: Soil - Benzene indoor inhalation by commercial workers. This LTEMP states that no building is to be constructed within the proposed Lot 64. It is therefore not clear how there is an the SPR linkage for indoor inhalation. Groundwater - Benzene direct contact by off-site recreational receptors of Duck New: The auditor notes that the maximum benzene concentration (3 up) detected in November 2023 (Q4 2023 GHC) was at MW2/Q3 Which is below the recreational Artemption (Which is not considered to be a realistic activity in the Duck River. Moreover, all other 13 asmplies collected between the AEC4 and the Duck River were below the Limit of Reporting (LOR). In this regard, to which benzene recreational arceadance is ERM referring to? • Environmental pathways: Surface and sediment run-off to the adjacent stormwater. The design of the cell includes a drainage system around the cell to mitigate these pathways—which would only discharge dust that may accumulate on the capped surface, but not from the material that has been capped. To allow surface and design run-off to migrate to the adjacent st	Table 5-1 revised to elaborate on the risks following remediation of the Lot 64, making reference to - Reference to indoor inhalation is removed as no buildings will be present within the capped area of Lot 64 - Table clarified highlight that pathways only applicable if capping layer is penetrated/damaged. - References to exceedance of recreational criteria due to concentrations of benzene have been removed.	Comment closed, but check consistency with other comments on comparison of data to nominated criteria.	Coment dosed.
Table 5-2	For clarity, it may be worth including in the table title "are undertaken outside the capping area". Is there any sludge identified within the proposed Lot 64 that will not be capped? It is not clear why there was a reference to sludge. Comments on Table 5-1 regarding exposure pathways are valid for Table 5-2.	Title of Table 5-2 has been updated to "Potential Risks of Penetration Within the Capped Area" At per the Validation Report (ERM, 2022) LNAPL and "sludge materials" were identified at variable depths and locations throughout the fill materials within the Management Area. Reference was made to the "sludge materials" as a potential source of residual contamination for completeness.	Comment closed, but check consistency with other comments on comparison of data to nominated criteria.	Coment closed.
Table 6-1	Considering the information presented in Table 5-2, should the odour management during maintenance and occasional construction works	Clarification has been made to specify that odour management during maintenance and/or construction work are to be applied to the Management Area portion of	Comments closed.	Coment closed.
Table 6-2	Considering the information presented in 1 alor 3-2, should the odour management outing maintenance and occasional construction works be applied to all of U 64, and not of vito the capped extent of Lot 647 Post-Construction Gas Monitoring Events – As per the Auditor Guidelines (NSW EPA, 2017) and the EMP Practice Note (NSW EPA, 2022), details regarding appling location, frequency, parameters, and method need to be included in the LTMP. We note that for the groundwater, all these requirements are presented in the GWMP; therefore, a reference to this document would be sufficient.	Lanncaion nas been male to specify that dour management during maintenance and/or construction work are to be applied to the Management Area portion of Proposed to EX Application of Program has been developed for post-construction gas monitoring events. Refer to Appendix F.	Lommens doubed. 1 - Page 3 is blank. 2 - It would be beneficial to have the monitoring frequency included in Section 1. 3 - How will the GGMP provide data to achieve the following objective: "provide monitoring that will generate data for the assessment of the effectiveness of exp construction and the assumption of no additional ongoing gas accumulation potential"? The auditor understands that there is no "ongoing additional gas accumulation" within the proposed cap area. 4 - Table 2-1 - Could ERM please confirm whether the potential risks for commercial workers derived from LNAPL and Benzene and TRH F1 in the outdoor area are applicable (in case the cap is damaged, as referred to in the table)?	Loment Gosea. 1 - Blant Gosea. 2 - Monitoring frequency ERM has amended this objective no additional ongoing gas accumulation potential within e
Table 7-1	Should asbestos outside the capping area be considered an unexpected find, considering that ERM identified and discussed its presence as a potential risk for intrusive workers outside the capping area in Table 5-2? The mitigation actions required if methane measurements exceed 1% v/v need to be included in the LTEMP. Simply referring to a guideline is not sufficient, as the LTEMP (as per the NSW ERA Mattice Guidelines should be a self-contained document which requires little or no direct	The mitigation actions in the event that methane measurements exceed 1% v/v are described in the Ground Gas Monitoring Plan provided in Appendix F.	Comment closed.	Coment closed.
	reference by the reader to other material or documents to support the audit findings or the conclusions contained in the site audit statement.			

Client: Viva Energy Project: WARP Clyde Stage 2

	Consultant Response
	Amended
	Coment closed.
hat the onsite cell comprises the entire proposed	The boundary of proposed Lot 64 presented in Figure 1 and Figure 2 in Revision 3 of the LTEMP have been amended for consistency.
e cell.	Proposed Lot 64 includes a parcel of land to the north of the capped extent, as well as the riparian corridor to the south.
nds that based on the available dataset, there are no	ERM acknowledges that upon completion of remediation within proposed Lot 64, no risks to on-site and off-site ecological receptors exist.
al risk mitigation ERM is referring.	References to "potential risks" to on-site and off-site ecological receptors have been removed from the LTEMP.
	Proposed Lot 64 includes the riparian corridor to the south.
TEMP. Please confirm the observation that "LNAPL"	General - ERM confirms that residual LNAPL and asbestos has been previously identified in the security road area (As per the LNAPL CSM of
(perhaps the LNAPL CSM can assist in this matter).	the Stage 2 WARP RAP) and Table 4-1 has been updated accordingly. 1 - The residual groundwater contamination table has been updated to reflect current groundwater conditions (i.e. Q4 2023 GME results)
pendix C.	2 - Figure 5 has been included which presents groundwater results from the Q4 2023 GME.
	3 to 8 - statements revised across Table 4-1 based on Auditor comments.
letected in November 2023 at MW20-3 is below	
ed in <u>several locations</u> " needs to be reviewed as this	
alth or ecological risks as the area is open and there	
hat LNAPL was found at MW12/01, MW20/07, and	
were all below the adopted ILs.	
gical identified for benzene". The auditor notes that	
2023 GME. In relation to the CSM, it is considered	The information presented in Table 4-1 has been updated to acknowledge historical data, but reflect conditions observed during the Q4
	2023 GME. Table 4-2 has been updated to reflect groundwater conditions observed in the Q4 2023 GME.
riteria.	Coment closed.
nteria.	Coment closed.
nteria.	Coment closed.
riteria.	Coment dosed.
nteria.	Coment doxed.
riteria.	
riteria.	Coment closed.
nteria.	Cornent dosed. 1 - Blank page removed.
	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
generate data for the assessment of the	Cornent dosed. 1 - Blank page removed.
generate data for the assessment of the	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
ziteria. generate data for the assessment of the ential"? The auditor understands that there is no from LNAPL and Benzene and TRH F1 in the	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2- Monitoring frequency CRM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no from LNAPL and Benzene and TRH F1 in the	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent. Coment closed.
generate data for the assessment of the ential"? The auditor understands that there is no	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent.
generate data for the assessment of the ential"? The auditor understands that there is no from LNAPL and Benzene and TRH F1 in the	Coment closed. 1 - Blank page removed. 2 - Monitoring frequency ERM has amended this objective within the GGMP. The objective of the GGMP is to verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent. Coment closed.

Client Viva Energy Consultant ERM Report Lot 64 Validation Report: Clyde Western Area Remediation project

ltem	Report Section	Auditor comments (report dated 26 march 2024)	ERM responses (updated report dated 15/5/2024	Auditor comments (report dated 16/05/2024)	Auditor comments based on the new information presented in the report dated 12/06/2024
1	General	The remediation works are to be completed within AEC-4, not within the proposed Lot 64. Please consider renaming the report to 'AEC-4 Validation Report or Stage 2 Audit Area 4', as it has been adopted in previous validation reports. 2 - Please consider adopting the proposed Lot 64.	 Report has been renamed 'AEC-4 Validation Report'. References to remediation of Lot 64 have been updated throughout to AEC-4 as this is the name of the extent to be remediated Proposed Lot 64' has been adopted throughout when referring to the extent of the complete Lot 	1 and 2 - Satisfactory addressed.	Closed.
2	Executive summary	1 - ERM referred to the design consultant drawings; however, no mention of the Stage 2 RAP and the Technical Specification report was presented. 2 - ERM stated that the remedial works were undertaken with the objective of managing contamination in soils and <u>groundwater</u> / however, it should be noted that groundwater does not require remediation. Please ensure that this matter is clarified throughout the report.	requested 2 - Clarified throughout report	1 and 2 - Satisfactory addressed.	Closed.
3	1	1 - ERM referred to SSD No. 10459 regarding Proposed Lot 64. However, there was no mention of SSD 9302 regarding the remediation. 2 - The statement along with <u>benefits to the future usability</u> of the Lot 64 area' can be misleading, as AEC-4 will not allow construction of any permanent above-ground or below-ground infrastructure.	New section 2.2 (Planning Context) added to provide additional context on SSDs and relevance to the AEC-4/Lot 64 Areas 2 - this statement has been deleted	1 - Satisfactory addressed. 2 - Noted.	Closed.
4	1.1	The validation report does not demonstrate the efficacy of the capping but rather validates that the remediation was completed in accordance with the Stage 2 RAP and Technical Specification report.	This statement has been removed and objectives updated accordingly	1 - Satisfactory addressed.	Closed.
5	1.2.2	Restrictions for commercial/industrial future uses need to be presented. The data monitored during remediation to comply with the SSD 9302 Consent Conditions needs to be stated. Or condvature monitoring post-work completion will not be presented in this report. Please remove the last bullet point on page 3.	Additional detail on land-use restrictions has been added thoughout revised report. (8.3 refined CSM, 8.4 LTEMP requirements, 9 Conclusions) S- Statement regarding presentation of monitoring data to comply with SSD-9302 during the remediation of AEC-4 Lot 64 has been removed from objectives. No VCC/ other monitoring requirement as per AEVE, no GW monitoring during works as per GWMP was previously agreed due to the shallow nature of capping works in the Area. Asbestos air monitoring is a separate legal requirement 3 - Dot point removed as requested	Satisfactory addressed. To Satisfactory addressed. To information presented here regarding the REMPs and requirements of SSD 9302 needs to be captured in the report with supporting rationale and reference were discussion where previous agreed. 3 - Satisfactory amended.	Closed.
3	1.3	1 - In Step 1, ERM stated, "Previous investigations in AEC-4 have identified soil and <u>groundwater</u> contamination scoreding risk-based Step Specific Target Levels (SSTLg). Please review this statement, as groundwater results did not socied SSTLs and, ensure that this matter is clarified throughout the report. 2 - Please avoid uplicating information. Part of the information presented in Step was copied from Section 1.2.1 3 - In Step 2. ERM referred to the Stage 2 RAP but not to the Technical Specification report, where essential validation information was documented. 4 - ERM stated that the capping was undertaken within proposed Lot 64. However, Lot 64 comprises more than just AEC-4. The auditor notes that this matter needs to be addressed throughout the report.	1 - Statement in Step 1 of DQOs updated to remove reference to SSTL exceedances in groundwater 2 - reference back to objectives section added	1 to 4 - Satisfactory amended.	Closed.
7	1.6	The soil design sampling guidelines were updated in 2022. Please amend the reference accordingly.	Reference amended as requested	Satisfactory amended.	Closed.
3	Table 2-1	The current zoning was updated in 2024. Please review accordingly.	LEP reference and permissable land-uses updated	Satisfactory amended.	Closed.
9	Table 3-1	 The information dataset presented is too vague. For example, what did the soil investigations comprise? What did the ground gases investigation comprise?? A summary of key findings needs to be included in Table 3-1. 	Relevant Historical Investigations section, nature and extent and prelim CSM updated to provide additional information. ERM notes that many of the historical investigations have been completed as site-wide assessments and the relevant investigation locations to AEC and Lot 64 have now been specifically identified	Satisfactory amended.	Closed.

GHD

Appendix C Tables

Appendix C-1 Tables from the AEC-4 Supplementary Assessment

						Groundwater Mo	ontioring Well Inst	allation				Hydaulic	Data		
Location ID	Location Type	Site Location	Rationale	Proposed Drilling Depth (m BGL)	Drilling Depth Comments	Drilling Method	Proposed Well Screen Interval (m BGML)	Well Surface Completion	Well Development	Slug Test	Static Logger (Tidal Influence)	Survey	Groundwater Gauging	Groundwater Sampling	Notes
/W20/01A	New Monitoring Well (shallow)	Transect 1 - upgradient	Upgradient groundwater characterisation (shallow)	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Flush	1	1	-	1	1	1	-
MW20/01B	New Monitoring Well (deep)	Transect 1 - upgradient	Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall	10	To depth of rock	Direct Push/ Solid Flight Auger	7 - 10m	Flush	1	1	-	1	1	1	
MW20/02A	New Monitoring Well (shallow)	Transect 1 - upgradient	Upgradient groundwater characterisation (shallow)	2	-	Direct Push/ Solid Flight Auger	2 - 5m	Flush	1	1	1	1	1	1	Confirm no tidal influence on groundwater
MW20/02B	New Monitoring Well (deep)	Transect 1 - upgradient	Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall	10	To depth of rock	Direct Push/ Solid Flight Auger	7 - 10m	Flush	1	1	-	1	1	1	
MW20/03	New Monitoring Well (shallow)	Transect 2 - Source Area (north)	Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/04	New Monitoring Well (shallow)	Transect 3 - Source Area (south)	Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/05	New Monitoring Well (shallow)	Transect 3 - Source Area (south)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	1	1	1	1	Confirm no tidal influence on groundwater
		Transect 3 - Source Area (south)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/07	New Monitoring Well (shallow)	Transect 2 - Source Area (north)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/08	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	1	1	1	1	Confirm no tidal influence on groundwater
MW20/09	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/10	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/11	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/12	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Vertical delineation of buried waste	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/13	New Monitoring Well (shallow)	Transect 2 - Source Area (north)	impact, groundwater characterisation in northern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/14	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	1	1	1	1	Confirm no tidal influence on groundwater
MW20/15	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/16	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/17	New Monitoring Well (shallow)	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Vertical delineation of buried waste	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	1	1	1	1	Confirm no tidal influence on groundwater
MW20/18	New Monitoring Well (shallow)	Transect 2 - Source Area (north)	impact, groundwater characterisation in northern portion of source area	5	To natural soils underlying fill	Direct Push/ Solid Flight Auger	2 - 5m	Monument	1	1	-	1	1	1	-
MW20/19	New Monitoring Well (shallow)	Transect 1 - upgradient	Upgradient groundwater characterisation	5	-	Direct Push/ Solid Flight Auger	2 - 5m	Flush	1	1	-	1	1	1	-
BH341	Existing Monitoring Well (Shallow)	Transect 1 - upgradient	Upgradient groundwater characterisation	-	-	-	-	-	1	1	-	1	1	1	Redevelop 'BH series' wells as the have silted up due to infrequent sampling since install in 2010
BH210	Existing Monitoring Well (Shallow)	Transect 1 - upgradient	Upgradient groundwater characterisation Investigate the nature and extent of	-	-	-	-	-	1	1	-	1	1	1	Redevelop 'BH series' wells as these have silted up due to infrequent sampling since install in 2010 Well has had LNAPL present since
MW12/01	Well (Shallow)	Transect 2 - Source Area (north)	groundwater impacts associated with buried waste Investigate the nature and extent of	-	-	-	-	-	-	-	-	-	1	-	2012. no slug testing or sampling proposed Slug Testing previously conducted
MW12/20	Well (Shallow)	Transect 4 - Downgradient Boundary Transect 3 - Source Area (south)		-	-	•	-	-	-	-	-	-	1	1	in 2019 Redevelop 'BH series' wells as the have silted up due to infrequent
BH116	Existing Monitoring Well (Shallow) Existing Monitoring		with buried waste Investigate the nature and extent of groundwater impacts associated	-	-		-	-	-	1	-	1	1	1	ave sined up due to infrequent sampling since install in 2010
WW94/6	Well (Shallow)		with buried waste												

								L	ab Analysis (S	Soils)				
Location ID	Location Type	Area ID	Site Location	Rationale	TRH, BTEXN	TRH Silica Gel Clean- up	Hexavalent Chromium	РАН	Asbestos Quantificati on (%w/w)	Asbestos (presence/a bsence)	ASS/PASS Screen (pH Ox, pH fox)	ASS / PASS (CRS Suite)	QAQC - Trip Spike/ Blank TRH C6-C10, BTEXN	Notes
IW20/01A	Monitoring Well (shallow)	4	Transect 1 - upgradient	Upgradient groundwater characterisation (shallow)	-	-	-	-	-	-	1	1	-	ASS/PASS sampling of natural soi
	Monitoring Well	4	Transect 1 - upgradient	Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall	-	-	-	-	-	-	1	1	-	ASS/PASS sampling of natural soi at depth
IW20/02A	Monitoring Well (shallow)	4	Transect 1 - upgradient	Upgradient groundwater characterisation (shallow)	-	-	-	-	-	-	1	1	-	ASS/PASS sampling of natural soi
IW20/02B	Monitoring Well	4	Transect 1 - upgradient	Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall	-	-	-	-	-	-	1	1	-	ASS/PASS sampling of natural soi at depth
IW20/03	Monitoring Well (shallow)	4	Transect 2 - Source Area (north)	Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area	2	2	2	2	-	-	-	-	1	Sample of fill and underlying natur soils
IW20/03	Monitoring Well (shallow)	4	Transect 3 - Source Area (south)	Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area	2	2	2	2	-	-	-	-	1	Sample of fill and underlying natura soils
IW20/05	Monitoring Well (shallow)	4	Transect 3 - Source Area (south)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1	1	1	1		-		-	-	Sample of underlying natural soils to achieve vertical delineation
1W20/06	Monitoring Well (shallow)	4	Transect 3 - Source Area (south)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1	1	1	1		-	-	-	-	Sample of underlying natural soils to achieve vertical delineation
IW20/07	Monitoring Well (shallow)	4	Transect 2 - Source Area (north)	Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1	1	1	1	-	-	1	1	-	Sample of underlying natural soils to achieve vertical delineation
IW20/08	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	-	-	-	-	-	-	-	-	-	
IW20/09	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	-	-	-	-	-	-	-	-	-	
IW20/10	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Downgradient boundary	-		-	-	-	-	1	1	-	ASS/PASS sampling of natural so
IW20/11	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	groundwater delineation, increase downgradient monitoring coverage Downgradient boundary	-		-	-	-	-		-	-	
IW20/12	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	groundwater delineation, increase downgradient monitoring coverage	-	-	-	-	-	-		-	-	
IW20/13	Monitoring Well (shallow)	4	Transect 2 - Source Area (north)	Vertical delineation of buried waste impact, groundwater characterisation in northern portion of source area	1	1	1	1	-	-	1	1	-	Sample of underlying natural soils to achieve vertical delineation. ASS/PASS sampling of natural soi
IW20/14	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	-	-	-	-	-	-	-	-	-	
IW20/15	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Downgradient boundary	-		-	-	-	-		-	-	
IW20/16	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Downgradient boundary	-		-	-		-		-	-	
IW20/17	Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage Vertical delineation of buried	-		-	-		-		-	-	
IW20/18	Monitoring Well (shallow) Monitoring Well	4	Transect 2 - Source Area (north)	Vertical delineation of buried waste impact, groundwater characterisation in northern portion of source area Upgradient groundwater										
IW20/19	(shallow)	4	Transect 1 - upgradient	characterisation	-	-	-	-	-	-	-	-	-	-
				Total Primary Samples	8	8	8	8	0	0	7	7	2]
				QAQC - Field Duplicates (10%)	1	1	1	1	-	-	-		-	
				QAQC - Interlab Duplicates (5%)	1	1	1	1	-	-	-		-	1

IW20/01A (IW20/01B (IW20/02A (IW20/02A (IW20/02B (IW20/03 (IW20/04 (IW20/05 (IW20/06 (IW20/06 (IW20/06 (IW20/06 (IW20/07 (IW20/08 (IW20/08 (IW20/09 (I	Location Type New Monitoring Well (shallow) New Monitoring Well (shallow)	Area ID	Site Location Transect 1 - upgradient Transect 1 - upgradient Transect 1 - upgradient Transect 1 - upgradient Transect 2 - Source Area (north) Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 2 - Source Area (south) Transect 4 - Downgradient Boundary Transect 4 - Downgradient Boundary	Rationale Upgradient groundwater characterisation Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical and lateral delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	TRH, BTEXN 1	TRH Silica Gel Clean-up 1 1 1 1 1 1 1 1 1 1 1 1 1	Hexavalent Chromium (ultra trace)	PAHs 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Trip Spike/ Blank TRH C6-C10, BTEXN - - - - 1 1 1 - - - - - - - - - - - -	Notes
IW20/01A (IW20/01B (IW20/02A (IW20/02A (IW20/02B (IW20/03 (IW20/04 (IW20/05 (IW20/06 (IW20/06 (IW20/06 (IW20/06 (IW20/07 (IW20/08 (IW20/08 (IW20/09 (I	(shallow) New Monitoring Well (deep) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4 4 4 4 4 4 4	Transect 1 - upgradient Transect 1 - upgradient Transect 1 - upgradient Transect 2 - Source Area (north) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 4 - Downgradient Boundary	characterisation Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Downgradient boundary groundwater delineation of buried waste impact, groundwater characterisation in southern portion of source area		1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1	- - - 1 1	
IW20/01B () IW20/02A () IW20/02B () IW20/03 () IW20/03 () IW20/03 () IW20/04 () IW20/05 () IW20/06 () IW20/06 () IW20/06 () IW20/08 () IW20/08 () IW20/08 () IW20/09 ()	New Monitoring Well (deep) New Monitoring Well (shallow) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4 4 4 4 4 4 4	Transect 1 - upgradient Transect 1 - upgradient Transect 2 - Source Area (north) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 2 - Source Area (north) Transect 2 - Source Area (north) Transect 4 - Downgradient Boundary	characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	- - 1 1	
W20/02A (W20/02B (W20/03 (W20/03 (W20/04 (W20/05 (W20/06 (W20/06 (W20/06 (W20/06 (W20/07 (W20/08 (W20/08 (W20/09 N	(shallow) New Monitoring Well (deep) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4 4 4 4 4 4 4	Transect 1 - upgradient Transect 2 - Source Area (north) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 4 - Downgradient Boundary	characterisation Upgradient groundwater characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding upgradient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1	1 1 1 1 1	1 1 1 1 1 1 1 1 1 1	- 1 1 -	
IW20/02B ((IW20/03 () IW20/03 () IW20/04 () IW20/05 () IW20/05 () IW20/06 () IW20/06 () IW20/07 () IW20/08 () IW20/08 () IW20/09 ()	New Monitoring Well (deep) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4 4 4 4 4 4 4	Transect 2 - Source Area (north) Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 2 - Source Area (south) Transect 4 - Downgradient Boundary	characterisation (deep). Establish depth to bedrock and hydraulic conductivity data to support to support future decisions regarding uparadient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1 1 1 1 1 1 1 1 1	1 1 1 1 1	1 1 1 1 1 1	1 1 1 1 1	1	
IW20/03 () IW20/04 () IW20/05 () IW20/06 () IW20/06 () IW20/08 () IW20/08 () IW20/08 () IW20/09 ()	New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4 4 4 4 4 4 4	Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 2 - Source Area (north) Transect 4 - Downgradient Boundary	Upgradient cutoff wall Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical and lateral delineation of buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1 1 1 1 1	1	1	1	1	
W20/04 () W20/05 () W20/06 () W20/06 () W20/07 () W20/08 () W20/09 ()	New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow)	4 4 4 4 4 4 4 4	Transect 3 - Source Area (south) Transect 3 - Source Area (south) Transect 2 - Source Area (north) Transect 4 - Downgradient Boundary	buried waste impact, groundwater characterisation in northern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area	1	1	1	1		
IW20/05 () IW20/06 () IW20/06 () IW20/07 () IW20/08 () IW20/08 () IW20/09 ()	New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well	4 4 4 4 4	Transect 3 - Source Area (south) Transect 2 - Source Area (north) Transect 4 - Downgradient Boundary	impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Downgradient boundary groundwater delineation, increase	1	1	1	1		
NW 20/06 () NW 20/07 () NW 20/08 () NW 20/08 () NW 20/09 ()	New Monitoring Well (shallow) New Monitoring Well (shallow) (shallow) New Monitoring Well	4 4 4 4	Transect 2 - Source Area (north) Transect 4 - Downgradient Boundary	Impact, groundwater characterisation in southern portion of source area Vertical delineation of buried waste impact, groundwater characterisation in southern portion of source area Downgradient boundary groundwater delineation, increase	1					
NW20/07 () NW20/08 () NW20/09 () NW20/09 ()	New Monitoring Well (shallow) New Monitoring Well (shallow) New Monitoring Well	4 4 4	Transect 4 - Downgradient Boundary	impact, groundwater characterisation in southern portion of source area Downgradient boundary groundwater delineation, increase		1	1	1		
NW 20/08 (1 NW 20/09 (1 NW 20/09 (1 NW 20/09 (1 NW 20/09 (1	New Monitoring Well (shallow) New Monitoring Well	4		groundwater delineation, increase	1					
N W20/09 (;	New Monitoring Well	4	Transect 4 - Downgradient Boundary			1	1	1		
•		-		Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
W20/10 (New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
•	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1	-	
	New Monitoring Well (shallow)	4	Transect 2 - Source Area (north)	Vertical delineation of buried waste impact, groundwater characterisation in northern portion of source area	1	1	1	1	-	
	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1	-	
	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1	-	
	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
	New Monitoring Well (shallow)	4	Transect 4 - Downgradient Boundary	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
	New Monitoring Well (shallow)	4	Transect 2 - Source Area (north)	Downgradient boundary groundwater delineation, increase downgradient monitoring coverage	1	1	1	1		
	New Monitoring Well (shallow)	4	Transect 1 - upgradient	Upgradient groundwater characterisation	1	1	1	1		
	Existing Monitoring Well (Shallow)	4	Transect 1 - upgradient	Upgradient groundwater characterisation	1	1	1	1		
E H210 (Existing Monitoring Well (Shallow)	4	Transect 1 - upgradient	Upgradient groundwater characterisation	1	1	1	1	1	
	Existing Monitoring Well (Shallow)	4	Transect 2 - Source Area (north)	Investigate the nature and extent of groundwater impacts associated with buried waste	-	-	-	-		Gauge only - LNAPL present
E IW12/20 (Existing Monitoring Well (Shallow)	4	Transect 4 - Downgradient Boundary	Investigate the nature and extent of groundwater impacts associated with buried waste	1	1	1	1		
	Existing Monitoring Well (Shallow)	4	Transect 3 - Source Area (south)	Investigate the nature and extent of groundwater impacts associated with buried waste	1	1	1	1		
e IW94/6 (Existing Monitoring Well (Shallow)	4	Transect 4 - Downgradient Boundary	Investigate the nature and extent of groundwater impacts associated with buried waste	1	1	1	1		
				Total Primary Samples	26	26	26	26	3	
				QAQC - Field Duplicates (10%)	3	3	3	3	-	



Well ID	Gauging Date	Monitoring round	TOC Elevation (mAHD)	Total Measured Depth (mbTOC)	Depth to LNAPL (mbTOC)	Depth to Water (mbTOC)	LNAPL Thickness (m)	Corrected Depth to Water (mbTOC)	Corrected Water Elevation (mAHD)	Well Condition/Comments
BH116	21/07/2020	GME	4.391	3.995		1.636		1.636	2.755	
H116	28/07/2020	Slug Test (pre)	4.391	3.995	-	1.217	-	1.217	3.174	
H116	14/08/2020	Slug Test (post)	4.391	3.995	-	1.397	-	1.397	2.994	
H210 H210	20/07/2020 28/07/2020	GME	3.758 3.758	6.910 6.910	-	1.049 0.954	-	1.049 0.954	2.709 2.804	
H210 H210	14/08/2020	Slug Test (pre) Slug Test (post)	3.758	6.910	-	1.9	-	1.9	1.858	
W12/20	21/07/2020	GME	2.94	3.670	-	1.683	-	1.683	1.257	
W12/01	20/07/2020	GME	6.04	-	2.048	-	-	-	-	LNAPL Present - depth to water unable to be determined due to NAPL vicosity
W20/01A	20/07/2020	GME	4.537	4.900	-	1.761	-	1.761	2.776	
W20/01A	28/07/2020	Slug Test (pre)	4.412	4.900	-	1.572	-	1.572	2.84	
W20/01A	14/08/2020	Slug Test (post)	4.412	4.900	-	1.63	-	1.63	2.782	
W20/01B	20/07/2020	GME	4.54	9.973	-	1.684	-	1.684	2.856	
W20/01B	28/07/2020	Slug Test (pre)	4.472	9.973	-	1.59	-	1.59	2.882	
W20/01B	14/08/2020	Slug Test (post)	4.472	9.973	-	1.583	-	1.583	2.889	
W20/02A	20/07/2020	GME	4.018 4.018	4.891 4.891	-	1.196	-	1.196	2.822	
W20/02A	28/07/2020 14/08/2020	Slug Test (post)	4.018	4.891	-	1.124 1.139		1.124 1.139	2.894 2.879	
W20/02A W20/02B	20/07/2020	Slug Test (post) GME	3.979	4.891 7.881		1.095	-	1.095	2.879	
W20/02B W20/02B	28/07/2020	Slug Test (pre)	3.979	7.881	-	0.98	-	0.98	2.884	
W20/02B	14/08/2020	Slug Test (post)	3.979	7.881	-	0.963	-	0.963	3.016	
W20/03	21/07/2020	GME	5.93	5.861	-	3.201	-	3.201	2.729	
W20/03	28/07/2020	Slug Test (pre)	5.93	5.861	-	3.001	-	3.001	2.929	
W20/03	14/08/2020	Slug Test (post)	5.93	5.861	-	3.158	-	3.158	2.772	
W20/04	21/07/2020	GME	6.215	8.981	-	4.962	-	4.962	1.253	
W20/04	28/07/2020	Slug Test (pre)	6.215	8.981	-	4.614	-	4.614	1.601	
W20/04	14/08/2020	Slug Test (post)	6.215	8.981	-	4.351	-	4.351	1.864	
W20/05	21/07/2020	GME	5.382	4.901	-	3.282	-	3.282	2.1	
W20/05	28/07/2020	Slug Test (pre)	5.382	4.901	-	2.53	-	2.53	2.852	
W20/05 W20/06	14/08/2020 21/07/2020	Slug Test (post) GME	5.382	4.901 5.803	-	2.237 3.419	-	2.237 3.419	3.145 2.058	
W20/06	28/07/2020	Slug Test (pre)	5.477	5.805	-	5.419	-	3.419	2.038	LNAPL present in well, depth not gauged
V20/06	14/08/2020	Slug Test (post)	5.477	5.803	3.200	4.46	1.260	4.46	1.017	LNAPL present, oil-water interface potentially unreliable due to NAPL viscosity
W20/07	21/07/2020	GME	5.725	5.843	5.200	3.57	-	3.57	2.155	LIVALE present, on-water interface potentiarly unreliable due to IVALE viscosity
W20/07	28/07/2020	Slug Test (pre)	5.725	5.843	-	3.57	-	3.57	2.155	
W20/07	14/08/2020	Slug Test (post)	5.725	5.843	-	3.551	-	3.551	2.174	
W20/08	20/07/2020	GME	4.876	5.980	-	3.203	-	3.203	1.673	
W20/08	14/08/2020	Slug Test (post)	4.876	5.980		2.759		2.759	2.117	
W20/09	20/07/2020	GME	4.864	5.926	-	4.142	-	4.142	0.722	
W20/09	28/07/2020	Slug Test (pre)	4.864	5.926	-	3.877	-	3.877	0.987	
W20/09	14/08/2020	Slug Test (post)	4.864	5.926	-	2.764	-	2.764	2.1	
W20/10	20/07/2020	GME	4.697	5.941	-	2.592	-	2.592	2.105	
W20/10	28/07/2020	Slug Test (pre)	4.697	5.941	-	2.443	-	2.443	2.254	
W20/10 W20/11	14/08/2020 20/07/2020	Slug Test (post) GME	4.697 3.949	5.941 5.977	-	2.41 3.077	-	2.41 3.077	2.287 0.872	
W20/11	28/07/2020	Slug Test (pre)	3.949	5.977	-	3.703	-	3.703	0.246	
W20/11	14/08/2020	Slug Test (post)	3.949	5.977		2.881		2.881	1.068	
W20/12	20/07/2020	GME	4.368	5.961	-	3	-	3	1.368	
W20/12	28/07/2020	Slug Test (pre)	4.368	5.961	-	2.721	-	2.721	1.647	
W20/12	14/08/2020	Slug Test (post)	4.368	5.961	-	2.789	-	2.789	1.579	
W20/13	21/07/2020	GME	6.016	5.867	-	2.985	-	2.985	3.031	
W20/13	28/07/2020	Slug Test (pre)	6.016	5.867	-	2.934	-	2.934	3.082	
W20/13	14/08/2020	Slug Test (post)	6.016	5.867	-	2.992	-	2.992	3.024	
W20/14	20/07/2020	GME	4.81	5.912		2.712	-	2.712	2.098	
W20/14	28/07/2020	Slug Test (pre)	4.81	5.912	-	1.611	-	1.611	3.199	
N20/14	14/08/2020	Slug Test (post)	4.81	5.912	-	1.955	-	1.955	2.855	
N20/15	20/07/2020	GME	4.825	6.032	-	4.185	-	4.185	0.64	
N20/15	28/07/2020	Slug Test (pre)	4.825	6.032	-	3.789	-	3.789	1.036	
W20/15 W20/16	14/08/2020 20/07/2020	Slug Test (post) GME	4.825 3.482	6.032 5.955	-	3.266 3.484	-	3.266 3.484	1.559 -0.002	
N20/16 N20/16	20/07/2020 28/07/2020	GME Slug Test (pre)	3.482	5.955	-	2.893	-	2.893	-0.002 0.589	
N20/16	14/08/2020	Slug Test (post)	3.482	5.955	-	2.215	-	2.295	1.267	
N20/17	20/07/2020	GME	4.051	5.875	-	3.193	-	3.193	0.858	
N20/17	28/07/2020	Slug Test (pre)	4.051	5.875	-	2.909	-	2.909	1.142	
V20/17	14/08/2020	Slug Test (post)	4.051	5.875		2.982	-	2.982	1.069	
W20/18	21/07/2020	GME	3.629	5.996	-	2.706	-	2.706	0.923	
W20/18	28/07/2020	Slug Test (pre)	3.629	5.996	-	2.342		2.342	1.287	
W20/18	14/08/2020	Slug Test (post)	3.629	5.996	-	2.576		2.576	1.053	
N20/19	20/07/2020	GME	3.315	4.978		1.902	-	1.902	1.413	
W20/19	28/07/2020	Slug Test (pre)	3.315	4.978	-	0.09	-	0.09	3.225	
W20/19	14/08/2020	Slug Test (post)	3.315	4.978	-	0.566	-	0.566	2.749	
W20/20	20/07/2020	GME	4.077	5.954	-	-	-	-	-	Dry or sitting on hydrosleeve at 5.212m
W20/20 W20/20	28/07/2020 14/08/2020	Slug Test (pre) Slug Test (post)	4.077 4.077	5.954 5.954	-	2.755 2.246	-	2.755 2.246	1.322 1.831	
vv 20/ 20	14/08/2020 20/07/2020	GME	4.077 3.669	5.954	-	2.246 3.828		2.246 3.828	-0.159	
W94/6		GIVIE					-	2.787	0.882	
W94/6 W94/6	28/07/2020	Slug Test (pre)	3.669	5.070	-	2.787	-			

BTOC=Below Top of Casing mDatum=Site Height Datum m=Meters

NA - Not Available

L



Well ID	Sample Date	Purge Volume (L)	TEMP (°C)	pН	EC (µScm-1)	DO (mg/L)	Eh (mV)	Comments
BH210	20/07/2020	-	21.1	5.19	11,457	1	102.3	Turbid, orange, no odour
MW20/01A	20/07/2020	-	22.5	6.38	19,422	0.52	-10.9	Brown, muddy, no odour
MW20/01B	20/07/2020	-	22.5	7.26	7779	0.09	-84.6	Slightly turbid, muddy at bottom, no odour
MW20/02A	20/07/2020	-	22.2	5.51	15,104	3.58	73.7	Slightly turbid, no odour, turned blue in NaOH preserved bottle
MW20/02B	20/07/2020	-	22.2	5.98	26,250	0.65	-13.4	Turbid, cloudy, red-brown
MW20/03	21/07/2020	-	17.7	7.06	12,089	0.58	-89	Bailer used due to little water in hydrosleeve. Clear, slighty turbid, slight hydrocarbon odour, sheen
MW20/04	21/07/2020	-	19	6.3	10,580	1.08	50.4	Bailer used due to little water in hydrosleeve. Clear, no odour
MW20/05	21/07/2020	-	22.8	7.09	24,984	0.65	-58.1	Bailer used due to little water in hydrosleeve. Clear, turned blue in NaOH preserved bottle
MW20/06	21/07/2020	-	22.2	7.74	4880	0.53	-115.4	Bailer used due to little water in hydrosleeve. Light brown, strong hydrocarbon odour, sheen, small black globules of LNAPL
MW20/07	21/07/2020	-	22.6	7.66	2694	1.19	7.9	Bailer used due to little water in hydrosleeve. Slightly turbid, light brown, strong hydrocarbon odour, LNAPL present
MW20/08	20/07/2020	-	18.8	6.3	16,945	2.4	80.5	Clear, no odour
MW20/09	20/07/2020	-	18.5	6.25	16,121	2.66	93.5	Clear, no odour
MW20/10	20/07/2020	-	18.1	5.84	10,978	1.25	66.1	Orange tinge, almost clear, acetone-like odour
MW20/11	20/07/2020	-	17.4	6.37	19,257	0.98	10.4	Turbid, brown, sediment in bottom of hydrosleeve, slight odour
MW20/12	20/07/2020	-	18.4	6.54	13,798	0.75	-68.4	Clear above brown sediment, no odour
MW20/13	21/07/2020	-	21.8	7.09	17,293	0.53	-98	Slightly turbid, mostly clear, strong hydrocarbon odour, sheen, black globules of LNAPL present
MW20/14	20/07/2020	-	18.4	6.93	2711	1.53	21.1	Slight yellow tinge, clear, no odour
MW20/15	20/07/2020	-	18.5	5.91	20,674	4.04	99	Clear, no odour
MW20/16	20/07/2020	-	17.9	6.57	18,649	0.92	33.7	Slightly turbid, yellow tinge, no odour
MW20/17	20/07/2020	-	18.3	5.71	18,635	0.55	128.1	Turbid, brown, no odour
MW20/18	21/07/2020	-	16.5	7.42	4380	1.48	52.9	Clear, slight yellow tinge, no odour
MW20/19	20/07/2020	-	20.4	6.74	20,009	3.6	93	Clear, no odour
MW20/20	20/07/2020	-	18.6	5.72	29,196	1.16	55.7	Turbid, brown, no odour
MW94/6	20/07/2020	-	17.7	6.57	10,957	1.19	-70.1	Clear, no odour, turned blue in NaOH preserved bottle

Notes:

Pre Pre Purging

Post Post Purging

DO Dissolved Oxygen

milligrams per litre mg/L EC

Electrical Conductivity microsiemens per centimetre

µScm⁻¹

Eh Redox

millivolts mV L Litres

Field Staff:

Amy Dorrington, Peter Brouwer



				BTEX				Naphthalene		TRI	H NEPM	(2011)				TR	H NEPM ((2013)						TRH Sili	ca Gel C	Cleanup		
	Benzen e	Toluene	cthylbenzene	kylene (o)	kylene (m & p)	kylene Total	BTEX	Vaphthalene	TRH >C6-C9 Fraction	TRH >C10-C14 Fraction	IRH >C15-C28 Fraction	TRH >C29-C36 Fraction	TRH >C10-C36 Fraction	TRH C6-C10 Fraction	IRH C6-C10 less BTEX	TRH >C10-C16 Fraction	TRH >C10-C16 Fraction less N	IRH >C16-C34 Fraction	TRH >C10-C40 Fraction	IRH >C34-C40 Fraction	IRH >C10-C14 Silica Gel Cleanup	IRH >C10-C16 Silica Gel Cleanup	TRH >C10-C36 Silica Gel Cleanup	TRH >C10-C40 Silica Gel Cleanup	rRH >C15-C28 Silica Gel Cleanup	rRH >C16-C34 Silica Gel Cleanup	>C29-C36	TRH >C34-C40 Silica Gel Cleanup
		mg/kg						l l											mg/kg									
QL		0.1	0.1	0.1	0.2	0.3	0.2	0.5	20	20	50	50	50	20	20	50		100	100			50	100	50	100	100	100 1	100
yde WARP SSTL (Direct Contact - Commercial)	400							9800							28000		17000			27000								
yde WARP SSTL (Direct Contact - Construction Worker)	1200							67000							69000		45000			64000								
lyde WARP SSTL (Direct Contact - IMW)	15000							810000							830000		540000	770000		770000								
lyde WARP SSTL (Vapour Intrusion - Commercial) > 4m																												
4-6m	3.2							NL							NL		NL	NL		NL								
lyde WARP SSTL (Vapour Intrusion - Commercial) >1-2m																												
1-1.99m	3.2							NL							770		NL	NL		NL								
lyde WARP SSTL (Vapour Intrusion - Commercial) >2 - 4m																												
2-3.99m	3.2							NL							NL		NL	NL		NL								
lyde WARP SSTL (Vapour Intrusion - Commercial) 0.15m																												
0-0.99m	3.2							NL							600		NL	NL		NL								
lyde WARP SSTL (Vapour Intrusion - Construction Worker)	NL							NL							NL		NL	NL		NL								
IEPM (1999) Management Limits - Commercial/Industrial (coarse)																						1000				3500	10	0000

Field ID Location Code Sample Type Sample Dep	oth Range Sampled Date Time

	cou	c bumpic_rypc	. Jumpic Depth Range	Sumplea_Bate_mine																													
MW20/03_0.8	MW20/03	Normal	0.7-0.9	13/07/2020	< 0.1	< 0.1	< 0.1	0.3	2.2	2.5	-	< 0.5	<20	59	100	56	215	<20	<20	<50	<50	<100	<100	<100	<50	<50	<100	-	<100	<100	<100	<100	-
MW20/03_3.0	MW20/03	Normal	2.9-3.1	13/07/2020	0.3	0.2	3.9	1	2.5	3.5	-	5 - 9.1	350	2600	5200	1600	9400	620	610	2800	2790.9	2200	5340	340	2100	2400	6800	-	3700	1500	1000	220	-
MW20/03_6.0	MW20/03	Normal	5.9-6.1	13/07/2020	< 0.1	< 0.1	< 0.1	< 0.1	< 0.2	< 0.3	-	<0.5	<20	330	970	<50	1300	35	35	520	520	240	760	<100	<50	<50	<100	-	<100	<100	<100	<100	-
MW20/04_1.0	MW20/04	Normal	0.9-1.1	13/07/2020	< 0.1	< 0.1	< 0.1	0.2	2.2	2.4	-	<0.5	<20	<20	150	<50	150	<20	<20	<50	<50	190	190	<100	<50	<50	<100	-	<100	100	<100	<100	-
MW20/04_3.5	MW20/04	Normal	3.4-3.6	13/07/2020	< 0.1	< 0.1	< 0.1	< 0.1	< 0.2	< 0.3	-	<0.5	<20	<20	52	<50	52	24	24	<50	<50	<100	<100	<100	390	590	3040	-	1700	560	950	270	-
MW20/04_4.5	MW20/04	Normal	4.4-4.6	13/07/2020	< 0.1	< 0.1	< 0.1	< 0.1	< 0.2	<0.3	-	<0.5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<50	<50	<100	-	<100	<100	<100	<100	-
MW20/05_3.5	MW20/05	Normal	3.4-3.6	13/07/2020	< 0.1	< 0.1	< 0.1	< 0.1	< 0.2	<0.3	-	<0.5	<20	20	160	110	290	<20	<20	<50	<50	160	160	<100	<50	<50	<100	-	<100	120	<100	<100	-
MW20/06_6.0	MW20/06	Normal	5.8-6	14/07/2020	<1	5.2	1.3	2	4	6	-	3.2 - 8.9	<200	2200	14,000	1600	17,800	<200	<200	4400	4391.1	9800	14,990	790	1500	2400	9900	-	6600	3700	1800	330	-
MW20/07_6.0	MW20/07	Normal	5.8-6	14/07/2020	< 0.1	0.6	0.9	1.4	5.7	7.1	-	1.5 - 7.6	470	820	2200	710	3730	970	960	940	932.4	890	1990	160	550	590	2090	-	1100	340	440	<100	-
D01_20200714	MW20/13	Field_D	4.5-4.7	14/07/2020	< 0.1	0.8	1.1	1.1	2	3.1	-	1 - 6.1	120	310	620	220	1150	230	230	360	353.9	100	460	<100	240	220	820	-	400	120	180	<100	-
MW20/13_6.0	MW20/13	Normal	5.8-6	14/07/2020	< 0.1	< 0.1	0.2	0.2	0.3	0.4	-	<0.5 - 2	<20	94	350	<50	444	49	48	170	168	190	360	<100	64	110	234	-	170	<100	<100	<100	-
T01_20200714	MW20/13	Interlab_D	5.8-6	14/07/2020	<0.2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.2	1 - 3.3	55	520	1480	540	2540	79	79	820	820	1570	2690	300	250	490	1670	1830	1010	1100	410	240	490
MW20/17 3.0	MW20/17	Normal	2.9-3.1	9/07/2020	< 0.1	<0.1	< 0.1	< 0.1	< 0.2	< 0.3	-	< 0.5	<20	190	4000	340	4530	<20	<20	580	580	2900	3920	440	150	480	2780	-	2400	1200	230	240	

Statistical Summary																													
Number of Results	13	13	13	13	13	13	1	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	1	13	13	13	13	1
Number of Detects	1	4	5	7	7	7	0	6	4	10	12	8	12	7	7	8	8	10	10	5	8	8	8	1	8	9	7	5	1
Minimum Concentration	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.2	<0.5	<20	<20	<50	<50	<50	<20	<20	<50	<50	<100	<100	<100	<50	<50	<100	1830	<100	<100	<100	<100	490
Minimum Detect	0.3	0.2	0.2	0.2	0.3	0.4	ND	1	55	20	52	56	52	24	24	170	168	100	160	160	64	110	234	1830	170	100	180	220	490
Maximum Concentration	<1	5.2	3.9	2	5.7	7.1	<0.2	9.1	470	2600	14000	1600	17800	970	960	4400	4391.1	9800	14990	790	2100	2400	9900	1830	6600	3700	1800	330	490
Maximum Detect	0.3	5.2	3.9	2	5.7	7.1	ND	9.1	470	2600	14000	1600	17800	970	960	4400	4391.1	9800	14990	790	2100	2400	9900	1830	6600	3700	1800	330	490
Average Concentration	0.11	0.57	0.62	0.52	1.5	2		2	90	552	2254	408	3202	166	164	824	822	1415	2385	187	413	570	2122		1333	688	408	131	
Median Concentration	0.05	0.05	0.05	0.2	0.3	0.4	0.1	0.25	10	190	620	110	1150	35	35	360	353.9	190	460	50	150	220	820	1830	400	120	180	50	490
Standard Deviation	0.14	1.4	1.1	0.64	1.8	2.4		2.5	149	858	3889	573	5133	295	291	1313	1310	2688	4151	226	649	843	3036		1941	1038	535	109	
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	0	13	0	13	0	0	0	0	0	2	0	0	0	1	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	0	13	0	13	0	0	0	0	0	2	0	0	0	1	0	0	0



	Inorganics	Metals									PA	H/Phen	ols								
	Moisture Content (dried @ 103°C)	Chromium (hexavalent)	Acenaphthene	Acenaphthylene	Anthracene	Benz(a) anthracene	Benzo(a) pyrene	Benzo(a)pyrene TEQ (lower bound)*	Benzo(a)pyrene TEQ (upper bound)*	Benzo(a)pyrene TEQ (medium bound)*	Benzo(b&j)fluoranthene	Benzo(g,h,i)perylene	Benzo(k) fluoranthene	Chrysene	Dibenz(a,h) anthracene	Fluoranthene	Fluorene	Indeno(1,2,3-c,d)pyrene	Phenanthrene	Pyrene	PAHs (Sum of total)
	%	mg/kg			1	1	1	mg/kg		1	1	1	1			1	mg/kg		mg/kg	1	
EQL Clyde WARP SSTL (Direct Contact - Commercial)	1	1 3600	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5
Clyde WARP SSTL (Direct Contact - Construction Worker)		1400								200											
Clyde WARP SSTL (Direct Contact - IMW)		17000								3000											
Clyde WARP SSTL (Vapour Intrusion - Commercial) > 4m																					
4-6m																					
Clyde WARP SSTL (Vapour Intrusion - Commercial) >1-2m																					
1-1.99m																					
Clyde WARP SSTL (Vapour Intrusion - Commercial) >2 - 4m																					<u> </u>
2-3.99m Clyde WARP SSTL (Vapour Intrusion - Commercial) 0.15m																					
0-0.99m																					
Clyde WARP SSTL (Vapour Intrusion - Construction Worker)																					
NEPM (1999) Management Limits - Commercial/Industrial (coarse)																					
Field ID Location Code Sample Type Sample Depth Range Sampled Date Time	0.2		-0.5	-0.5	-0.5	-0.5	-0.5	-0.5	12	0.0	-0.5	-0.5	-0.5	-0.5	-0.5	-0.5	-0 F	-0 F	-0 F	-0 F	-0.5
MW20/03_0.8 MW20/03 Normal 0.7-0.9 13/07/2020	9.3	<1	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	1.2 1.2	0.6	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 0.8	<0.5 <0.5	<0.5 1.4	< 0.5	<0.5 7.2
MW20/03_3.0 MW20/03 Normal 2.9-3.1 13/07/2020 MW20/03_6.0 MW20/03 Normal 5.9-6.1 13/07/2020	21	<1 <1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5			0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	<0.5	<1 <1	<1
MW20/05_0.0 MW20/05 Normal 0.9-0.1 13/07/2020	8.5	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5		0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	
MW20/04_3.5 MW20/04 Normal 3.4-3.6 13/07/2020	22	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5			0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	
MW20/04_4.5 MW20/04 Normal 4.4-4.6 13/07/2020	20	<1	< 0.5	< 0.5	<0.5	<0.5	< 0.5	< 0.5	1.2	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	< 0.5	<0.5	<0.5	<0.5	<0.5	<0.5
MW20/05_3.5 MW20/05 Normal 3.4-3.6 13/07/2020	10	<1	< 0.5	<0.5	< 0.5	< 0.5	< 0.5	< 0.5		0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	< 0.5	<0.5	<0.5	<0.5	<0.5
MW20/06_6.0 MW20/06 Normal 5.8-6 14/07/2020	20	<1	1.2	0.6	2	5.2	2.8	4.5		4.5	2.2	1.5	0.7	10	0.7	2.4	4.4	0.5	12	8.3	
MW20/07_6.0 MW20/07 Normal 5.8-6 14/07/2020	25	<1	0.6	< 0.5	1.3	1.9	0.5	0.7	1.4	1	<0.5	< 0.5	< 0.5	2.6	<0.5	1.4	2.9	< 0.5	10	3.6	
D01_20200714 MW20/13 Field_D 4.5-4.7 14/07/2020 MW20/13_6.0 MW20/13 Normal 5.8-6 14/07/2020	21 18	<1 <1	<0.5 <0.5	<0.5 <0.5	<0.5	<0.5	<0.5	<0.5 <0.5	1.2 1.2	0.6	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5 <0.5	<0.5
T01_20200714 MW20/13 Interlab_D 5.8-6 14/07/2020	20.8	<0.5	0.6	< 0.5	< 0.5	0.6	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	0.6	< 0.5	0.7	1.2	< 0.5	3.3	1.8	12.1
MW20/17 3.0 MW20/17 Normal 2.9-3.1 9/07/2020	20.8	<1	<0.5	< 0.5	0.5	1.4	1.9	3	3	3	0.8	1.8	1.3	1.3	0.6		<0.5	1.5		2.6	
	/		.0.0	-0.0	. 0.0		. 2.0				. 0.0	2.0						2.0	2.0	2.0	
Statistical Summary																					
Number of Results	13	13	13	13	13	13					13	13	13	13	13	13	13	13	13	13	
Number of Detects	13	0	3	1	3	4	3	3	13	13	2	2	2	4	2	4	4	2	5	4	6
Minimum Concentration Minimum Detect	8.5	<0.5 ND	<0.5 0.6	<0.5 0.6	<0.5 0.5	<0.5 0.6					<0.5 0.8		<0.5 0.7	<0.5 0.6	<0.5 0.6	<0.5 0.7	<0.5 0.8	<0.5 0.5	<0.5 1.4		
Maximum Detect Maximum Concentration	27	<1	1.2	0.6	2	5.2				4.5	2.2	1.5	1.3	10	0.6	2.4	4.4	1.5	1.4		57.7
Maximum Detect	27	ND	1.2	0.6	2	5.2				4.5	2.2	1.8	1.3	10	0.7	2.4	4.4	1.5	12	8.3	
Average Concentration	19	0.48	0.38	0.28	0.48	0.87	0.59				0.44		0.37	1.3	0.31	0.69			2.3	1.5	
Median Concentration	20.8	0.5	0.25	0.25	0.25	0.25		0.25			0.25		0.25		0.25	0.25	-		0.25		
Standard Deviation	5.9	0.069	0.28	0.097	0.54					1.2	0.55		0.31	2.7	0.15	0.79	1.3	0.35	4	2.3	
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Field_ID	Location_Code	Sample_Type	Sample_Depth_Range	Sampled_Date_Time																	
MW20/03_0.8	MW20/03	Normal	0.7-0.9	13/07/2020	9.3	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
MW20/03_3.0	MW20/03	Normal	2.9-3.1	13/07/2020	21	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	0.8
MW20/03_6.0	MW20/03	Normal	5.9-6.1	13/07/2020	22	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	<0.
MW20/04_1.0	MW20/04	Normal	0.9-1.1	13/07/2020	8.5	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	<0.
MW20/04_3.5	MW20/04	Normal	3.4-3.6	13/07/2020	22	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.
MW20/04_4.5	MW20/04	Normal	4.4-4.6	13/07/2020	20	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.
MW20/05_3.5	MW20/05	Normal	3.4-3.6	13/07/2020	10	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.
MW20/06_6.0	MW20/06	Normal	5.8-6	14/07/2020	20	<1	1.2	0.6	2	5.2	2.8	4.5	4.5	4.5	2.2	1.5	0.7	10	0.7	2.4	4.4
MW20/07_6.0	MW20/07	Normal	5.8-6	14/07/2020	25	<1	0.6	< 0.5	1.3	1.9	0.5	0.7	1.4	1	< 0.5	< 0.5	< 0.5	2.6	<0.5	1.4	2.9
D01_20200714	MW20/13	Field_D	4.5-4.7	14/07/2020	21	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	<0.
MW20/13_6.0	MW20/13	Normal	5.8-6	14/07/2020	18	<1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	<0.
T01_20200714	MW20/13	Interlab_D	5.8-6	14/07/2020	20.8	< 0.5	0.6	< 0.5	< 0.5	0.6	< 0.5	< 0.5	1.2	0.6	< 0.5	< 0.5	< 0.5	0.6	<0.5	0.7	1.2
MW20/17 3.0	MW20/17	Normal	2.9-3.1	9/07/2020	27	<1	< 0.5	< 0.5	0.5	1.4	1.9	3	3	3	0.8	1.8	1.3	1.3	0.6	2.2	<0.

Statistical Summary																	
Number of Results	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13
Number of Detects	13	0	3	1	3	4	3	3	13	13	2	2	2	4	2	4	4
Minimum Concentration	8.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.2	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.
Minimum Detect	8.5	ND	0.6	0.6	0.5	0.6	0.5	0.7	1.2	0.6	0.8	1.5	0.7	0.6	0.6	0.7	0.8
Maximum Concentration	27	<1	1.2	0.6	2	5.2	2.8	4.5	4.5	4.5	2.2	1.8	1.3	10	0.7	2.4	4.4
Maximum Detect	27	ND	1.2	0.6	2	5.2	2.8	4.5	4.5	4.5	2.2	1.8	1.3	10	0.7	2.4	4.4
Average Concentration	19	0.48	0.38	0.28	0.48	0.87	0.59	0.82	1.6	1.1	0.44	0.47	0.37	1.3	0.31	0.69	0.8
Median Concentration	20.8	0.5	0.25	0.25	0.25	0.25	0.25	0.25	1.2	0.6	0.25	0.25	0.25	0.25	0.25	0.25	0.2
Standard Deviation	5.9	0.069	0.28	0.097	0.54	1.4	0.8	1.3	1	1.2	0.55	0.53	0.31	2.7	0.15	0.79	1.3
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0



		ASS		Chr	omium	Reduci	ble Sulfı	ur							SPOCAS					
	pH (Fox)	Reaction Rate	acidity - Chromium Reducible Sulfur (a-22B)	acidity - Net Acid Soluble Sulfur (a-201)	HCI Extractable Sulfur (20Be)	Net Acid Soluble Sulfur (20Je)	sulfidic - Net Acid Soluble Sulfur (s-201)	Acid Neutralising Capacity - acidity (a-ANCbt)	HCI Extractable Sulfur Correction Factor	Acid Neutralising Capacity	ANC Fineness Factor	Chromium Reducible Sulfur	KCI Extractable Sulfur	Liming Rate	Net Acidity (acidity units)	Net Acidity (sulfur units)	рн ксі	sulfidic - Titratable Actual Acidity	sulfidic-Acid Neutral	Titratable Actual Acidity
	pH units	COMMENT	MOL H+/T	MOL H+/T	%	%	%	MOL H+/T	FACTOR	% CaCO3	FACTOR			kg CaCO3/t	mole H+/t	%S	pH Units	%S		mole H+/t
EQL	0.1		3	10	0.02	0.02	0.02	2	1	0.01		0.005	0.02	1	10	0.02	0.1	0.003	0.02	2
NSW ASSMAC 1998 Action Criteria >1000T disturbed (Fine texture soils)															62	0.03				
NSW ASSMAC 1998 Action Criteria >1000T disturbed (Medium texture soils)															36	0.03				

Field_ID	Location_Code	Sample_Type	Sample_Depth_Range	Sampled_Date_Time																				
MW20/01A_3.5	MW20/01A	Normal	3.4-3.5	14/07/2020	3.5	4	15	-	-	-	-	-	2	-	1.5	0.024	-	1.6	21	0.03	5.7	0.009	-	5.8
MW20/01B_6.0	MW20/01B	Normal	5.9-6.1	15/07/2020	6.6	4	4.9	-	-	-	-	95	2	0.47	1.5	0.008	-	<1	<10	< 0.02	7.4	< 0.003	0.15	<2
MW20/02A_2.5	MW20/02A	Normal	2.5-2.7	15/07/2020	3.9	4	3.4	21	0.07	0.05	0.03	-	2	-	1.5	0.005	0.02	140	1800	2.9	4.1	2.9	-	1800
MW20/02B_3.0	MW20/02B	Normal	2.9-3.1	15/07/2020	4.1	4	<3	26	0.11	0.06	0.04	-	2	-	1.5	< 0.005	0.05	93	1200	2	4.4	1.9	-	1200
MW20/07_6.0	MW20/07	Normal	5.8-6	14/07/2020	4.6	4	93	-	-	-	-	190	2	0.97	1.5	0.15	-	<1	<10	< 0.02	7.5	< 0.003	0.31	<2
MW20/10_2.0	MW20/10	Normal	1.9-2.1	8/07/2020	2.8	4	280	-	-	-	-	180	2	0.9	1.5	0.45	-	12	160	0.26	6.7	< 0.003	0.29	<2
MW20/13_4.5	MW20/13	Normal	4.5-4.7	14/07/2020	6.9	4	80	-	-	-	-	700	2	3.5	1.5	0.13	-	<1	<10	< 0.02	8.8	< 0.003	1.1	<2
Statistical Summa	ary																							
Number of Result	S				7	7	7	2	2	2	2	4	7	4	7	7	2	7	7	7	7	7	4	7
Number of Detect	ts				7	7	6	2	2	2	2	4	7	4	7	6	2	4	4	4	7	3	4	3
Minimum Concen	tration				2.8	4	<3	21	0.07	0.05	0.03	95	2	0.47	1.5	<0.005	0.02	<1	<10	<0.02	4.1	< 0.003	0.15	<2
Minimum Detect					2.8	4	3.4	21	0.07	0.05	0.03	95	2	0.47	1.5	0.005	0.02	1.6	21	0.03	4.1	0.009	0.15	5.8
Maximum Concer	ntration				6.9	4	280	26	0.11	0.06	0.04	700	2	3.5	1.5	0.45	0.05	140	1800	2.9	8.8	2.9	1.1	1800
Maximum Detect					6.9	4	280	26	0.11	0.06	0.04	700	2	3.5	1.5	0.45	0.05	140	1800	2.9	8.8	2.9	1.1	1800

23.5

0

0

0.09 0.055 0.035

0 0 0

0 0 0

4

4

0

0

0

68

15

101

0

0

4.6

4.1

1.6

0

0

Average Concentration

Number of Guideline Exceedances

Number of Guideline Exceedances(Detects Only)

Median Concentration

Standard Deviation

1 of 1

291

185

276

0

0

2

2

0

0

0

1.5

0.935

1.4

0

0

0.11

0.16

0.024 0.035

0 0

0 0

1.5

1.5

0

0

0

35

1.6

57

0

0

7	7	7	7	4	7
4	4	7	3	4	3
<10	<0.02	4.1	< 0.003	0.15	<2
21	0.03	4.1	0.009	0.15	5.8
1800	2.9	8.8	2.9	1.1	1800
1800	2.9	8.8	2.9	1.1	1800
457	0.75	6.4	0.69	0.46	430
21	0.03	6.7	0.0015	0.3	1
736	1.2	1.7	1.2	0.43	751
0	0	0	0	0	0
0	0	0	0	0	0



EQL

Ex	traneou	s Materi	ial				PSD
Extraneous Material	>2mm Fraction	<2mm Fraction	Analysed Material	<63 Micron	>2000 Micron	1000-2000 Micron	125-250 Micron
%	G	G	%	%W/W	%W/W	%W/W	%W/W
0.1	0.005	0.005	0.1	0.1	0.1	0.1	0.1

Field_ID	Location_Code	Sample_Type	Sample_Depth_Range	Sampled_Date_Time								
MW20/01A_3.5	MW20/01A	Normal	3.4-3.5	14/07/2020	< 0.1	< 0.005	66	100	-	-	-	-
MW20/01B_0.5	MW20/01B	Normal	40.6	14/07/2020	-	-	-	-	13	34	10	16
MW20/01B_09.0	MW20/01B	Normal	8.8-9.0	14/07/2020	-	-	-	-	77	3.7	2.2	6.1
MW20/01B_2.0	MW20/01B	Normal	1.9-2.1	14/07/2020	-	-	-	-	31	0.3	1.4	24
MW20/01B_5.0	MW20/01B	Normal	4.9-5.1	14/07/2020	-	-	-	-	40	18	24	5.2
MW20/01B_6.0	MW20/01B	Normal	5.9-6.1	15/07/2020	9.3	5.7	55	91	-	-	-	-
MW20/02A_2.5	MW20/02A	Normal	2.5-2.7	15/07/2020	< 0.1	< 0.005	71	100	-	-	-	-
MW20/02B_2.0	MW20/02B	Normal	1.9-2.1	15/07/2020	-	-	-	-	59	12	3.7	7.7
MW20/02B_3.0	MW20/02B	Normal	2.9-3.1	15/07/2020	1.2	0.77	65	99	-	-	-	-
MW20/02B_4.5	MW20/02B	Normal	4.4-4.6	15/07/2020	-	-	-	-	28	0.1	1.2	27
MW20/02B_9.0	MW20/02B	Normal	8.8-9.0	15/07/2020	-	-	-	-	60	9.1	2.3	11
MW20/07_6.0	MW20/07	Normal	5.8-6	14/07/2020	< 0.1	<0.005	56	100	-	-	-	-
MW20/10_2.0	MW20/10	Normal	1.9-2.1	8/07/2020	5.3	3.1	55	95	-	-	-	-
MW20/13_4.5	MW20/13	Normal	4.5-4.7	14/07/2020	11	7.7	62	89	-	-	-	-
MW20/19_2.5	MW20/19	Normal	2.4-5.6	15/07/2020	-	-	-	-	91	3.5	0.9	1.8
MW20/19_4.0	MW20/19	Normal	3.9-4.1	15/07/2020	-	-	-	-	76	4.2	1.2	8.4

Statistical Summary								
Number of Results	7	7	7	7	9	9	9	9
Number of Detects	4	4	7	7	9	9	9	9
Minimum Concentration	<0.1	<0.005	55	89	13	0.1	0.9	1.8
Minimum Detect	1.2	0.77	55	89	13	0.1	0.9	1.8
Maximum Concentration	11	7.7	71	100	91	34	24	27
Maximum Detect	11	7.7	71	100	91	34	24	27
Average Concentration	3.9	2.5	61	96	53	9.4	5.2	12
Median Concentration	1.2	0.77	62	99	59	4.2	2.2	8.4
Standard Deviation	4.7	3.1	6.3	4.7	26	11	7.6	8.7
Number of Guideline Exceedances	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0

Table 8. Soil Analytical Results PSD Clyde WARP - AEC-4 Supplentary ESA

≪ % 250-500 Micron	500-1000 Micron	63-125 Micron
%W/W	%W/W	%W/W
0.1	0.1	0.1
-	-	-
9.5	10	7.5
2.1	1.5	7.2
0.2	1.7	41
1.9	2.2	8.6
-	-	-
-	-	-
7.6	4.7	5.4
-	-	-
1.3 2.4	1.3 2.8	41 13
2.4	2.8	13
-	-	-
-	-	-
1.3	0.3	1.7
3.5	1.8	5.1
3.5	1.0	5.1
9	9	9
9	9	9
0.2	0.3	1.7
0.2	0.3	1.7
9.5	10	41
9.5	10	41
3.3	2.9	15
2.1	1.8	7.5
3.1	2.9	15
0	0	0
0	0	0

							I	BTEX			Naphthalene										TRH NEPM	(2013)		
					Benzene	Toluene	Ethylbenzene	Xylene (o)	Xylene (m & p)	Xylene Total	Naphthalene	TRH >C6-C9 Fraction	TRH >C10-C14 Fraction	TRH >C15-C28 Fraction	TRH >C15-C36 Fraction	TRH >C29-C36 Fraction	TRH >C10-C36 Fraction	TRH C6-C10 Fraction	TRH C6-C10 less BTEX	TRH >C10-C16 Fraction	TRH >C10-C16 Fraction less N	TRH >C16-C34 Fraction	TRH >C10-C40 Fraction	TRH >C34-C40 Fraction
					μg/L	μg/L	μg/L	µg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L
EQL					1	1	1	1	2	1	0.05	20	50	100		50	50	20	20	50	50	100	100	100
ANZG (2018) TV	- Marine (Slightly T	o Moderately Disturbed)			700 ^{#1}	180#2	80	350 ^{#2}	275 ^{#2}		70 ^{#1}													
Clyde WARP SST	L - GW VI - Comme	rcial			5000						13000								6200		NL			
Clyde WARP SST	<mark>'L - GW VI - Constru</mark>	ction			NL						NL							-	NL	-	NL	-		-
Clyde WARP SST	'L - GW VI - IMW				NL						NL							-	NL	-	NL	-		-
NEPM (2013) - N	Aarine Water				500						50													
NEPM (2013) - R	lecreational				10	8000	3000			6000														
NHMRC (2008) F	Recreational Water	- Health			10	8000	3000			6000														
Location_Code	Field_ID	Sampled_Date_Time	Transect	Sample_Type																				
BH210	BH210	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	710	<100	-	<100	710	<20	<20	120	120	<100	120	<100
BH210	D01_20200720	20/07/2020	1 - Upgradient	Field_D	<1	<1	<1	<1	<2	<3	<1	<20	580	<100	-	<100	580	<20	<20	<50	<50	<100	<100	<100
MW20/01A	MW20/01A	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	2	3	5	<10 - 2	<20	100	1600	-	500	2200	30	30	280	280	1800	2280	200
MW20/01B	MW20/01B	20/07/2020	1 - Upgradient	Normal	<1	<1	1	3	5	8	<10 - 3	50	<50	<100	-	<100	<100	80	70	<50	<50	<100	<100	<100
			La				L .		1													100		1 1 0 0

ation Code	Field ID	Sampled_Date_Time	Transact	Sa
ation_code	rieiu_iD	Sampled_Date_Time	Transect	3d

Location_coue	Field_ID	Sampleu_Date_Time	Hallsett	Sample_Type																				
BH210	BH210	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	710	<100	-	<100	710	<20	<20	120	120	<100	120	<100
BH210	D01_20200720	20/07/2020	1 - Upgradient	Field_D	<1	<1	<1	<1	<2	<3	<1	<20	580	<100	-	<100	580	<20	<20	<50	<50	<100	<100	<100
MW20/01A	MW20/01A	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	2	3	5	<10 - 2	<20	100	1600	-	500	2200	30	30	280	280	1800	2280	200
MW20/01B	MW20/01B	20/07/2020	1 - Upgradient	Normal	<1	<1	1	3	5	8	<10 - 3	50	<50	<100	-	<100	<100	80	70	<50	<50	<100	<100	<100
MW20/02A	MW20/02A	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	420	<100	-	<100	420	<20	<20	410	410	<100	410	<100
MW20/02B	MW20/02B	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	100	100	<20	<20	<50	<50	<100	<100	<100
MW20/19	MW20/19	20/07/2020	1 - Upgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	500	500	<20	<20	<50	<50	300	500	200
MW20/03	MW20/03	21/07/2020	2 - Source	Normal	14	<1	6	8	3	11	<1	330	3600	9400	-	1600	14,600	610	580	5100	5100	8600	14,500	800
MW20/07	MW20/07	21/07/2020	2 - Source	Normal	4	7	3	6	14	19	20 - 25	170	5500	14,000	-	4300	23,800	330	300	7300	7280	15,000	25,100	2800
MW20/13	MW20/13	21/07/2020	2 - Source	Normal	42	25	56	68	95	160	50 - 57	710	1700	4800	-	400	6900	1100	810	2100	2050	4300	6600	200
BH116	BH116	21/07/2020	3 - Source	Normal	<1	<1	<1	<1	<2	<3	<2	<20	7400	35,000	-	41,000	83,400	<20	<20	13,000	13,000	48,000	80,000	19,000
MW20/04	MW20/04	21/07/2020	3 - Source	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/05	MW20/05	21/07/2020	3 - Source	Normal	4	6	2	2	4	6	<10 - 2	<20	430	1600	-	100	2130	<20	<20	690	690	1400	2090	<100
MW20/06	MW20/06	21/07/2020	3 - Source	Normal	2	10	1	1	<2	<3	<10 - 65	60	21,000	16,000	-	3900	40,900	130	120	22,000	22,000	8200	33,400	3200
MW12/20	MW12/20	21/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/08	MW20/08	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/09	MW20/09	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	410	300	-	1900	2610	<20	<20	410	410	1600	2710	700
MW20/10	MW20/10	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	30	460	1100	-	400	1960	30	30	610	610	1000	1810	200
MW20/11	MW20/11	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	150	1300	-	700	2150	<20	<20	160	160	1000	1560	400
MW20/12	D02_20200720	20/07/2020	4 - Downgradient	Field_D	<1	<1	<1	<1	<2	<3	<1	<20	<50	300	-	100	400	<20	<20	50	50	300	350	<100
MW20/12	MW20/12	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	180	800	-	400	1380	<20	<20	140	140	1000	1240	100
MW20/14	MW20/14	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	1100	-	200	1300	<20	<20	<50	<50	800	800	<100
MW20/15	MW20/15	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	1900	1900	<20	<20	<50	<50	1300	2000	700
MW20/16	MW20/16	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/17	MW20/17	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	160	1700	-	600	2460	<20	<20	330	330	1900	2630	400
MW20/18	D01_20200721	21/07/2020	4 - Downgradient	Field_D	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/18	MW20/18	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	-	<100	<100	<20	<20	<50	<50	<100	<100	<100
MW20/20	MW20/20	20/07/2020	4 - Downgradient	Normal	<1	<1	<1	<1	<2	<3	<1	<20	3400	800	-	100	4300	<20	<20	3200	3200	600	3800	<100
						<1	2	4	12	16	<1	20	<50	<100		<100	<100	30	<20	<50	<50	<100	<100	<100

Statistical Summary

29	29	29	29	29	29	29	29	29	29	0	29	29	29	29	29	29	29	29	29
5	4	7	8	7	7	6	7	16	15	0	18	21	8	7	16	16	17	19	13
<1	<1	<1	<1	<2	<3	<1	<20	<50	<100	99999	<100	<100	<20	<20	<50	<50	<100	<100	<100
2	6	1	1	3	5	20	20	100	300	ND	100	100	30	30	50	50	300	120	100
42	25	56	68	95	160	65	710	21000	35000	0	41000	83400	1100	810	22000	22000	48000	80000	19000
42	25	56	68	95	160	65	710	21000	35000	ND	41000	83400	1100	810	22000	22000	48000	80000	19000
2.7	2.1	2.8	3.6	5.4	8.9	4.6	55	1604	3121		2043	6728	88	74	1939	1936	3369	6290	1024
0.5	0.5	0.5	0.5	1	1.5	0.5	10	150	300		100	1300	10	10	120	120	600	800	50
8	5	10	13	18	29	12	142	4142	7367		7572	17114	231	184	4779	4778	9213	16150	3540
2	0	0	0	0	0	2	0	0	0	0	0	0	29	0	29	29	29	0	29
2	0	0	0	0	0	2	0	0	0	0	0	0	29	0	29	29	29	0	29
	5 <1 2 42 42 2.7	5 4 <1	5 4 7 <1	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$				$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	5 4 7 8 7 7 6 7 16 15 0 <1 <1 <1 <2 <3 <1 <20 <50 <100 99999 2 6 1 1 3 5 20 20 100 300 ND 42 25 56 68 95 160 65 710 21000 35000 0 2.7 2.1 2.8 3.6 5.4 8.9 4.6 55 1604 3121 0.5 0.5 0.5 1 1.5 0.5 10 150 300	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	5 4 7 8 7 7 6 7 16 15 0 18 21 8 7 16 <1	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$

Env Stds Comments #1:Moderate Reliability #2:Unknown level of species protection; Unknown Reliability #3:High Reliability #4:Very high Reliability #5:Low Reliability

							TRH Sili	ca Gel Cle	anup				Metals									PAH/P	henols							
					لللله المحالية المحال	TRH >C10-C16 Silica Gel Cleanup	TRH >C10-C36 Silica Gel Cleanup	rth >C15-C28 Silica Gel Cleanup	TRH >C16-C34 Silica Gel Cleanup	hhttp://http://tt	hhttp://http://ttp	Chromium (Filtered)	T/قل Chromium (hexavalent) (Filtered)	لfittered) (Filtered)	Acena phthene	Acenaphthylene	Anthracene	표 Benz(a)anthracene	Benzo(a) pyrene	日本 Benzo(b&j)fluoranthene	因为 Benzo(g,h,i)perylene	王 Benzo(k)fluoranthene	Chrysene Mäller	전 Dibenz(a,h)anthracene	Huoranthene hβ/r	Huorene M8/r	⊠ □ Indeno(1,2,3-c,d)pyrene	Phenanthrene Δ ^{/Δπ}	- Arene μg/L	日本 (Sum of total)
EQL					50	50	50	100	100	50	100	1	0.5	5	0.05	0.05	0.05	0.05	0.01	1	0.05	1	0.05	0.05	0.05		0.05	0.05	0.05	0.2
ANZG (2018) TV	- Marine (Slightly To	Moderately Disturbed)															0.01#2		0.1 ^{#2}						1#2			0.6 ^{#2}		
Clyde WARP SST	L - GW VI - Commer	cial																												
Clyde WARP SST	L - GW VI - Construct	tion											-																	
Clyde WARP SST	IL - GW VI - IMW												-																	
NEPM (2013) - N	Marine Water												4.4	27																
NEPM (2013) - R													500																	
NHMRC (2008) F	Recreational Water -	Health											500						0.1											
												_																		
Location_Code			1	Sample_Type							/	<u> </u>			Ļ															
BH210	BH210	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
BH210	D01_20200720	20/07/2020	1 - Upgradient	Field_D	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/01A	MW20/01A	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<1	< 0.5	<5	<1	<1	<1	1	1	1	1	<1	2	1	1	<1	1	1	1	13
MW20/01B	MW20/01B	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	1	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3
MW20/02A	MW20/02A	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/02B	MW20/02B	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/19	MW20/19	20/07/2020	1 - Upgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/03	MW20/03	21/07/2020	2 - Source	Normal	940	2000	3640	2400	1800	300	<100	<2	< 0.5	<5	3	6	1	<1	<1	<1	<1	<1	<1	<1	1	4	<1	6	1	22
MW20/07	MW20/07	21/07/2020	2 - Source	Normal	1700	2900	8100	4600	5000	1800	1100	<2	3.1	<5	5	1	9	15	5	3	<2	3	19	2	8	17	1	69	24	206
MW20/13	MW20/13	21/07/2020	2 - Source	Normal	<50	<50	<100	<100	<100	<100	<100	<2	1	<5	2	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	3	<1	2	<1	66
BH116	BH116	21/07/2020	3 - Source	Normal	5200	9400	22,800	4600	6000	13,000	11,000	<2	0.7	<5	<2	3	<2	4	3	6	4	<2	6	<2	10	<2	3	7	10	56
MW20/04	MW20/04	21/07/2020	3 - Source	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/05	MW20/05	21/07/2020	3 - Source	Normal	<50	<50	<100	<100	<100	<100	<100	1	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	3
MW20/06	MW20/06	21/07/2020	3 - Source	Normal	11,000	15,000	22,700	11,000	4800	700	700	<2	3.8	<5	20	7	5	4	3	1	<2	<1	8	1	2	38	<1	59	9	222
MW12/20	MW12/20	21/07/2020	4 - Downgradient	Normal	<50	<50 <50	<100	<100	<100 <100	<100	<100 <100	<2	<0.5	<5 <5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1 <1	<1 <1	<1	<1	<1	<1
MW20/08 MW20/09	MW20/08 MW20/09	20/07/2020 20/07/2020	4 - Downgradient	Normal	<50 <50	<50	<100 <100	<100 <100	<100	<100 <100	<100	<2 <2	<0.5	<5	<1 <1	<1 <1	<1 <1	<1 <1	<1	<1 <1	<1	<1 <1	<1 <1	<1 <1	<1	<1	<1 <1	<1 <1	<1 <1	<1 <1
MW20/10	MW20/10	20/07/2020	4 - Downgradient	Normal Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/11	MW20/10	20/07/2020	4 - Downgradient 4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	0.7	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/11	D02 20200720	20/07/2020	4 - Downgradient	Field D	<50	<50	<100	<100	<100	<100	<100	<2	0.6	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/12	MW20/12	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	0.6	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/12	MW20/12	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	1	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/15	MW20/15	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	0.9	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/16	MW20/16	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	1.3	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/17	MW20/17	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/18	D01_20200721	21/07/2020	4 - Downgradient	Field_D	<50	<50	<100	<100	<100	<100	<100	<2	0.7	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/18	MW20/18	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW20/20	MW20/20	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	< 0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW94/6	MW94/6	20/07/2020	4 - Downgradient	Normal	<50	<50	<100	<100	<100	<100	<100	<2	0.7	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Statistical Sumn	-																													
Number of Resu					29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29
Number of Dete					4	4	4	4	4	4	3	3	13	0	4	5	3	4	4	4	2	1	4	3	5	4	3	7	5	8
Minimum Conce					<50	<50	<100	<100	<100	<100	<100	<1	<0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1		<1	<1	<1		<1	<1	<1
Minimum Detec					940	2000	3640	2400	1800	300	700	1	0.6	ND	2	1	1	1	1	1	1	3	2	1	1	3	1	1	1	3
Maximum Conce					11000	15000	22800	11000	6000	13000	11000	2	3.8	<5	20	7	9	15	5	6	4	3	19	2	10	38	3	69	24	222
Maximum Detec					11000	15000	22800	11000	6000	13000	11000	2	3.8	ND	20	7	9	15	5	6	4	3	19	2	10	38	3	69	24	222
Average Concent Median Concent					671 25	1032 25	2017 50	822 50	650 50	588 50	486 50	1	0.68	2.5 2.5	1.5 0.5	1.1 0.5	0.98	1.3 0.5	0.84	0.81	0.67	0.6	1.6 0.5	0.6	1.2 0.5	2.6 0.5	0.62	5.4 0.5	2 0.5	21 0.5
					2226	3245	5964	2311	1638	2412	2035	0.21	0.25	2.5	3.7	1.6	1.8	2.8	0.5	1.1	0.5	0.5		0.5	2.2		0.5	16	4.8	0.5 56
						1 3243	J JJ04	2311	1 1020	1 2412	4 LUSD '	/ U.ZI /	· v.o.	0	3./	0.1 I	1 1.0	2.0	1 I I	1.1	0.00	0.47	3./	U.31	1 2.2	1.5	U.40	1 10 /	4.0	20
Standard Deviati						0	0	0	0	0						0	29	n	29	0	0	0	0	0	5	0	0	29	0	0
Number of Guid	ion leline Exceedances leline Exceedances(D	etects Only)			0	0	0	0	0	0	0	0	0	0	0	0	29 3	0	29 4	0	0	0	0	0	5 5	0	0	29 7	0	0

Number of Results	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29
Number of Detects	4	4	4	4	4	4	3	3	13	0	4	5	3	4	4	4	2	1	4	3	5
Minimum Concentration	<50	<50	<100	<100	<100	<100	<100	<1	<0.5	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Minimum Detect	940	2000	3640	2400	1800	300	700	1	0.6	ND	2	1	1	1	1	1	1	3	2	1	1
Maximum Concentration	11000	15000	22800	11000	6000	13000	11000	2	3.8	<5	20	7	9	15	5	6	4	3	19	2	10
Maximum Detect	11000	15000	22800	11000	6000	13000	11000	2	3.8	ND	20	7	9	15	5	6	4	3	19	2	10
Average Concentration	671	1032	2017	822	650	588	486	1	0.68	2.5	1.5	1.1	0.98	1.3	0.84	0.81	0.67	0.6	1.6	0.6	1.2
Median Concentration	25	25	50	50	50	50	50	1	0.25	2.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5
Standard Deviation	2226	3245	5964	2311	1638	2412	2035	0.21	0.83	0	3.7	1.6	1.8	2.8	1	1.1	0.66	0.47	3.7	0.31	2.2
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	29	0	29	0	0	0	0	0	5
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	3	0	4	0	0	0	0	0	5

Env Stds Comments #1:Moderate Reliability #2:Unknown level of species protection; Unknown Reliability #3:High Reliability #4:Very high Reliability #5:Low Reliability

Table 9. Groundwater Analytical Results Clyde WARP - AEC-4 Supplentary ESA

Appendix C2 - Tables from the AEC-4 ROA

The following table summarises the assessment of relevant remedial technologies for CoPCs within AEC -4.

Technology	Matrix	Effectiveness	Timeframe	Health & Safety	Complexity	Sustainability	Relative Costs	Relative Score
		 Effective Limited Ineffective 	 <1 year 1-5 Years >5 Years 	 Few concerns Mod concerns Many concerns 	LowModerateHigh	 Above Average Average Below Average 	 Low cost Mod Cost High Cost 	 1.0 -1.5 1.5 - 2.5 2.5 - 3.0
 Excavation and Off-site Disposal Removal of contaminated soils to the extent feasible with multiple options to treat or dispose of contaminants 	Soil	 Offsite disposal of soil material will effectively remediate onsite contamination. Material to be disposed of to landfill licenced to receive Restricted Solid Waste/ Special Waste (asbestos) 	 Remediation can be undertaken within short timeframes. 	 Health and safety concerns associated with the excavation, handling, transport and disposal of contaminated materials. NSW EPA position on air emissions/quality and related health effects. AEC4 is positioned close to adjacent land users on the site boundary. 	 Moderate complexity of excavation due to the following site-specific considerations: Excavations will be >3m deep and extend beyond the water table; Dewatering, management of wastewater and Potential Acid Sulfate Soils in close proximity to the Duck River will be required; Increased chance of environmental incidents and mobilisation of contaminants during works; Excavations to be undertaken under asbestos conditions and may require the use of an Odour Control Enclosure (OCE) to manage contaminated materials. 	Low sustainability due to due to the high volume of trucks movement and use of landfill resources.	 Estimated total fee of approximately \$32,000,000 for site establishment and remedial works including excavation and offsite disposal of waste at \$640/m³ Due to the high volumes of material requiring disposal as restricted / hazardous waste, high costs due to trucking and waste levies. Requirements for emissions control enclosures for excavation and handling areas. 	 1.8
 In-situ Immobilisation including Stabilisation Physical and chemical form of various contaminants would strongly influence the selection of specific immobilisation approach. Could include pH control, adding bonding agents, oxidising or reducing reactions. 	Soil	 Application of amendments can significantly decrease the mobility, toxicity and bioavailability various contaminants in soil and groundwater Due to heterogeneous nature of fill materials consideration during design must consider mechanisms to ensure all contamination is effectively bound within stabilising matrix. Where contaminants are immobilised through potentially reversible reactions, a change in geochemical conditions in the subsurface could remobilise contaminants. Remediation trial data suggests solidification/stabilisation immobilisation for treatment of material from AEC-4 can be effective. 	Relatively short timeframe for stabilisation to be undertaken (i.e. less than 90 days from initial treatment) however excavation, sorting and screening where required) can result in moderate timeframes for remediation being required.	 Significant onsite equipment is required resulting in potential safety concerns associated with movement of machinery equipment within the Site. It is however the opinion of ERM that these considerations can be appropriately managed via existing onsite safety permitting requirements. NSW EPA position on air emissions/quality and related health effect if immobilisation completed as ex- situ method. 	 Based on the delineation and non-mobile nature of contamination within AEC-4 stabilisation may be overly complex for management of identified impact as mitigation of off mobilisation is not required. Implementation of approach is considerate moderately complex due to the heterogeneous nature of subsurface fill materials. Approach will require validation measures to demonstrate all contaminated materials have been bound within stabilising matrix. Where material is proposed to be placed below the groundwater table, additional assessment may be required to assess potential long term leachability. 	 Limited infrastructure / power generation required 	 Estimated total fee of approximately \$8,000,000 for site establishment and remedial works based on a treatment rate of \$160/m³ Moderate costs for implementation of approach, however ongoing monitoring may be required to demonstrate effectiveness. 	• 1.6

Technology	Matrix	Effectiveness	Timeframe	Health & Safety	Complexity	Sustainability	Relative Costs	Relative Score
		 Effective Limited Ineffective 	 <1 year 1-5 Years >5 Years 	 Few concerns Mod concerns Many concerns 	LowModerateHigh	Above AverageAverageBelow Average	 Low cost Mod Cost High Cost 	 1.0 -1.5 1.5 - 2.5 2.5 - 3.0
 In-Situ Thermal Treatment The injection of energy into the subsurface to mobilize and recover volatile and semi-volatile organic contaminants 	Soil	 Destroys a broad range of hydrocarbons quickly and thoroughly Calorific values of materials assessed within the ERM (2020) RSI indicate the material is significantly heterogeneous and therefore the effectiveness of the approach will vary (and may be unreliable) depending on the composition of materials. Co-mingled asbestos will not be destroyed and will require ongoing management. 	 Remedial targets can be achieved within a relatively short timeframe, however project planning and equipment procurement can result in extensive lead times. Due to the heterogeneous nature of materials and associated calorific values, timeframes may vary depending on underlying materials. 	 Health and Safety concerns due to site disturbance, high heat or voltage exist. Requires significant infrastructure to be installed within the Site that will require safety planning. Due to the presence of asbestos within the soil matrix, concerns relating to the release of asbestos fines / fibres during handling and treatment. 	 Significant design requirements for development of appropriate system. 	 High energy usage. In-situ thermal requires significant infrastructure to be installed within the site and therefore High equipment costs 	 Estimated total fee of approximately \$34,000,000 for site establishment and remedial works based on a treatment rate of approximately \$650/m³ In-situ thermal treatment can be expensive to deploy and operate and typically requires vapour extraction to remove vapours produced 	2.5
 Ex-Situ Thermal Treatment Excavation of material and treatment either on-site or offsite to mobilize and recover volatile and semi-volatile organic contaminants. Off-site thermal treatment would involve shipping / transport to a licenced treatment facility potentially interstate) 	Soil	 Destroys a broad range of hydrocarbons quickly and thoroughly Ex-situ approach enables screening and sorting of material prior to treatment, however this may require a significant time frame and to be undertaken within an emission control enclosure where concentrations of volatile contaminants pose a risk from air borne emissions / odour. ERM notes the presence of asbestos within primary remedial areas (AEC-4) that may impact the appropriateness of thermal treatment. Co-mingled asbestos will not be destroyed and will require ongoing management regardless of treated hydrocarbon contaminants. Compromised geotechnical properties post thermal treatment. 	 Due to the heterogeneous nature of materials and associated calorific values, significant time may be required to sort / screen and blend materials prior to thermal treatment. Remedial targets can be achieved within a relatively short timeframe, however project planning and equipment procurement can result in extensive lead times. 	 Health and Safety concerns due to site disturbance, high heat or voltage exist. Due to the presence of asbestos within the soil matrix, concerns relating to the release of asbestos fines / fibres during handling and treatment. NSW EPA position on air emissions/quality and related health effects. 	 Ex-situ screening, sorting and blending may require significant site infrastructure including emissions control enclosures and site management controls associated with air emissions, odour and surface water management. Ex-situ on-site treatment via thermal also requires consideration of use/placement/management of treated soils that may not be geotechnically suitable. The presence of asbestos in the fill materials will potentially inhibit thermal treatment options offsite. 	 Significant costs associated with enclosures for the treatment / handling of materials [prior to treatment. High energy usage. High equipment costs 	 Onsite - Estimated total fee of approximately \$27,500,000 for site establishment and remedial works based on a treatment rate of approximately \$520/m³ Off-Site - Estimated total fee of approximately \$36,500,000 for site establishment and remedial works based on a treatment rate of approximately \$36,500,000 for site establishment and remedial works based on a treatment rate of approximately \$725/m³ 	 2.5

REMEDIAL OPTIONS ANALYSIS

Technology	Matrix	Effectiveness	Timeframe	Health & Safety	Complexity	Sustainability	Relative Costs	Relative Score
		 Effective Limited Ineffective 	 <1 year 1-5 Years >5 Years 	 Few concerns Mod concerns Many concerns 	LowModerateHigh	Above AverageAverageBelow Average	 Low cost Mod Cost High Cost 	 1.0 -1.5 1.5 - 2.5 2.5 - 3.0
 Engineered Capping Layer and Ongoing Management Remediation would involve retaining impacted materials in-situ and construction of a constructed / engineered capping layer with no requirement for a liner at the base of waste material. Engineered capping layer to restrict potential direct contact with contaminated soils Capped materials would be managed under Site / Environmental Management Plans including requirements for ongoing monitoring, trigger / action levels to prevent future offsite impacts. 	Soil	 Investigations within the site have indicated that contamination within AEC-4 is delineated, immobilew and is unlikely to pose a risk of harm to adjacent ecological receptors through migration in groundwater. Construction of a capping layer would mitigate the potential for contact for onsite workers through reducing the potential for incidental contact. Following construction of the capping layer, land use planning for the Site should consider uses such as car parking or slab on grade building structures where services are not located to minimise the potential for damage to the constructed capping layer. The implementation of ongoing controls (including management of potential vapour intrusion risks) will provide further mitigation of risk to identified receptors. Occurrence of PFAS in low concentrations in soils and leachate within buried waste area supports the adoption of on-site containment and reduction of surface infiltration for protection of off-site receptors, as recommended by the PFAS NEMP (HEPA, 2020). 	Remedial / site management works can be undertaken within a short timeframe, however negotiation with DPIE / council and future land holders may be required to confirm ongoing management requirements are appropriate	 Where material is retainedin-situ there are low health and safety concerns as materials handling will be minimised. Health and safety concerns to future site users will be managed under an ongoing site management plan. 	 Low complexity associated with implementation, however strategy will require ongoing monitoring plans to be developed with defined trigger levels, action items etc. Ongoing groundwater monitoring may be required to ensure potential changes to groundwater conditions (and potential mobilisation of contamination) are identified as soon as practicable All management plans will require endorsement by NSW EPA accredited auditor and DPIE. Restrictions on the use of the land will be required to ensure the long-term integrity of the capping layer and potential vapour intrusion risks are mitigated. 	 Limited resources required 	 Estimated total fee of approximately \$1,500,000 for site establishment and construction of an engineered capping layer based on a capping rate of \$110/m² (cost do not include land forming or other site preparation works) Strategy will require ongoing monitoring plans to be developed and implemented with defined trigger levels, action items etc. All management plans will require endorsement by NSW EPA accredited auditor and DPIE 	• 1.3

Note: Estimated remediation costings are preliminary only and do not include consulting fees, consultation with stakeholders, additional required approvals / permits, land forming / additional civil works etc.

Appendix C-3 Tables from the Ground Gases Assessment

FRM	

Project:		Clyde WARP - S	itage 2 - Lot 64 Cappin	ng - 0561882																			
Date:		12-Aug-22	30-Mar-23												Technician	Jack Emble	n and Stephe	en Mulligan					
Time:		7:30 AM	7:30 AM												Instrument	GA 5000		-					
Barometric pressur	e (start):	1018 mb	1004																				
Barometric pressur		1020 mb	1007																				
Weather:		Overcast	Clear																				
Ground conditions	:	Wet	Dry																				
Location	Date	Flow	Barometric Pressure	Top of Screen Level	NAPL Level	Standing Water Level	Suitability for Gas Sampling	Pump Duration		Peak		Min			Stab	ilised Gas R	eadings			Ar	nbient Readi	ngs	Comments
							(Top of screen > fluid Level)		CH4	CO2	voc	02	voc	Сн₄	CO2	0 ₂	Balance	со	Relative Pressure	CH₄	CO2	voc	
ID number		l/hr	mb	m BTOC	mBTOC	mBTOC	y/n	Sec	% v/v	% v/v	ppm	% v/v	ppm	% v/v	% v/v	% v/v	% v/v	ppm	mb	%v/v	%v/v	ppm	
BH116	12/08/2022	0.10	1019	1.135	-	-	Y	60	0.20	0.40	11.4	20.8	7.9	0.0	0.4	20.8	78.80	0.0	0.02	0.0	0.0	-	Hydrasleeve at 0.974 m. Removed prior to sampling
<u>BH116</u>	30/03/2023	-0.10	1005	1.135	-	-	Y	60	0.00	9.80	4.0	3.4	-	0.0	9.8	3.4	86.70	1.0	0.00	0.0	0.1	0.0	blocked at 0.97m
<u>MW12/01</u>	12/08/2022	-5.30	1019	1.000	2.214	-	Y	60	48.20	13.80	1.3	3.1	1.3	48.1	13.8	3.1	34.90	3.0	1.16	0.0	0.1	-	-
<u>MW12/01</u>	30/03/2023	-7.40	1006	1.000	1.755	-	Y	60	32.90	19.80	56.4	9.6	-	32.9	19.8	9.6	37.70	5.0	3.03	0.0	0.1	0.0	-
<u>MW12/20</u>	12/08/2022	0.00	1020	1.000	-	-	Y	60	0.00	0.10	12.3	21.4	12.2	0.0	0.1	24.0	78.50	1.0	0.00	0.0	0.1	-	Cap not attached on well properly when initially found. Hydrasleeve at 0.75 m, removed prior to sampling
<u>MW12/20</u>	30/03/2023	-0.10	1007	1.000	-	-	Y	60	0.20	1.30	6.9	19.1	-	0.0	1.3	19.1	79.05	1.0	0.05	0.0	0.1	0.0	1.330 m
MW20/01A	30/03/2023			1.872		1.84	N		-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
<u>MW20/01B</u>	30/03/2023	_		6.935		1.32	N		-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
MW20/02A	30/03/2023			1.896 5.865		0.05	N		-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
MW20/02B MW20/03	30/03/2023 30/03/2023	-0.60	1005	2.979		3.12	N Y	60	- 0.00	- 0.50	- 12.8	- 20.2	-	- 0.0	- 0.5	- 20.2	- 79.30	- 1.0	-0.02	- 0.0	- 0.1	- 0.0	Not suitable for gas monitoring. Gauged water level above screen
MW20/04	12/08/2022	0.10	1003	2.979	-	4.05	Y	60	0.00	1.20	4.7	19.2	4.5	0.0	1.2	19.2	79.60	1.0	-0.02	0.0	0.1	-	
MW20/04	30/03/2023	-0.10	1025	2.986		3.82	Y	60	0.00	1.20	8.3	19.5	-	0.0	1.2	19.5	79.30	0.0	-0.02	0.0	0.1	0.0	-
MW20/05	12/08/2022	-9.80	1018	1.897	-	2.19	Y	60	81.60	13.00	4.7	1.7	4.7	81.6	13.0	1.7	3.70	0.0	0.35	0.0	0.1	-	Strong hydrocarbon odour, sheen
MW20/05	30/03/2023	-0.10	1005	1.897	2.085		Y	120	74.60	35.70	74.5	0.4	-	57.3	28.7	4.3	9.80	2.0	5.71	0.0	0.1	0.0	
MW20/06	12/08/2022	0.00	1018	1.914	2.889	-	Y	60	28.90	1.40	16.0	14.7	4.5	8.8	0.9	17.0	63.30	1.0	0.04	0.0	0.1	-	LNAPL present - black
MW20/06	30/03/2023	-1.20	1004	1.914	2.630		Y	60	47.90	1.60	43.7	11.7	-	40.2	1.4	12.6	45.80	4.0	0.05	0.0	0.1	0.0	-
MW20/07	12/08/2022	-4.10	1020	2.893	3.520	-	Y	60	28.10	3.90	11.4	10.3	11.4	28.1	3.9	10.3	37.60	1.0	0.72	0.0	0.1	-	
<u>MW20/07</u>	30/03/2023	-1.10	1006	2.893	3.450		Y	60	39.50	1.70	8.7	11.3	-	39.5	1.7	11.3	47.50	5.0	0.65	0.0	0.1	0.0	-
<u>MW20/08</u>	30/03/2023	-0.10	1007	2.946		2.74	N	60	0.00	0.10	1.7	20.9	-	0.0	0.0	21.1	78.90	0.0	-0.02	0.0	0.0	0.0	Not suitable for gas monitoring. Gauged water level above screen
<u>MW20/09</u>	30/03/2023	0.00	1006	2.993		2.70	N	60	0.00	0.10	1.9	21.0	-	0.0	0.1	21.0	78.90	0.0	0.05	0.0	0.1	0.0	Not suitable for gas monitoring. Gauged water level above screen
<u>MW20/10</u>	30/03/2023	0.00	1006	2.969		2.75	N	60	0.00	0.10	2.8	21.0	-	0.0	0.1	21.1	78.90	0.0	0.02	0.0	0.1	0.0	Not suitable for gas monitoring. Gauged water level above screen
MW20/11	30/03/2023	0.00	1007	2.927		3.03	Y	60	0.00	0.10	3.7	21.0	-	0.0	0.1	21.1	78.90	1.0	-0.02	0.0	0.1	0.0	
<u>MW20/12</u>	30/03/2023	2.40	1000	3.383	1.000	3.02	N Y	<u> </u>	-	-	-	- 14.7	-	- 20.4	-	- 14.7	-	-	- 2.70	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
MW20/13	30/03/2023 30/03/2023	-2.40	1006	2.920	1.990	2.97	Y	60 60	29.40 0.00	1.40 0.10	35.6 1.8	14.7 21.0	-	29.4	1.4	14.7 21.1	54.40 78.90	1.0	2.70	0.0	0.1	0.0	Not suitable for gas monitoring. Caugad water level above screen
<u>MW20/14</u> MW20/15	30/03/2023	-0.10	1006	2.974		2.97	N	60	0.00	0.10	24	21.0		0.0	0.0	21.1	78.90	0.0	0.02	0.0	0.0	0.0	Not suitable for gas monitoring. Gauged water level above screen Unable to tighten gas cap properly - likely fresh air included in sample
MW20/15 MW20/16	30/03/2023	-0.10	1000	2.991		2.53	N	00	0.00	0.10	24	21.0		0.0	0.1	21.0	78.90	0.0	0.02	0.0	0.1	0.0	Not suitable for gas monitoring. Gauged water level above screen
MW20/16 MW20/17	30/03/2023	0.00	1007	3.039		3.21	Y	60	0.00	- 0.20	- 4.4	- 20.6	-	0.0	0.1	20.8	79.00	- 0.0	- 0.02	- 0.0	0.1	- 0.0	-
MW20/18	30/03/2023	0.00	1007	3.040		2.82	N		-		4.4	20.0	-		0.1	20.0	-		0.02	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
MW20/20	30/03/2023			3.511		2.58	N			-	-		-	-	-	-	-	-	-	-	-	-	Not suitable for gas monitoring. Gauged water level above screen
MW94/6	12/08/2022	0.00	1020	0.447	-	2.25	Y	60	0.00	0.20	4.7	21.3	2.1	0.0	0.2	21.4	78.40	0.0	-0.02	0.0	0.1	-	-
MW94/6	30/03/2023	0.00	1007	0.447	2.670	2.67	Y	60	0.00	0.60	3.2	20.6	-	0.0	0.6	20.7	78.70	1.0	-0.02	0.0	0.1	0.0	-
Notes:	30/03/2023	0.00	1007	0.447	2.070	2.07		1 30	0.00	0.00	J.2	20.0		0.0	0.0	20.7	73.70	1.0	0.02	0.0	0.1	0.0	1

Table 1. Ground Gas Field Parameters Clyde WARP - Stage 2 - Lot 64 0561882



				Flow	Rate	Field	l (post-p	urge)			Analytic	al Data			%v/v conce	entrations	GSV Th	hreshold	Modified	Wilson and C	ard Classification
				Borehole Flow Rate	Borehole Flow Rate (adjusted) ¹	ADC.	Methane	Carbon Dioxide	Methane	Carbon Dioxide (free)	Carbon Monoxide	Helium	łydrogen	Oxygen	Methane	Carbon Dioxide	Vethane	Carbon Dioxide	Characteristic Situation (CS classification)	Adopted Characteristic Situation (CS classification)	Adopted Risk Classification
				L/Hr	L/Hr	ppm	<u>~</u>	%	MOL %	MOL %	-		MOL %		<u>~</u> %v/v	%v/v	L/ Hr	L/ Hr	0.0	4 0	
QL					,		0.01	_	0.05	0.03	0.02	0.05	0.03	0.1	,,.	,,.		,			
					1																
_	Area	Sampled_Date_Time		0.40	0.40		0.4	0.1			.0.05	0.4.4		24	0.00	0.00	0.00	0.00			
BH116	Lot 64 - boundary	12/08/2022	gas	0.10	0.10	11.4 4		0.4	<0.14	< 0.08	< 0.05	<0.14	<0.08	21	0.00	0.00	0.00	0.00	1	1	Very low ris
BH116 MW12/20	Lot 64 - boundary Lot 64 - boundary	30/03/2023 12/08/2022	gas	-0.10 0.00	0.10	4	0		0	9.8 <0.07	- <0.05	-	-	3.4 21	0.00	0.10	0.00	0.01	1		
			gas				0.1	0.1			<0.05	<0.12	< 0.07						1	1	Very low ris
MW12/20	Lot 64 - boundary	30/03/2023	gas	-0.10	0.10	6.9	-	1.3	0	1.3	-	-	-	9.9	0.00	0.01	0.00	0.00	1		
MW20/03	Lot 64 - boundary	30/03/2023	gas	-0.60	0.60	12.8	0	0.5	0	0.5	-	-	-	20.2	0.00	0.01	0.00	0.00	1	1	Very low ris
MW20/04	Lot 64 - boundary	12/08/2022	gas	0.10	0.10	4.7	0	1.2	< 0.13	0.94	< 0.05	<0.13	<0.08	20	0.00	0.01	0.00	0.00	1	1	Very low ris
MW20/04	Lot 64 - boundary	30/03/2023	gas	-0.10	0.10	8.3	0	1.2	0	1.2	-	-	-		0.00	0.01	0.00	0.00	1		
MW94/6	Lot 64 - boundary	12/08/2022	gas	0.00	0.00	2.1	0	0.2	<0.12	0.6	<0.05	<0.12	< 0.07	21	0.00	0.00	0.00	0.00	1	1	Very low ris
MW94/6	Lot 64 - boundary	30/03/2023	gas	0.00	0.00	3.2	0	0.6	0	0.6	-	-	-	20.7	0.00	0.01	0.00	0.00	1		
MW20/11	Lot 64 - boundary	30/03/2023	gas	0.00	0.00	3.7	0	0.1	0	0.1	-	-	-	21	0.00	0.00	0.00	0.00	1	1	Very low ris
MW20/17	Lot 64 - boundary	30/03/2023	gas	0.00	0.00	4.4	0	0.2	0	0.2	-	-	-	20.6	0.00	0.00	0.00	0.00	1	1	Very low ris
MW12/01	Lot 64 - waste mound	12/08/2022	gas	-5.30	5.30	1.3	48.1	13.8	46	15	<0.05	<0.14	<0.08	3.5	0.46	0.14	2.44	0.73	3	3	Moderate Ri
MW12/01	Lot 64 - waste mound	30/03/2023	gas	-7.40	7.40	56.4	32.9	19.8	32.9	19.8	-	-	-	3.4	0.33	0.20	2.43	1.47	3	5	woderate ni.
MW20/05	Lot 64 - waste mound	12/08/2022	gas	-9.80	9.80	4.7	81.6	13	48	8.2	<0.11	<0.27	<0.16	9.5	0.48	0.13	4.70	1.27	4		Moderate to
MW20/05	Lot 64 - waste mound	30/03/2023	gas	-0.10	0.10	74.5	74.6	35.7	74.6	35.7	-	-	-	11.7	0.75	0.36	0.07	0.04	2	4	High Risk
VW20/06	Lot 64 - waste mound	12/08/2022	gas	0.00	0.00	16	8.8	0.9	27	1.2	<0.04	<0.1	<0.06	14	0.27	0.01	0.00	0.00	2	2	Lew Disk
VW20/06	Lot 64 - waste mound	30/03/2023	gas	-1.20	1.20	43.7	47.9	1.6	47.9	1.6	-	-	-	11.7	0.48	0.02	0.57	0.02	2	2	Low Risk
/W20/07	Lot 64 - waste mound	12/08/2022	gas	-4.10	4.10	11.4	28.1	3.9	47	6.7	<0.05	<0.13	<0.08	3.7	0.47	0.04	1.93	0.16	3	3	Moderate ris
JW20/07	Lot 64 - waste mound	30/03/2023	gas	-1.10	1.10	8.7	39.5	1.7	39.5	1.7	-	-	-	11.3	0.40	0.02	0.43	0.02	2		
vW20/13	Lot 64 - waste mound	30/03/2023	gas	-2.40	2.40	35.6	29.4	1.4	29.4	1.4	-	-	-	14.7	0.29	0.01	0.71	0.03	3	3	Moderate Ri
tatistical Sı	ummary																				
lumber of R				20	20		20	20	20	20	20	20	20	19	20	20	20	20			0
lumber of D				20	20		18	20	16	18	12	12	12	19	20	20	20	20			0
	oncentration			-9.8	0	<u> </u>	0	0.1	0	<0.07	<0.04	<0.1	<0.06	3.4	0	0.0008	0	0			99999
/linimum De				ND	0.1		8.8	0.1	27	0.1	ND	ND	ND	3.4	0.0012	0.0008	0.00013	0.00008			ND
	oncentration			0.1	9.8			35.7		35.7	<0.11		<0.16	21	0.746	0.357	4.704	1.4652			0
/laximum D				0.1	9.8			35.7	74.6	35.7	ND	ND	ND	21	0.746	0.357	4.704	1.4652			ND
verage Con				-1.6	1.6		20	5.4	20	5.3	0.028	0.072	0.043	14	0.740	0.054	0.66	0.19			
Aedian Con				-0.1	0.1			1.25	0.0675	1.25	0.025	0.065	0.043	14	0.00135	0.0125	0.000065	0.00215			1
				2.8	2.8	<u> </u>	27	9.1	24	9	0.025		0.04	6.9	0.00133	0.0125	1.3	0.00215			1
tandard De						<u> </u>					1	1			1						+
tandard De lumber of G	Guideline Exceedances			0	0		0	0	0	0	0	0	0	0	0	0	0	0			0

1 Borehole flow rates recorded as negative due to atmospheric pressure to well pressure differential at time of monitoring, therefore flow has been adjusted assuming positive flow of the same magnitude may also occur.

Table 2. Characteristic Situation and Risk Classification Clyde WARP - Stage 2 - Lot 64 0561882

Appendix C-5 Tables from the Baseline GME



КМ											
	Well ID	Stage	Gauging Date	TOC Elevation (mAHD)	Total Measured Depth (mbTOC)	Depth to LNAPL (mbTOC)	Depth to Water (mbTOC)	LNAPL Thickness (m)	Corrected Depth to Water (mbTOC)	Corrected Water Elevation (mAHD)	Well Condi
	BH210	2	23-Nov-23	3.758	-	-	1.462	-	1.462	2.296	No odour
	MW12/01	2	23-Nov-23	6.040	-	2.085	-	-	-	-	LNAPL on probe
	MW20/01A	2	23-Nov-23	4.412	-	-	2.055	-	2.055	2.357	
	MW20/01B	2	23-Nov-23	4.472	9.985	-	2.616	-	2.616	1.856	
	MW20/02A	2	23-Nov-23	4.018	-	-	0.518	-	0.518	3.500	
	MW20/02B	2	23-Nov-23	3.979	7.580	-	1.868	-	1.868	2.111	
	MW20/03	2	23-Nov-23	5.930	5.865	-	3.254	-	3.254	2.676	Hydrocarbon odour
	MW20/04	2	23-Nov-23	6.215	5.970	-	5.201	-	5.201	1.014	No odour
	MW20/05	2	23-Nov-23	5.382	-	-	3.313	-	3.313	2.069	Bubbling in gatic water. LNAPL on probe.
	MW20/06	2	23-Nov-23	5.477	-	3.270	-	-	-	-	LNAPL on probe
	MW20/07	2	23-Nov-23	5.725	-	3.721	-	-	-	-	LNAPL on probe
	MW20/08	2	23-Nov-23	4.876	-	-	3.386	-	3.386	1.490	No odour
	MW20/09	2	23-Nov-23	4.864	-	-	3.575	-	3.575	1.289	No odour
	MW20/10	2	23-Nov-23	4.697	-	-	2.983	-	2.983	1.714	No odour
	MW20/11	2	23-Nov-23	3.949	-	-	3.533	-	3.533	0.416	No odour
	MW20/12	2	23-Nov-23	4.368	-	-	3.425	-	3.425	0.943	No odour
	MW20/13	2	23-Nov-23	6.016	-	-	3.009	-	3.009	3.007	Hydrocarbon odour, LNAPL on probe.
	MW20/14	2	23-Nov-23	4.810	-	-	3.524	-	3.524	1.286	No odour
	MW20/15	2	23-Nov-23	4.825	-	-	3.556	-	3.556	1.269	No odour
	MW20/16	2	23-Nov-23	3.482	-	-	3.076	-	3.076	0.406	No odour
	MW20/17	2	23-Nov-23	4.051	-	-	3.554	-	3.554	0.497	No odour
	MW20/18	2	23-Nov-23	3.629	-	-	2.953	-	2.953	0.676	No odour
	MW94/6	2	23-Nov-23	2.566	-	-	3.170	-	3.170	-0.604	No odour. Well cap

<u>Notes:</u> TOC = Top of Casing

BTOC = Below Top of Casing

mAHD = metres Australian Height Datum

m = meters NA - Not Available

"-" = No Survey Data

Environmental Resources Management Australia Pty Ltd

ndition/Comments



Well ID	Stage	Sample Date/Time	pН	EC (µScm-1)	TEMP (°C)	DO (mg/L)	Eh (mV)	Comments
MW20/01A	2	23/11/2023 11:19	7.04	6395	24.4	2.03		low to medium turbidity, brown-grey, no odour, no sheen.
MW20/02A	2	23/11/2023 12:17	4.93	9941	25.3	8.73	103.1	low turbidity, clear, and brown to bottom, no odour, no sheen.
MW20/03	2	24/11/2023 11:48	7.31	11153	20.6	1.48		high quantity of suspended solids, hydrocarbon odour, sheen.
MW20/04	2	24/11/2023 11:56	6.57	15617	19.8	2.8		low turbidity, black suspended solids, yellow brown, no odour, no sheen.
MW20/08	2	23/11/2023 15:06	6.06	26544	21.9	2.87		low turbidity, clear, organic odour, no sheen. Limited sample volume.
MW20/09	2	23/11/2023 15:41	5.96	27467	20.8	1.37	-59.9	low turbidity, pale yellow brown, organic smell, no sheen.
MW20/10	2	24/11/2023 09:20	5.90	25577	19.9	1.04	-78.6	low turbidity, pale yellow, organic odour, no sheen
MW20/11	2	24/11/2023 10:21	6.42	25487	19.9	2.02	-60.2	medium turbidity, pale yellow, organic odour, no sheen, silt at bottom of sleeve.
MW20/12	2	24/11/2023 10:57	6.58	32163	21.0	2.26	-72.2	high turbidity, brown, no odour, no sheen, bailed sample.
MW20/14	2	23/11/2023 15:39	6.56	7784	21.3	3.20		low turbidity, clear, black suspended solids, no sheen, organic odour.
MW20/15	2	24/11/2023 09:09	5.04	30423	20.5	2.63		low turbidity, pale orange, no sheen, organic odour.
MW20/16	2	24/11/2023 09:57	6.70	35933	20.8	1.05	-112.7	medium turbidity, brown yellow, organic odour, no sheen.
MW20/17	2	24/11/2023 10:33	6.14	11872	20.9	0.98	-20.0	medium turbdity, dark grey/light silt at bottom, organic odour, no sheen.
MW20/18	2	24/11/2023 11:02	6.78	26172	21	1.08	-75.5	clear to pale yellow, organic odour, no sheen, sediment at bottom of sleeve.
BH210	2	23/11/2023 13:35	4.13	18315	22.6	2.68		low to medium turbidity, light brown, no odour, no sheen.
MW94/6	2	24/11/2023 00:00	-	-	-	-	-	Limited sample volume for parameters. Low turbidity, pale yellow, black suspende
<u>Notes:</u> Pre		Pre Purging		Eh		Redox		
Post		Post Purging		mV		millivolts		
DO		Dissolved Oxygen		I		Litres		
mg/L		milligrams per litre				No Data		
				-		INO Data		
EC μScm ⁻¹		Electrical Conductivity microsiemens per centimetre						

Table 5. Groundwater Field Parameters WARP Stage 2 Q4 2023 GME - 0712976

led solids, organic odour, no sheen.	
aca sonus, organic ouour, no sneen.	

							MNA	1				т	RH Silic	ca Gel O	Cleanu	p					1	BTEX				Naphthalene		TRH	NEPM (1999)				TRH N	NEPM (2	2013)		
						Ferrous Iron - Fe2+	Methane	Nitrate (as N)	Suiphate (Filtered)	TRH >C10-C16 Fraction SG less Naphthalene	TRH >C10-C14 Silica Gel Cleanup	TRH >C10-C16 Silica Gel Cleanup	TRH >C10-C36 Silica Gel Cleanup	TRH >C10-C40 Silica Gel Cleanup	TRH >C15-C28 Silica Gel Cleanup	TRH >C16-C34 Silica Gel Cleanup	TRH >C29-C36	TRH >C34-C40 Silica Gel Cleanup	Benzene	Toluene	Ethylbenzene	Xylene (o)	Xylene (m & p)	Xylene Total	ВТЕХ	Naphthalene	TRH C6-C9 Fraction	TRH >C10-C14 Fraction	TRH >C15-C28 Fraction	Ă	TRH >C10-C36 Fraction	TRH (NEPM) C>10-40 Sum	TRH C6-C10 Fraction	TRH C6-C10 less BTEX	TRH >C10-C16 Fraction	TRH >C10-C16 Fraction less N	TRH >C16-C34 Fraction	TRH >C34-C40 Fraction
						mg/L	mg/L	mg/L	mg/L	μg/L	μg/L	μg/L	µg/L	µg/L	μg/L	µg/L	μg/L	µg/L	ug/L	μg/L	µg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L			µg/L µ	μg/L /	MG/L	μg/L	µg/L	μg/L	µg/L	μg/L	μg/L
EQL						0.05	0.01	0.01	1	100	50	100	50	100	100	100	50	100	1	1	1	1	2	2	1	0.004	20	50	100	50	50	0.1	20	20	50	50	100	100
ANZG (201	L8) Marine Water - Slightly	to moderately d	listurbed ecosystem	s															500	180	80	350				50												
Clyde WA	RP SSTL - GW VI - Commer	cial																5	6000							13000								6200		NL		
Clyde WA	RP SSTL - GW VI - Construc	tion																	NL							NL							-	NL	- 1	NL		-
Clyde WAI	RP SSTL - GW VI - IMW																		NL							NL							- 1	NL		NL	-	-
NEPM (20	13) - Marine Water																		500							50												
	13) - Recreational								5000											8000	3000			6000														
Field_ID BH210	Lab_Report_Numbe	r Sample_Typ	Location_Code	Alternative_Name Road alignment - AA3	Sampled_Date_Time 23/11/2023	3.31	<0.01	<0.01	706	<100		<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2		<2	<1	<5 - 0.009	<20	<50	<100	<50	<50	<0.1	<20	<20	<100	<100	<100	<100
BH210	152540937	INUITTAI	DUTTO	Inoau alignment - AA3	23/11/2023	3.31	<0.01	<0.01	1/06	<100	<30	<100	< 30	<100	<100	<100	< 30 ·	100	<1	52	<z< td=""><td><2</td><td>~2</td><td><2</td><td>~1</td><td><> - 0.009</td><td><20</td><td><30</td><td><100</td><td>< JU -</td><td><<u>30</u></td><td><u.1< td=""><td><20</td><td><20</td><td><100</td><td><100</td><td><100</td><td><100</td></u.1<></td></z<>	<2	~2	<2	~1	<> - 0.009	<20	<30	<100	< JU -	< <u>30</u>	<u.1< td=""><td><20</td><td><20</td><td><100</td><td><100</td><td><100</td><td><100</td></u.1<>	<20	<20	<100	<100	<100	<100

BH210	ES2340937	Normal	BH210	Road alignment - AA3	23/11/2023	3.31	< 0.01	< 0.01	706	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	<5 - 0.009	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	:100 <1	100 <1	100 <10	100
T01-231123	1047979	Normal	BH210	Road alignment - AA3	23/11/2023	3.5	< 0.05	< 0.01	1300	-	-	-	-	-			-	<1	<1	<1	<1	<2	<3 -	< 0.02	<20	220	400	200	820	0.82	<20	<20 2	220 2	220 60	00 <10	100
MW20/01A	ES2340937	Normal	MW20/01A	Lot 64	23/11/2023	6.79	3.36	0.02	50	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	320	<50	320	0.26	<20	<20 <	:100 <1	100 26	60 <10	100
MW20/02A	ES2340937	Normal	MW20/02A	Lot 64	23/11/2023	68.4	< 0.01	< 0.01	495	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	:100 <1	100 <1	100 <10	100
D01_231123	ES2340937	Field_D	MW20/02A	Lot 64	23/11/2023	74.8	0.012	< 0.01	464	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	<5 - 0.006	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	100 <1	100 <1	100 <10	100
MW20/03	ES2340937	Normal	MW20/03	Lot 64	24/11/2023	3.31	12.1	< 0.01	9	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	3	<2	4	2	6	8 15	4.73 - 19	120	240	2070	<50	2310	2.39	150	140 6	640 6	520 17	750 <10	100
MW20/04	ES2340937	Normal	MW20/04	Lot 64	23/11/2023	119	0.272	0.03	744	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20	110	560	<50	670	0.71	<20	<20	200 2	200 5:	10 <10	100
MW20/08	ES2340937	Normal	MW20/08	Lot 64	23/11/2023	62.1	0.072	0.04	1940	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	:100 <1	100 <1	100 <10	100
MW20/09	ES2340937	Normal	MW20/09	Lot 64	23/11/2023	359	0.014	< 0.01	2450	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	260	<50	260	0.27	<20	<20 <	:100 <1	100 27	70 <10	100
MW20/10	ES2340937	Normal	MW20/10	Lot 64	24/11/2023	196	0.318	< 0.01	603	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	100 <1	100 <1	100 <10	100
MW20/11	ES2340937	Normal	MW20/11	Lot 64	24/11/2023	40.6	0.034	< 0.01	4460	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20	80	250	<50	330	0.3	<20	<20 1	110 1	110 19	.90 <10	100
MW20/12	ES2340937	Normal	MW20/12	Lot 64	24/11/2023	22.8	< 0.01	< 0.01	1420	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	220	<50	220	0.2	<20	<20 <	100 <1	100 20	00 <10	100
MW20/14	ES2340937	Normal	MW20/14	Lot 64	23/11/2023	22.7	0.014	< 0.01	1620	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	520	<50	520	0.52	<20	<20 <	:100 <1	100 52	20 <10	100
MW20/15	ES2340937	Normal	MW20/15	Lot 64	24/11/2023	136	0.032	< 0.01	2880	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	100 <	100 <1	100 <10	100
MW20/16	ES2340937	Normal	MW20/16	Lot 64	24/11/2023	54.6	0.192	< 0.01	2270	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20	0 <60	<100	<60	<60	< 0.1	<20	<20 <	:100 <1	100 <1	100 <10	100
MW20/17	ES2340937	Normal	MW20/17	Lot 64	24/11/2023	11.9	0.101	< 0.01	742	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	:100 <1	100 <1	100 <10	100
MW20/18	ES2340937	Normal	MW20/18	Lot 64	24/11/2023	11.3	< 0.01	0.11	1420	<100	<50 <	<100	<50 <	<100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	<100	<50	<50	< 0.1	<20	<20 <	100 <1	100 <1	100 <10	100
MW94/6	ES2340937	Normal	MW94/6	Lot 64	24/11/2023	39.9	0.19	0.27	1700	<100	<50 <	<100	<50 <	:100 <	100 <1	00 <5	0 <100	<1	<2	<2	<2	<2	<2 <1	< 0.004	<20) <50	120	<50	120	0.12	<20	<20 <	:100 <1	100 12	20 <10	100
Statistical Sur																																				_
Number of Re						18	18	18	18	17		17				7 1		18	18	18	18	18	18 17	18	18	18		18	18		18	18	18 1		18 18	
Number of De						18	13	5	18	0	_	0	-	_	0 0	<u> </u>		1	0	1	1	1	1 1	3	1	4	9	1	9	9	1	1	4		9 0	_
Minimum Con						3.31	< 0.01	< 0.01					<50 <				0 <100		<1	<1	<1	<2	<2 <1								<20				100 <10	
Minimum Det						3.31	0.012	0.02	9			_		ND I		_	D ND		ND	4	2	6	8 15			80						140 1			20 NI	
Maximum Cor						359	12.1	-					<50 <			00 <5		3	<2	4	2	6	8 15			240						140 6			750 <10	
Maximum Det						359	12.1	0.27			_	ND			ND N	_		3	ND	4	2	6	8 15			240			2310			140 6			750 NI	
Average Conc						69	0.93		1404						50 5				0.97	1.1	1	1.3	1.4 1.4		16										71 50	<i>i</i> 0
Median Conce						40.25	0.033			50	25				50 5	_		0.5	1	1	1	1	1 0.5		10	_		25	_						85 50	
Standard Devi						90	2.9	0.065	1119	0	0	0	0	_	0 0			0.59	0.12	0.72	0.27	1.2	1.6 3.9	2.8	26	67	477	41	_	0.57					12 0	0
	ideline Exceedances					0	0	0	0	0	0	0	0	-	0 0		· · ·	0	0	0	0	0	0 0	0	0	0	0	0	0	0		-			18 18	18
Number of Gu	ideline Exceedances(Dete	cts Only)				0	0	0	0	0	0	0	0	0	0 0		0	0	0	0	0	0	0 0	0	0	0	0	0	0	0	18	0	18 1	18 1	18 18	18

Table 6. Groundwater Results Summary - TRH, BTEXN and MNA Clyde WARP - Stage 2 Q4 2023 GME - 0712976



			Metal	s		
	Chromium	Chromium (Filtered)	Chromium (hexavalent)	Chromium (hexavalent) (Filtered)	Chromium (Trivalent)	Chromium (Trivalent) (Filtered)
	μg/L	μg/L	µg/L	µg/L	μg/L	µg/L
EQL	1	1	5	1	5	1
ANZG (2018) Marine Water - Slightly to moderately disturbed ecosystems	4.4 27	4.4 27				
NEPM (2013) - Marine Water			4.4	4.4	27	27
NEPM (2013) - Recreational			500	500		
NHMRC (2008) Recommended Recreational Guidelines - Health	500	500	500	500		

Field_ID	Lab_Report_Number	Sample_Type	Location_Code	Alternative_Name	Sampled_Date_Time						
BH210	ES2340937	Normal	BH210	Road alignment - AA3	23/11/2023	-	<1	-	<1	-	<1
T01-231123	1047979	Normal	BH210	Road alignment - AA3	23/11/2023	<1	-		-	<5	-
MW20/01A	ES2340937	Normal	MW20/01A	Lot 64	23/11/2023	-	6	-	<1	-	6
MW20/02A	ES2340937	Normal	MW20/02A	Lot 64	23/11/2023	-	<1	-	<1	-	<1
D01_231123	ES2340937	Field_D	MW20/02A	Lot 64	23/11/2023	-	<1	-	<1	-	<1
MW20/03	ES2340937	Normal	MW20/03	Lot 64	24/11/2023	-	4	-	<1	-	4
MW20/04	ES2340937	Normal	MW20/04	Lot 64	23/11/2023	-	1	-	<1	-	1
MW20/08	ES2340937	Normal	MW20/08	Lot 64	23/11/2023	-	<1	-	<1	-	<1
MW20/09	ES2340937	Normal	MW20/09	Lot 64	23/11/2023	-	3	-		-	<10
MW20/10	ES2340937	Normal	MW20/10	Lot 64	24/11/2023	-	<1	-		-	<10
MW20/11	ES2340937	Normal	MW20/11	Lot 64	24/11/2023	-	<10	-	<1	-	<10
MW20/12	ES2340937	Normal	MW20/12	Lot 64	24/11/2023	-	<10	-	<1	-	<10
MW20/14	ES2340937	Normal	MW20/14	Lot 64	23/11/2023	-	1	-	2	-	<1
MW20/15	ES2340937	Normal	MW20/15	Lot 64	24/11/2023	-	<10	-		-	<10
MW20/16	ES2340937	Normal	MW20/16	Lot 64	24/11/2023	-	<10	-	<1	-	<10
MW20/17	ES2340937	Normal	MW20/17	Lot 64	24/11/2023	-	1	-	<1	-	1
MW20/18	ES2340937	Normal	MW20/18	Lot 64	24/11/2023	-	7	-	<1	-	7
MW94/6	ES2340937	Normal	MW94/6	Lot 64	24/11/2023	-	<10	-	<1	-	<10

Statistical Summary

Number of Results	1	17	1	17	1	17
Number of Detects	0	7	0	1	0	5
Minimum Concentration	<1	<1	<5	<1	<5	<1
Minimum Detect	ND	1	ND	2	ND	1
Maximum Concentration	<1	<10	<5	<10	<5	<10
Maximum Detect	ND	7	ND	2	ND	7
Average Concentration		3		1.4		3.3
Median Concentration	0.5	3	2.5	0.5	2.5	5
Standard Deviation		2.4		1.8		2.4
Number of Guideline Exceedances	0	0	1	3	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0

Table 7. Groundwater Results Summary - Metals Clyde WARP - Stage 2 Q4 2023 - 0712976

												PAH/Phe	enols									
	Benzo(b+j) & Benzo(k)fluoranthene	2-methylnaphthalene	3-methylcholanthrene	Acenaphthene	Acenaphthylene	Anthracene	Benz(a) an thracene	Benzo(a) pyrene	Benzo(a)pyrene TEQ (half LOR)	Benzo(a)pyrene TEQ (LOR)	Benzo(a)pyrene TEQ (zero)	Benzo(b&j)fiuoranthene	Benzo(g,h,i)perylene	Benzo(k)fluoranthene	Chrysene	Dibenz(a,h)anthracene	Fluoranthene	Fluorene	Indeno(1,2,3-c,d)pyrene	Phenanthrene	Pyrene	PAHs (Sum of total)
		μg/L		μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	µg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L
EQL	0.004	0.002	0.004	0.002	0.002	0.001	0.002	0.001	0.001	0.001	0.001	0.004	0.002	0.004	0.001	0.001	0.001	0.002	0.002	0.002	0.001	0.001
ANZG (2018) Marine Water - Slightly to moderately disturbed ecosystems						0.01		0.1									1			0.6		
NHMRC (2008) Recommended Recreational Guidelines - Health				20000		1500		0.1										10000 100000		1500	1500	

Field_ID	Lab_Report_Number	Sample_Type	e Location_Code	Alternative_Name	Sampled_Date_Time																						
BH210	ES2340937	Normal	BH210	Road alignment - AA3	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	< 0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	0.009
T01-231123	1047979	Normal	BH210	Road alignment - AA3	23/11/2023	-	-	-	<0.01	<0.01	<0.01	<0.01	<0.01	-	-	-	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	<0.01	< 0.01	< 0.01	<0.01	<0.02
MW20/01A	ES2340937	Normal	MW20/01A	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	< 0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
MW20/02A	ES2340937	Normal	MW20/02A	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	<0.002	<0.001	<0.001
D01_231123	ES2340937	Field_D	MW20/02A	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	< 0.001	< 0.001	< 0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	0.006
MW20/03	ES2340937	Normal	MW20/03	Lot 64	24/11/2023	< 0.004	1.22	< 0.004	0.284	0.411	<0.001	< 0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	0.017	< 0.002	< 0.002	<0.001	5.44
MW20/04	ES2340937	Normal	MW20/04	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	< 0.001
MW20/08	ES2340937	Normal	MW20/08	Lot 64	23/11/2023	< 0.004	0.006	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	<0.001	<0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	0.006	<0.001	0.006
MW20/09	ES2340937	Normal	MW20/09	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	< 0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
MW20/10	ES2340937	Normal	MW20/10	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
MW20/11	ES2340937	Normal	MW20/11	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	< 0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	< 0.001
MW20/12	ES2340937	Normal	MW20/12	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	<0.001	<0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	<0.002	<0.001	<0.001
MW20/14	ES2340937	Normal	MW20/14	Lot 64	23/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	< 0.002	< 0.001	<0.001	<0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
MW20/15	ES2340937	Normal	MW20/15	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	<0.001	<0.001	< 0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	<0.002	<0.002	<0.001	<0.001
MW20/16	ES2340937	Normal	MW20/16	Lot 64	24/11/2023	< 0.004	<0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	<0.001	<0.001	< 0.002	<0.002	< 0.002	<0.001	<0.001
MW20/17	ES2340937	Normal	MW20/17	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	<0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
MW20/18	ES2340937	Normal	MW20/18	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	<0.002	<0.002	<0.001	<0.001
MW94/6	ES2340937	Normal	MW94/6	Lot 64	24/11/2023	< 0.004	< 0.002	< 0.004	< 0.002	< 0.002	<0.001	<0.002	< 0.001	<0.001	< 0.001	<0.001	< 0.004	< 0.002	< 0.004	<0.001	< 0.001	<0.001	< 0.002	< 0.002	< 0.002	<0.001	<0.001
Statistical Su	mmary																										
Number of Re	esults					17	17	17	18	18	18	18	18	17	17	17	18	18	18	18	18	18	18	18	18	18	18
Number of D	etects					0	2	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	1	0	1	0	4
Minimum Co	ncentration					<0.004	<0.002	<0.004	<0.002	<0.002	<0.001	<0.002	< 0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	<0.001	<0.001	<0.002	<0.002	<0.002	<0.001	<0.001
Minimum De	ect						0.006		0 284	0 4 1 1	ND	ND	ND	ND	ND		ND	ND		ND	ND	ND	0.017	ND	0.006	ND	0.006

statistical summary																						
Number of Results	17	17	17	18	18	18	18	18	17	17	17	18	18	18	18	18	18	18	18	18	18	18
Number of Detects	0	2	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	1	0	1	0	4
Minimum Concentration	< 0.004	<0.002	< 0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	< 0.004	<0.001	<0.001	<0.001	<0.002	<0.002	<0.002	<0.001	<0.001
Minimum Detect	ND	0.006	ND	0.284	0.411	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.017	ND	0.006	ND	0.006
Maximum Concentration	< 0.004	1.22	< 0.004	0.284	0.411	<0.01	<0.01	< 0.01	<0.001	<0.001	<0.001	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.017	<0.01	<0.01	<0.01	5.44
Maximum Detect	ND	1.22	ND	0.284	0.411	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.017	ND	0.006	ND	5.44
Average Concentration	0.002	0.073	0.002	0.017	0.024	0.00075	0.0012	0.00075	0.0005	0.0005	0.0005	0.0022	0.0012	0.0022	0.00075	0.00075	0.00075	0.0021	0.0012	0.0015	0.00075	0.3
Median Concentration	0.002	0.001	0.002	0.001	0.001	0.0005	0.001	0.0005	0.0005	0.0005	0.0005	0.002	0.001	0.002	0.0005	0.0005	0.0005	0.001	0.001	0.001	0.0005	0.0005
Standard Deviation	0	0.3	0	0.067	0.097	0.0011	0.00094	0.0011	0	0	0	0.00071	0.00094	0.00071	0.0011	0.0011	0.0011	0.0038	0.00094	0.0015	0.0011	1.3
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

F	PFAS - Fl	uorotel	omer Sulf	fonates			PFAS	- Long Ch	ain PFCA					PFAS - L	ong Chai	n PFSA			PFA	S - Short	Chain Pl	FCA	PFAS - Short	Chain PFSA			PFA	S - Sulfor	namides				PFAS	Sums	
	4:2 Fluorotelomer sulfonic acid (4:2 FTS)	6:2 Fluorotelomer Sulfonate (6:2 FtS)	8:2 Fluorotelomer sulfonate	10:2 Fluorotelomer sulfonic acid (10:2 FTS)	Perfluorooctanoate (PFOA)	Perfluorononanoic acid (PFNA)	Perfluorodecanoic acid (PFDA)	Perfluoroundecanoic acid (PFUnA)	Perfluorododecanoic acid (PFDoA)	Perfluorotetradecanoic acid (PFTeDA)	Perfluorotridecanoic acid (PFTrDA)	Perfluorohexanesulfonic acid (PFHxS)	Perfluoroheptane sulfonic acid (PFHpS)	Perfluorooctanesulfonic acid (PFOS)	Perfluorononanesulfonic acid (PFNS)	Perfluorodecanesulfonic acid (PFDS)	Perfluoropropanesulfonic acid (PFPrS)	Sum of PFHxS and PFOS	Perfluorobutanoic acid	Perfluoropentanoic acid (PFPeA)	Perfluorohexanoic acid (PFHxA)	Perfluoroheptanoic acid (PFHpA)	Perfluorobutanesulfonk add (PFBS)	Perfluoropentane sulfonic acid (PFPeS)	N-Ethyl perfluorooctane suffonamide (NEtFOSA)	N-Ethyl perfluorooctane sulfonamidoethanol (EtFOSE	N-Methyl perfluorooctane sulfonamide (MeFOSA)	N-Methyl perfluorooctane suffonamidoethanol (N-Me-FOSE)	N-Ethyl perfluorooctane sulfonamidoacetic acid (Et	N-Methyl perfluorooctane sulfonamidoacetic acid	Perfluorooctanesulfonamide (PFOSA)	Sum of enHealth PFAS (PFHxS + PFOS + PFOA)	Sum of PFAS	Sum of PFAS (WA DER List)	Sum of US EPA PFAS (PFOS + PFOA)
		µg/L	µg/L	μg/L	μg/L		μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L		μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L		
0	0.01	0.05	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.05	0.01	0.01	0.01	0.01	0.01	0.05	0.05	0.05	0.05	0.02	0.02	0.02	0.01	0.01	0.01	0.01
														0.0091																					
														0.48																					4
					10							2		2				2																	
2																																			
<	0.05	<0.05	< 0.05	<0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	<0.01	< 0.02	< 0.01	-	< 0.02	-	< 0.01	<0.1	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.05	< 0.05	< 0.05	<0.02	< 0.02	<0.02	-	< 0.01	< 0.01	-
<	0.05	<0.05	< 0.05	< 0.05	< 0.01		< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	< 0.01	< 0.02	< 0.01	-	< 0.02	-	<0.01	< 0.1	< 0.02	< 0.02	< 0.02	<0.02	< 0.02	< 0.05		< 0.05	< 0.05	<0.02	< 0.02	<0.02	-	< 0.01	< 0.01	-
<	0.05	<0.05	< 0.05	< 0.05	0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.03	< 0.02	0.03	-	< 0.02	-	0.06	<0.1	< 0.02	< 0.02	< 0.02	<0.02	< 0.02	< 0.05	< 0.05	< 0.05	< 0.05	<0.02	<0.02	<0.02	-	0.07	0.07	-
		<0.05	< 0.05	< 0.05	< 0.01		<0.02	< 0.02	< 0.02	< 0.05	<0.02	< 0.01	< 0.02	<0.01	-	< 0.02	-	<0.01	<0.1	< 0.02	< 0.02	< 0.02	<0.02	<0.02	< 0.05		< 0.05	< 0.05	<0.02	<0.02	<0.02	-	<0.01	<0.01	-
		<0.05	< 0.05	< 0.05	0.03	0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.06	< 0.02	0.1	-	< 0.02	-	0.16	<0.1	< 0.02	0.03	< 0.02	<0.02	< 0.02	< 0.05	< 0.05	< 0.05	< 0.05	<0.02	<0.02	<0.02	-	0.24	0.22	-
		<0.05	< 0.05	< 0.05	0.04	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.81	< 0.02	0.09	-	< 0.02	-	0.9	<0.1	< 0.02	0.22	0.06	0.12	0.11	< 0.05	< 0.05	< 0.05	< 0.05	<0.02	< 0.02	<0.02	-	1.45	1.34	-
	0.05	< 0.05	< 0.05	< 0.05	0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.1	< 0.02	0.02		< 0.02	- 1	0.12	< 0.1	< 0.02	0.04	0.02	< 0.02	< 0.02	< 0.05	< 0.05	< 0.05	< 0.05	< 0.02	< 0.02	< 0.02		0.19	0.19	

Field_ID	Lab_Report_Number	Sample_Typ	e Location_Code	Alternative_Name	Sampled_Date_Time																																	
BH210	ES2340937	Normal	BH210	Road alignment - AA3	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	< 0.01	< 0.02	< 0.01		<0.02	- <0.	0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05	0.05 <0	.02 .	<0.02	<0.02	- <0.	0.01 <0.01	1 -
D01_231123	ES2340937	Field_D	MW20/02A	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	< 0.01	< 0.02	< 0.01		< 0.02	- <0.	0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 .	<0.02	< 0.02	- <0.	0.01 <0.01	1 -
MW20/01A	ES2340937	Normal	MW20/01A	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.03	< 0.02	0.03		< 0.02	- 0.0	6 <0.1	< 0.0	2 < 0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 .	<0.02	< 0.02	- 0.0	.07 0.07	/ -
MW20/02A	ES2340937	Normal	MW20/02A	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	< 0.01	< 0.02	< 0.01		< 0.02	- <0.	0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 .	<0.02	< 0.02	- <0.	0.01 <0.01	1 -
MW20/03	ES2340937	Normal	MW20/03	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.03	0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.06	< 0.02	0.1		<0.02	- 0.1	6 <0.1	< 0.0	2 0.03	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 ·	<0.02	< 0.02	- 0.2	.24 0.22	£ -
MW20/04	ES2340937	Normal	MW20/04	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.04	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.81	< 0.02	0.09		< 0.02	- 0.	< 0.1	< 0.0	2 0.22	0.06	0.12	0.11	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 ·	<0.02	<0.02	- 1.4	.45 1.34	4 -
MW20/08	ES2340937	Normal	MW20/08	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.1	< 0.02	0.02		<0.02	- 0.1	2 <0.1	< 0.0	2 0.04	0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0.	.02 ·	<0.02	< 0.02	- 0.:	.19 0.19	J -
MW20/09	ES2340937	Normal	MW20/09	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.06	< 0.02	< 0.01		< 0.02	- 0.0	6 <0.1	< 0.0	2 0.02	< 0.02	0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 ·	<0.02	< 0.02	- 0.:	.11 0.11	L -
MW20/10	ES2340937	Normal	MW20/10	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	< 0.01	< 0.02	< 0.01		<0.02	- <0.)1 <0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05	:0.05 <0	.02 ·	<0.02	< 0.02	- <0.	0.01 <0.01	1 -
MW20/11	ES2340937	Normal	MW20/11	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.09	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.9	< 0.02	< 0.01		<0.02	- 0.	• <0.1	0.1	0.19	0.11	0.2	0.12	< 0.05	<0.05	< 0.05 <	:0.05 <0.	.02 ·	<0.02	< 0.02	- 1.	.71 1.59	J -
MW20/12	ES2340937	Normal	MW20/12	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	< 0.01	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.08	< 0.02	0.04		<0.02	- 0.1	2 <0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05	:0.05 <0	.02 ·	<0.02	< 0.02	- 0.:	.12 0.12	£ -
MW20/14	ES2340937	Normal	MW20/14	Lot 64	23/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.01	0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.06	< 0.02	0.11		< 0.02	- 0.1	7 <0.1	< 0.0	2 <0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 ·	<0.02	<0.02	- 0.	0.2 0.18	5 -
MW20/15	ES2340937	Normal	MW20/15	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.06	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.3	< 0.02	< 0.01		<0.02	- 0.	3 < 0.1	0.08	0.1	0.07	0.06	0.03	< 0.05	<0.05	< 0.05	:0.05 <0.	.02 ·	<0.02	< 0.02	- 0.	0.7 0.67	/ -
MW20/16	ES2340937	Normal	MW20/16	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.08	0.03	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.69	< 0.02	0.08		< 0.02	- 0.7	7 <0.1	< 0.0	2 0.24	0.08	0.08	0.07	< 0.05	<0.05	< 0.05 <	:0.05 <0	.02 ·	<0.02	< 0.02	- 1.3	.35 1.25	- 1
MW20/17	ES2340937	Normal	MW20/17	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.13	0.06	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.8	< 0.02	0.41		<0.02	- 1.2	1 <0.1	< 0.0	2 0.18	0.13	< 0.02	< 0.02	< 0.05	<0.05	< 0.05	:0.05 <0.	.02 ·	<0.02	<0.02	- 1.	.71 1.65	i - i
MW20/18	ES2340937	Normal	MW20/18	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.08	< 0.02	0.1		<0.02	- 0.1	8 <0.1	< 0.0	2 0.02	< 0.02	< 0.02	< 0.02	< 0.05	<0.05	< 0.05	:0.05 <0	.02 ·	<0.02	<0.02	- 0.2	.22 0.22	£ -
MW94/6	ES2340937	Normal	MW94/6	Lot 64	24/11/2023	< 0.05	< 0.05	< 0.05	< 0.05	0.04	0.02	< 0.02	< 0.02	< 0.02	< 0.05	< 0.02	0.3	< 0.02	0.08		<0.02	- 0.3	8 <0.1	< 0.0	2 0.04	0.02	0.04	< 0.02	< 0.05	<0.05	<0.05 <	:0.05 <0.	.02 ·	<0.02	<0.02	- 0.5	.54 0.52	2 -
T01-231123	1047979	Normal	BH210	Road alignment - AA3	23/11/2023	< 0.01	< 0.05	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	<0.01 <0.	0.05	5 <0.0	1 <0.01	< 0.01	< 0.01	< 0.01	< 0.05	<0.05	< 0.05	:0.05 <0	.05 ·	<0.05	< 0.05 <	0.01 <0	0.1 <0.05	5 <0.01
Statistical Su																																						
Number of Re						18		18	18	18	18	18	18	18	18	18	18	18	18	1	18	1 18	18	18		18	18	18	18	18	18	18 1	.8	18	18		18 18	
Number of De						0	0	0	0	12	5	0	0	0	0	0	13	0	10	0	0	0 13	0	2	10	7	6	4	0	0	0	<u> </u>	0	0	0		13 13	
Minimum Co						< 0.01	< 0.05	< 0.01	< 0.01	<0.01	<0.01	< 0.01	< 0.01	< 0.01	<0.01	< 0.01		< 0.01	< 0.01			<0.01 <0.	01 < 0.05	5 <0.0			<0.01	<0.01								0.01 <0.		1 <0.01
Minimum De						ND	ND	ND	ND	0.01	0.02	ND	ND	ND	ND	ND	0.03	ND	0.02		ND	ND 0.0	6 ND	0.08			0.02	0.03	ND	ND				ND			.07 0.07	_
Maximum Co							< 0.05	<0.05	< 0.05		0.06	<0.02	<0.02	<0.02	<0.05	<0.02		<0.02	0.41			:0.01 1.2	_	0.1		0.13	0.2	0.12	<0.05		<0.05 <	0.05 <0					.71 1.65	
Maximum De	tect					ND	_	ND	ND		0.06	ND	ND	ND	ND	ND	0.9	ND	0.41			ND 1.2	_			0.13	0.2	0.12	ND								.71 1.65	
Average Cond							0.025	0.024	0.024	0.031	0.015	0.0097	0.0097	0.0097		0.0097			0.061		0.0097	0.				0.033	0.035	0.026	0.025			0.025 0.0			0.011		.48 0.45	
Median Conc							0.025	0.025	0.025	0.01	0.01	0.01	0.01	0.01	0.025	0.01	0.07	0.01	0.025			0.005 0.1				0.01	0.01	0.01	0.025	0.025	0.025 0						195 0.185	
Standard Dev						0.0047	0 1	0.0047	0.0047	0.036	0.013	0.0012	0.0012	0.0012	0.0047	0.0012	0.32	0.0012	0.096	0	0.0012	0.3	8 0.005	9 0.02	6 0.083	0.039	0.052	0.036	0	0	0	0 0.0	035 0	0.0035 (0.0035	0.0	.62 0.58	;
Number of G	uideline Exceedances					0	0	0	0	0	0	0	0	0	0	0	0	0	18	0	0	0 0	0	0	0	0	0	0	0	0	0	0 0	0	0	0	0 0	0 0	0
	uideline Exceedances(Det	a atta O ali il				0	0	0	0	0			0	0		0			10				0					•	0	0			<u> </u>	0	~			0

EQL ANZG (2023) Draft Marine - High ecological/conservation value (99% LOSP) ANZG (2023) Draft Marine - Slightly to moderately disturbed (95% LOSP) NHMRC (2019) HBGV - Recreational Water



			Lab Report Number Field ID Sampled Date/Time	ES2340937 MW20/02A 23/11/2023 11:59	ES2340937 D01_231123 23/11/2023 11:59	RPD	ES2340937 BH210 23/11/2023 13:37	1047979 T01-231123 23/11/2023 13:37	RPD
Chem_Group	ChemName	Units							
MNA	Ferrous Iron - Fe2+ Methane	mg/l mg/l	0.05 : 0.5 (Interlab) 0.01 : 0.05 (Interlab)	68.4 <0.01	74.8 0.012	9 18	3.31 <0.01	3.5 <0.05	6 0
	Nitrate (as N) Sulphate (Filtered)	mg/l mg/l	0.01	<0.01 495	<0.01 464	0	<0.01	<0.01	0
							-0.05	-0.01	0
PFAS - Fluorotelomer Sulfonate	6:2 Fluorotelomer Sulfonate (6:2 FtS)	μg/L μg/L	0.05 : 0.01 (Interlab) 0.05	<0.05 <0.05	<0.05 <0.05	0	<0.05 <0.05	<0.01 <0.05	0
	8:2 Fluorotelomer sulfonate 10:2 Fluorotelomer sulfonic acid (10:2 FTS)	μg/L μg/L	0.05 : 0.01 (Interlab) 0.05 : 0.01 (Interlab)	<0.05 <0.05	<0.05 <0.05	0	<0.05 <0.05	<0.01 <0.01	0
PFAS - Long Chain PFCA	Perfluorooctanoate (PFOA)	µg/L	0.01	<0.01	<0.01	0	<0.01	<0.01	0
	Perfluorononanoic acid (PFNA) Perfluorodecanoic acid (PFDA)	μg/L	0.02 : 0.01 (Interlab) 0.02 : 0.01 (Interlab)	<0.02 <0.02	<0.02	0	<0.02 <0.02	<0.01	0
	Perfluoroundecanoic acid (PFÚnA)	μg/L μg/L	0.02 : 0.01 (Interlab)	<0.02	<0.02	0	<0.02	<0.01	0
	Perfluorododecanoic acid (PFDoA) Perfluorotetradecanoic acid (PFTeDA)	μg/L μg/L	0.02 : 0.01 (Interlab) 0.05 : 0.01 (Interlab)	<0.02 <0.05	<0.02 <0.05	0	<0.02 <0.05	<0.01 <0.01	0
	Perfluorotridecanoic acid (PFTrDA)	µg/L	0.02 : 0.01 (Interlab)	<0.02	<0.02	0	<0.02	<0.01	0
PFAS - Long Chain PFSA	Perfluorohexanesulfonic acid (PFHxS)	µg/L	0.01	<0.01 <0.02	<0.01 <0.02	0	<0.01 <0.02	< 0.01	0
	Perfluoroheptane sulfonic acid (PFHpS) Perfluorooctanesulfonic acid (PFOS)	μg/L μg/L	0.02 : 0.01 (Interlab) 0.01	<0.01	<0.01	0	<0.01	<0.01 <0.01	0
	Perfluorodecanesulfonic acid (PFDS) Sum of PFHxS and PFOS	μg/L μg/L	0.02 : 0.01 (Interlab) 0.01	<0.02 <0.01	<0.02 <0.01	0	<0.02 <0.01	<0.01 <0.01	0
PFAS - Short Chain PFCA	Perfluorobutanoic acid	µg/L	0.1 : 0.05 (Interlab)	<0.1	<0.1	0	<0.1	<0.05	0
	Perfluoropentanoic acid (PFPeA)	μg/L	0.02 : 0.01 (Interlab)	<0.02	<0.02	0	<0.02	<0.01	0
	Perfluorohexanoic acid (PFHxA) Perfluoroheptanoic acid (PFHpA)	μg/L μg/L	0.02 : 0.01 (Interlab) 0.02 : 0.01 (Interlab)	<0.02 <0.02	<0.02 <0.02	0	<0.02 <0.02	<0.01 <0.01	0
PFAS - Short Chain PFSA	Perfluorobutanesulfonic acid (PFBS)	µg/L	0.02 : 0.01 (Interlab)	<0.02	<0.02	0	<0.02	<0.01	0
	Perfluoropentane sulfonic acid (PFPeS)	µg/L	0.02 : 0.01 (Interlab)	<0.02	<0.02	0	<0.02	<0.01	0
PFAS - Sulfonamides	N-Ethyl perfluorooctane sulfonamide (NEtFOSA)	µg/L	0.05	<0.05	<0.05	0	<0.05	<0.05	0
	N-Ethyl perfluorooctane sulfonamidoethanol (EtFOSE N-Methyl perfluorooctane sulfonamide (MeFOSA)	μg/L μg/L	0.05 0.05	<0.05 <0.05	<0.05 <0.05	0	<0.05 <0.05	<0.05 <0.05	0
	N-Methyl perfluorooctane sulfonamidoethanol (N-Me-FOSE) N-Ethyl perfluorooctane sulfonamidoacetic acid (Et	μg/L μg/L	0.05 0.02 : 0.05 (Interlab)	<0.05 <0.02	<0.05 <0.02	0	<0.05 <0.02	<0.05 <0.05	0
	N-Methyl perfluorooctane sulfonamidoacetic acid	μg/L	0.02 : 0.05 (Interlab)	<0.02	<0.02	0	<0.02	<0.05	0
	Perfluorooctanesulfonamide (PFOSA)	µg/L	0.02 : 0.05 (Interlab)	<0.02	<0.02	0	<0.02	<0.05	0
PFAS Sums	Sum of PFAS Sum of PFAS (WA DER List)	µg/L µg/L	0.01 : 0.1 (Interlab) 0.01 : 0.05 (Interlab)	<0.01 <0.01	<0.01 <0.01	0	<0.01 <0.01	<0.1 <0.05	0
TRH Silica Gel Cleanup	TRH >C10-C16 Fraction SG less Naphthalene	µg/L	100	<100	<100	0			
	TRH >C10-C14 Silica Gel Cleanup	μg/L	50	<50	<50	0			
	TRH >C10-C16 Silica Gel Cleanup TRH >C10-C36 Silica Gel Cleanup	μg/L μg/L	100 50	<100 <50	<100 <50	0			
	TRH >C10-C40 Silica Gel Cleanup TRH >C15-C28 Silica Gel Cleanup	μg/L μg/L	100 100	<100 <100	<100 <100	0			
	TRH >C16-C34 Silica Gel Cleanup	µg/L	100	<100	<100	0			
	TRH >C29-C36 TRH >C34-C40 Silica Gel Cleanup	μg/L μg/L	50 100	<50 <100	<50 <100	0			
BTEX	Benzene	µg/L	1	<1	<1	0	<1	<1	0
	Toluene Ethylbenzene	µg/L µg/L	2 : 1 (Interlab) 2 : 1 (Interlab)	<2 <2	<2 <2	0	<2 <2	<1 <1	0
	Xylene (o)	µg/L	2 : 1 (Interlab)	<2	<2	0	<2	<1	0
	Xylene (m & p) Xylene Total	μg/L μg/L	2 2 : 3 (Interlab)	<2 <2	<2 <2	0	<2 <2	<2 <3	0
	BTEX	µg/L	1	<1	<1	0			
Naphthalene	Naphthalene Naphthalene	µg/L µg/L	5 : 10 (Interlab) 0.004 : 10 (Interlab)	<5 <0.004	<5 0.006	0 40	<5 0.009	<0.02 <0.02	0
TRH NEPM (1999)	TRH C6-C9 Fraction TRH >C10-C14 Fraction	μg/L μg/L	20 50	<20 <50	<20 <50	0	<20 <50	<20 220	0 126
	TRH >C15-C28 Fraction TRH >C29-C36 Fraction	μg/L μg/L	100 50 : 100 (Interlab)	<100 <50	<100 <50	0	<100 <50	400 200	120 120
	TRH >C10-C36 Fraction	µg/L	50 : 100 (Interlab)	<50	<50	0	<50	820	177
TRH NEPM (2013)	TRH (NEPM) C>10-40 Sum	mg/l	0.1	<0.1	<0.1	0	<0.1	0.82	157
	TRH C6-C10 Fraction TRH C6-C10 less BTEX	μg/L μg/L	20 20	<20 <20	<20 <20	0	<20 <20	<20 <20	0
	TRH >C10-C16 Fraction TRH >C10-C16 Fraction less N	μg/L μg/L	100 : 50 (Interlab) 100 : 50 (Interlab)	<100 <100	<100 <100	0	<100 <100	220 220	75 75
	TRH >C16-C34 Fraction	µg/L	100	<100	<100	0	<100	600	143
	TRH >C34-C40 Fraction	μg/L	100	<100	<100	0	<100	<100	0
Metals	Chromium (Filtered) Chromium (hexavalent) (Filtered)	μg/l μg/l	1	<1 <1	<1 <1	0			
	Chromium (Trivalent) (Filtered)	µg/l	1	<1	<1	0			
PAH/Phenols		ua/L	0.004	< 0.004	<0.004	0			
	Benzo(b+j) & Benzo(k)fluoranthene			_ · · · ·			1		+
	Benzo(b+j) & Benzo(k)fluoranthene 2-methylnaphthalene 3-methylcholanthrene	μg/L μg/L μg/L	0.002 0.004	<0.002 <0.004	<0.002 <0.004	0			
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene	μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab)	<0.004 <0.002	<0.004 <0.002	-	<0.002 <0.002	<0.01 <0.01	0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene	μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001	<0.004 <0.002 <0.002 <0.001	0 0 0 0	<0.002 <0.001	<0.01 <0.01	0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene	μg/L μg/L μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001	0 0 0 0 0	<0.002	<0.01	0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene	μg/L μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002	<0.004 <0.002 <0.002 <0.001 <0.002	0 0 0 0	<0.002 <0.001 <0.002	<0.01 <0.01 <0.01	0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene Benzo(a)pyrene TEQ (half LOR) Benzo(a)pyrene TEQ (LOR) Benzo(a)pyrene TEQ (zero)	μg/L μg/L μg/L μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.001	<0.004 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001	0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001	<0.01 <0.01 <0.01 <0.01	0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (zero) Benzo(b&j) fluoranthene Benzo(g,h,i) perylene	μg/L μg/L μg/L μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.001 0.001 (Interlab) 0.002 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002	0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a)pyrene TEQ (LOR) Benzo(a)pyrene TEQ (zero) Benzo(b&j)fluoranthene	μg/L μg/L μg/L μg/L μg/L μg/L μg/L μg/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.001 0.001 0.001 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001	<0.004 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001	0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004	<0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (zero) Benzo(baj) fluoranthene Benzo(g,h,i) perylene Benzo(k) fluoranthene Chrysene Dibenz(a,h)anthracene	уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L уд/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.004 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.004 <0.001 <0.001	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benzo(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a)pyrene TEQ (LOR) Benzo(a)pyrene TEQ (zero) Benzo(b&j)fluoranthene Benzo(g,h,i)perylene Benzo(k)fluoranthene Chrysene Dibenz(a,h)anthracene Fluoranthene Fluorene	ус/ ус/ ус/ ус/ ус/ ус/ ус/ ус/	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.001 0.004 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benzo(a)anthracene Benzo(a)pyrene TEQ (half LOR) Benzo(a)pyrene TEQ (LOR) Benzo(a)pyrene TEQ (LOR) Benzo(a)pyrene TEQ (zero) Benzo(b)fluoranthene Benzo(g,h,i)perylene Benzo(k)fluoranthene Chrysene Dibenz(a,h)anthracene Fluoranthene	ус. ус. ус. ус. ус. ус. ус. ус.	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.004 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (zero) Benzo(b&j)fluoranthene Benzo(g,h,i) perylene Benzo(k)fluoranthene Chrysene Dibenz(a,h)anthracene Fluoranthene Fluorene Indeno(1,2,3-c,d) pyrene Phenanthrene Pyrene	усл усл усл усл усл усл усл усл	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.004 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benzo(a) apyrene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (zero) Benzo(b) fluoranthene Benzo(g,h,i) perylene Benzo(k) fluoranthene Chrysene Dibenz(a,h) anthracene Fluoranthene Fluorene Indeno(1,2,3-c,d) pyrene Phenanthrene Pyrene PAHs (Sum of total)	уд/L уд/L	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.004 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.004 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.002 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.001 <0.001	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
SVOC	2-methylnaphthalene 3-methylcholanthrene Acenaphthene Acenaphthylene Anthracene Benz(a)anthracene Benzo(a) pyrene Benzo(a) pyrene TEQ (half LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (LOR) Benzo(a) pyrene TEQ (zero) Benzo(b&j)fluoranthene Benzo(g,h,i) perylene Benzo(k)fluoranthene Chrysene Dibenz(a,h)anthracene Fluoranthene Fluorene Indeno(1,2,3-c,d) pyrene Phenanthrene Pyrene	усл усл усл усл усл усл усл усл	0.004 0.002 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 0.001 0.001 0.004 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.001 : 0.01 (Interlab) 0.002 : 0.01 (Interlab) 0.001 : 0.01 (Interlab)	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002	<0.004 <0.002 <0.002 <0.001 <0.001 <0.001 <0.001 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<0.002 <0.001 <0.002 <0.001 <0.004 <0.002 <0.004 <0.001 <0.001 <0.001 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002 <0.002	<0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0


 **High RPDs have only been considered where a concentration is greater than 1 times the EQL.

 **High RPDs are in bold (Acceptable RPDs for each EQL multiplier range are: 100 (1-10 x EQL); 30 (10-30 x EQL); 30 (> 30 x EQL))

 ***Interlab Duplicates are matched on a per compound basis as methods vary between laboratories. Any methods in the row header relate to those used in the primary laboratory




			Lab Report Number Field ID Sampled_Date/Time Sample Type	ES2340937 R01_231123 23/11/2023 15:49 Rinsate	ES2340937 Trip Blank 20/11/2023 10:34 Trip_B	ES2340937 Trip Blank 20/11/2023 10:34 Trip_B
Chem_Group	ChemName	Units	EQL			
BTEX	Benzene Toluene	μg/L μg/L	1 2	<1 <2	<1 <2	<1 <2
	Ethylbenzene	µg/L	2	<2	<2	<2
	Xylene (o) Xylene (m & p)	μg/L μg/L	2 2	<2 <2	<2 <2	<2 <2
	Xylene Total BTEX	μg/L μg/L	2	<2 <1	<2 <1	<2 <1
		μg/L				
Metals	Chromium (Filtered) Chromium (hexavalent) (Filtered)	μg/l μg/l	0.001 0.001	<1 <1		
	Chromium (Trivalent) (Filtered)	µg/l	1	<1		
MNA	Ferrous Iron - Fe2+	mg/l	0.05			
	Methane Nitrate (as N)	mg/l mg/l	0.01			
	Sulphate (Filtered)	mg/L	1			
Naphthalene	Naphthalene	µg/L	0.004	<5	<5	<5
•						
PAH/Phenols	Benzo(b+j) & Benzo(k)fluoranthene 2-methylnaphthalene	ug/L µg/L	0.004 0.002	0.017 0.089		
	3-methylcholanthrene	µg/L	0.004	0.004		
	Acenaphthene Acenaphthylene	μg/L μg/L	0.002	0.013 0.004		
	Anthracene	µg/L	0.001 0.002	0.018 0.064		
	Benz(a)anthracene Benzo(a) pyrene	μg/L μg/L	0.001	0.064		
	Benzo(a)pyrene TEQ (half LOR) Benzo(a)pyrene TEQ (LOR)	µg/L	0.001 0.001	0.033 0.033		
	Benzo(a)pyrene TEQ (zero)	μg/L μg/L	0.001	0.033		
	Benzo(b&j)fluoranthene Benzo(g,h,i)perylene	μg/L μg/L	0.004 0.002	0.013 0.006		
	Benzo(k)fluoranthene	μg/L	0.004	0.004		
	Chrysene Dibenz(a,h)anthracene	μg/L μg/L	0.001 0.001	0.067 0.007		
	Fluoranthene	µg/L	0.001	0.04		
	Fluorene Indeno(1,2,3-c,d)pyrene	μg/L μg/L	0.002	0.054 0.006		
	Phenanthrene	μg/L	0.002	0.205		
	Pyrene PAHs (Sum of total)	μg/L μg/L	0.001 0.001	0.076 0.594		
PFAS - Fluorotelomer Sulfonates	s 4:2 Fluorotelomer sulfonic acid (4:2 FTS) 6:2 Fluorotelomer Sulfonate (6:2 FtS)	μg/L μg/L	0.05 0.05	<0.05 <0.05		
	8:2 Fluorotelomer sulfonate 10:2 Fluorotelomer sulfonic acid (10:2 FTS)	μg/L μg/L	0.05 0.05	<0.05 <0.05		
		µg/L	0.05	<0.05		
PFAS - Long Chain PFCA	Perfluorooctanoate (PFOA) Perfluorononanoic acid (PFNA)	μg/L μg/L	0.01	<0.01 <0.02		
	Perfluorodecanoic acid (PFDA)	µg/L	0.02	<0.02		
	Perfluoroundecanoic acid (PFUnA) Perfluorododecanoic acid (PFDoA)	μg/L μg/L	0.02	<0.02 <0.02		
	Perfluorotetradecanoic acid (PFTeDA)	µg/L	0.05	<0.05		
	Perfluorotridecanoic acid (PFTrDA)	µg/L	0.02	<0.02		
PFAS - Long Chain PFSA	Perfluorohexanesulfonic acid (PFHxS)	µg/L	0.01	<0.01		
	Perfluoroheptane sulfonic acid (PFHpS) Perfluorooctanesulfonic acid (PFOS)	μg/L μg/L	0.02	<0.02 <0.01		
	Perfluorodecanesulfonic acid (PFDS)	µg/L	0.02	<0.02		
	Sum of PFHxS and PFOS	µg/L	0.01	<0.01		
PFAS - Short Chain PFCA	Perfluorobutanoic acid Perfluoropentanoic acid (PFPeA)	μg/L μg/L	0.1 0.02	<0.1 <0.02		
	Perfluorohexanoic acid (PFHxA)	µg/L	0.02	<0.02		
	Perfluoroheptanoic acid (PFHpA)	µg/L	0.02	<0.02		
PFAS - Short Chain PFSA	Perfluorobutanesulfonic acid (PFBS) Perfluoropentane sulfonic acid (PFPeS)	μg/L μg/L	0.02 0.02	<0.02 <0.02		
PFAS - Sulfonamides	N-Ethyl perfluorooctane sulfonamide (NEtFOSA)	µg/L	0.05	<0.05		
	N-Ethyl perfluorooctane sulfonamidoethanol (EtFOSE	μg/L	0.05	<0.05		
	N-Methyl perfluorooctane sulfonamide (MeFOSA) N-Methyl perfluorooctane sulfonamidoethanol (N-Me-FOSE)	μg/L μg/L	0.05 0.05	<0.05 <0.05		
	N-Ethyl perfluorooctane sulfonamidoacetic acid (Et N-Methyl perfluorooctane sulfonamidoacetic acid	μg/L	0.02	<0.02 <0.02		
	N-Methyl perfluorooctane sulfonamidoacetic acid Perfluorooctanesulfonamide (PFOSA)	μg/L μg/L	0.02	<0.02 <0.02		
PFAS Sums	Sum of PFAS	µg/L	0.01	<0.01		
	Sum of PFAS (WA DER List)	μg/L	0.01	<0.01		
SVOC	7,12-dimethylbenz(a)anthracene	µg/L	0.001	<0.001		
	Benzo(e)pyrene	μg/L	0.001	0.018		
	Coronene Perylene	μg/L μg/L	0.002	<0.002 0.002		
			00	-00	-00	-00
TRH NEPM (1999)	TRH C6-C9 Fraction TRH >C10-C14 Fraction	μg/L μg/L	20 50	<20 <50	<20	<20
	TRH >C15-C28 Fraction TRH >C29-C36 Fraction	μg/L μg/L	100 50	<100 <50		
	TRH >C10-C36 Fraction	μg/L μg/L	50	<50		
TRH NEPM (2013)	TRH (NEPM) C>10-40 Sum	mg/l	0.1	<0.1		
	TRH C6-C10 Fraction	µg/L	20	<20	<20	<20
	TRH C6-C10 less BTEX TRH >C10-C16 Fraction	μg/L μg/L	20 100	<20 <100	<20	<20
	TRH >C10-C16 Fraction less N	µg/L	100	<100		
	TRH >C16-C34 Fraction TRH >C34-C40 Fraction	μg/L μg/L	100 100	<100 <100		
TRH Silica Gel Cleanup	TRH >C10-C16 Fraction SG less Naphthalene TRH >C10-C14 Silica Gel Cleanup	μg/L μg/L	100 50			
	TRH >C10-C16 Silica Gel Cleanup	µg/L	100			
	TRH >C10-C36 Silica Gel Cleanup TRH >C10-C40 Silica Gel Cleanup	μg/L μg/L	50 100			
	TRH >C15-C28 Silica Gel Cleanup	µg/L	100			
	TRH >C16-C34 Silica Gel Cleanup TRH >C29-C36	μg/L μg/L	100 50			
	TRH >C34-C40 Silica Gel Cleanup	µg/L	100			





SampleCode	Field_ID	Sampled_Date_Time	ChemName	Concentration	Output Unit	Control	Recovery (%)	Within Acceptable Range?	Lab_Report_Number	Sample_Type	Matrix_Type	Matrix_State
ES2340643010	TS10_231122-1	21/11/2023 11:18	Ethylbenzene	17	μg/L	20	85%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Xylene (m & p)	19	μg/L	20	95%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Toluene	18	μg/L	20	90%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Xylene Total	40	μg/L	40	100%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Benzene	17	μg/L	20	85%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Naphthalene	18	μg/L	20	90%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	Xylene (o)	21	μg/L	20	105%	Yes	ES2340643	Trip_S	water	liquid
ES2340643010	TS10_231122-1	21/11/2023 11:18	BTEX	92	μg/L	100	92%	Yes	ES2340643	Trip_S	water	liquid



ERM	
------------	--

Well ID	Benzene	TRH C6-C9 Fraction	TRH C10-C36 Silica Gel	
BH210	ND	Decreasing Trend #4	ND	
MW20/01A	ND	ND	ND	
MW20/02A	ND	ND	ND	
MW20/03	No Trend #2	No Trend #2	No Trend #4	
MW20/04	ND	ND	No Trend #4	
MW20/08	ND	ND	ND	
MW20/09	ND	ND	No Trend #4	
MW20/10	ND	No Trend #4	No Trend #4	
MW20/11	ND	ND	No Trend #4	
MW20/12	No Trend #4	No Trend #4	ND	
MW20/14	ND	ND	ND	
MW20/15	ND	ND	ND	
MW20/16	ND	ND	ND	
MW20/17	ND	ND	No Trend #4	
MW20/18	ND	ND	ND	
MW94/6	ND No Trend #4 ND		ND	
Notes				
#1	Historical Maximum concentration noted			
#2	Concentrations less than historical maximum			
#3	First detection of this COPC			
#4	Concentrations of this analyte were not detected above the laboratory limit of reporting during the Q4 2023 WARP Stage 2 GME			
#5	Increasing trends were reported based on an overall upward trend in the dataset. However, reported concentrations during recent GME were below the historical maximum of the dataset and generally consistent with recent events.			
ND	Concentrations have been consistently reported below the laboratory limit of reporting throughout the period of data collection			

Environmental Resources Management Australia Pty Ltd

Appendix C-4 Tables from the Stage 2 AA4 Validation



Level 14 207 Kent Street Sydney, NSW, 2000

Adam Speers Viva Energy Australia DATE **24 April** 2024

SUBJECT Lot 64 – Asbestos Clearance Certificate

REFERENCE 0561182 – Lot 64 Validation Report

Dear Adam,

Environmental Resources Management Australia Pty Ltd (ERM) was engaged by Viva Energy Australia Pty Ltd (Viva Energy) to prepare this Asbestos Clearance Certificate for the 'Proposed Lot 64' Site, located, located at 9 Devon Street, Rosehill (Herein referred to as 'the Site'.

Asbestos Clearance Certificate				
Requested By	Mr Adam Speers			
Inspection Details	Asbestos Clearance – Visual Inspection and Air Monitoring			
Site Address	9 Devon St, Rosehill, NSW. Refer to <i>Figure 1, Attachment A.</i>			
Work Areas	Proposed Lot 64 capping area.			
Refer to Figure 2, Attachment A.				

Removal Work Details				
Date of Removal Works	15 to 22 April 2024			
What type of asbestos removal was undertaken?	Excavation and reworking of contaminated soil material suspected to contain bonded asbestos containing materials (ACM) based on historical waste burial activities within the Site. Refer to <i>Attachment C – Photolog</i> .			
Details of specific asbestos remediation works area(s)	The excavation of anchor trenches and stormwater pits into asbestos contaminated fill and reworking into the southern battered edge of the Proposed Lot 64. Site details have been provided in <i>Figure 3</i> , <i>Attachment A</i> .			
Name of Licensed Asbestos Removalist	EnviroPacific Services Pty Ltd (EPS).			

© Copyright 2024 by The ERM International Group Limited and/or its affiliates ('ERM'). All Rights Reserved.



Removal Work Details

Name and Contact	Dane Magnus
Details of Removal	EnviroPacific Services
Supervisor	0408 012 107

Inspection Details				
Type of Clearance being issued	Asbestos Clearance Certification – Suitable to reoccupy area			
Date and time of Final Clearance inspection	22 April 2024 5:00:00 PM			
Details of person undertaking clearance inspection	Shane Williams of ERM Services – Licensed Asbestos Assessor (No. LAA000128) Ph: 0412 804 841			
Details of Inspection Methodologies	Visual inspection of area			

Visual Inspection	YES	NO
The transit route and waste routes are free from any visible asbestos?	X	
Inspection of the specified asbestos works area found no visible asbestos to be present following asbestos removal works?	x	
Can the area be safely accessed?	X	

Asbestos Removal Documents	YES	NO
Did you receive a copy of the asbestos removal control plan (ARCP)?	x	
Did you receive a copy of the regulatory notification form? (SafeWork NSW)	Х	
Is the asbestos removal work consistent with the ARCP and notification form?	x	

Airborne Asbestos Fibre Monitoring	YES	NO
Was air monitoring undertaken by a Competent person or a qualified asbestos assessor?	X	
Has the air monitoring sample been analysed by a NATA accredited laboratory? Refer to <i>Attachment B – Air Monitoring Reports</i>	x	
Were the results of the air monitoring below 0.01 fibres/ml?	Х	



REFERENCE 0706022 – Proposed Road Validation

Airborne Asbestos Fibre Monitoring	YES	NO
Is the air monitoring report included in the Asbestos Clearance Report?	X	
Is the area suitable for access?	X	

On completion of the asbestos excavation and filling works by the asbestos contractor on 23 April 2024, ERM undertook an asbestos clearance inspection in accordance with SafeWork NSW, Section 3.10 "Clearance Inspection" in the *How to Safely Remove Asbestos Code of Practice* (2022) to visually clear the work area within the Proposed Lot 64 area as presented in *Attachment C - Photolog*.

Following excavation and landforming of asbestos contaminated fill beneath the Proposed Lot 64 area, visual inspection for asbestos materials was undertaken at the ground surface, with no visible asbestos containing materials identified.

Airborne asbestos monitoring was undertaken during excavation works and following completion on the 23rd April 2024 and is presented as *Attachment B. All* monitoring results are satisfactory and indicative of background concentrations. The area can now be accessed without risk to health or the environment generally.

Yours sincerely

Shane Williams Senior Consultant Licensed Asbestos Assessor – LAA000128

~ Miliz

Stephen Mulligan Project Manager

Appendix D Data Quality Evaluation

Appendix D - Quality Assurance and Quality Control Review Client: Viva Energy Site: WARP AEC-4

Report: Supplementary Environmental Site Assessment - Southern Buried Waste Area (AEC-4)

Item	AEC-4 Supplemtary ESA
Quality Assurance Program	
Statement of pre-determined DQOs for field and laboratory procedures, including quantitative DQOs	Yes, in Section 4.
DQOs state the problem, identify the goals of the study, identify information inputs, define the boundaries of the study, develop an analytical approach, specify performance or acceptance criteria and outline the plan for obtaining data	Yes, in Section 4, Table 4-1.
Quality plan designed to achieve DQOs assessing accuracy, precision, comparability, representativeness, and completeness of data	Quality assurance/quality control are discussed in Section 4.1 and deviations in Appendix E (not Appendix A as noted in the report).
Procedures for assessing chemical data to determine if DQOs are met, including quantitative DQOs (e.g. standard deviation, % recovery, RPDs)	Yes, in Appendix E (not Appendix A as noted in the report).
Procedures that describe the actions if DQOs not met	Decision rule presented in Appendix E.
Sampling and Analytical Program	
Site investigation objectives and a brief background provided	Yes, site investigation objectives are presented in Section 1.3.
	Site background is presented in Section 1.2 and site history in Section 2.2. A summary of the previous investigation is presented in Section 1.2.2.
Summary of CSM provided	Yes, preliminary CSM is presented in Section 3. Refined CSM is presented at the conclusion of the assessment of data in Section 8.5.
Data gap analysis provided that reviews existing information	Summary of previous site characterissation provided in Section 2.4.
Preparation of a site-specific health and safety plan and other necessary pre-mobilisation tasks	Project preliminaries mentioned in Section 1.4.1 under Scope of Works. No further details provided, however, the auditor questions why this is relevant to the audit given the audit is not of health and safety procedures.
Assessment includes all relevant environmental media (e.g. soil, dust, surface water, groundwater, air, sediments, and biota)	Yes, both soil and groundwater assessment was undertaken.
Sampling is representative of the site, based on the selection of appropriate sampling points stated in the sampling plan. Included are details of analytes to be monitored, sampling pattern/frequency, number of samples, location, and depth of sampling points	Yes, key areas of concern as well as site coverage are incorporated into the sampling design.

Item	AEC-4 Supplemtary ESA
Acceptability of sample collection, handling, and transportation in accordance with written procedures	Yes, standard industry methods were used.
Sample analyses use appropriate methodologies in NATA (or equivalent) accredited laboratories for each analyte & matrix	Yes, samples were sent to NATA accredited laboratories for analysis.
Appropriate sampling methods & procedures, field screening methods, and analysis methods are outlined	Yes.
Detection limits for each chemical of potential concern are appropriate for use in the assessment of risk	Yes, detection limits were appropriate fo assessment however, PAH compounds including anthracene, benzo(a)pyrene, fluroranthene and phenanthrene were reported marginally above the ANZG (2018) Criterion for all groundwater samples analysed. ERM recommends that despite this, it is recommended that future GMEs utilise lower default LORs for these COPC.
For dynamic/reactive sampling, methods for analysing and interpreting field data are outlined	Not applicable.
Field QA/QC	
Use of standardised field sampling forms	Chain of custody forms (Appendix H) and borehole logs (Appendix B) are provided. Field documentation is presented in Appendix C.
Sampling team	Section 5 notes, fieldworks were undertaken by suitably qualified ERM environmental scientists Details noted on field records ad COC forms.
Sampling methods include the type of container used, labeling process, order and degree of filling, preservation, labeling, logging, custody	Yes, in Section 4.1. Sampling methods were described along with sample handling and chain of custody protocols.
	Yes, in Section 4.1. Decontamination procedures were implemented between sampling locations where disposable consumables were utilised when collecting samples.
Decontamination procedures between sampling	Rinsate samples were collected from re-usaeable equipment between sampling location.
	The processes followed were considered suitable for minimising cross-contamination during sampling.
Logs for each sample, including time, date, location, sampler, duplicate location & type, chemical analyses to be performed, sample preservation method, site observations & weather	Details are provided on borehole logs in Appendix B and field records in Appendix C.
COC for each sample, including a sampler, sample nature, collection date,	Yes, in Appendix H. Samples were collected, handled, and transported following using standard methods. The adopted procedures are considered appropriate to meet the project objectives.
analyses to be performed, preservation method, dispatch time, condition of samples at dispatch, and courier(s)	Field records describing the site conditions, media sampled, indications of potential contamination (e.g. staining, discoloration, odour or sheen), duplicate samples, and sampling locations were completed (refer to field records in Appendix C and borelogs in Appendix B).

Item	AEC-4 Supplemtary ESA
	Soil and groundwater samples for chemical analysis were collected into laboratory-supplied sample containers and stored in a chilled cooler on ice. All samples were forwarded to the NATA accredited laboratory under Chain of Custody conditions.
	The methods used to collect the samples, the types of sample containers, preservation techniques, and custody protocols were documented appropriately. Samples were received by the laboratory intact and with cooling media present.
Sample duplication/splitting techniques	Not stated.
Quality control samples, including:	-
background samples	Not applicable.
field duplicate samples	Yes, Laboratory reports in Appendix H and Data quality evaluation Section E4.1.1 (Appendix H).
	Field intra-laboratory duplicates (2 soil, 1 water) and 2 field inter-laboratory duplicate (1 soil, 1 water) were submitted to the laboratory. Three duplicates were transported and submitted with the groundwater samples to the laboratory.
split samples	Not applicable.
rinsate blanks	Yes, Laboratory reports in Appendix H and Data quality evaluation Section E4.1.3 (Appendix H).
field blanks	No; however, rinsate blanks, spiked trip samples, laboratory method blanks were collected and results were acceptable.
trip blanks	Yes, Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H). One trip spike was transported and submitted with the soil samples to the laboratory.
	Three trip spikes were transported and submitted with the groundwater samples to the laboratory.
	Target analytes were not detected in the trip blanks indicating that cross contamination of samples is unlikely to have occurred during shipping and handling.
laboratory prepared trip spike samples	Yes, Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H).
	One trip spike was transported and submitted with the soil samples to the laboratory.
	Three trip spikes were transported and submitted with the groundwater samples to the laboratory.
	Trip spikes submitted batches were all reported within the acceptable recovery range (70-130%) indicating that there is a low likelihood for the loss of volatiles to have occurred during shipping and handling.
Background sample results	Not applicable.

Item	AEC-4 Supplemtary ESA
Results of QC samples eg field blanks, background, rinsates, trip blanks	Yes, summarised in Section 7.4. Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H). During the course of the sampling events, a total of 11 primary soils samples and 26 primary groundwater samples were collected for chemical analysis of BTEXN, Napthalene, TRH C6-C40 Fractions, TRH C10-C40 Silica Gel Clean-up, PAH, Hexavalent Chromium and Acid Sulfate Soils (Screening & CRS) (soil). Soil samples were also assessed for particle size distribution.
	Intra- and inter-laboratory duplicates were collected at a ratio of at least one duplicate to ten primary samples, with 3 intra-laboratory duplicates (two soil and one water) and two inter-laboratory duplicates (one soil and one water) 37 primary samples.
	The relative percent differences (RPDs) generated between the field duplicate samples, field triplicate samples and the parent samples were generally within acceptable ranges with exception to a few exceedances. These high RPDs are a result of concentrations being reported <10 x the laboratory LOR. In the instance of RPD exceedances, concentrations of these COPCs do not exceed applicable screening levels. Therefore, this apparent lack of accuracy and/or precision represented by the RPD analysis is not considered to adversely affect interpretation of the results.
Laboratory prepared trip spikes for volatile analytes and accompanying results	Yes, in Laboratory reports in Appendix H.
Field instrument calibrations (when used)	Yes, in Appendix D.
Tabulate field parameter measurements	Yes, Table 5 in Annex 'Tables'.
Laboratory QA/QC	
Copy of completed COC including acknowledgment of receipt, conditions of samples on receipt and identity of samples included in shipments	Yes, listed on sample receipt acknowledgment and the analytical reports in Appendix H.
Record of holding times and compliance with methods	Yes.
Analytical methods used	Yes. Sample of LNAPL product MW20/06 was fingerprint tested using hydrocarbon identification method for soil and water that is non-NATA (USEPA method 3510 as the extraction procedure for the water portion of this method and NEPM Schedule B3 for soil). Laboratory report with discussion of theanalysis methodology is provided in Appendix H.
	Yes, in Appendix H. The primary laboratory used for the analysis of primary and intra-laboratory soil and groundwater samples was NATA accredited Eurofins (NATA Registration No. 1261).
Laboratory accreditation for methods used	The secondary laboratory used for the analysis of inter-laboratory soil samples was NATA accredited ALS (NATA Registration No. 825).
	All laboratory reports were NATA stamped and signed by a NATA signatory. All methodologies were considered appropriate for the identified COPCs.

Item	AEC-4 Supplemtary ESA
Description & % recovery of surrogates & spikes	Yes.
Instrument detection limits and MDLs	Not supplied by analysing laboratory. Absence has no material effect.
Matrix or PQLs and limit of reporting for each analyte in each media	Yes. The laboratory LOR for each analyte is presented in the laboratory reports (Appendix H) and laboratory analytical result summary tables (Tables 6-9 of the Annex 'Tables'). All sample results were reported with LORs below the adopted assessment criteria with the exception sof PAH compounds including anthracene, benzo(a)pyrene, fluroranthene and phenanthrene that were reported marginally above the ANZG (2018) Criterion for all groundwater samples analysed.
Quality control samples:	-
duplicates	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
method blanks	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
surrogates	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
matrix spikes	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits.
Laboratory standard charts	Not supplied by analysing laboratory. Absence has no material effect.
QA/QC Data Evaluation	
Evaluation of QA/QC with DQOs including: documentation completeness, data completeness, data comparability (see below), data representativeness	Yes.
Precision & accuracy of sampling & analysis for each analyte in each matrix, advising reliability, unreliability or qualitative value of data	Yes.
Data comparability including bias assessment, e.g. different personnel, methodologies, times, spatial and temporal changes etc	No.
Results of intra and interlaboratory QC checks	Yes.
Names of laboratories and details of their accreditation	Yes.
Discussion of appropriateness of non-standard test methods (incl. sample prep; method source and validation)	All analytical methods were standard methods.
PQLs and MDLs for all relevant matrices	Yes.
Acceptance limit(s) for each QC test (e.g. RPDs, recoveries) included	Listed on certificates of analysis.

Item	AEC-4 Supplemtary ESA
Acceptance limits for each calibration standard	Details reported by the laboratories.
Results for all data tabulated according to each type of soil, fill, groundwaters, surface water and sediments, with appropriate statistical analysis.	Yes, in Annex 'Tables'
QC results relevant to the sample analyses	Yes.
QA/QC ANALYTICAL METHODS	-
Field Methods	-
Applicability and appropriateness of field screening methods discussed.	Appropriateness of field screening methods mentioned.
Adequacy of calibration of field monitoring equipment and validation of field measurements	Yes, in Appendix D.
Laboratory screening methods	
Applicability and limitations of analytical screening techniques appropriately discussed	Yes. Laboratory report with discussion of the analysis methodology for LNAPL product in MW20/06 is provided in Appendix H.
Analytical screening method performance expressed and based on the acceptable false negative rate	Not applicable.
Methods specific for contaminants	
Sensitivity of analytical methods appropriate for assessment of risk	Yes.
Precision and accuracy criteria in the quality plan meet the performance of 95% of laboratories in recognised inter-laboratory trials	Not presented and rarely is, unless requested.

Appendix D - Quality Assurance and Quality Control Review Client: Viva Energy Site: WARP AEC-4

Report: Q4 2023 GME (Stage 2 AA4 baseline GME)

Item	AEC-4 Supplemtary ESA
Quality Assurance Program	
Statement of pre-determined DQOs for field and laboratory procedures, including quantitative DQOs	Yes, in Section 4.
DQOs state the problem, identify the goals of the study, identify information inputs, define the boundaries of the study, develop an analytical approach, specify performance or acceptance criteria and outline the plan for obtaining data	Yes, in Section 4, Table 4-1.
Quality plan designed to achieve DQOs assessing accuracy, precision, comparability, representativeness, and completeness of data	Quality assurance/quality control are discussed in Section 4.1 and deviations in Appendix E (not Appendix A as noted in the report).
Procedures for assessing chemical data to determine if DQOs are met, including quantitative DQOs (e.g. standard deviation, % recovery, RPDs)	Yes, in Appendix E (not Appendix A as noted in the report).
Procedures that describe the actions if DQOs not met	Decision rule presented in Appendix E.
Sampling and Analytical Program	
Site investigation objectives and a brief background provided	Yes, site investigation objectives are presented in Section 1.3.
	Site background is presented in Section 1.2 and site history in Section 2.2. A summary of the previous investigation is presented in Section 1.2.2.
Summary of CSM provided	Yes, preliminary CSM is presented in Section 3. Refined CSM is presented at the conclusion of the assessment of data in Section 8.5.
Data gap analysis provided that reviews existing information	Summary of previous site characterissation provided in Section 2.4.
Preparation of a site-specific health and safety plan and other necessary pre-mobilisation tasks	Project preliminaries mentioned in Section 1.4.1 under Scope of Works. No further details provided, however, the auditor questions why this is relevant to the audit given the audit is not of health and safety procedures.
Assessment includes all relevant environmental media (e.g. soil, dust, surface water, groundwater, air, sediments, and biota)	Yes, both soil and groundwater assessment was undertaken.
Sampling is representative of the site, based on the selection of appropriate sampling points stated in the sampling plan. Included are details of analytes to be monitored, sampling pattern/frequency, number of samples, location, and depth of sampling points	Yes, key areas of concern as well as site coverage are incorporated into the sampling design.

Item	AEC-4 Supplemtary ESA
Acceptability of sample collection, handling, and transportation in accordance with written procedures	Yes, standard industry methods were used.
Sample analyses use appropriate methodologies in NATA (or equivalent) accredited laboratories for each analyte & matrix	Yes, samples were sent to NATA accredited laboratories for analysis.
Appropriate sampling methods & procedures, field screening methods, and analysis methods are outlined	Yes.
Detection limits for each chemical of potential concern are appropriate for use in the assessment of risk	Yes, detection limits were appropriate fo assessment however, PAH compounds including anthracene, benzo(a)pyrene, fluroranthene and phenanthrene were reported marginally above the ANZG (2018) Criterion for all groundwater samples analysed. ERM recommends that despite this, it is recommended that future GMEs utilise lower default LORs for these COPC.
For dynamic/reactive sampling, methods for analysing and interpreting field data are outlined	Not applicable.
Field QA/QC	
Use of standardised field sampling forms	Chain of custody forms (Appendix H) and borehole logs (Appendix B) are provided. Field documentation is presented in Appendix C.
Sampling team	Section 5 notes, fieldworks were undertaken by suitably qualified ERM environmental scientists Details noted on field records ad COC forms.
Sampling methods include the type of container used, labeling process, order and degree of filling, preservation, labeling, logging, custody	Yes, in Section 4.1. Sampling methods were described along with sample handling and chain of custody protocols.
	Yes, in Section 4.1. Decontamination procedures were implemented between sampling locations where disposable consumables were utilised when collecting samples.
Decontamination procedures between sampling	Rinsate samples were collected from re-usaeable equipment between sampling location.
	The processes followed were considered suitable for minimising cross-contamination during sampling.
Logs for each sample, including time, date, location, sampler, duplicate location & type, chemical analyses to be performed, sample preservation method, site observations & weather	Details are provided on borehole logs in Appendix B and field records in Appendix C.
COC for each sample, including a sampler, sample nature, collection date,	Yes, in Appendix H. Samples were collected, handled, and transported following using standard methods. The adopted procedures are considered appropriate to meet the project objectives.
analyses to be performed, preservation method, dispatch time, condition of samples at dispatch, and courier(s)	Field records describing the site conditions, media sampled, indications of potential contamination (e.g. staining, discoloration, odour or sheen), duplicate samples, and sampling locations were completed (refer to field records in Appendix C and borelogs in Appendix B).

Item	AEC-4 Supplemtary ESA
	Soil and groundwater samples for chemical analysis were collected into laboratory-supplied sample containers and stored in a chilled cooler on ice. All samples were forwarded to the NATA accredited laboratory under Chain of Custody conditions.
	The methods used to collect the samples, the types of sample containers, preservation techniques, and custody protocols were documented appropriately. Samples were received by the laboratory intact and with cooling media present.
Sample duplication/splitting techniques	Not stated.
Quality control samples, including:	-
background samples	Not applicable.
field duplicate samples	Yes, Laboratory reports in Appendix H and Data quality evaluation Section E4.1.1 (Appendix H).
	Field intra-laboratory duplicates (2 soil, 1 water) and 2 field inter-laboratory duplicate (1 soil, 1 water) were submitted to the laboratory. Three duplicates were transported and submitted with the groundwater samples to the laboratory.
split samples	Not applicable.
rinsate blanks	Yes, Laboratory reports in Appendix H and Data quality evaluation Section E4.1.3 (Appendix H).
field blanks	No; however, rinsate blanks, spiked trip samples, laboratory method blanks were collected and results were acceptable.
trip blanks	Yes, Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H). One trip spike was transported and submitted with the soil samples to the laboratory.
	Three trip spikes were transported and submitted with the groundwater samples to the laboratory.
	Target analytes were not detected in the trip blanks indicating that cross contamination of samples is unlikely to have occurred during shipping and handling.
laboratory prepared trip spike samples	Yes, Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H).
	One trip spike was transported and submitted with the soil samples to the laboratory.
	Three trip spikes were transported and submitted with the groundwater samples to the laboratory.
	Trip spikes submitted batches were all reported within the acceptable recovery range (70-130%) indicating that there is a low likelihood for the loss of volatiles to have occurred during shipping and handling.
Background sample results	Not applicable.

Item	AEC-4 Supplemtary ESA
Results of QC samples eg field blanks, background, rinsates, trip blanks	Yes, summarised in Section 7.4. Laboratory reports in Appendix H and data quality evaluation Section E4.1.3 (Appendix H). During the course of the sampling events, a total of 11 primary soils samples and 26 primary groundwater samples were collected for chemical analysis of BTEXN, Napthalene, TRH C6-C40 Fractions, TRH C10-C40 Silica Gel Clean-up, PAH, Hexavalent Chromium and Acid Sulfate Soils (Screening & CRS) (soil). Soil samples were also assessed for particle size distribution.
	Intra- and inter-laboratory duplicates were collected at a ratio of at least one duplicate to ten primary samples, with 3 intra-laboratory duplicates (two soil and one water) and two inter-laboratory duplicates (one soil and one water) 37 primary samples.
	The relative percent differences (RPDs) generated between the field duplicate samples, field triplicate samples and the parent samples were generally within acceptable ranges with exception to a few exceedances. These high RPDs are a result of concentrations being reported <10 x the laboratory LOR. In the instance of RPD exceedances, concentrations of these COPCs do not exceed applicable screening levels. Therefore, this apparent lack of accuracy and/or precision represented by the RPD analysis is not considered to adversely affect interpretation of the results.
Laboratory prepared trip spikes for volatile analytes and accompanying results	Yes, in Laboratory reports in Appendix H.
Field instrument calibrations (when used)	Yes, in Appendix D.
Tabulate field parameter measurements	Yes, Table 5 in Annex 'Tables'.
Laboratory QA/QC	
Copy of completed COC including acknowledgment of receipt, conditions of samples on receipt and identity of samples included in shipments	Yes, listed on sample receipt acknowledgment and the analytical reports in Appendix H.
Record of holding times and compliance with methods	Yes.
Analytical methods used	Yes. Sample of LNAPL product MW20/06 was fingerprint tested using hydrocarbon identification method for soil and water that is non-NATA (USEPA method 3510 as the extraction procedure for the water portion of this method and NEPM Schedule B3 for soil). Laboratory report with discussion of theanalysis methodology is provided in Appendix H.
	Yes, in Appendix H. The primary laboratory used for the analysis of primary and intra-laboratory soil and groundwater samples was NATA accredited Eurofins (NATA Registration No. 1261).
Laboratory accreditation for methods used	The secondary laboratory used for the analysis of inter-laboratory soil samples was NATA accredited ALS (NATA Registration No. 825).
	All laboratory reports were NATA stamped and signed by a NATA signatory. All methodologies were considered appropriate for the identified COPCs.

Item	AEC-4 Supplemtary ESA
Description & % recovery of surrogates & spikes	Yes.
Instrument detection limits and MDLs	Not supplied by analysing laboratory. Absence has no material effect.
Matrix or PQLs and limit of reporting for each analyte in each media	Yes. The laboratory LOR for each analyte is presented in the laboratory reports (Appendix H) and laboratory analytical result summary tables (Tables 6-9 of the Annex 'Tables'). All sample results were reported with LORs below the adopted assessment criteria with the exception sof PAH compounds including anthracene, benzo(a)pyrene, fluroranthene and phenanthrene that were reported marginally above the ANZG (2018) Criterion for all groundwater samples analysed.
Quality control samples:	-
duplicates	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
method blanks	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
surrogates	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits, with the exception of the outliers outlined in the laboratory documentation.
matrix spikes	Yes, in Appendix H. All laboratory quality control sample results were within the specified acceptable limits.
Laboratory standard charts	Not supplied by analysing laboratory. Absence has no material effect.
QA/QC Data Evaluation	
Evaluation of QA/QC with DQOs including: documentation completeness, data completeness, data comparability (see below), data representativeness	Yes.
Precision & accuracy of sampling & analysis for each analyte in each matrix, advising reliability, unreliability or qualitative value of data	Yes.
Data comparability including bias assessment, e.g. different personnel, methodologies, times, spatial and temporal changes etc	No.
Results of intra and interlaboratory QC checks	Yes.
Names of laboratories and details of their accreditation	Yes.
Discussion of appropriateness of non-standard test methods (incl. sample prep; method source and validation)	All analytical methods were standard methods.
PQLs and MDLs for all relevant matrices	Yes.
Acceptance limit(s) for each QC test (e.g. RPDs, recoveries) included	Listed on certificates of analysis.

Item	AEC-4 Supplemtary ESA
Acceptance limits for each calibration standard	Details reported by the laboratories.
Results for all data tabulated according to each type of soil, fill, groundwaters, surface water and sediments, with appropriate statistical analysis.	Yes, in Annex 'Tables'
QC results relevant to the sample analyses	Yes.
QA/QC ANALYTICAL METHODS	-
Field Methods	-
Applicability and appropriateness of field screening methods discussed.	Appropriateness of field screening methods mentioned.
Adequacy of calibration of field monitoring equipment and validation of field measurements	Yes, in Appendix D.
Laboratory screening methods	
Applicability and limitations of analytical screening techniques appropriately discussed	Yes. Laboratory report with discussion of the analysis methodology for LNAPL product in MW20/06 is provided in Appendix H.
Analytical screening method performance expressed and based on the acceptable false negative rate	Not applicable.
Methods specific for contaminants	
Sensitivity of analytical methods appropriate for assessment of risk	Yes.
Precision and accuracy criteria in the quality plan meet the performance of 95% of laboratories in recognised inter-laboratory trials	Not presented and rarely is, unless requested.

Appendix E Stage 2 AA4 LTEMP



PREPARED FOR

Clyde Western Area Remediation Project

Proposed Lot 64 – Long Term Environmental Management Plan



Viva Energy Australia Pty Ltd

DATE 12 June 2024

REFERENCE 0561882





DOCUMENT DETAILS

DOCUMENT TITLE	Clyde Western Area Remediation Project
DOCUMENT SUBTITLE	Proposed Lot 64 – Long Term Environmental Management Plan
PROJECT NUMBER	0561882
Date	12 June 2024
Version	Final
Author	Theresa Nguyen
Client name	Viva Energy Australia Pty Ltd

DOCUMENT HISTORY

				ERM APPR ISSUE	OVAL TO	
VERSION	REVISION	AUTHOR	REVIEWED BY	NAME	DATE	COMMENTS
Draft	0	Theresa Nguyen	Stephen Mulligan / Peter Lavelle	Peter Lavelle	21/03/2024	Preliminary Draft for Viva Energy Review
Final	1	Theresa Nguyen	Stephen Mulligan / Peter Lavelle	Peter Lavelle	12/04/2024	Final - incorporation of Site Auditor's comments
Final	2	Theresa Nguyen	Stephen Mulligan / Peter Lavelle	Peter Lavelle	26/04/2024	Final - incorporation of Site Auditor's comments
Final	3	Theresa Nguyen	Stephen Mulligan / Peter Lavelle	Peter Lavelle	7/05/2024	
Final	4	Theresa Nguyen	Peter Lavelle	Peter Lavelle	12/06/2024	



SIGNATURE PAGE

Clyde Western Area Remediation Project Proposed Lot 64 – Long Term Environmental Management Plan

- Milig

Stephen Mulligan Project Manager

Annet

Peter Lavelle Partner, CEnvP SC (EIANZ)

Environmental Resources Management Australia Pty Ltd Level 14, 207 Kent Street Sydney NSW 2000

T +61 2 8584 8888 F +61 2 9299 7502

© Copyright 2024 by The ERM International Group Limited and/or its affiliates ('ERM'). All Rights Reserved. No part of this work may be reproduced or transmitted in any form or by any means, without prior written permission of ERM.



CONTENTS

EXE	CUTIVE SUMMARY	IV	
1.	INTRODUCTION AND BACKGROUND	1	
1.1	BACKGROUND AND SITE IDENTIFICATION	1	
1.2	PURPOSE OF THE LTEMP		
1.3	LIMITATIONS TO THIS LTEMP	3	
2.	STATUTORY REQUIREMENTS	4	
2.1	LEGAL ENFORCEABILITY AND PUBLIC NOTIFICATION OF THIS EMP	4	
2.2	LICENCE AND APPROVAL REQUIREMENTS	4	
2.3	REGULATORY FRAMEWORK	4	
2.4	DOCUMENT REVISION	5	
3.	APPLICATION AND RESPONSIBILITIES	6	
3.1	IMPLEMENTATION OF THIS LTEMP	6	
3.2	AREA TO WHICH THIS LTEMP APPLIES	6	
3.3	APPLICATION OF LTEMP	7	
3.4	ROLES AND RESPONSIBILITIES	8	
4.	RESIDUAL CONTAMINATION SUMMARY	9	
4.1	SITE GEOLOGY AND HYDROGEOLOGY	9	
4.2	RESIDUAL CONTAMINATION REQUIRING MANAGEMENT	9	
4.3	LOCATION AND EXTENT OF RESIDUAL CONTAMINATION	11	
5.	POTENTIAL RISKS TO HUMAN HEALTH AND THE ENVIRONMENT	13	
5.1	RISKS WHERE NO INTRUSIVE EXCAVATION WORKS ARE UNDERTAKEN	13	
5.2	POTENTIAL RISKS - EXCAVATION WITHIN CAPPED AREA	13	
5.3	POTENTIAL RISKS - EXCAVATION WORKS OUTSIDE OF CAP EXTENT	16	
6.	ENVIRONMENTAL MANAGEMENT	18	
6.1	ENVIRONMENTAL MANAGEMENT REQUIREMENTS	18	
6.2	MAINTENANCE OF FINAL LANDFORM WITHIN THE CAPPED AREA ERROR! BOOKMA DEFINED.	RK NOT	
	6.2.1 Materials and Construction	23	
6.3	6.2.2 Inspection and Testing INSPECTIONS, REPORTING AND LTEMP REVIEW	23 24	
7.	CONTINGENCY ACTIONS	26	



APPENDIX A FIGURES

APPENDIX B SITE SUR

APPENDIX C RESIDUAL CONTAMINATION SUMMARY

APPENDIX D ASBESTOS REGISER

APPENDIX E GROUNDWATER MONITORING PROGRAM

APPENDIX F GROUND GAS MONITORING PROGRAM

LIST OF TABLES

TABLE 1-1 – SITE IDENTIFICATION	1
TABLE 2-1 – LTEMP REVISION	5
TABLE 3-1 – LTEMP ROLES AND RESPONSIBILITIES	8
TABLE 4-1 – TYPES OF RESIDUAL CONTAMINATION PRESENT	10
TABLE 4-2 – LOCATION OF RESIDUAL CONTAMINATION	12
TABLE 5-1 – POTENTIAL RISKS OF DISTURBING THE CAPPING LAYER	14
TABLE 5-2 – POTENTIAL RISKS WHERE INTRUSIVE EXCAVATION WORKS ARE UNDERTAKEN	16
TABLE 6-1 – SITE ENVIRONMENTAL MANAGEMENT REQUIREMENTS	19
TABLE 6-2 – LTEMP REPORTING	24
TABLE 7-1 – CONTINGENCY ACTIONS	26

GLOSSARY

Glossary Terms	Definition
AEC-4	The Southern Buried Waste Area which is located within proposed Lot 64 of the 'Stage 2' portion of the Clyde Western Area Remediation Project (WARP).
the Site	Land located on the Camellia Peninsula, owned by VE Property Pty Ltd. The Site is currently identified as part Lot 57 DP 1280734.
the Western Area	A largely vacant area of land, approximately 25 ha in size, located in the south western part of the Site. The land previously contained a variety of refinery assets that have now been removed.
the Project	The proposal to remediate the contaminated soils in the Western Area to a commercial/industrial standard
the Stage 2 Area	An area situated within the eastern portion of the former Process West area adjoining the current Clyde Terminal. The Stage 2 Area extends from Devon Street in the North to the Duck River at the southern boundary of the Western Area. The LTEMP applies to part of the Stage 2 Area.
Proposed Lot 64	Part of Lot 57 DP 1280734, located within the southern portion of the Stage 2 Area, as Approved under SSD 10459. Proposed Lot 64 is shown on <i>Figure 1,</i> <i>Appendix A</i> and in the Site Survey (<i>Appendix B</i>). The area of proposed Lot 64 totals 23,500 m ² and includes the capped extent.
the Land Custodian	The legal owner(s) of the site identified as proposed Lot 64 of the Stage 2 Area, from time to time.



Glossary Terms	Definition
Site Operator	The entity in occupation of (or portions of) Proposed Lot 64 who is responsible for day-to-day operations. This will include any contractors carrying out works on the site and tenants of Proposed Lot 64 from time to time.
Suitably Qualified Environmental Specialist	An environmental specialist deemed to be suitably qualified per the New South Wales Environment Protection Authority's <i>Contaminated Land Consultant Certification Policy</i> (NSW EPA, 2022).



EXECUTIVE SUMMARY

Introduction

Environmental Resources Management Australia Pty Ltd (ERM) was engaged by Viva Energy Australia Pty Ltd (Viva Energy) to prepare this Long-Term Environmental Management Plan (LTEMP) to outline required environmental management procedures and controls for the ongoing use of part of Proposed Lot 64 within the 'Stage 2' portion of the Clyde Western Area Remediation Project (WARP) was approved under SSD9302. The portion of proposed Lot 64 that is subject to the ongoing environmental management requirements contained in this LTEMP are referred to as 'Proposed Lot 64'. Proposed Lot 64 is shown on *Figure 1, Appendix A.*

Background Information

Ongoing management of residual contamination is required within the constructed capped area, as well as areas outside of the cap within Proposed Lot 64 upon completion of remediation and validation works, in accordance with the LTEMP. The Layout of Lot 64 is shown within *Figure 1, Appendix A*.

The LTEMP applies to works within Proposed Lot 64, including but not limited to maintenance, operational use of Proposed Lot 64, construction, and any other work that may have the potential to penetrate the liner of the capped area. Additionally, the LTEMP outlines monitoring works that are to be undertaken following remediation, including post works verification monitoring of capping surface integrity, ground gases, and groundwater.

The controls outlined within this plan are intended as passive mitigation measures to manage potential risks to human health. ERM considers Proposed Lot 64 will be suitable for use under a commercial / industrial land use scenario, given that appropriate controls are implemented to manage potential gas/ vapour accumulation in enclosed air spaces of future buildings.

Application of this LTEMP

This LTEMP documents the nature and extent of residual contamination on-site and outlines the mechanisms required for managing potential residual risks into the future. This LTEMP also outlines the monitoring requirements of the capping layer integrity and groundwater conditions. The monitoring requirements of this LTEMP must be complied with at all times, including throughout routine maintenance and/or construction works.

Residual Contamination Following Remediation Works

Residual contamination is considered to be contained within the capped area and is not accessible to future receptors under regular Site operations.

The capped area within Lot 64 is in place to control risks of the following exposure pathways to residual contamination:

- Hydrocarbon and chromium impacted soils that present a potential risk to commercial workers and constructions workers directly contacting soils, as shown on *Figure 2, Appendix A.*
- Hydrocarbon impacted soils beneath the capping layer that present a potential risk to commercial receptors via vapour intrusion, as shown on *Figure 2, Appendix A.*



- Friable asbestos and bonded asbestos containing materials in subsurface soils at several locations throughout the Management Area, as shown on *Figure 2, Appendix A*.
- LNAPL in groundwater, as shown on Figure 3, Appendix A.

A description of the residual contamination and the associated risks is presented within Sections 4 and 5.

Required Environmental Management Controls

Adherence to this LTEMP is required to ensure the suitability for commercial/industrial land uses within the Site and Proposed Lot 64. Design of future buildings to include appropriate management controls and measures assessed consistent with the Hazardous Ground Gas Guidelines. At this stage no enclosed buildings exist or are proposed within Proposed Lot 64. However, should any future buildings be proposed, the design must include appropriate management controls and measures assessed consistent with the *Hazardous Ground Gas Guidelines*¹.

Based on the nature and extent of residual contamination identified within the Management Area, the following controls are required under various operational scenarios:

- Where intrusive excavation works are proposed the environmental management controls detailed in *Sections 6* of this LTEMP must be implemented.
- Where works involve no intrusive excavation (i.e. normal site operations) management controls are applicable following completion of remediation and validation of Proposed Lot 64.
- As per Development Consent SSD9302, the conditions B22 (d) to B22 (g) outline requirements for ongoing passive management and mitigation of groundwater risks, including monitoring of natural attenuation, trigger levels for investigation of adverse impacts to Duck River, contingency actions and monitoring of effectiveness of management measures. These requirements are addressed within *Section 6* of this LTEMP, and the Stage 2 Groundwater Monitoring Program (GWMP) prepared by ERM in 2021.

¹ NSW EPA (2020) Assessment and Management of Hazardous Ground Gases. May 2020.



1. INTRODUCTION AND BACKGROUND

Environmental Resources Management Australia Pty Ltd (ERM) was engaged by Viva Energy Australia Pty Ltd (Viva Energy) to prepare this Long-Term Environmental Management Plan (LTEMP) for a portion of the Clyde Western Area, referred to as 'Proposed Lot 64' to outline required environmental management procedures and controls for future Site Operators that may have control of Proposed Lot 64.

The portion of Proposed Lot 64 subject to this LTEMP formed part of 'Stage 2' of the Clyde Western Area Remediation Project (WARP) and is referred to as 'Proposed Lot 64' in this LTEMP.

The extent of Proposed Lot 64 subject to this LTEMP is shown on Figure 1, Appendix A. This extent is defined by the boundaries of those parts of Lot 57 DP 1280734 forming Proposed Lot 64, as authorised for subdivision under State Significant Development Consent 10459.

This LTEMP must be implemented following completion of remediation and validation works.

Prior to the commencement of any operational, maintenance or construction works, all site personnel / contractors are to be inducted into the requirements of this LTEMP.

1.1 BACKGROUND AND SITE IDENTIFICATION

The Western Area is an approximately 25 hectare (ha) parcel of land currently owned by VE Property Pty Ltd within the footprint of the wider Clyde Terminal Site and is bordered to the south by the Duck River, to the east by current Clyde Terminal Operations and to the north and west by other Industrial zoned properties. Proposed Lot 64 is situated within the Western Area, as presented in *Figure 1, Appendix A*. Proposed Lot 64 was historically a portion of vacant land and a security road located within the Site.

Specific site identification details are summarised in *Table 1-1*, below.

Item	Description
Site Owner	VE Property Pty Ltd
Site Occupier	VE Property Pty Ltd
Site Address	13 Devon Street, Rosehill NSW
Coordinates	33°49'57.85"S, 151° 1'54.98"E
Current Legal Description	Part Lot 57 DP 1280734 (Referred to in this LTEMP as Proposed Lot 64).
Local Government Authority	City of Parramatta Council
Current Zoning	E5 – Heavy Industrial under the Parramatta Council Local Environmental Plan 2011
Current Land Uses	Vacant site

TABLE 1-1 - SITE IDENTIFICATION



Item	Description
Future Proposed Land Use	 Commercial / Industrial. Upon completion of remediation and validation works, the Site is suitable for commercial / industrial land uses with no enclosed above ground infrastructure for occupation, basement structures or beneficial re-use of groundwater.
Permissible Land Use(s)	Noting the post-remediation restrictions on enclosed above ground infrastructure for occupation, basement structures and beneficial re-use of groundwater, permissible uses under the site zoning (with consent) includes: Agricultural produce industries; Building identification signs; Business identification signs; Depots; Freight transport facilities; General industries; Hardware and building supplies; Hazardous storage establishments; Heavy industries; Horticulture; Kiosks; Medical centres; Offensive storage establishments; Pubs; Roads; Rural supplies; Sawmill or log processing works; Take away food and drink premises; Timber yards; Warehouse or distribution centres; Water storage facilities.
Area ²	The area of the Proposed Lot 64 totals 23,500 m^2 , as per subdivision survey plans provided as Attachment B.
Elevation	Between approximately 3 to 6 metres relative to Australian Height Datum (m AHD)

Source:

1. City of Parramatta Council Local Environmental Plan (2011).

2. Plan of Proposed Subdivision of Lot 100 DP1168951, (Landpartners Pty Ltd). Sheet 4 of 44.

1.2 PURPOSE OF THE LTEMP

The specific objectives of this LTEMP are to:

- summarise background environmental information, known and likely conditions within Proposed Lot 64, to inform the Land Custodian, workers and managers of the potential risks to human health and / or the environment arising from contact with residual contamination;
- outline methods and procedures to avoid and / or mitigate potential adverse effects on human health and / or the environment associated with the residual contaminated soil and groundwater;
- provide a recommended methodology for the appropriate environmental management of construction works that may encounter residual contaminated soil and groundwater;
- provide detail on the re-instatement of the capping layer following damage or intrusion;
- detail the ongoing monitoring requirements of the capping layer;
- detail ongoing groundwater monitoring requirements;
- detail ongoing management requirements to perform inspection and monitoring of the remediated Management Area;
- provide environmental requirements for the sourcing and placement of backfill material;
- discuss safety measures / considerations for dealing with potentially contaminated soil and groundwater; and
- outline restrictions to potential future land uses under current zoning as detailed within Table 1-1.



All work related to excavation, movement, handling, importation and placement of fill and soil materials and / or groundwater within the Site, and Proposed Lot 64 should be carried out in accordance with this LTEMP and in compliance with relevant legislation detailed within Section 2.

This LTEMP is considered to represent an active management approach, involving ongoing monitoring of groundwater conditions and integrity of the capping layer reducing access and surface water infiltration to below ground contamination.

1.3 LIMITATIONS TO THIS LTEMP

This LTEMP is land-use specific and applies to commercial / industrial uses, excluding enclosed above ground infrastructure for occupation, or underground basement structures, such as underground car parks.

Groundwater is not to be extracted for use within Proposed Lot 64 and future beneficial re-uses of groundwater have not been considered as part of this LTEMP. Additionally, consideration must be made of any activities or change in use for Proposed Lot 64 which is likely to significantly alter groundwater infiltration and / or groundwater flow direction. If activities which may affect groundwater conditions or extractive use of groundwater is proposed, further assessment of the suitability of groundwater must be completed by a Suitably Qualified Environmental Specialist with the findings reviewed and endorsed by a New South Wales Environment Protection Authority (NSW EPA) accredited Site Auditor. Other limitations are outlined in *Section 1.3* of this document.

If, in the future, any land uses differ from the commercial / industrial use described above (including above ground / basement infrastructure) reflected in ERM (2020) Human Health and Ecological Risk Assessment (HHERA), this LTEMP will need to be reviewed and updated in accordance with the procedures contained in *Section 2.4*.

1.4 DOCUMENTS RELEVANT TO THE APPLICATION OF THIS LTEMP

The *Clyde Western Area Remediation Project – Proposed Lot 64-AEC-4 Capping Construction Technical Specification,* dated 12 March 2024 (ERM, 2024) is considered to be relevant to the application of this LTEMP. It is the responsibility of the Site Operator to manage Proposed Lot 64, and the capped area in compliance with this document.



2. STATUTORY REQUIREMENTS

2.1 LEGAL ENFORCEABILITY AND PUBLIC NOTIFICATION OF THIS EMP

Condition B10 of State significant development consent 9302 granted under the Environmental Planning and Assessment Act 1979 (the 'EP&A Act') provides as follows:

B10. Upon completion of the Site Audit Statement and Site Audit Report, the Applicant must:

(a) Implement the approved LTEMP

(b)Provide evidence to the Planning Secretary that the LTEMP is listed on the relevant planning certificate for the land, issued under section 10.7 of the EP&A Act

In addition, condition A9 of State significant development consent 10459 provides as follows:

A9. The Applicant must implement the Long Term Environmental Management Plan (LTEMP) approved under condition B8 of SSD 9302 and provide evidence to the Planning Secretary that the LTEMP is listed on the relevant planning certificate(s) issued under section 10.7 of the EP&A Act for each lot created by Stages 1A and B, 2 and 3 as shown in the 'Subdivision Drawings prepared by Land Partners' in Appendix 1

Accordingly:

- This LTEMP was prepared in accordance with development consent SSD 9302. It is also enforceable under development consent SSD 10459, granted under the EP&A Act.
- As per conditions B10(b) and A9 and relevant NSW EPA requirements, Parramatta Council will be provided with a copy of this LTEMP and requested to add a notation on the planning certificates issued for Proposed Lot 64 under section 10.7 of the EP&A Act confirming that they are subject to this LTEMP.

No other planning controls are required for future development that may interact with remaining contamination at depth.

2.2 LICENCE AND APPROVAL REQUIREMENTS

The Site Operator is responsible for controlling works within Proposed Lot 64. Under the LTEMP, intrusive works including excavation works which penetrate beneath the depth of the 'marker geotextile' layer is generally prohibited to protect the underlying LLDPE liner. Should intrusive works be required within Proposed Lot 64, the contingency actions associated with reinstatement of the cap outlined in *Section 7* of this LTEMP will apply.

2.3 REGULATORY FRAMEWORK

All operational personnel carrying out any intrusive works or monitoring works in Proposed Lot 64 must comply with the applicable environmental regulatory requirements in NSW.



2.4 DOCUMENT REVISION

This LTEMP may be reviewed and updated as necessary from time to time. Therefore, it is the responsibility of the reader of this document to ensure they have the current version of the LTEMP.

Any updates to this LTEMP must be reviewed and endorsed by a NSW EPA Accredited Site Auditor.

The master document, with the up-to-date version of the LTEMP will be available from the Land Custodian.

The current version of this LTEMP is detailed within the Table 2-1 below. Any subsequent revisions of this LTEMP must include a clear date / revision identifier to enable the most recent to be readily identified.

TABLE 2-1 – LTEMP REVISION

Document Name	Document Revision Number	Date
Clyde Western Area Remediation Project: Proposed Lot 64 – Long Term Environmental Management Plan	Draft – Revision 0	12/4/2024



3. APPLICATION AND RESPONSIBILITIES

Adherence to this LTEMP is required to ensure the suitability for commercial/industrial land uses within the Site and Proposed Lot 64. Design of future buildings to include appropriate management controls and measures assessed consistent with the Hazardous Ground Gas Guidelines. At this stage no enclosed buildings exist or are proposed within Proposed Lot 64. However, should any future buildings be proposed, the design must include appropriate management controls and measures assessed consistent with the *Hazardous Ground Gas Guidelines*².

Based on the nature and extent of residual contamination identified within the Management Area, the following controls are required under various operational scenarios:

- Where intrusive excavation works are proposed the environmental management controls detailed in *Sections 6* of this LTEMP must be implemented.
- Where works involve no intrusive excavation (i.e. normal site operations) management controls are applicable following completion of remediation and validation of Proposed Lot 64.
- As per Development Consent SSD9302, the conditions B22 (d) to B22 (g) outline requirements for ongoing passive management and mitigation of groundwater risks, including monitoring of natural attenuation, trigger levels for investigation of adverse impacts to Duck River, contingency actions and monitoring of effectiveness of management measures. These requirements are addressed within *Section 6* of this LTEMP, and the Stage 2 Groundwater Monitoring Program (GWMP) prepared by ERM in 2021.

3.1 IMPLEMENTATION OF THIS LTEMP

No works involving any intrusive excavations are to be undertaken within Proposed Lot 64 until all relevant personnel / contractors have been inducted into the requirements of this LTEMP.

The LTEMP should be acknowledged in relevant management plans prepared for any intrusive investigations. For smaller intrusive works this is likely to take the form of a safe work method statement while a Construction Environmental Management Plan (CEMP) may be required for more significant development and construction activities.

3.2 AREA TO WHICH THIS LTEMP APPLIES

This LTEMP applies to the entire Management Area.

Specific mitigation measures if excavation works are required to be undertaken apply to the extent of Capped Area and areas outside of the cap extent, as shown on on Figure 2, Appendix A, which are described within Section 4 of this LTEMP.

² NSW EPA (2020) Assessment and Management of Hazardous Ground Gases. May 2020.



3.3 APPLICATION OF LTEMP

Under regular operational conditions, the controls in this LTEMP that are applicable include the ongoing periodic monitoring requirements of the capping layer integrity and groundwater conditions.

Further controls are required immediately upon the initiation of any works that involve construction or maintenance that may have the potential to affect the capping layer. This includes the following activities within Proposed Lot 64:

- intrusive works which may alter the integrity of the capping layer;
- excavation of fill and natural soil materials to facilitate removal, realignment or construction of any subsurface infrastructure near the boundary of the capping layer;
- maintenance and / or upgrade of utility services;
- temporary stockpiling of excavated material resulting from on-site intrusive works; and
- off-site disposal of any waste contaminated soil / groundwater (if required).

Due to the historical land uses within Proposed Lot 64 (i.e. former refinery), all intrusive excavation works must be undertaken in consideration of potential unexpected finds of contamination. Where unexpected finds are encountered during works, they are to be managed in accordance with the requirements outlined within Section 6.1 of this LTEMP.

Where future beneficial use of groundwater, or future activities which may influence groundwater infiltration rates and / or flow direction is proposed, an assessment of suitability must be undertaken by a suitably qualified environmental professional. The assessment and any recommendations for re-use must be reviewed and endorsed by a NSW EPA accredited Site Auditor.



3.4 ROLES AND RESPONSIBILITIES

The following Table 3-1 summarises the requirements to be implemented within Proposed Lot 64.

TABLE 3-1 - LTEMP ROLES AND RESPONSIBILITIES

Position / Company	Responsibility
The Land Custodian and Site Auditor	Approve the LTEMP
The Land Custodian	 Ensure all workers and contractors conducting intrusive works are aware of the requirements of this LTEMP. Maintain records of all works undertaken within the Management Area as required within this LTEMP.
Site Operator (including Contractors and Subcontractors)	 Implement the LTEMP. Provide adequate training in this LTEMP for all employees and contractors during site induction, and as required on an ongoing basis during the works. Require any contractors conducting intrusive works to comply with this LTEMP. Conduct monitoring as required in the LTEMP. Complete all necessary registers, databases and records required in the LTEMP. Assess any potentially contaminating unexpected finds in consideration of the use of Proposed Lot 64. Undertake inspections and monitoring of operations within Proposed Lot 64 to ensure they are carried out in an environmentally responsible manner and meet the requirements of this LTEMP. Notify the Land Custodian / nominated representative of any environmental issues arising. Assess the requirement and (where necessary) engage a Suitably Qualified Environmental Specialist to undertake additional monitoring of unexpected finds. Engage a Suitably Qualified Environmental Specialist to undertake the required ongoing monitoring requirements, including capping layer integrity inspections and groundwater conditions assessments.
Qualified Environmental Specialist	• Where required, a Suitably Qualified Environmental Specialist is to be engaged to manage, monitor and evaluate environmental controls, demonstrate compliance with this LTEMP and assess specific requirements associated with works within areas of known residual contamination and / or unexpected finds.



4. RESIDUAL CONTAMINATION SUMMARY

4.1 SITE GEOLOGY AND HYDROGEOLOGY

A detailed assessment of geology and hydrogeology at the Site which is relevant to Proposed Lot 64 is provided within the Lot 64 Validation Report (ERM, 2024). A summary of the geology of Proposed Lot 64 during historical investigations is detailed below:

- Heterogeneous fill materials were identified to a depth of 4.0 m Below Ground Level (BGL). ERM notes that previous test pitting was terminated within fill materials in AEC-4 and as such the potential for deeper fill was noted to exist.
- The fill material is described as an uncompacted mixture of silt, clay and gravel, with localised areas of slag, furnace ash, black sludge, concrete, bricks, timber, metal pipes, tiles and glass.
- LNAPL and "sludge materials" were identified at variable depths and locations throughout the fill materials.
- Field observations (and subsequent laboratory analysis) identified Asbestos Containing Material (ACM) and fibrous asbestos at a number of locations. Based on the nature and extent of fill within AEC-4, it was considered asbestos may be widely distributed throughout the fill matrix.

The majority of residual hydrocarbon contamination requiring management has been encountered within coarser grained fill materials and/or sandy lenses within residual clay and may appear as visibly stained dark brown, grey or black.

Groundwater is present within fill and anthropogenic structures, such as backfill around drainage features at depths between approximately 0.2 – 5 m BGL and generally flows towards the Duck River in the south to south-east; however, has been observed to flow to the south-west in the western portion due to localised groundwater mounding following rainfall events.

4.2 RESIDUAL CONTAMINATION REQUIRING MANAGEMENT

Remediation works involving installation of a capping layer have been completed within Proposed Lot 64. The capping layer eliminates exposure pathways through physical separation between contaminants and on-site commercial/industrial and off-site ecological receptors.

Asbestos impacted soils are managed *in-situ* within the former security access road portion of Proposed Lot 64 which extends along the southern and south-eastern portions of the Management Area (as shown on *Figure 1, Appendix A*). The area forms part of a Riparian Corridor which cannot be disturbed to preserve established vegetation. It is therefore considered that risk to on-site commercial industrial receptors is limited due to lack of access. The location of *in-situ* asbestos impacted materials is presented in *Figure 2, Appendix A*. A summary of residual contamination both within, and outside of the capped area is provided in *Table 4-1*.



TABLE 4-1 – TYPES OF RESIDUAL CONTAMINATION PRESENT

Known Residual Contamination	Description
Soil	
Asbestos	 Bonded ACM and friable asbestos in soils have been identified in several locations (see <i>Figure 2, Appendix A</i> and detailed in <i>Appendix D</i>). Exceedances of NEPM HSL-D (Asbestos) remain present in the riparian corridors, historically identified in two locations which are not within the footprint of the ACC (TP19/21 and TP19/68)³. Given the long history of industrial land use and surrounding industries, the possibility of discovering further asbestos impacted soils in the subsurface on-site cannot be discounted. If asbestos is identified during intrusive works, any finds should be investigated as per the unexpected finds methodology detailed within <i>Section 6.1</i> and appropriate health & safety and waste management measures implemented.
Benzene	 Contaminated soil exceeding commercial vapour intrusion criteria are present in three locations (see <i>Figure 2, Appendix A</i>). These exceedances are not considered to pose a risk to human health or ecological receptors based on the risk profile of future site uses, which are proposed to be limited to open air storage/ car parking by this LTEMP. Furthermore, no mechanism for ground gas migration into any future indoor spaces or subsurface structures nearby to proposed Lot 64.
Carcinogenic Polycyclic Aromatic Hydrocarbons (PAH) – benzo(a)pyrene Toxic Equivalent Quotient (TEQ)	 Contaminated soil exceeding direct contact criteria for commercial workers are present one location (see <i>Figure 2</i>, <i>Appendix A</i>). This exceedances is not considered to pose a risk to human health or ecological receptors based on the risk profile of future site uses, which are proposed to be limited to open air storage/ car parking by this LTEMP. Furthermore, no mechanism for ground gas migration into any future indoor spaces or subsurface structures nearby to proposed Lot 64.
Hexavalent chromium	• Contaminated soil exceeding direct contact criteria for construction workers and commercial vapour intrusion criteria are present in several locations (see <i>Figure 2, Appendix A</i>).
Light Non-Aqueous Phase Liquids (LNAPL)	 Contaminated soil exceeding direct contact criteria for commercial workers and commercial vapour intrusion criteria are present in several locations (see <i>Figure 2, Appendix A</i>). Residual Light Non-Aqueous Phase Liquids (LNAPL) or soil contamination exceeding 'TRH Management Limits' are present in several locations (see <i>Figure 2, Appendix A</i>).
Groundwater	<u></u>
Benzene	 Contaminated groundwater exceeding off-site recreational (human health) criteria is present within on-site areas during historical investigations. Concentrations of benzene detected in November 2023 at MW20-3 was noted to be below the adopted recreational criterion (10 ug/L), therefore these impacts have been demonstrated to be stable and immobile through previous environmental assessments. Groundwater monitoring requirements with contingencies are outlined in the GWMP.

³ ERM (2021), *Clyde Western Area Remediation Project, Stage 2 – Detailed Remediation Action Plan,* Final, Revision 2, Dated 08 July 2021.



Known Residual Contamination	Description		
LNAPL	 Historical investigations have identified LNAPL groundwater present in several locations (see <i>Figure 3, Appendix A</i>). Groundwater monitoring of nearby wells have demonstrated no down gradient migration of LNAPL from these isolated areas. Associated dissolved phase concentrations are limited in extent and are delineated to within the Stage 2 boundary of the WARP². LNAPL was identified at MW12/01, MW20/06 and MW20/07 during the Q4 2023 GME, as presented in <i>Figure 5, Appendix A</i>. An updated LNAPL CSM developed for the Stage 2 WARP area identifies that there is a low potential for residual LNAPL to act as an ongoing source of impact to groundwater⁴. Current and historical monitoring data has demonstrated that LNAPL impacts are appropriately characterised, stable, and delineated to the Site. 		
PAHs including anthracene, benzo(a)pyrene, fluoranthene, naphthalene and phenanthrene	 Contaminated groundwater exceeding off-site ecological criteria present during historical investigations, however PAH concentrations were below the adopted site criteria during the Q4 2023 GME. Therefore, the impact has been demonstrated to be stable and immobile through previous environmental assessments. 		
PFAS	 Historical monitoring data has identified contaminated groundwater present at the Site which exceeds ecological and recreational screening criteria. In 2023, an assessment of potential off-site mass contributions of PFAS from the Site with the following conclusions: Potential offsite ecological impacts of PFOS exceeding ecological direct toxicity criteria in individual downgradient wells from AEC-4 are considered consistent with the magnitude of concentrations assessed via mass flux estimates of groundwater at the site boundary for other areas of Stage 2 (ERM 2018). Potential direct toxicity risks to offsite receptors were unlikely considering low mass contribution and overall volume of receiving water body. Offsite assessment of bioaccumulative effects of PFAS in waterways are unlikely to provide meaningful input into site-based PFAS management given magnitude of other offsite contributions to these systems. 		

4.3 LOCATION AND EXTENT OF RESIDUAL CONTAMINATION

As outlined in *Section 3.2*, this LTEMP applies to Proposed Lot 64 where residual contaminated materials are present beneath the Management Area's surface, as indicated in *Figure 2, Appendix A*. The following residual sources of contamination are known to exist within Proposed Lot 64, including beneath the capped area and outside of the capped extent:

⁴ ERM (2024), *Clyde Western Area Remediation Project - Quarter 4 (2023) Stage 2 Groundwater Monitoring Project,* Final Revision 1, Dated 14 March 2024.



Type of Residual Contamination	Criteria Exceeded	Within Capped Area	Outside of Capped Area
Soil			
Asbestos impacted soil (bonded and/or friable)	Commercial / industrial human health criteria	 TP19/21 (2.0 m) TP19/81 (1.0 m) 	 TP19/68 (1.0 m) TP19/74 (1.5 m) TP19/76 (2.2 m)
Benzene	Commercial / industrial vapour intrusion criteria	 TP19/19 (0.6 m) TP19/23 (1.5 m) TP19/77 (4.0 m) 	N/A
Carcinogenic Polycyclic Aromatic Hydrocarbons (PAH) – benzo(a)pyrene Toxic Equivalent Quotient (TEQ)	Commercial / industrial direct contact criteria	• TP19/25 (1.3 m)	N/A
Hexavalent chromium impacted soil	Commercial / industrial direct contact criteria	• SB5B (1.0 m)	N/A
Hydrocarbon impacted soil	 Commercial / industrial direct contact criteria Commercial / industrial vapour intrusion criteria 	 MW12/01 (2.0 m) TP18/27 (1.2 to 3m) TP19/19 (0.6 m) TP19/21 (2.8 m) TP19/23 (1.5 m) TP19/25 (1.3 m) TP19/77 (1.4 to 4 m) 	• N/A
	Management limits exceeded	Depths between 0.6 and 6m BGL: • MW12/01 • MW20/03 • MW20/06 • MW20/07 • MW20/13 • TP18/27 • TP19/19 • TP19/21 • TP19/23 • TP19/23 • TP19/24 • TP19/25 • TP19/77 • TP19/83 • TP19/84 • TP19/85 • TP19/87 • SB5B	 MW12/20 (2.0 m) TP19/75 (1.5 m)
Groundwater (2023)			
LNAPL impacted groundwater	Observed presence in groundwater monitoring wells	MW12/01MW20/06MW20/07	N/A
PFOS	Ecological criteria (off-site) 95% protection	N/A	• MW20/17



5. POTENTIAL RISKS TO HUMAN HEALTH AND THE ENVIRONMENT

5.1 RISKS WHERE NO INTRUSIVE EXCAVATION WORKS ARE UNDERTAKEN

There are no identified risks to human health or the environment associated with residual contamination if not disturbed. Ongoing monitoring of the capping layer integrity and groundwater conditions as outlined in *Section 6* is required to confirm no risks to human health or the environment exist in the future.

5.2 POTENTIAL RISKS - EXCAVATION WITHIN CAPPED AREA

Excavation into the capped area (shown on Figure 2) is to avoided and not undertaken without the prior engagement and advice of a Qualified Environmental Specialist, as per the contingency measures outlined in *Section 7* of this LTEMP.

The construction on a capping layer was undertaken to mitigate risks to future receptors via the following pathways:

- **Physical Separation:** Mitigate against potential for inadvertent direct contact with contaminated soils or disturbance of asbestos in soils by future on-site workers conducting excavations, via installation of separation layers, including geotextile and LLDPE geomembrane liners over contaminated materials;
- **Infiltration Reduction:** Mitigate against surface water infiltration at the ground surface, via installation of an impermeable LLDPE liner, therefore reducing potential contaminant mass flux and LNAPL in groundwater from the buried waste area. The constructed liner also serves as a barrier for vertical migration of vapour and gas from underlying hydrocarbon contaminated soil materials.

The following table outlines the potential risk to human health and the environment if the capping layer is penetrated and material beneath is disturbed. These risks may result from unauthorised excavation and/or works, where the risk of encountering residual contamination is summarised in *Table 5-1*.



Contaminant	Source	Potential Human Health Risks	Potential Environmental Risks	Potential Exposure Pathways
Asbestos	Fibre cement fragments containing asbestos and loose asbestos bundles in soils	Asbestos fibres can cause asbestosis, lung cancer and mesothelioma if inhaled	Asbestos is inert within the environment and therefore poses no known environmental risk	Human Health: Inhalation of asbestos fibres could occur via soil disturbance of friable asbestos containing soils. Potential for this exposure pathway may exist if capping is penetrated. Ecological: Nil
Benzene	Residual contamination within soils and groundwater	Inhaling benzene vapours can result in dizziness, drowsiness and unconsciousness, and in the long term can effect tissues that form blood cells, especially bone marrow, and can cause cancer	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	 Human Health: Soil -direct contact and/or inhalation by commercial workers. Potential for this exposure pathwaymay exist if capping is penetrated. Ecological: Surface water / sediment run-off to adjacent storm water drains. Uncontrolled release of dust / odours / impacted soils or groundwater may occur if capping layer severely damaged.

TABLE 5-1 – POTENTIAL RISKS OF DAMAGE TO THE CAPPING LAYER



Contaminant	Source	Potential Human Health Risks	Potential Environmental Risks	Potential Exposure Pathways
Carcinogenic PAH - benzo(a)pyrene TEQ	Residual contamination within soils	Direct contact with benzo(a)pyrene can cause a skin rash and skin, lung and bladder cancer	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Health: Direct contact by commercial workers. Potential for this exposure pathway may exist if capping is penetrated.
				Ecological : Surface water / sediment run-off to adjacent storm water drains. Uncontrolled release of dust / odours / impacted soils or groundwater may occur if capping layer severely damaged.
Hexavalent chromium	Residual contamination within soils	Direct contact with hexavalent chromium can cause dermatitis, skin ulcers and permanent eye damage	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Health: Direct contact by on-site commercial / industrial receptors. Potential for this exposure pathway may exist if capping is penetrated.
				Ecological : Surface water / sediment run-off to adjacent storm water drains. Uncontrolled release of dust / odours / impacted soils or groundwater if capping layer severely damaged.
PAHs including anthracene, benzo(a)pyrene , fluoranthene, naphthalene and phenanthrene	Residual contamination in groundwater	Direct contact with PAHs can cause a skin rash and skin, lung and bladder cancer	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Health: Direct contact by off-site recreational receptors. Ecological: Surface water / sediment run-off to adjacent storm water drains. Uncontrolled release of dust / odours / impacted soils or groundwater if capping layer severely damaged.
Total Recoverable Hydrocarbons (C6-C10) and LNAPL	Residual contamination within soils and groundwater	Inhaling hydrocarbon vapours can result in irregular heartbeats, shortness of beat, neurological problems and can cause cancer	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Health: Soil – indoor inhalation of vapours by commercial workers. Pooling of ground gases. Potential for this exposure pathway if capping is penetrated. Ecological: Surface water / sediment run-off to adjacent storm water



Contaminant	Source	Potential Human Health Risks	Potential Environmental Risks	Potential Exposure Pathways
				drains. Uncontrolled release of dust / odours / impacted soils or groundwater if capping layer severely damaged.
Total Recoverable Hydrocarbons (C10-C16, C16- C34) and LNAPL	Residual contamination within soils	Direct contact with total recoverable hydrocarbons can cause skin irritation, tissue breakdown, chemical burns which can lead to absorption and acute toxic systemic manifestations	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Health: Direct contact by commercial workers. Potential for this exposure pathway if capping is penetrated. Ecological: Surface water / sediment run-off to adjacent storm water drains. Uncontrolled release of dust / odours / impacted soils or groundwater if capping layer severely damaged.

5.3 POTENTIAL RISKS - EXCAVATION WORKS OUTSIDE OF CAP EXTENT

The following table outlines the potential risk to human health and the environment if excavation works are undertaken outside of the capped extent and the material is disturbed without proper management controls.

Planned excavations outside of the capped area to be undertaken following the advice of a Qualifed Environmental Specialist to determine potential interaction with capped area and ensure preferential pathways are not introduced through via service trenches/utilities installed within the vicinity of the Cap.

These risks may result from excavation works, including the installation of services, stockpiling of excavated materials and works that encounter residual contamination identified within *Figures 2* or *3*, *Appendix A* or additional unexpected finds.

TABLE 5-2 - POTENTIAL RISKS OF INTRUSIVE WORKS UNDERTAKEN	OUTSIDE THE
CAPPED AREA	

Contaminant	Source	Human Health Risks	Environmental Risks	Exposure Pathways
Total Recoverable Hydrocarbons (C10-C16, C16- C34) and LNAPL	Residual contamination within soils and oily water / sludge	Limited to generation of nuisance odours during subsurface intrusive works resulting from degraded hydrocarbons within open excavations	Risks associated with contamination transported to potentially sensitive receptors (see exposure pathways)	Human Exposure Pathways: Limited to aesthetic considerations including potential for generation of odours during subsurface intrusive works



Contaminant	Source	Human Health Risks	Environmental Risks	Exposure Pathways
				Environmental Exposure Pathways: Surface water / sediment run-off to adjacent stormwater drains. Uncontrolled release of dust / odours generated during excavation works.
Asbestos	Asbestos in soils (as identified in Appendix D)	Asbestos fibres can cause asbestosis, lung cancer and mesothelioma if inhaled	Asbestos is inert within the environment and therefore poses no known environmental risk	Human Exposure Pathways: Inhalation of liberated asbestos fibres could occur via breakage or disturbance of asbestos containing materials during excavation works. Environmental Exposure Pathways: Nil



6. ENVIRONMENTAL MANAGEMENT

Adherence to this LTEMP is required to ensure the suitability for commercial/industrial land uses within the Site and Proposed Lot 64. Design of future buildings to include appropriate management controls and measures assessed consistent with the Hazardous Ground Gas Guidelines. At this stage no enclosed buildings exist or are proposed within Proposed Lot 64. However, should any future buildings be proposed, the design must include appropriate management controls and measures assessed consistent with the *Hazardous Ground Gas Guidelines*⁵.

Based on the nature and extent of residual contamination identified within the Management Area, the following controls are required under various operational scenarios:

- Where intrusive excavation works are proposed the environmental management controls detailed in *Sections 6* of this LTEMP must be implemented.
- Where works involve no intrusive excavation (i.e. normal site operations) management controls are applicable following completion of remediation and validation of Proposed Lot 64.
- As per Development Consent SSD9302, the conditions B22 (d) to B22 (g) outline requirements for ongoing passive management and mitigation of groundwater risks, including monitoring of natural attenuation, trigger levels for investigation of adverse impacts to Duck River, contingency actions and monitoring of effectiveness of management measures. These requirements are addressed within *Section 6* of this LTEMP, and the Stage 2 Groundwater Monitoring Program (GWMP) prepared by ERM in 2021.

6.1 ENVIRONMENTAL MANAGEMENT REQUIREMENTS

Within Proposed Lot 64, the future construction of enclosed spaces will not be in direct contact with contaminated waste material (service trenches, pits and buildings) and potential for ground gas accumulation will be limited through implementation of design controls on future buildings within the AEC-4 footprint under this legally enforceable LTEMP.

As outlined above, the overall objective of this LTEMP are to mitigate risk associated with residual contamination within Proposed Lot 64 so that:

- the assessed risks to human health and the environment arising from direct contact with and inhalation of residual contamination is understood by all workers and managers of Proposed Lot 64;
- prior to the commencement of any construction and maintenance works, appropriate systems and controls are put in place to mitigate the potential risks posed by residual contamination; and
- all ongoing operational, monitoring and maintenance requirements are adhered to by the Site Operator.

⁵ NSW EPA (2020) Assessment and Management of Hazardous Ground Gases. May 2020.



Due to the capping layer creating physical separation to subsurface residual soil contamination and reducing the potential of surface water infiltration, ongoing monitoring of the capping layer integrity is required to confirm the capping layer continues to serve these purposes. Following the initial 18-month period of inspections and monitoring, if no major issues have been identified, inspections of Proposed Lot 64 should be conducted in perpetuity on an annual basis subject to the requirements of this LTEMP and observations from previous inspections, management actions and results of environmental monitoring. Should no major actions be required following the first 18 months, it is intended that inspections will be undertaken in line with the environmental monitoring works described within this LTEMP.

Although the groundwater contamination has been shown to be stable and immobile, ongoing monitoring of groundwater conditions is required to confirm that contamination is not migrating off-site. Following remediation, it is proposed at monitoring will occur biannually (every 6 months) following completion of a post remediation sampling event

The Requirement for ongoing sampling is to be reviewed annually (ie every two GMEs) based on trend analysis and reported concentrations, as detailed in the GWMP. These monitoring requirements are summarised in Table 6-1.

Prior to the commencement of any works, it is the responsibility of the Site Operator to identify whether works within Proposed Lot 64 will require intrusive excavation. Where any intrusive works are undertaken within Management Area, the controls within the following table must be implemented.

Item	Requirements
All Intrusive Wor	ks Undertaken within Proposed Lot 64
Training and Competence	 The Site Operator is to establish that all workers are suitably qualified to undertake required works and inducted into all relevant requirements stipulated within this LTEMP. The induction will include outlining all requirements within this LTEMP and other relevant documentation, the location of known residual contamination (as per <i>Figures 2</i> and <i>3, Appendix A</i>) and the identification of unexpected finds of contamination (via visual and olfactory means).

TABLE 6-1 - SITE ENVIRONMENTAL MANAGEMENT REQUIREMENTS



Item	Requirements
Health and Safety Plan	The Site Operator or contactor carrying out the works is to prepare a task specific health and safety plan that includes suitable protection measures for working with residual hydrocarbon, hexavalent chromium and asbestos contamination including but not limited to: • training requirements; • air / dust / odour monitoring procedures; • respiratory protection; • minimum Personnl Protective Equipment (PPE) requirements; • signage requirements; • security within the Site and Proposed Lot 64; • exposure mitigation measures (dust suppression etc.); • vehicle / machinery / plant safety; and • general occupational health and safety.
Engagement of Environmental Specialist	 Where excavation works are required to be undertaken outside of the capped area of Lot 64, or within the services trench and shallow footings of the capped area: The Site Operator or nominated representative is to engage a Suitably Qualified Environmental Specialist prior to undertaking intrusive works, to undertake a review of health and safety management procedures, manage, monitor and evaluate environmental controls and demonstrate compliance with this LTEMP. Excavation works are not to be undertaken at Proposed Lot 64 within the footprint of the capped area. In the event that the membrane of the capped area is accidentally penetrated, the Site Operator or nominated representative is to consult with a Suitably Qualified Environmental Specialist to assess: Whether contaminated materials below the marker layer have been exposed. The extent of potential damage to the installed geotextile marker layer or LLDPE geomembrane. Where disturbance/ damage to the marker layer/ LLDPE geomembrane is identified, contingency actions associated with damage to the cap outlined in Section 7 of this LTEMP will apply.
Environmental Monitoring	 Environmental monitoring is to be undertaken for odour management purposes during all maintenance and construction works within Proposed Lot 64. The specific monitoring methodology / regime should be developed by the Suitably Qualified Environmental Specialist and based on the specific tasks / construction methodology. The Suitably Qualified Environmental Specialist shall determine whether action levels (odour, dust) are to be developed to incorporate thresholds where intrusive works are to cease and control measures are to be reassessed / implemented. These action levels are to be based on relevant regulatory guidance at the time of works and are to be incorporated into Health and Safety Planning documentation when undertaking works. It is a requirements of this LTEMP that Groundwater Monitoring requirements, as per the GWMP (Appendix E), Ground Gas Monitoring as per Ground Gas Monitoring Program (Appendix F), and capping inspections (as per Table 6-2) are undertaken.
Task Specific Works Plan	 Excavation works are not to be undertaken within the footprint of the capped area, as shown in Figure 1-3, Appendix A. Where excavation works are required to be undertaken outside of the capped area of Proposed Lot 64, the contractor is to ensure that a Task Specific Works Plan is prepared by a suitably qualified environmental professional to ensure al environmental risks are appropriately managed prior to commencement. The Works Plan should be prepared for the specific works to be undertaken. The Works Plan should be prepared in accordance with good industry practice standards at the time of works and must comply with all relevant NSW EPA regulatory guideline criteria relating to contaminated sites. The plans should include (but not be limited to) the following details: Risks to human health and the environment – potential risks associated with the work should be highlighted.



Item	Requirements
	 General site management - Details of required inductions of employees or contractors. Procedures and methodologies to be used for undertaking the works. Specific details of ways to limit disturbance of impacted soils / groundwater / redundant site drainage infrastructure etc. (e.g. soil boring as opposed to open trenching). Mitigation measures. Air / dust monitoring action levels, around areas of residual hydrocarbon impacts; Personal protective equipment. Other protection measures (cabin ventilation, etc.). Roles and responsibilities for implementing the mitigation measures. Soil and groundwater management controls - As a minimum the following requirements should be detailed: Any groundwater extracted during intrusive works is to be disposed in accordance with all legal requirements. Excavated soils should be placed within a bunded area to minimise potential run off. Soil / concrete material should be kept moist to limit dust. Excavated materials, where possible, be replaced in the same location. Where this is not practicable, material must be disposed of in accordance with all legal requirements. Reinstatement of the site surface. Waste management including waste disposal. Record Keeping, audit and review.
Excavation works and temporary stockpiling	 To reduce and / or prevent the exposure of human receptors at within Proposed Lot 64 to potential contamination within on-site soils, the following will be undertaken during any intrusive excavation works within Proposed Lot 64 (but outside of the capped area): To reduce the area of disturbed material, the number of areas subject to excavation works at any one time can be minimised. During excavation works, measures to reduce dust emissions such as spraying with water, addition of soil binding agents etc. should be undertaken. During excavation and materials handling, sufficient odour control such as covers, tarps, odour control sprays etc., are to be implemented during works to minimise any disturbance to neighbouring premises. Where material requires off-site disposal, excavated material should be placed directly into a tipper truck and, where possible, material should not be placed into temporary stockpiles awaiting off-site disposal. Where material requires stockpiling prior to off-site disposal, appropriate dust and sediment controls must be in place. Smaller volumes can be contained within an enclosed or covered skip. All materials movement within the Site, including Proposed Lot 64 must be recorded within an appropriate Materials Tracking Register.
Excavation of stockpiles containing asbestos	 To reduce and / or prevent the exposure of human receptors at the Site to asbestos within on-site stockpiles, the following will be undertaken during any intrusive excavation works of stockpiles: To reduce the area of disturbed material, the number of areas subject to excavation works at any one time can be minimised. During excavation works, measures to reduce dust emissions such as spraying with water, addition of soil binding agents etc. should be undertaken. Asbestos controls are to be applied as per an Asbestos Management Plan or similar document outlining asbestos controls to limit exposure to human receptors and cross contamination of other site materials/areas. Examples include dust suppression (as above), exclusion zone around excavation area and relocation area, with appropriate personal protective equipment implemented (i.e. P2 respirator, coveralls, boot covers and gloves). Updated locations of stockpiles are to be incorporated within the Asbestos Register (<i>Appendix D</i>), with the soil surface of the stockpile's former footprint to be visually cleared of asbestos containing materials by a Suitably Qualified Environmental Specialist.



Item	Requirements
	 If asbestos stockpiles are relocated below ground level, they must be reinstated beneath the capping layer and marker layer. Each layer is to be validated as intact and surfaces visually cleared of asbestos containing materials by a Suitably Qualified Environmental Specialist. Where material requires off-site disposal, excavated material should be placed directly into a tipper truck and, where possible, material should not be placed into temporary stockpiles awaiting off-site disposal.
Materials handling and disposal	 Soil - Excavated materials are to be either re-instated within the same location and depth (in accordance with relevant planning / DA conditions) or disposed off-site to a suitably licenced landfill / receiving facility in accordance with relevant NSW EPA waste disposal guidance at the time of works. Groundwater - Any groundwater extracted from excavation works outside of the capped area is to be managed or disposed in accordance with relevant NSW EPA made or endorsed waste disposal guidance at the time of works.
Sediment and Stormwater Run- off Controls	 During works, sediment and surface water run-off controls will be implemented to minimise generation and transport of potentially contaminated sediments and surface water on and off-site. Controls will be developed based on a specific management plan (which may be a safe work method statement or Construction Environmental Management Plan [CEMP] depending on the nature of the works) specific to the location / nature of works to be undertaken. Controls may include (but not be limited to): sediment control; clean water diversions; stormwater drain protection; and Environmental Management Controls as per <i>Managing Urban Stormwater – Soils and Construction (Landcom 2004)</i>, or its most recent update.
Imported Fill Material	 If imported fill is required at the Site, only construction materials or certified Excavated Natural Material (ENM) or 'Virgin Excavated Natural Material' (VENM) materials are to be imported for use. If ENM / VENM is imported to the Site accompanied by an ENM / VENM certificate, sampling will not be required. The ENM / VENM certificate should at a minimum: state that the material has been classified as ENM / VENM (in accordance with relevant NSW EPA guidance) and is suitable for re-use within the Site; and include a summary of the site history of the source site, the findings of any environmental site investigations undertaken at that site and the results of any soil analysis undertaken. If the ENM / VENM certificate does not meet these requirements, it must be approved in writing from the NSW EPA (e.g. via a Resource Recovery Exemption). All ENM / VENM / imported material classification reports are to be provided to the Land Custodian or their nominated representative and included within compliance reporting upon completion of works (<i>Section 6.3</i>).
Unexpected Finds Management	 During excavation works there is the potential of encountering additional inground finds outside of the capped extent of Lot 64. Unexpected finds may include (but not be limited to): additional asbestos containing materials; additional LNAPL / hydrocarbon impact; buried building rubble; unusual soil staining and discoloration; and odours emanating from the ground during earthworks. Unexpected finds within the capped extent of Lot 64 may include visual or olfactory indicators of contamination that are not outlined above. Where unexpected finds are uncovered: works are to cease immediately in the vicinity of the excavation; the Land Custodian or their nominated representative is to be informed immediately; the area surrounding the unexpected find is to be barricaded to ensure the area is not further disturbed; and a Suitably Qualified Environmental Specialist is to visit the Site, assess the discovery and undertake assessment / provide recommendations.



Item	Requirements
	 The Suitably Qualified Environmental Specialist is to advise on the required course of action for the find. This may include: sample collection and analysis; a detailed assessment (if required); and preparation of an assessment report and remediation plan (if required). All reports are to be prepared in accordance with relevant NSW EPA guidance and provided to the Land Custodian for record keeping requirements. Should finds of asbestos containing materials be reported, the asbestos register (<i>Appendix D</i>) should be updated accordingly.
Excavation Re- instatement	Upon completion of excavation works, the area must be re-instated with excavated material in the order in which it was excavated or with other approved imported fill materials.
Biodiversity Manage	ment Measures - Green and Golden Bell Frog (GGBF)
Green and Golden Bell Frog (GGBF)	Pursuant to a Biodiversity Development Assessment Report dated 3 Dec 2018 prepared by Biosis (see appendix I of the Environmental Impact Statement [EIS] for SSD 9302) there is no residual GGBF habitat within Proposed Lot 64. In addition, the further earthworks authorised under development consent SSD 10459, when completed, will permanently remove the potential for the ponding of water that might provide habitat for the GGBF.

6.2 FINAL LANDFORM CONSTRUCTION WITHIN THE CAPPED AREA

Following installation of the liner materials to meet remediation requirements for the capped area, the subsections below outline the requirements for completion of the final landform.

6.2.1 MATERIALS AND CONSTRUCTION

Engineered fill materials must meet the requirements which are stated in *Table 6-1* of this LTEMP. Furthermore, any materials applied to the capped area must confirm with the requirements specified within *Section 5.5.3* of the *Clyde Western Area Remediation Project – Proposed Lot 64-AEC-4 Capping Construction Technical Specification,* dated 12 March 2024 (ERM, 2024).

Materials and construction methodologies for pavement and landform construction within the capped area are to confirm to Civil Design Drawing CO13919.06-CC30 and CO13919.06-CC56 provided within *Appendix G*.

6.2.2 INSPECTION AND TESTING

Inspection and Testing shall be conducted by the Geotechnical Consultant under Full Time (Level 1) Supervision to meet compaction requirements as per Pavement Design.

Engineered fill materials are also subject to the documentation, testing and inspection requirements specified within *Section 5.5.3* of the Technical Specification (ERM, 2024).

Survey of the final finished surface is to be undertaken by the contractor and subject to final inspection by the Validation Consultant to verify that a minimum slope of 1% is maintained, such that stormwater runoff will not pool on the finished capped area.



6.3 INSPECTIONS, REPORTING AND LTEMP REVIEW

The table below outlines the inspection, reporting and review requirements related to this LTEMP.

TABLE 6-2 - LTEMP REPORTING

Report	Requirement
Capping Inspections	 Regular site inspections of Proposed Lot 64 are to be undertaken to assess the condition of capping, and integrity of the completed remedial works. At a minimum, inspections of the cap within Proposed Lot 64: Inspection of the capping to assess the integrity, and whether any activities have been undertaken, or issues have arisen within the capped area which may require maintenance; Inspect vegetation growth surrounding the capped area, and determine whether any management works such as slashing is required; and Observe whether there is suitable control of surface water run-off with minimal sediment transport outside of the designed flow paths. Inspections of Proposed Lot 64 should take place monthly for the first six months following completion of the remedial activities. After the first six months, inspections should be reduced to quarterly for a further twelve months (i.e. every three months). Following the initial 18-month period of inspections and monitoring, if no major issues have been identified, inspections, management actions and results of environmental monitoring. Should no major actions be required following the first 18 months, it is intended that inspections will be undertaken in line with the environmental monitoring works described within this LTEMP.
Post Construction Gas Monitoring Events	The Ground Gas Monitoring Program (GGMP) has been developed for Proposed Lot 64, the GGMP was developed in accordance with the <i>Solid Waste Landfill Guidelines</i> (NSW EPA, 2016) and the conditions of SSD 9302. Post-remediation gas monitoring requirements are detailed within the GGMP and form part of this LTEMP. The objective of this post-remediation ground gas monitoring plan is to utilise the collected dataset to assess the efficacy of the remediation strategy of Proposed Lot 64 by encapsulation of residual contamination. Should elevated levels of methane be detected above 1% v/v, the Site Operator must notify NSW EPA within 24 hours, and adhere to the Action Requirements, as described in Section 6 of the GGMP.
Groundwater Monitoring Reports	 A GWMP has been developed for the Stage 2 Area, which includes Proposed Lot 64. The GWMP was developed in accordance with the consent conditions associated with approval SSD 9302. Post remediation groundwater monitoring requirements are detailed within the GWMP, and forms part of the requirements of this LTEMP. The specific conditions of SSD 9302 and their objectives include: Condition B22 (d): detail ongoing monitoring following demobilisation, to verify that natural attenuation of groundwater contamination is occurring over time; Condition B22 (e): include trigger levels for investigating potential adverse impacts to the Duck River, including triggers for indicating if further remediation of groundwater is required; Condition B22 (f): outline contingency actions to be implemented if monitoring indicates that natural attenuation is not occurring, or groundwater is having an adverse impact on the Duck River; Condition B22 (g): monitor the effectiveness of management measures and contingency actions for reducing impacts To demonstrate ongoing stability of groundwater conditions and that residual groundwater impacts do not present a risk to the ecological values of receptors, specifically the Duck River. The monitoring program to be implemented post- remediation is presented as Table B2 of the GWMP presented in <i>Appendix D</i>.



Report	Requirement
Material Classification Reports	 All reports relating to unexpected finds, off-site disposal of fill materials and importation of any materials used for construction / backfilling purposes are to be provided to the Land Custodian upon completion of works. Reports are to include details of laboratory analysis and subsequent classification information and materials tracking information detailing the total volume and final placement / disposal location.
Non- Conformance Reporting	 Any non-conformances with this LTEMP will be recorded in a Non-Conformance and Corrective Action Report. Details of the non-conformance, including any immediate corrective actions undertaken, are to be recorded by the Site Operator. It is the responsibility of the Site Operator to immediately initiate corrective actions, if required. Once completed, the Site Operator will provide details of the actions undertaken on the Non-Conformance Report and sign, date and file the report.
LTEMP Review	 This LTEMP should be reviewed by the Land Custodian or their nominated representative upon completion of all intrusive excavation activities (outside of the capped area) and / or after incidents or reported findings, to ensure that: information and environmental management strategies remain current; any opportunities for improvement are identified; and changes to legislation, environmental standards licence and approval conditions are identified and complied with. Information obtained during intrusive works including (but not limited to) the following sources may be utilised to review the LTEMP: Details of the works undertaken including relevant photographs. Details of any unexpected finds (nature, location, extent and results of testing / analysis undertaken, photographs). Any pertinent additional safety controls that were required to be implemented during intrusive works. The assessment should take into account all changes such as (but not limited to): changes to Site conditions, or conditions within Proposed Lot 64; work requirements; legislation; and environmental condition. If during the review process described above, areas for improvement are identified, or it be determined that the LTEMP requires revision, any changes to the document will require agreement by at least the following stakeholders: Land Custodian (or nominated representative); Suitably Qualified Environmental Specialist; and a NSW EPA accredited Site Auditor.
Record Keeping	All records related to implementation of the LTEMP should be maintained by the Land Custodian or their nominated representative in a consolidated and easily accessible location.



7. CONTINGENCY ACTIONS

The purpose of the contingency plan is to identify unexpected situations that could occur, and specify procedures that can be implemented to manage such situations and prevent or minimise adverse impacts to the environment and human health.

Details of the procedures are defined in the Table 7-1 below:


TABLE 7-1 - CONTINGENCY ACTIONS


Item	Contingency Action
Asbestos in soils – outside of capping extent	 Where asbestos contaminated soil is identified outside the capped extent of Lot 64 during development works, any finds should be investigated as per the unexpected finds methodology detailed within <i>Section 6.1</i>. Identified asbestos remaining on-site should be included on an updated version of the Asbestos Register (provided as <i>Appendix D</i>).
LNAPL / hydrocarbon contamination – outside of capping extent	• Where LNAPL / hydrocarbon impacted soil and / or groundwater is identified outside the capped extent of Lot 64 during development works, any finds should be investigated as per the unexpected finds methodology detailed within <i>Section 6.1</i> .
Penetration of LLPDE liner required for future construction	• Engagement of Suitably Qualified Environmental Specialist / NSW EPA accredited Site Auditor to assess environmental risk and required repairs/ design to reinstate integrity of capping/ liner.
Degradation / cracking of asphalt pavement surface, resulting in greater potential for ingress of runoff into buried waste materials	Inspections of Proposed Lot 64 should take place monthly for the first six months following completion of the remedial activities. After the first six months, inspections should be reduced to quarterly for a further twelve months (i.e. every three months). Following the initial 18 month period of inspections and monitoring, if no major issues have been identified, the inspections should be conducted in perpetuity subject to the requirements of this LTEMP and observations from previous inspections, management actions and results of environmental monitoring. Should no major actions be required following the first 18 months, it is intended that inspections will be undertaken in line with the environmental monitoring works described within this LTEMP.
Groundwater monitoring well network (destroyed/ unserviceable wells)	 Engagement of Suitably Qualified Environmental Specialist to assess impact of well loss on meeting the groundwater monitoring objectives. If required, wells will be re-installed.
Post-remediation groundwater monitoring – potential off-site migration	• Contingency measures associated with groundwater monitoring works are outlined in Section 3.7 of the GWMP (Appendix E)
Hazardous ground gas concentrations identified in stormwater pits post construction of the capped area	 Enclosed space monitoring as per the GGMP. Gas concentration levels will be compared with the 'Gas Accumulation Criterion' for enclosed structures (methane <1% v/v) as per Section 5.4 of the <i>Solid Waste Landfill Guidelines</i> (NSW EPA, 2016). Should elevated levels of methane be detected above 1% v/v, the measures outlines within these guidelines will apply.








APPENDIX A FIGURES











2.849 Depth to LNAPL (m bTOC)

1:900 Client: Viva Energy Australia Pty

Drawing Size: A3


10

20

30m

Data Source:

Nearmap Imagery November 2022



F5 Groundwater Exceedances (Q4 2023 GME)

Clyde WARP - Long Term Environmental Management Plan (Lot 64), Durham, Street, Rosehill, NSW



AEC-4 Proposed Cap	vertices			ALL IN	10-1	VAREHOU	ISE WOE	
nt ID Eastings	Northings		States - P 18			THE TO	JACES READ	
1 317827.83	6254609.47	L. I gar . The				A A	1 The sum	
2 317827.84	6254609.59	SVILLE A STATE	and the second	State Contraction	1 Martin	E Contraction	ALL AND	I I I I I I I I I I I I I I I I I I I
3 317839.56	6254721.94		L'a	3A A A	1 Partition and	Ne main File		
4 317869.99	6254718.41	A State of the sta	The Day Reader Fr		A marker - III and	H	CALLER CALLER	
5 317884.53	6254711.15		State Mit 1			PLO	CKROAD	あし、雨
6 317892.78	6254699.11			A States of A	1 mar alter	DLU	JAROAD	
317911.39	6254689.46		State Berline de	ROAD	2 The Contract		Contraction of the second	
8 317923.60	6254680.02			Ň	· And (17000		
9 317952.05	6254675.91			Sec. Sec. A Press		1 the start		
0 318007.33 1 317971.14	6254669.85 6254635.86						Call I	
2 317939.96	6254608.51							
3 317938.85	6254607.86	2	A DECEMBER OF A LOUGH					
4 317911.84	6254600.44			e sures 2			2	A State
dinate System: GDA1994 M			A CONTRACTOR OF THE	No. of Street,	al is a mining	- A MARTINE		
inale System. GDA1994 W	GAZONE 50		4	A MAN	La Production			
1		4		5				
Lot 64 Vertice			Carries and the	Č	and a state		MARS PRO	25 12 8 8 7
nt ID Eastings	Northings					and the second second	EN THE MAN	20 /58-5
317814.42	6254595.02	1500	A such - A		-			Plan - the second
2 317829.09 3 317895.72	6254733.73		The second second second second second	Ô	State 1			A Stranger
317895.72	6254726.69			A State of the second	Stage 2	4	5	C C Line
317959.08 317979.88	6254687.29 6254685.26		重要のなななななどで見	7				
317979.88	6254665.26		and a state of the			and the factor	A DE	
318056.91	6254654.83		· · · · · · · · · · · · · · · · · · ·		8	9	the second with	10
318043.74	6254648.56		57	and the second		Ó		0
318030.00	6254640.49		1		ALL SALE AND	ALC DALL CONTROL		ALC: TT SAV
318016.18	6254631.52		1	-	A STATE OF A	and the state of the second		
318004.07	6254622.47		A Providence of the second sec			and the second of the second sec	and a second of	to the strend y
317990.61	6254615.31		761 1		the former is		12	
317986.94	6254611.28			The second		A	10 ml	
317982.79	6254606.75		A Charles and	Asphalt Sealed	A CONTRACTOR			
317970.15	6254598.70	19422 980	T T	Mounded Area	And the second of		A Martine	
317958.71	6254590.67		And And And And And	A LANCE MALE		AL		
	6254583.90			A CONTRACTOR OF THE OWNER	and the second s	1123	a fer start	
317950.05 317943.80	6254581.46	The second second	1 1 1 1			and the second second	11	Ad the bras
linate System: GDA1994 M					and the second s	* · · ·	9	1 12 3
แลเธ วรุงเฮม. บบคารร4 M	GALUIE JU		With Little	The second second	Carlow Marine	Part a		
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		ALC ALL TO	and the part of the second	and the second	and the second s		-/
	1	人。"杨雪云云,"你就是了。"		Martin State		- 11 × 1		
				and the second		A State of the state		12
	·			The state of the		1 1		26
			0.5	and the second second		1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1		0 1130
-			ANA		and the second se	12		13 14
	and the second second	5.7			Li Latter	O [°]		CALL WATER S
1			49	STALL AND DALLAND	ALL STATES	13	15	
HE HERE	10.00	2 47	Ser Marked Brand		14	A CARLER	0	21 20 A 10
	the state	Ó1						ISSNE SAN
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A LAND A LAND A LAND AND AND AND AND AND AND AND AND AND					116	CARL CAREN
	The State of the state							1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1
	N. I. C. ALCON		SECURIT	Y RUAD		17	State State	E.
end			Contraction and a	The second se		18 0		
Lot 64 Boundary				a ser and the				
Stage 2		And the second second		1. M. S. M. S. M.	Coordina	te System:		
Western Area Boundary	SO	UTH SECU	RITY ROAL		GDA 199	4 MGA Zone 56	F 6 L	ot 64 & AEC
Clyde Refinery Extent of AEC-4 Proposed Cap	00				Date:	31/05/2024		
Denotes Proposed Security Roa	d 300mm Thick		A State of the	· · · · · · · · · · · · · · · · · · ·	Created E		Civde WA	RP - Long Term I
			CAR STATE OF STATE	Data Source:	Drawing	Size: A3	Plan (Lot	64), Durham, Sti
 Unsealed Stormwater Channel 		LAN ANT THE LAST PROPERTY AND	and the second sec	Nearmap Imagery Febr		10 20 30m		

0561882_St2AEC4L64V_G002_R0.mxd




AEC-4 Vertices

erm Environmental Management n, Street, Rosehill, NSW tralia Pty





APPENDIX B SITE SURVEY





APPENDIX C RESIDUAL CONTAMINATION SUMMARY

DINIVI						TRH Aliph	atic/Aroma	atic Split									TRH Si	lica Gel C	leanup			
	TRH >C5-C7 (Benzene) Aromatic	TRH >C6-C8 Aliphatic	TRH >C8-C10 Aliphatic	TRH >C10-C12 Aliphatic	TRH >C12-C16 Aliphatic	TRH >C16-C21 Aliphatic	TRH >C21-C35 Aliphatic	TRH >C7-C8 Aromatic	TRH >C8-C10 Aromatic	TRH >C10-C12 Aromatic	TRH >C12-C16 Aromatic	TRH >C16-C21 Aromatic	TRH >C21-C35 Aromatic	TRH >C10-C16 Fraction SG less Naphthalene	TRH >C10-C14 Silica Gel Cleanup	TRH >C10-C16 Silica Gel Cleanup	TRH >C10-C36 Silica Gel Cleanup	TRH >C10-C40 Silica Gel Cleanup	TRH >C15-C28 Silica Gel Cleanup	TRH >C16-C34 Silica Gel Cleanup	TRH >C29-C36	TRH >C34-C40 Silica Gel Cleanup
	mg/kg		mg/kg					mg/kg	mg/kg								mg/kg			mg/kg		
EQL	0.1	10	10	10	10	10	10	0.1	1	10	10	10	10	50	20	50	50	50	50	100	50	100
Clyde WARP SSTL (Direct Contact - Commercial)		1200000		24000	24000	470000	470000		9500	9500	9500	7100	7100									
Clyde WARP SSTL (Direct Contact - Construction Worker)		310000	62000	62000	62000	370000	370000		25000	25000	25000	18000	18000									
Clyde WARP SSTL (Direct Contact - IMW)		3700000	740000		740000	4400000	4400000		300000	300000		220000	220000									
Clyde WARP SSTL (Vapour Intrusion - Commercial) 0.15m	4	480	760	430	4300				110	280	430											
Clyde WARP SSTL (Vapour Intrusion - Commercial) >1-2m	4	610	980	600	8300	<u> </u>			150	430	2800											<u> </u>
Clyde WARP SSTL (Vapour Intrusion - Commercial) >2 - 4m	4	880	1400	980	17000				230	750	5100											
Clyde WARP SSTL (Vapour Intrusion - Commercial) > 4m		1400	2200	1800	33000				420	1400	9800											
Clyde WARP SSTL (Vapour Intrusion - Construction Worker)		NL	NL	NL	NL				NL	NL	NL											
Clyde WARP SSTL (Vapour Intrusion - IMW)		NL	NL	NL	NL				NL	NL	NL	NL	NL									
NEPM (1999) Management Limits - Commercial/Industrial (coarse)																1000				3500		10000

Field_ID	Sampled_Date_Time	Lab_Report_Number	Location_Code	e Sample_Type	Location_Type																						
D01_150719	15/07/2019	665944	TP19/23	Field_D	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-
D01_150719	15/07/2019	669352	TP19/23	Field D	Test Pit		-	-	-	-	-	-	-		-	-	-		-	1500	2500	27,500	-	16,000	21,000	10,000	1700
D01_150719	16/07/2019	666164	TP19/20	Field D	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-
D01 160719	16/07/2019	669352	TP19/20	Field D	Test Pit		-	-	-	-	-	-	-	-	-	-	-	-	-	<20	<50	570	-	120	390	450	390
D01_20200714	14/07/2020	732060	MW20/13	Field D	Monitoring Well		-	-	-	-	-	-	-	-	-	-	-	-	-	240	220	820	-	400	120	180	<100
D02 150719	15/07/2019	665944	TP19/77	Field D	Test Pit	· ·	-	- 1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
D02_150719	15/07/2019	669352	TP19/77	Field D	Test Pit	· ·	-	- I	-	-			-		-	· ·	-	-		1100	2200	17,700	-	12,000	14,000	4600	1700
D02_160719	16/07/2019	666164	TP19/20	Field D	Test Pit								-		-	· .	-		-		-		-				-
D02 160719	16/07/2019	669352	TP19/20	Field D	Test Pit					-		-	-		-					<20	<50	518	-	78	320	440	400
D03 20191120	20/11/2019	689333	TP19/87	Field D																- 20	-50				520		
MW12/01 0.15	27/02/2012	328708	MW12/01	Normal	Monitoring Well				-	-		-	-		-			-	-	-	-	-	-	-	-		-
MW12/01_2.0	27/02/2012	328708	MW12/01	Normal	Monitoring Well		<u> </u>			-	<u> </u>	-			-	· .				-	-		-	-			-
MW12/01_2.5	27/02/2012	328708	MW12/01	Normal	Monitoring Well					-					-												
MW12/20 0.4	6/03/2012	329576	MW12/01	Normal	Monitoring Well					-			-		-						-		-	-	-	-	-
MW12/20_0.4	6/03/2012	329576	MW12/20	Normal	Monitoring Well				-			-	-					-					-				
MW12/20_2.0	6/03/2012	329576	MW12/20	Normal	Monitoring Well			-		-		-			-				-	-	-	-	-	-	-		<u> </u>
MW20/03_0.8	13/07/2020	732060	MW20/03	Normal	Monitoring Well		-	-	-	-	-	-	-	-	-	-			-	<50	<50	<100	-	<100	<100	<100	<100
	13/07/2020	732060		Normal	-	-			-	-		-	-	-	-	-		-		2100	2400	6800	-	3700	1500	1000	220
MW20/03_3.0 MW20/03_6.0	13/07/2020	732060	MW20/03	Normal	Monitoring Well			-	-	-	-	-	-	-	-	-		-		<50	<50	<100	-	<100	<100	<1000	<100
	13/07/2020	732060	MW20/03 MW20/04	Normal	Monitoring Well	-			-	-	-	-	-	-	-			-	-	<50	<50		-			<100	<100
MW20/04_1.0		732060			Monitoring Well				-	-	-	<u> </u>	-	-	-			-	-	<50 390		<100 3040	-	<100 1700	100 560		<u> </u>
MW20/04_3.5	13/07/2020 13/07/2020	732060	MW20/04	Normal	Monitoring Well				-	-	-	-	-		-				-		590		-			950	270
MW20/04_4.5			MW20/04	Normal	Monitoring Well	•	-		-	-	-	-	-	-	-	-	-	-	-	<50	<50	<100	-	<100	<100	<100	<100
MW20/05_3.5	13/07/2020	732060	MW20/05	Normal	Monitoring Well	•		-	-	-	-	-	-	-	-	-	•	-	-	<50	<50	<100	-	<100	120	<100	<100
MW20/06_6.0	14/07/2020	732060	MW20/06	Normal	Monitoring Well	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1500	2400	9900	-	6600	3700	1800	330
MW20/07_6.0	14/07/2020	732060	MW20/07	Normal	Monitoring Well	•	-	-	-	-	-	-	-	-	-	-	•	-	-	550	590	2090	-	1100	340	440	<100
MW20/13_6.0	14/07/2020	732060	MW20/13	Normal	Monitoring Well	•	-	-	-	-	-	-	-	-	-	-	-	-	-	64	110	234	-	170	<100	<100	<100
MW20/17_3.0	9/07/2020	732060	MW20/17	Normal	Monitoring Well	•	-	-	-	-	-	-	-	-	-	-	-	-	-	150	480	2780	-	2400	1200	230	240
QC18_102	7/02/2018	ES1804294	TP18/27	Field_D	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	2320	1390	2320	15,300	16,200	10,000	12,000	3950	1830
QC18_103	7/02/2018	ES1804294	TP18/27	Field_D	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	11,500	8820	11,500	16,900	16,400	8080	4880	<100	<100
SB5B_1.0	5/02/2018	ES1804047	SB5B	Normal	Soil Bore	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SB5B_4.0	5/02/2018	ES1804047	SB5B	Normal	Soil Bore	•	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
T01_150719	15/07/2019	ES1922291	TP19/23	Interlab_D	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
T01_160719	16/07/2019	ES1922517	TP19/20	Interlab_D	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-
T01_20200714	14/07/2020	ES2024476	MW20/13	Interlab_D	Monitoring Well	-	-	-	-	-	-	-	-	-	-	-	-	-	490	250	490	1670	1830	1010	1100	410	240
T02_150719	15/07/2019	ES1922291	TP19/77	Interlab_D	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-
T02_160719	16/07/2019	ES1922517	TP19/20	Interlab_D	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
T03_050218	5/02/2018	184769	SB5B	Interlab_D	Soil Bore	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6200	-	8500	-
TP18/27_0.3	7/02/2018	ES1804294	TP18/27	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	<50	<50	<50	<50	<50	<100	<100	<100	<100
TP18/27_1.2	7/02/2018	ES1804294	TP18/27	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	2780	1280	2790	19,200	20,200	13,500	15,500	4430	1920
TP18/27_1.8	7/02/2018	ES1804294	TP18/27	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	2140	1240	2140	18,700	19,800	12,500	15,300	4990	2330
TP18/27_1.8	7/02/2018	ES1805843	TP18/27	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TP18/27_3.0	7/02/2018	ES1804294	TP18/27	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	14,900	11,200	14,900	22,500	21,900	11,300	7030	<100	<100
TP19/19_0.6	16/07/2019	666164	TP19/19	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TP19/19_0.6	16/07/2019	669352	TP19/19	Normal	Test Pit	8.6	<50	1100	9200	19,000	14,000	19,000	27	140	1200	7900	9800	15,000	-	21,000	29,000	72,000	-	38,000	35,000	13,000	6600
TP19/19_2.0	16/07/2019	666164	TP19/19	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-
TP19/19_2.0	16/07/2019	669352	TP19/19	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	550	900	3050	-	1800	1800	700	350
TP19/20 0.1	16/07/2019	666164	TP19/20	Normal	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-
TP19/20_0.1	16/07/2019	669352	TP19/20	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<20	<50	770	-	200	560	570	620
TP19/20_0.4	16/07/2019	666164	TP19/20	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-
TP19/20_0.4	16/07/2019	669352	TP19/20	Normal	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	-	<20	160	960	-	450	670	510	340
TP19/21_2.8	16/07/2019	666164	TP19/21	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	- 1	-	-	-	-	-	-	-	-		-
TP19/21_2.8	16/07/2019	669352	TP19/21	Normal	Test Pit	< 0.4	<40	490	180	330	290	330	0.8	40	27	240	220	230	-	310	460	1340	-	790	730	240	130
TP19/21_4.0	16/07/2019	666164	TP19/21	Normal	Test Pit	-	-		-					-				-	-				-	-	-		- 150
TP19/21 4.0	16/07/2019	669352	TP19/21	Normal	Test Pit				-	-			-		-	· .				180	340	2600	-	1800	2000	620	200
TP19/22 0.5	16/07/2019	666164	TP19/22	Normal	Test Pit		-		-	-	-	-	-	-	-		<u> </u>	-		- 100		- 2000	-	- 1000	- 2000		- 200
TP19/22_0.5	16/07/2019	666164	TP19/22	Normal	Test Pit	-				-															-	-	
11 13/22_1.2	10/0//2013	1000104	1113/22	prominar	reatric	-	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		

Table C-1: Residual Chemical Contamination in Soil Data Clyde WARP - Lot 64


	TRH Aliphatic/Aromatic Split TRH Silica Gel Cleanup														,							
	TRH >C5-C7 (Benzene) Aromatic	TRH >C6-C8 Aliphatic	TRH >C8-C10 Aliphatic	TRH >C10-C12 Aliphatic	TRH >C12-C16 Aliphatic	TRH >C16-C21 Aliphatic	TRH >C21-C35 Aliphatic	TRH >C7-C8 Aromatic	TRH >C8-C10 Aromatic	TRH >C10-C12 Aromatic	TRH >C12-C16 Aromatic	TRH >C16-C21 Aromatic	TRH >C21-C35 Aromatic	TRH >C10-C16 Fraction SG less Naphthalene	TRH >C10-C14 Silica Gel Cleanup	TRH >C10-C16 Silica Gel Cleanup	TRH >C10-C36 Silica Gel Cleanup	TRH >C10-C40 Silica Gel Cleanup	TRH >C15-C28 Silica Gel Cleanup	TRH >C16-C34 Silica Gel Cleanup	TRH >C29-C36	TRH >C34-C40 Silica Gel Cleanup
	mg/kg		mg/kg					mg/kg	mg/kg				mg/kg		mg/kg 20			mg/kg 50	mg/kg 50	mg/kg		
EQL Clyde WARP SSTL (Direct Contact - Commercial)	0.1	10 1200000	10	10 24000	10 24000	10 470000	10 470000	0.1	9500	10 9500	10 9500	10 7100	10 7100	50	20	50	50	50	50	100	50	100
Clyde WARP SSTL (Direct Contact - Construction Worker)		310000	62000	62000	62000	370000	370000		25000	25000	25000	18000	18000									
Clyde WARP SSTL (Direct Contact - IMW)		3700000	740000			4400000			300000	300000												
Clyde WARP SSTL (Direct Contact - ININ)		480	740000	430	4300	4400000	4400000		110	280	430	220000	220000									
Clyde WARP SSTL (Vapour Intrusion - Commercial) >1-2m	_	610	980	600	8300			<u> </u>	150	430	2800											<u> </u>
Clyde WARP SSTL (Vapour Intrusion - Commercial) >2 - 4m		880	1400	980	17000				230	750	5100											
Clyde WARP SSTL (Vapour Intrusion - Commercial) > 4m		1400	2200	1800	33000				420	1400	9800											
Clyde WARP SSTL (Vapour Intrusion - Construction Worker)		NL	NL	NL	NL				NL	NL	NL											
Clyde WARP SSTL (Vapour Intrusion - IMW)		NL	NL	NL	NL				NL	NL	NL	NL	NL									
NEPM (1999) Management Limits - Commercial/Industrial (coarse)																1000				3500		10000

P19/23 1.5	Sampled_Date_Time	Lab_Report_Number 665944	Location_Code	Normal	Test Pit	-						-	-	-	-	1				1					<u> </u>		
P19/23_1.5 P19/23_1.5	15/07/2019	669352	TP19/23	Normal	Test Pit	3.6	<100	330	1300	2700	3800	12.000	- 66	- 140	530	3200	10,000	32.000	-	1900	2800	21.900	-	14.000	17.000	6000	1
P19/23_1.5 P19/23_3.5	15/07/2019	665944	TP19/23	Normal	Test Pit		<100	330		2700		- 12,000		- 140		5200	10,000	52,000	-	1900	2000	21,900		14,000	17,000	0000	+-
P19/23_3.5 P19/23_3.5	15/07/2019	669352	TP19/23	Normal	Test Pit	<u> </u>	-	-	-	-	-	-	-	-			-		-	<20	<50	<50	-	<50	<100	<50	
P19/23_3.5 P19/24 1.5	15/07/2019	665944	TP19/23		1		-			-	-		-				-		-	1	<50	<50	-	<50		<50	+
P19/24_1.5	15/07/2019	1		Normal	Test Pit	· ·	-	-	-			-	-	-	-	-	-		-	-	120				-	730	+
P19/24_1.5 P19/24 3.0	15/07/2019	669352 665944	TP19/24	Normal	Test Pit		-	-	-	-	-			-		-	-	-	-	51	120	1981	-	1200	1500	/30	+-
FP19/24_3.0 FP19/24_3.0	15/07/2019	669352	TP19/24 TP19/24	Normal	Test Pit	< 0.5	-	-	-	- 3500	-	- 010	-	-	-	- 1800	- 1200	-	-	-	-	- 11,720			-	920	+
FP19/24_3.0		665944		Normal	Test Pit		<50	200	2400		2000	910	0.8	14	240	1800	1200	460	-	5000	6000			5800	4200		
	15/07/2019		TP19/24	Normal	Test Pit	<u> </u>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/24_4.2	15/07/2019	669352	TP19/24	Normal	Test Pit	<u> ·</u>	-	-	-	-	-	-	-	-	-	-	-	-	-	<20	<50	<50	-	<50	<100	<50	_
FP19/25_0.5	15/07/2019	665944	TP19/25	Normal	Test Pit	· ·	-	-	-	-	-	-	-	-	-	-	-	•	-	-	-			-	-	-	_
FP19/25_0.5	15/07/2019	669352	TP19/25	Normal	Test Pit	· ·	-	-	-	-	-	-	-	-	-	-	-	-	-	<20	<50	51	-	51	<100	<50	_
P19/25_1.3	15/07/2019	665944	TP19/25	Normal	Test Pit	· ·	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/25_1.3	15/07/2019	669352	TP19/25	Normal	Test Pit	<1	<100	360	1200	2400	2500	6600	100	95	130	1700	4500	13,000	-	2100	3100	17,800	-	10,000			_
FP19/74_1.5	19/07/2019	666846	TP19/74	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	_
FP19/74_2.5	19/07/2019	666846	TP19/74	Normal	Test Pit	· ·	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<u> </u>	-	-	-	-	_
P19/75_0.5	19/07/2019	666846	TP19/75	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/75_1.5	19/07/2019	666846	TP19/75	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/75_1.5	19/07/2019	669352	TP19/75	Normal	Test Pit	<0.2	<20	310	820	1700	1500	2100	1.1	6.3	83	510	740	1500	-	3300	4800	17,100	-	8100	9500	5700	1
FP19/75_3.0	19/07/2019	666846	TP19/75	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/76_1.5	19/07/2019	666846	TP19/76	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	•	-	-	-	-	-	-	-	-	
TP19/76_2.2	19/07/2019	666846	TP19/76	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/76_2.2	19/07/2019	669352	TP19/76	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<20	<50	<50	-	<50	<100	<50	<
FP19/77_1.5	15/07/2019	665944	TP19/77	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
FP19/77_1.5	15/07/2019	669352	TP19/77	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1500	2900	21,800	-	15,000	17,000	5300	1
FP19/77_4.0	15/07/2019	665944	TP19/77	Normal	Test Pit	24	1000	2300	16,000	27,000	19,000	22,000	75	550	2200	11,000	12,000	23,000	-	-	-	-	-	-	-	-	
FP19/77_4.0	15/07/2019	669352	TP19/77	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	•	-	30,000	38,000	76,600	-	37,000	30,000	9600	4
FP19/83_1.0	20/11/2019	689333	TP19/83	Normal		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-	-	-	-	
FP19/83_3.0	20/11/2019	689333	TP19/83	Normal		-	-	-	-	-			-	-	-	-	-		-	-	-	-	-	-	-	-	
FP19/84_1.0	20/11/2019	689333	TP19/84	Normal		-	-	-	-	-			-	-	-	-	-		-	-	-	- 1	-	-	-	-	
FP19/84 2.0	20/11/2019	689333	TP19/84	Normal	1	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-	- 1	-	-	-	-	
P19/85 1.0	20/11/2019	689333	TP19/85	Normal		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
P19/85 2.0	20/11/2019	689333	TP19/85	Normal		-	-	-	-	-	-	-	-	-	-	-	-		-	-	-	- 1	-	-	-	-	
P19/85 3.0	20/11/2019	689333	TP19/85	Normal		· ·	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- 1	-	-	-	-	-
P19/87 1.0	20/11/2019	689333	TP19/87	Normal	1	· ·	-	-	-	-	-	-	-	-	-	-	-		-	-	-	- I	-	-	- I	-	-
P19/87 2.0	20/11/2019	689333	TP19/87	Normal	1	· ·	-	-	-	-	-	-	-	-	-	-	-		-	-	-		-	· -	-	-	+
P19/87 3.0	20/11/2019	689333	TP19/87	Normal		· ·	-	-	-			-	-	-					-			I		· .	-	-	+

Number of Results	7	7	7	7	7	7	7	7	7	7	7	7	7	7	40	40	40	7	41	40	41	40
Number of Detects	3	1	7	7	7	7	7	7	7	7	7	7	7	6	26	27	31	6	32	31	28	25
Minimum Concentration	<0.2	<20	200	180	330	290	330	0.8	6.3	27	240	220	230	<50	<20	<50	<50	<50	<50	<100	<50	<100
Minimum Detect	3.6	1000	200	180	330	290	330	0.8	6.3	27	240	220	230	490	51	110	51	1830	51	100	180	130
Maximum Concentration	24	1000	2300	16000	27000	19000	22000	100	550	2200	11000	12000	32000	14900	30000	38000	76600	21900	38000	35000	13000	6600
Maximum Detect	24	1000	2300	16000	27000	19000	22000	100	550	2200	11000	12000	32000	14900	30000	38000	76600	21900	38000	35000	13000	6600
Average Concentration	5.3	169	727	4443	8090	6156	8991	39	141	630	3764	5494	12170	4879	2447	3363	10406	13765	5888	5814	2256	769
Median Concentration	0.5	25	360	1300	2700	2500	6600	27	95	240	1800	4500	13000	2320	280	485	2345	16400	1700	1150	510	240
Standard Deviation	8.8	367	754	5945	10489	7289	8869	41	189	803	4101	5017	12334	5853	5921	7704	17118	9020	8886	8751	3331	1330
Number of Guideline Exceedances	0	1	2	5	2	0	0	0	3	3	4	3	4	0	0	16	0	0	0	15	0	0
Number of Guideline Exceedances(Detects Only)	0	1	2	5	2	0	0	0	3	3	4	3	4	0	0	16	0	0	0	15	0	0

Table C-1: Residual Chemical Contamination in Soil Data Clyde WARP - Lot 64

LITIAL									BTE	<i>.</i>			Naphthalene			TPU	NEPM (19	100)				TO	H NEPM (2012)		1		Metals	1			PAH			—
									BIE	<u> </u>			vapntnalene			IKH	NEPIM (19	999)					H NEPINI (2013)				Wieldis							\square
						Benzene	Toluene	Ethylbenzene	Xylene (o)	Xylene (m & p)	Xylene Total	BTEX	Naphthalene	TRH C6-C9 Fract	TRH > C10-C14 Fraction	TRH >C15-C28 Fraction	TRH > C15-C36 Fraction	TRH >C29-C36 Fraction	TRH >C10-C36 Fraction	TRH C6-C10 Fraction	TRH C6-C10 less BTEX	TRH >C10-C16 Fraction	TRH >C10-C16 Fraction less N	TRH >C16-C34 Fraction	TRH >C10-C40 Fraction	TRH >C34-C40 Fraction	Chromium	Chromium (hexavalent)	Chromium (Trivalent)	Benzo(a) pyrene Benzo(a)pyrene TEQ (half LOR)	Benzo(a)pyrene TEQ (LOR)	Benzo(a)pyrene TEQ	Benzo(a)pyrene TEQ (lower bound)*	Benzo(a)pyrene TEQ (upper bound)*	Bouro(a)uurono TEO (modium hound)*
L							_			mg/kg m 0.2		mg/kg 0.2	mg/kg 0.5	mg/kg m		mg/kg 50	mg/kg	mg/kg 50	mg/kg 50	10 mg/kg	mg/kg 10	mg/kg 50	mg/kg 50	mg/kg 100	mg/kg 50	mg/kg 100	mg/kg 2	0.5		mg/kg mg/l 0.5 0.5				_	_
	L (Direct Contact - Con					400							9800								28000			27000			21000								4
	L (Direct Contact - Con L (Direct Contact - IM)					1200 15000							67000 810000								69000 830000		45000 540000	64000 770000		64000 770000	8200 100000	1400 17000							20 30
	L (Vapour Intrusion - C					3.2							NL								600		NL									\square			
	L (Vapour Intrusion - C L (Vapour Intrusion - C					3.2 3.2							NL								770 NL		NL NL										\vdash	<u> </u>	H
yde WARP SSTL	L (Vapour Intrusion - C	Commercial) > 4m				3.2							NL								NL		NL												
	L (Vapour Intrusion - C L (Vapour Intrusion - II					NL							NL								NL NL		NL NL												
		mmercial/Industrial (coars	se)																	700		1000		3500		10000									
	Sampled Date Ti-	ne lah Panart Numb-	r Location Code	a Sample Tura	location Turns																														
eld_ID)1_150719	Sampled_Date_Tir 15/07/2019	me Lab_Report_Number 665944	TP19/23	Field_D	Test Pit	2.7	28	7.9	12	30	42	-	22	190 4	300 3	31,000	-	12,000	47,300	250	170	6700	6678	34,000	45,200	4500	580		-	16 -	-	-	27	27	2
01_150719	15/07/2019	669352	TP19/23	Field_D	Test Pit	•	-	-	-	-	-	-	-	-	-	-	-	-	-	·	-		-	-	-	-	-	-	•		-	-	-	-	F
01_150719 01_160719	16/07/2019 16/07/2019	666164 669352	TP19/20 TP19/20	Field_D Field_D	Test Pit Test Pit	<0.1		<0.1	<0.1		<0.3	·	<0.5		<20	520	-	210	730	<20	<20	<50	<50	- 1100	- 1410	310	- 36	-	·		-	-	+ - +	-	⊢
1_20200714	14/07/2020	732060	MW20/13	Field_D	Monitoring Well	<0.1		1.1	1.1		3.1	-	1 - 6.1			620	-	220	1150	230	230	360	353.9	100	460	<100		<1	•	<0.5 -	-	-	<0.5	1.2	0
02_150719	15/07/2019	665944	TP19/77	Field_D	Test Pit	< 0.5		2	1		3.4		29	<100 1	700 2	25,000	-	9500	36,200	<100	<100	3200	3171	28,000		2700	380	-	-		-	-		-	\square
2_150719 2_160719	15/07/2019 16/07/2019	669352 666164	TP19/77 TP19/20	Field_D Field_D	Test Pit Test Pit	<0.1		- <0.1	- <0.1		- <0.3	-	- <0.5 - 0.7	27 1	- 170	750	-	- 71	- 991	- 64	- 64	- 290	- 289.3	- 1100	- 1620	- 230	- 59	-	·	< 0.5 -	-	-	< 0.5	- 1.2	
2_160719	16/07/2019	669352	TP19/20	Field_D	Test Pit	-	-	-	-	-	-		-		-	-	-	-	-	I	-		-	-	-	-	-	-	-		-	-	-	-	
03_20191120	20/11/2019	689333	TP19/87	Field_D	Maria da antes da contra la	0.2			3.5		9.4	-	11	540 2		16,000	-	4400	23,200	460	440	4300	4289	17,000	22,500		-	-	-		-	-		-	\vdash
W12/01_0.15 W12/01_2.0	27/02/2012	328708 328708	MW12/01 MW12/01	Normal Normal	Monitoring Well Monitoring Well	<0.5 1.2		<0.5 3.4	<0.5		<1.5 20 800	<1.5 0 - 804.6	<0.5 16 - 33	<10 < 1200 7		<100 57,000	180 74.000	130 17,000	130 - 205 81,000 - 81,400	<20 1300	<20 510	<50 15,000	<50 15,000	180 61,000	-	<100 7900	- 3000	- <1	- 3000	18 -	-	-	-	-	+
W12/01_2.5	27/02/2012	328708	MW12/01	Normal	Monitoring Well	< 0.5		< 0.5	< 0.5			<1.5	<0.5			3700	4800	1100	5280 - 5300	<20	<20	930	930	4100	-	490	170			0.9 -	-	-	-	-	
IW12/20_0.4	6/03/2012	329576	MW12/20	Normal	Monitoring Well	< 0.5		<0.5	< 0.5			<1.5	<0.5			150	350	200	350 - 375	<20	<20	<50	<50	330	-	<100	17	-	-	7.9 -	-	-		-	+
IW12/20_2.0 IW12/20_2.4	6/03/2012 6/03/2012	329576 329576	MW12/20 MW12/20	Normal	Monitoring Well Monitoring Well	<0.5	<0.5	<0.5	<0.5	<1 <	<1.5	<1.5	<0.5		76 2	2100	4700	2600	4776 - 4800	<20	<20	180	180	4200	-	- 1100	18 6.7	-	-		-			-	+
1W20/03_0.8	13/07/2020	732060	MW20/03	Normal	Monitoring Well	< 0.1		<0.1	0.3		2.5	-	<0.5			100	-	56	215	<20	<20	<50	<50	<100	<100	<100	-	<1	-	<0.5 -	-	-	<0.5	1.2	_
IW20/03_3.0 IW20/03 6.0	13/07/2020 13/07/2020	732060	MW20/03 MW20/03	Normal Normal	Monitoring Well Monitoring Well	0.3 <0.1	0.2	3.9 <0.1	1 <0.1		3.5 <0.3	-	5 - 9.1 <0.5	350 20 <20 3		5200 970	•	1600	9400 1300	620 35	610 35	2800 520	2790.9 520	2200 240	5340 760	340 <100	-	<1	•	<0.5 -	-	-	<0.5	1.2	0
IW20/03_0.0	13/07/2020	732060	MW20/04	Normal	Monitoring Well	<0.1		<0.1	0.2		2.4	.	<0.5			150	-	<50	150	<20	<20	<50	<50	190	190	<100	-	<1	-	<0.5 -		+	<0.5	1.2	0
W20/04_3.5	13/07/2020	732060	MW20/04	Normal	Monitoring Well	<0.1		<0.1	<0.1		<0.3		<0.5			52	-	<50	52	24	24	<50	<50	<100	<100	<100	-	<1	-	<0.5 -	-	<u> </u>	<0.5	1.2	_
W20/04_4.5 W20/05_3.5	13/07/2020 13/07/2020	732060	MW20/04 MW20/05	Normal Normal	Monitoring Well Monitoring Well	<0.1	<0.1	<0.1	<0.1		<0.3 <0.3	-	<0.5			<50 160	·	<50 110	<50 290	<20 <20	<20 <20	<50 <50	<50 <50	<100 160	<100 160	<100 <100	-	<1	·	<0.5 -	-	-	<0.5	1.2	_
W20/05_5.5	14/07/2020	732060	MW20/06	Normal	Monitoring Well	<1		1.3	2		6		3.2 - 8.9			14,000	-	1600	17,800	<200	<200		4391.1		14,990	790	-	<1	-	2.8 -	-	-	4.5	4.5	
W20/07_6.0	14/07/2020	732060	MW20/07	Normal	Monitoring Well	< 0.1			1.4		7.1		1.5 - 7.6			2200	-	710	3730	970	960	940	932.4	890	1990	160	-	<1	-	0.5 -	-	_	0.7	1.4	_
W20/13_6.0 W20/17_3.0	14/07/2020 9/07/2020	732060	MW20/13 MW20/17	Normal Normal	Monitoring Well Monitoring Well	<0.1		0.2 <0.1	0.2 <0.1		0.4 <0.3		<0.5 - 2 <0.5			350 4000	-	<50 340	444 4530	49 <20	48 <20	170 580	168 580	190 2900	360 3920	<100 440	-	<1 <1	·	<0.5 -	-	-	<0.5	1.2 3	
18_102	7/02/2018	ES1804294	TP18/27	Field_D	Test Pit	0.3			7.1			38.3	4			20,800	-	9380	32,200	168	130	3750	3750	28,100	36,300	4460	-		-		-	-	-	-	
18_103	7/02/2018	ES1804294	TP18/27	Field_D	Test Pit					6		17.2	22	234 34			-	480	45,600	521			34,400			<100		-	-		-	-		-	╞
5B_1.0 5B_4.0	5/02/2018 5/02/2018	ES1804047 ES1804047	SB5B SB5B	Normal Normal	Soil Bore Soil Bore					2.2		4.4 <0.2	1 - 3	11 2 12 3			-	10,100 2640	21,300 8560	22 24	18 24	340 720	340 720	19,200 7090		4440 1540	37,800 160		-	<0.5 0.6 2.8 5.6					_
1_150719	15/07/2019	ES1922291	TP19/23	Interlab_D	Test Pit	12.3	67.8	16.6	19.7	65.6 8	85.3	182	31.4 - 34	571 3	050 5	55,800	-	27,300	86,200	661	479	5680	5650	73,400	92,900	13,800	560	-	-	14.4 -	-	-	21.2	21.8	1
_160719 _20200714	16/07/2019 14/07/2020	ES1922517 ES2024476	TP19/20 MW20/13	Interlab_D Interlab_D	Test Pit Monitoring Well					<0.5 <		<0.2	<1 1 - 3.3	<10 < 55 5		230	-	590 540	820 2540	<10 79	<10 79	<50 820	<50 820	660 1570	1360 2690	700 300	- 51	- <0.5	_	<0.5 0.6		-			
2_20200714 2_150719	15/07/2019	ES1922291	TP19/77	Interlab_D	Test Pit					2		11.9	39	54 2				17,300	58,000	92	80	5200	5160									-			_
_160719	16/07/2019	ES1922517	TP19/20	Interlab_D	Test Pit					<0.5 <		<0.2	<1-0.6	46 2		1910	-	1620	3790	68	68	490	490	2820	4580	1270	36	-		<0.5 -		-			
_050218 8/27_0.3	5/02/2018 7/02/2018	184769 ES1804294	SB5B TP18/27	Interlab_D Normal	Soil Bore Test Pit					<2 <0.5 <		< 0.2	1 - 1.8 <1	<25 2 <10 <		- 160	-	- 180	- 340	<25 <10	<25 <10	300 <50	300 <50	13,000 270	17,000 440	4500 170	26,000	-	·	0.2 <0.5			-		_
.8/27_1.2	7/02/2018	ES1804294	TP18/27	Normal	Test Pit					13.5 2		37.7	5	106 8			-	8420	60,300					48,200			-	-			_	_	-		_
18/27_1.8	7/02/2018	ES1804294	TP18/27	Normal	Test Pit					5.1		9.6	1	61 1				11,300	38,300	90	81			34,800			-				_	_	-		_
18/27_1.8 18/27_3.0	7/02/2018 7/02/2018	ES1805843 ES1804294	TP18/27 TP18/27	Normal Normal	Test Pit Test Pit					5.9 5.3		- 14.7	2 - 4.8 20	- 246 37		-	-	- 580	- 50,400	- 579	- 564	- 37,500	- 37,500	- 8170	- 45.700	- <100	805	3.2		<0.5 4.6		_	-		_
19/19_0.6	16/07/2019	666164	TP19/19	Normal	Test Pit					53		-	47	1100 41			-	9000	160,000					110,000			350	-	•		-	_	-		_
19/19_0.6	16/07/2019	669352	TP19/19	Normal	Test Pit			-				·	-	-		-	-	-	-	-	-	-	-	-	-	-	-	-				_	-		_
19/19_2.0 19/19_2.0	16/07/2019 16/07/2019	666164 669352	TP19/19 TP19/19	Normal Normal	Test Pit Test Pit	-		- 0.2		- 0.6		-	0.7 - 1.2	- 22 5		- 2700	-	250	- 3470	- 53	- 52	950	- 948.8	3300	4720	470	400	-	-	<0.5 -	_		<0.5		
19/20_0.1	16/07/2019	666164	TP19/20	Normal	Test Pit	<0.1	<0.1	<0.1	<0.1	<0.2 <	<0.3	•	<0.5	<20 <	<20	380	-	200	580			<50	<50	880	1130	250	17	-	•		_	-	-	-	
19/20_0.1 19/20_0.4	16/07/2019 16/07/2019	669352 666164	TP19/20 TP19/20	Normal Normal	Test Pit Test Pit	-		-		<0.2 <		·	- <0.5	- 78 4		- 2800	-	- 480	- 3680	- 140	- 140	- 860	- 860	- 3400	- 4620	- 360	- 32	-	-	<0.5 -	_	_	- <0.5		_
19/20_0.4 19/20_0.4	16/07/2019	669352	TP19/20 TP19/20	Normal	Test Pit			-					-			-	-	- 480	-	- 140	-			-	4620	- 300	- 32	-	-		_		-		
19/21_2.8	16/07/2019	666164	TP19/21	Normal	Test Pit	<1	<1	62	<1	4.1		-	24 - 39	520 5			-	6100	30,500	930		8100		17,000			170	-	•	2.2 -	_		3.4	1	_
P19/21_2.8 P19/21_4.0	16/07/2019 16/07/2019	669352 666164	TP19/21 TP19/21	Normal Normal	Test Pit Test Pit	<0.2				- <0.4 <	-	-	- 7.3			- 6400	-	- 1000	- 8030	- <40	- <40	- 1200	- 1192.7	- 7200	- 8790	- 390	- 850	-	-				-	-	_
P19/21_4.0	16/07/2019	669352	TP19/21	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	•		-	-	-	-	
P19/22_0.5 P19/22_1.2	16/07/2019 16/07/2019	666164 666164	TP19/22	Normal	Test Pit			<0.1			< 0.3		<0.5			<50	-	<50	<50	<20	<20 <20	<50	<50	<100	<100 <100	<100 <100	18 20	-	-	<0.5 -	_	_	<0.5		_
	116/07/2019	lbbb1b/l	TP19/22	Normal	Test Pit	<0.1	< U.1	I <u.1< td=""><td><u.1< td=""><td><0.2 <</td><td>5113</td><td>- </td><td>< 0.5</td><td><20 <</td><td>201</td><td><50</td><td>- </td><td><50</td><td><50</td><td></td><td></td><td><50</td><td><50</td><td><100</td><td></td><td></td><td>20</td><td>- </td><td></td><td></td><td>- </td><td></td><td> - </td><td>- </td><td></td></u.1<></td></u.1<>	<u.1< td=""><td><0.2 <</td><td>5113</td><td>- </td><td>< 0.5</td><td><20 <</td><td>201</td><td><50</td><td>- </td><td><50</td><td><50</td><td></td><td></td><td><50</td><td><50</td><td><100</td><td></td><td></td><td>20</td><td>- </td><td></td><td></td><td>- </td><td></td><td> - </td><td>- </td><td></td></u.1<>	<0.2 <	5113	-	< 0.5	<20 <	201	<50	-	<50	<50			<50	<50	<100			20	-			-		-	-	



				ы				Naphthalene	2		IRP	I NEPIVI (1999)					KH NEPIVI	(2013)			<u> </u>	Wietais		
	Benzene	Toluene	Ethylbenzene	Xylene (o)	Xylene (m & p)	Xylene Total	BTEX	Naphthalene	TRH C6-C9 Fraction	TRH > C10-C14 Fraction	TRH > C15-C28 Fraction	TRH > C15-C36 Fraction	TRH > C29-C36 Fraction	TRH >C10-C36 Fraction	TRH C6-C10 Fraction	TRH C6-C10 less BTEX	TRH > C10-C16 Fraction	TRH > C10-C16 Fraction less N	TRH > C16-C34 Fraction	TRH > C10-C40 Fraction	TRH > C34-C40 Fraction	Chromium	Chromium (hexavalent)	Chromium (Trivalent)	Benzo(a) pyrene
						g mg/kg		mg/kg		g mg/kg		mg/kg	mg/kg			mg/kg						mg/kg		mg/kg	
EQL	-	0.1	0.1	0.1	0.2	0.3	0.2	0.5	10	20	50		50	50	10	10	50	50	100	50	100	2	0.5		0.5
Clyde WARP SSTL (Direct Contact - Commercial)	400							9800								28000		17000	27000			21000			
Clyde WARP SSTL (Direct Contact - Construction Worker)	1200							67000								69000		45000	64000		64000	8200	1400		
Clyde WARP SSTL (Direct Contact - IMW)	15000							810000								830000		540000	770000		770000	100000	17000		
Clyde WARP SSTL (Vapour Intrusion - Commercial) 0.15m	3.2							NL								600		NL							
Clyde WARP SSTL (Vapour Intrusion - Commercial) >1-2m	3.2							NL								770		NL							
Clyde WARP SSTL (Vapour Intrusion - Commercial) >2 - 4m	3.2							NL								NL		NL							
Clyde WARP SSTL (Vapour Intrusion - Commercial) > 4m	3.2							NL								NL		NL							
Clyde WARP SSTL (Vapour Intrusion - Construction Worker)	NL							NL								NL		NL							
Clyde WARP SSTL (Vapour Intrusion - IMW)	NL							NL								NL		NL							
NEPM (1999) Management Limits - Commercial/Industrial (coarse)															700		1000		3500		10000				

Nanhthalene

TRH NEPM (1999)

Т

TRH NEPM (2013)


Metals

Т

BTEX

Field_ID	Sampled_Date_Time	Lab_Report_Number	Location_Code	Sample_Type	Location_Type																									
TP19/23 1.5	15/07/2019	665944	TP19/23	Normal	Test Pit	3.8	48	13	23	51	74	-	27 - 30	360	5000	36,000	-	15,000	56,000	470	330	7700	7670	41,000	53,500	4800	1000	-	-	19
TP19/23_1.5	15/07/2019	669352	TP19/23	Normal	Test Pit	-	-	-	-	- 1	-	-	-	- 1	-	-	- 1	-	-	· ·	-	-	-	-	-	-	-	-	- ·	- 1
TP19/23_3.5	15/07/2019	665944	TP19/23	Normal	Test Pit	< 0.1	< 0.1	<0.1	< 0.1	< 0.2	2 < 0.3	-	< 0.5	<20	<20	230	- 1	140	370	<20	<20	<50	<50	290	290	<100	29	-	-	-
TP19/23_3.5	15/07/2019	669352	TP19/23	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	-	-
TP19/24_1.5	15/07/2019	665944	TP19/24	Normal	Test Pit	< 0.1	0.7	0.4	0.5	0.9	1.4	-	< 0.5	<20	140	4100	-	2600	6840	<20	<20	280	280	5600	7180	1300	960	-	-	-
TP19/24_1.5	15/07/2019	669352	TP19/24	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	· · ·	-
TP19/24_3.0	15/07/2019	665944	TP19/24	Normal	Test Pit	< 0.1	< 0.1	2.8	0.7	0.4	1.1	-	11 - 18	92	3500	4900	-	710	9110	270	270	4800	4782	3700	8890	390	40	-		0.6
TP19/24_3.0	15/07/2019	669352	TP19/24	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TP19/24_4.2	15/07/2019	665944	TP19/24	Normal	Test Pit	<0.1	< 0.1	<0.1	< 0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	200	-	150	350	<20	<20	<50	<50	280	280	<100	26	-		-
TP19/24_4.2	15/07/2019	669352	TP19/24	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- /	-
TP19/25_0.5	15/07/2019	665944	TP19/25	Normal	Test Pit	<0.1	< 0.1	<0.1	<0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	400	-	380	780	<20	<20	<50	<50	660	850	190	190	-	- /	-
TP19/25_0.5	15/07/2019	669352	TP19/25	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TP19/25_1.3	15/07/2019	665944	TP19/25	Normal	Test Pit	1.4	28	13	25	45	70	-	20 - 21	<400	6900	54,000	-	20,000	80,900	<400	<400	11,000	10,979	58,000	76,500	7500	1200	-	-	37
TP19/25_1.3	15/07/2019	669352	TP19/25	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-
TP19/74_1.5	19/07/2019	666846	TP19/74	Normal	Test Pit	< 0.1	< 0.1	<0.1	<0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	<50	-	<50	<50	<20	<20	<50	<50	<100	<100	<100	79	-	-	-
TP19/74_2.5	19/07/2019	666846	TP19/74	Normal	Test Pit	< 0.1	< 0.1	<0.1	<0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	<50	-	<50	<50	<20	<20	<50	<50	<100	<100	<100	9.8	-	<u> </u>	< 0.5
TP19/75_0.5	19/07/2019	666846	TP19/75	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<u> </u>	-
TP19/75_1.5	19/07/2019	666846	TP19/75	Normal	Test Pit	<0.2	1	1.2	1.1	2.1	3.2	-	16 - 17	290	5700	14,000	-	4600	24,300	590	580	8400	8384	13,000	23,800	2400	110	-	-	2.2
TP19/75_1.5	19/07/2019	669352	TP19/75	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	- /	-
TP19/75_3.0	19/07/2019	666846	TP19/75	Normal	Test Pit	<0.1	< 0.1	<0.1	<0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	<50	-	<50	<50	<20	<20	<50	<50	<100	<100	<100	12	-	- /	-
TP19/76_1.5	19/07/2019	666846	TP19/76	Normal	Test Pit	<0.1	< 0.1	<0.1	<0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	<50	-	<50	<50	<20	<20	<50	<50	<100	<100	<100	57	-		-
TP19/76_2.2	19/07/2019	666846	TP19/76	Normal	Test Pit	<0.1	< 0.1	< 0.1	< 0.1	<0.2	2 <0.3	-	< 0.5	<20	<20	98	-	77	175	<20	<20	<50	<50	140	140	<100	48	-	-	< 0.5
TP19/76_2.2	19/07/2019	669352	TP19/76	Normal	Test Pit	-	-	-	-	-	-	-	-	· ·	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	<u> </u>	-
TP19/77_1.5	15/07/2019	665944	TP19/77	Normal	Test Pit	<1	3.2	2	<1	<2	<3	-	41	<200	2400	33,000	-	13,000	48,400	<200	<200	4500	4459	38,000	46,700	4200	39	-	<u> </u>	-
TP19/77_1.5	15/07/2019	669352	TP19/77	Normal	Test Pit	-	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<u> </u>	-
TP19/77_4.0	15/07/2019	665944	TP19/77	Normal	Test Pit	24	75	99	77	200	280	-	150 - 220	3000	45,000	74,000	-	22,000	141,000	5000	4500	58,000	57,850	70,000	136,200	8200	540	-	-	6.5
TP19/77_4.0	15/07/2019	669352	TP19/77	Normal	Test Pit	-	-	-	-	-	-	-	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	<u> </u>	-
TP19/83_1.0	20/11/2019	689333	TP19/83	Normal		< 0.1	0.4	0.2	1.4	1.1	2.5	-	4.1	25	2000	27,000	-	7200	36,200	52	49	3700	3695.9	28,000		1700	-	-	<u> </u>	-
TP19/83_3.0	20/11/2019	689333	TP19/83	Normal		< 0.1	2.8	0.3	0.8	1.3	2	-	2.2	40	710	9400	-	3600	13,710	70	65	1500	1497.8	11,000	13,800	1300	-	-	-	-
TP19/84_1.0	20/11/2019	689333	TP19/84	Normal		<1	2	1.6	4	<2	4	-	64	<200	2600	32,000	-	9200	43,800	<200	<200	4600	4536	35,000	41,500	1900	-	-	-	-
TP19/84_2.0	20/11/2019	689333	TP19/84	Normal		3.6	16	32	39	84	120	-	140	1800	51,000	92,000	-	14,000	157,000	3600	3400	72,000	71,860	66,000	143,900	5900	-	-	-	-
TP19/85_1.0	20/11/2019	689333	TP19/85	Normal		0.4	12	5.3	6.3	13	20	-	22	74	720	12,000	-	4600	17,320	130	93	1400	1378	14,000	17,100	1700	-	-	- /	
TP19/85_2.0	20/11/2019	689333	TP19/85	Normal		<0.1	0.5	0.4	1.1	1.5	2.6	-	2.8	37	4700	6200	-	1700	12,600	90	87	5900	5897.2	5500	12,400	1000	-	-		-
TP19/85_3.0	20/11/2019	689333	TP19/85	Normal		< 0.1	0.2	0.6	< 0.1	<0.2	2 <0.3	-	1.7	<20	370	1500	-	670	2540	45	44	580	578.3	1700	2650	370	-	-	-	-
TP19/87_1.0	20/11/2019	689333	TP19/87	Normal		< 0.1	0.4	1.6	1.6	2.9	4.4	-	<1	440	2300	5000	-	1700	9000	750	740	3200	3200	4900	9030	930	-	-	-	-
TP19/87_2.0	20/11/2019	689333	TP19/87	Normal		<0.2	0.9	3.1	2.2	4	6.2	-	13	120	2800	3700	-	600	7100	330	320	3800	3787	2900	7090	390	-	-	-	-
TP19/87_3.0	20/11/2019	689333	TP19/87	Normal		<0.5	15	6.6	9.5	15	25	-	33	720	6600	23,000	-	5400	35,000	970	920	9200	9167	23,000	33,600	1400	-	-	-	-
Statistical Summ																														<u> </u>
Number of Resu						70	70	70				18	70	69	69	68	5	68	68	69	69	69	69	69	64	69	40	15	2	35
Number of Dete	ts					17	32	39	39	37	37	9	42	34	50	60	5	57	61	38	38	48	48	60	55	48	40	1	2	16

Number of Results	/0	10	///	70	10	0.5	10	70	0.5	0.5	00	5	00	00	05	05	05	05	05	04	05	1 40	15			<i>i</i>
Number of Detects	17	32	39	39	37	37	9	42	34	50	60	5	57	61	38	38	48	48	60	55	48	40	1	2	16	Ē
Minimum Concentration	<0.1	<0.1	<0.1	<0.1	<0.2	<0.3	<0.2	<0.5	<10	<20	<50	180	<50	<50	<10	<10	<50	<50	<100	<100	<100	6.7	<0.5	802	0.2	Ē
Minimum Detect	0.2	0.2	0.2	0.2	0.3	0.4	4.4	0.7	11	20	52	180	56	52	22	18	170	168	100	140	160	6.7	3.2	802	0.2	Ē
Maximum Concentration	24	780	99	77	200	280	804.6	220	3000	51000	110000	74000	27300	160000	5000	4500	72000	71860	110000	186000	13800	37800	3.2	3000	37	Ē
Maximum Detect	24	780	99	77	200	280	804.6	220	3000	51000	110000	74000	27300	160000	5000	4500	72000	71860	110000	186000	13800	37800	3.2	3000	37	Ē
Average Concentration	1	17	4.7	4.2	9.7	14	62	13	202	4408	14212	16806	4219	22891	332	297	6115	6103	14869	23072	1833	1899	0.66		3.9	Ē
Median Concentration	0.1	0.25	0.4	0.5	1	1.4	2.575	1.55	27	480	3850	4700	710	6065	53	52	860	860	3700	7135	440	74	0.5	1901	0.25	Ē
Standard Deviation	3.6	94	14	11	28	40	190	29	462	10795	22598	32051	6252	35989	791	720	14402	14382	22700	36759	2754	7118	0.7		7.9	Ē
Number of Guideline Exceedances	5	0	0	0	0	0	0	0	0	0	0	0	0	0	8	4	31	5	35	0	1	2	0	0	0	Ē
Number of Guideline Exceedances(Detects Only)	5	0	0	0	0	0	0	0	0	0	0	0	0	0	8	4	31	5	35	0	1	2	0	0	0	Ē
																										_







			MNA			PFAS -	Fluorotel	lomer Sulf	onates			PFAS	- Long Ch	ain PFCA					PFAS - I	Long Chai	n PFSA			PFA	AS - Short	Chain PF	FCA	S - Short	t Chain P	
	Ferrous Iron - Fe2+	Methane	Nitrate (as N)	Sulphate	Sulphate (Filtered)	4:2 Fluorotelomer sulfonic acid (4:2 FTS)	6:2 Fluorotelomer Sulfonate (6:2 FtS)	8:2 Fluorotelomer sulfonate	10:2 Fluorotelomer sulfonic acid (10:2 FTS)	Perfluorooctanoate (PFOA)	Perfluorononanoic acid (PFNA)	Perfluorodecanoic acid (PFDA)	Perfluoroundecanoic acid (PFUnA)	Perfluorododecanoic acid (PFDoA)	Perfluorotetradecanoic acid (PFTeDA)	Perfluorotridecanoic acid (PFTrDA)	Perfluorohexanesulfonic acid (PFHxS)	Perfluoroheptane sulfonic acid (PFHpS)	Perfluorooctanesulfonic acid (PFOS)	Perfluorononanesulfonic acid (PFNS)	Perfluorodecanesulfonic acid (PFDS)	Perfluoropropanesulfonic acid (PFPrS)	Sum of PFHxS and PFOS	Perfluorobutanoic acid	Perfluoropentanoic acid (PFPeA)	Perfluorohexanoic acid (PFHxA)	Perfluoroheptanoic acid (PFHpA)	Perfluorobutanesulfonic acid (PFBS)	Perfluoropentane sulfonic acid (PFPeS)	N-Ethyl perfluorooctane sulfonamide (NEtFOSA)
	mg/L	mg/L	mg/L	1		μg/L	µg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	µg/L	μg/L	μg/L	μg/L	μg/L		μg/L
EQL Clyde WARP SSTL - GW VI - Commercial	0.05	0.01	0.01	2	1	0.05	0.05	0.05	0.05	0.01	0.02	0.02	0.02	0.02	0.05	0.02	0.01	0.02	0.01	0.01	0.02	0.01	0.01	0.1	0.02	0.02	0.02	0.02	0.02	0.05
-																														
· ·																														
	0/)									220									0.12											
	/0]																													
			1	1						1.2	1		1						0.00023							1	1	1 '		
NEMP (2020) Interim Marine - High conservation value systems (99%)																														
NEMP (2020) Interim Marine - High conservation value systems (99%) NEPM (2013) - Marine Water NEPM (2013) - Recreational				5000	5000																									
Clyde WARP SSTL - GW VI - Construction Clyde WARP SSTL - GW VI - IMW NEMP (2020) Freshwater - Slightly to moderately disturbed systems (95)	%)									220 19									0.13 0.00023											

Field_ID	Location_Code	Well	Sampled_Date_Time																														
BH210	BH210	BH210	23/11/2023	3.31	< 0.01	< 0.01	-	706	< 0.05	<0.05	<0.05	<0.05	<0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	<0.01	<0.02	< 0.01	-	<0.02	-	<0.01	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
D01_231123	MW20/02A	MW20/02A	23/11/2023	74.8	0.012	< 0.01	-	464	<0.05	< 0.05	<0.05	<0.05	< 0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	<0.01	<0.02	< 0.01	-	<0.02	-	<0.01	<0.1	<0.02	<0.02	<0.02	<0.02	<0.02	<0.05
MW20/01A	MW20/01A	MW20/01A	23/11/2023	6.79	3.36	0.02	-	50	< 0.05	<0.05	<0.05	<0.05	0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.03	<0.02	0.03	-	<0.02	-	0.06	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
MW20/02A	MW20/02A	MW20/02A	23/11/2023	68.4	< 0.01	<0.01	-	495	<0.05	<0.05	<0.05	<0.05	<0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	<0.01	<0.02	< 0.01	-	<0.02	-	<0.01	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
MW20/03	MW20/03	MW20/03	24/11/2023	3.31	12.1	< 0.01	-	9	< 0.05	<0.05	<0.05	<0.05	0.03	0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.06	<0.02	0.1	-	<0.02	-	0.16	<0.1	<0.02	0.03	<0.02	<0.02	<0.02	<0.05
MW20/04	MW20/04	MW20/04	23/11/2023	119	0.272	0.03	-	744	<0.05	<0.05	<0.05	<0.05	0.04	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.81	<0.02	0.09	-	<0.02	-	0.9	<0.1	<0.02	0.22	0.06	0.12	0.11	<0.05
MW20/08	MW20/08	MW20/08	23/11/2023	62.1	0.072	0.04	-	1940	<0.05	<0.05	<0.05	<0.05	0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.1	<0.02	0.02	-	<0.02	-	0.12	<0.1	<0.02	0.04	0.02	<0.02	<0.02	<0.05
MW20/09	MW20/09	MW20/09	23/11/2023	359	0.014	<0.01	-	2450	< 0.05	<0.05	<0.05	<0.05	0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.06	<0.02	< 0.01	-	<0.02	-	0.06	<0.1	<0.02	0.02	<0.02	0.02	<0.02	<0.05
MW20/10	MW20/10	MW20/10	24/11/2023	196	0.318	<0.01	-	603	<0.05	<0.05	<0.05	<0.05	< 0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	<0.01	<0.02	< 0.01	-	<0.02	-	<0.01	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
MW20/11	MW20/11	MW20/11	24/11/2023	40.6	0.034	<0.01	-	4460	<0.05	<0.05	<0.05	<0.05	0.09	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.9	<0.02	< 0.01	-	<0.02	-	0.9	<0.1	0.1	0.19	0.11	0.2	0.12	<0.05
MW20/12	MW20/12	MW20/12	24/11/2023	22.8	< 0.01	<0.01	-	1420	<0.05	<0.05	<0.05	<0.05	< 0.01	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.08	<0.02	0.04	-	<0.02	-	0.12	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
MW20/14	MW20/14	MW20/14	23/11/2023	22.7	0.014	<0.01	-	1620	<0.05	<0.05	<0.05	<0.05	0.01	0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.06	<0.02	0.11	-	<0.02	-	0.17	<0.1	<0.02	< 0.02	<0.02	<0.02	<0.02	<0.05
MW20/15	MW20/15	MW20/15	24/11/2023	136	0.032	<0.01	-	2880	<0.05	<0.05	<0.05	<0.05	0.06	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.3	<0.02	< 0.01	-	<0.02	-	0.3	<0.1	0.08	0.1	0.07	0.06	0.03	<0.05
MW20/16	MW20/16	MW20/16	24/11/2023	54.6	0.192	< 0.01	-	2270	<0.05	<0.05	<0.05	<0.05	0.08	0.03	<0.02	<0.02	<0.02	<0.05	<0.02	0.69	<0.02	0.08	-	<0.02	-	0.77	<0.1	<0.02	0.24	0.08	0.08	0.07	<0.05
MW20/17	MW20/17	MW20/17	24/11/2023	11.9	0.101	<0.01	-	742	<0.05	<0.05	<0.05	<0.05	0.13	0.06	<0.02	<0.02	<0.02	<0.05	<0.02	0.8	<0.02	0.41	-	<0.02	-	1.21	<0.1	<0.02	0.18	0.13	<0.02	<0.02	<0.05
MW20/18	MW20/18	MW20/18	24/11/2023	11.3	< 0.01	0.11	-	1420	<0.05	<0.05	<0.05	<0.05	0.02	< 0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.08	<0.02	0.1	-	<0.02	-	0.18	<0.1	<0.02	0.02	<0.02	<0.02	<0.02	<0.05
MW94/6	MW94/6	MW94/6	24/11/2023	39.9	0.19	0.27	-	1700	<0.05	<0.05	<0.05	<0.05	0.04	0.02	<0.02	<0.02	<0.02	<0.05	<0.02	0.3	<0.02	0.08	-	<0.02	-	0.38	<0.1	<0.02	0.04	0.02	0.04	<0.02	<0.05
T01-231123	BH210	BH210	23/11/2023	3.5	< 0.05	<0.01	1300	-	< 0.01	<0.05	<0.01	<0.01	<0.01	< 0.01	< 0.01	< 0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.05	<0.01	< 0.01	<0.01	<0.01	<0.01	<0.05

		1	1										1	1	1	1				1	· · · · · · · · · · · · · · · · · · ·				1				1	<u>/</u>
Statistical Summary																														
Number of Results	18	18	18	1	17	18	18	18	18	18	18	18	18	18	18	18	18	18	18	1	18	1	18	18	18	18	18	18	18	18
Number of Detects	18	13	5	1	17	0	0	0	0	12	5	0	0	0	0	0	13	0	10	0	0	0	13	0	2	10	7	6	4	0
Minimum Concentration	3.31	<0.01	< 0.01	1300	9	<0.01	<0.05	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	< 0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.05	<0.01	<0.01	<0.01	<0.01	<0.01	< 0.05
Minimum Detect	3.31	0.012	0.02	1300	9	ND	ND	ND	ND	0.01	0.02	ND	ND	ND	ND	ND	0.03	ND	0.02	ND	ND	ND	0.06	ND	0.08	0.02	0.02	0.02	0.03	ND
Maximum Concentration	359	12.1	0.27	1300	4460	<0.05	<0.05	<0.05	<0.05	0.13	0.06	<0.02	<0.02	<0.02	<0.05	<0.02	0.9	<0.02	0.41	<0.01	<0.02	<0.01	1.21	<0.1	0.1	0.24	0.13	0.2	0.12	< 0.05
Maximum Detect	359	12.1	0.27	1300	4460	ND	ND	ND	ND	0.13	0.06	ND	ND	ND	ND	ND	0.9	ND	0.41	ND	ND	ND	1.21	ND	0.1	0.24	0.13	0.2	0.12	ND
Average Concentration	69	0.93	0.03		1410	0.024	0.025	0.024	0.024	0.031	0.015	0.0097	0.0097	0.0097	0.024	0.0097	0.24	0.0097	0.061		0.0097		0.3	0.049	0.019	0.064	0.033	0.035	0.026	0.025
Median Concentration	40.25	0.033	0.005	1300	1420	0.025	0.025	0.025	0.025	0.01	0.01	0.01	0.01	0.01	0.025	0.01	0.07	0.01	0.025	0.005	0.01	0.005	0.14	0.05	0.01	0.02	0.01	0.01	0.01	0.025
Standard Deviation	90	2.9	0.065		1153	0.0047	0	0.0047	0.0047	0.036	0.013	0.0012	0.0012	0.0012	0.0047	0.0012	0.32	0.0012	0.096		0.0012		0.38	0.0059	0.026	0.083	0.039	0.052	0.036	0
Number of Guideline Exceedances	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	0	0	0	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0



	PFAS -	- Sulfor	namides				PFAS	Sums				Т	RH Sili	ca Gel (Cleanu	р					В	TEX				Naphthalene		TRH	NEPM (1999)				TRH N
لگل Na. N-Ethyl perfluorooctane sulfonamidoethanol (EtFOSE	N-Methyl perfluorooctane sulfonamide (MeFOS	M-Methyl perfluorooctane sulfonamidoethanol (N-Me-FOSE)	M.Ethyl perfluorooctane sulfonamidoacetic acid (Et	山(協) N-Methyl perfluorooctane sulfonamidoacetic acid	면 Perfluorooctanesulfonamide (PFOSA)	אפער אד אדער אדער אדער אדער אדער אדער אדער	Sum of PFAS	既 の of PFAS (WA DER List)	五 図 のf US EPA PFAS (PFOS + PFOA)	五人部 工RH >C10-C16 Fraction SG less Naphthalene	所 了 了	ᄧ 고 고	TRH >C10-C36 Silica Gel Cleanup	文的 TRH >C10-C40 Silica Gel Cleanup	施 고	成 工RH >C16-C34 Silica Gel Cleanup	TRH >C29-C36	רלא אמר TRH >C34-C40 Silica Gel Cleanup	Benzene hg/r	Toluene μβ/Γ	Ethylbenzene	Xylene (o)	Xylene (I	Xylene Total	BTEX hg/f	h@hthalene	部 TRH C6-C9 Fraction	工化 >C10-C14 Fraction	部 TRH >C15-C28 Fraction	TRH >C29-C36 Fraction	TRH >C10-C36 Fraction	MO/T TRH (NEPM) C>10-40 Sum	TRH C6-C10 Fraction	TRH C6-C10 less BTEX
EQL 0.0		0.05	0.02	0.02	0.02	0.01	0.01	0.01		100		100			100				1		2	2			1	0.004		50	100		50	0.1		20
Clyde WARP SSTL - GW VI - Commercial																			5000							13000								6200
Clyde WARP SSTL - GW VI - Construction																			NL							NL							-	NL
Clyde WARP SSTL - GW VI - IMW																			NL							NL							-	NL
NEMP (2020) Freshwater - Slightly to moderately disturbed systems (95																																		
NEMP (2020) Interim Marine - High conservation value systems (99%)																																		
NEPM (2013) - Marine Water																			500							50								
NEPM (2013) - Recreational																			10	8000 3	3000		6	000										
NHMRC (2019) HBGV - Recreational Water																																		

Field_ID	Location_Code	Well	Sampled_Date_Time																																			
BH210	BH210	BH210	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	<0.01	<0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<5 - 0.009	<20	<50	<100	<50	<50	<0.1	<20	<20
D01_231123	MW20/02A	MW20/02A	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	< 0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<5 - 0.006	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/01A	MW20/01A	MW20/01A	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.07	0.07	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	320	<50	320	0.26	<20	<20
MW20/02A	MW20/02A	MW20/02A	23/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	< 0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/03	MW20/03	MW20/03	24/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.24	0.22	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	3	<2	4	2	6	8	15	4.73 - 19	120	240	2070	<50	2310	2.39	150	140
MW20/04	MW20/04	MW20/04	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	1.45	1.34	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	110	560	<50	670	0.71	<20	<20
MW20/08	MW20/08	MW20/08	23/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.19	0.19	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/09	MW20/09	MW20/09	23/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	< 0.02	-	0.11	0.11	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	260	<50	260	0.27	<20	<20
MW20/10	MW20/10	MW20/10	24/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	< 0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/11	MW20/11	MW20/11	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	1.71	1.59	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	80	250	<50	330	0.3	<20	<20
MW20/12	MW20/12	MW20/12	24/11/2023	< 0.05	< 0.05	<0.05	< 0.02	<0.02	<0.02	-	0.12	0.12	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	220	<50	220	0.2	<20	<20
MW20/14	MW20/14	MW20/14	23/11/2023	<0.05	< 0.05	< 0.05	<0.02	< 0.02	< 0.02	-	0.2	0.18	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	520	<50	520	0.52	<20	<20
MW20/15	MW20/15	MW20/15	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.7	0.67	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/16	MW20/16	MW20/16	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	1.35	1.25	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<60	<100	<60	<60	<0.1	<20	<20
MW20/17	MW20/17	MW20/17	24/11/2023	<0.05	< 0.05	< 0.05	<0.02	< 0.02	<0.02	-	1.71	1.65	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW20/18	MW20/18	MW20/18	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	< 0.02	-	0.22	0.22	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
MW94/6	MW94/6	MW94/6	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.54	0.52	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	120	<50	120	0.12	<20	<20
T01-231123	BH210	BH210	23/11/2023	<0.05	< 0.05	<0.05	<0.05	<0.05	< 0.05	< 0.01	<0.1	< 0.05	< 0.01	-	-	-	-	-	-	-	-	-	<1	<1	<1	<1	<2	<3	-	<0.02	<20	220	400	200	820	0.82	<20	<20
						·												`									· · ·								·			
Statistical Su	nmary																																					
Number of Re	sults			18	18	18	18	18	18	1	18	18	1	17	17	17	17	17	17	17	17	17	18	18	18	18	18	18	17	18	18	18	18	18	18	18	18	18
Number of D	etects			0	0	0	0	0	0	0	13	13	0	0	0	0	0	0	0	0	0	0	1	0	1	1	1	1	1	3	1	4	9	1	9	9	1	1
Minimum Co	ncentration			<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	<0.01	<0.01	<0.01	<0.01	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<1	<1	<1	<2	<2	<1	<0.004	<20	<50	<100	<50	<50	<0.1	<20	<20
Minimum De	ect			ND	0.07	0.07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3	ND	4	2	6	8	15	4.73	120	80	120	200	120	0.12	150	140						
Maximum Co	ncentration			<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.01	1.71	1.65	<0.01	<100	<50	<100	<50	<100	<100	<100	<50	<100	3	<2	4	2	6	8	15	19	120	240	2070	200	2310	2.39	150	140
Maximum De	tect			ND	1.71	1.65	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3	ND	4	2	6	8	15	19	120	240	2070	200	2310	2.39	150	140						
Average Cond	entration			0.025	0.025	0.025	0.011	0.011	0.011		0.48	0.45		50	25	50	25	50	50	50	25	50	0.64	0.97	1.1	1	1.3	4	1.4	0.8	16	56	287	35	322	0.34	18	17
Median Conc	entration			0.025	0.025	0.025	0.01	0.01	0.01	0.005	0 105	0 1 8 5	0.005	50	25	50	25				25		0.5	1	1	1	1	1	05	0.002	10	25	85			0.085	10	10

Field_ID	Location_Code	Well	Sampled_Date_Time																																			
BH210	BH210	BH210	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	< 0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<5 - 0.009	<20	<50	<100) <50	0 <50	<0.1	L <20	0 <20
D01_231123	MW20/02A	MW20/02A	23/11/2023	< 0.05	< 0.05	<0.05	<0.02	< 0.02	<0.02	-	<0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<5 - 0.006	<20	<50	<100) <50	0 <50	<0.1	L <20	0 <20
MW20/01A	MW20/01A	MW20/01A	23/11/2023	< 0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	0.07	0.07	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	320	<50	0 320	0.26	5 <20	0 <20
MW20/02A	MW20/02A	MW20/02A	23/11/2023	<0.05	< 0.05	<0.05	<0.02	<0.02	<0.02	-	< 0.01	< 0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100) <50	0 <50	<0.1	L <20	0 <20
MW20/03	MW20/03	MW20/03	24/11/2023	< 0.05	< 0.05	<0.05	<0.02	< 0.02	<0.02	-	0.24	0.22	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	3	<2	4	2	6	8	15	4.73 - 19	120	240	2070) <50	0 2310	2.39) 150	0 140
MW20/04	MW20/04	MW20/04	23/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	1.45	1.34	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	110	560	<50	0 670	0.71	<20	0 <20
MW20/08	MW20/08	MW20/08	23/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.19	0.19	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	<100) <5(0 <50	<0.1	L <20	0 <20
MW20/09	MW20/09	MW20/09	23/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.11	0.11	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	260	<50	0 260	0.27	7 <20	0 <20
MW20/10	MW20/10	MW20/10	24/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	<0.01	<0.01	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100) <50	0 <50	<0.1	L <20	0 <20
MW20/11	MW20/11	MW20/11	24/11/2023	<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	1.71	1.59	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	80	250	<50	0 330	0.3	<20	0 <20
MW20/12	MW20/12	MW20/12	24/11/2023	<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.12	0.12	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	< 0.004	<20	<50	220	<50	0 220	0.2	<20	0 <20
MW20/14	MW20/14	MW20/14	23/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.2	0.18	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	520	<50	0 520	0.52	2 <20	0 <20
MW20/15	MW20/15	MW20/15	24/11/2023	<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.7	0.67	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100) <5(0 <50	<0.1	L <20	0 <20
MW20/16	MW20/16	MW20/16	24/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	1.35	1.25	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<60	<100) <60	0 <60	<0.1	L <20	0 <20
MW20/17	MW20/17	MW20/17	24/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	1.71	1.65	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100) <5(0 <50	< 0.1	L <20	0 <20
MW20/18	MW20/18	MW20/18	24/11/2023	< 0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.22	0.22	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	<100) <50	0 <50	<0.1	L <20	0 <20
MW94/6	MW94/6	MW94/6	24/11/2023	<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	-	0.54	0.52	-	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<2	<2	<2	<2	<2	<1	<0.004	<20	<50	120	<50	0 120	0.12	2 <20	0 <20
T01-231123	BH210	BH210	23/11/2023	< 0.05	< 0.05	<0.05	<0.05	<0.05	<0.05	< 0.01	<0.1	<0.05	<0.01	-	-	-	-	-	-	-	-	-	<1	<1	<1	<1	<2	<3	-	<0.02	<20	220	400	200	0 820	0.82	<20	0 <20
Statistical Sum	nmary																																					
Number of Res	sults			18	18	18	18	18	18	1	18	18	1	17	17	17	17	17	17	17	17	17	18	18	18	18	18	18	17	18	18	18	18	18	3 18	18	18	8 18
Number of De	tects			0	0	0	0	0	0	0	13	13	0	0	0	0	0	0	0	0	0	0	1	0	1	1	1	1	1	3	1	4	9	1	9	9	1	1
Minimum Con	centration			<0.05	<0.05	<0.05	<0.02	<0.02	<0.02	<0.01	<0.01	<0.01	<0.01	<100	<50	<100	<50	<100	<100	<100	<50	<100	<1	<1	<1	<1	<2	<2	<1	<0.004	<20	<50	<100) <5(0 <50	<0.1	<20	0 <20
Minimum Dete	ect			ND	ND	ND	ND	ND	ND	ND	0.07	0.07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3	ND	4	2	6	8	15	4.73	120	80	120	200	0 120	0.12	150	0 140
Maximum Con	centration			<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.01	1.71	1.65	<0.01	<100	<50	<100	<50	<100	<100	<100	<50	<100	3	<2	4	2	6	8	15	19	120	240	2070) <u>20</u> (0 2310	2.39	150	0 140
Maximum Det	ect			ND	ND	ND	ND	ND	ND	ND	1.71	1.65	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3	ND	4	2	6	8	15	19	120	240	2070) 20(0 2310	2.39	150	0 140
Average Conce	entration			0.025	0.025	0.025	0.011	0.011	0.011		0.48	0.45		50	25	50	25	50	50	50	25	50	0.64	0.97	1.1	1	1.3	1.4	1.4	0.8	16	56	287	35	5 322	0.34	18	3 17
Median Conce	ntration			0.025	0.025	0.025	0.01	0.01	0.01	0.005	0.195	0.185	0.005	50	25	50	25	50	50	50	25	50	0.5	1	1	1	1	1	0.5	0.002	10	25	85	25	5 75	0.085	5 10) 10
Standard Devi	ation			0	0	0	0.0035	0.0035	0.0035		0.62	0.58		0	0	0	0	0	0	0	0	0	0.59	0.12	0.72	0.27	1.2	1.6	3.5	2.8	26	67	477	41	1 553	0.57	7 33	3 31
Number of Gu	ideline Exceedance	es		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	3 0
Number of Gu	ideline Exceedance	es(Detects On	ly)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	3 0



	IEPM (2	2013)					Me	tals														PAH/Pheno	s						
	TRH >C10-C16 Fraction	전 기	所 了H >C16-C34 Fraction	편 고영·Braction	Chromium T/Bh	떤 Chromium (Filtered)	다romium (hexavalent)	떤 다 고	여파 고	떤 Chromium (Trivalent) (Filtered)	ති පි Benzo(b+j) & Benzo(k)fluoranthene	a-methylnaphthalene المالية الم	3-methylcholanthrene	Acenaphthene	为 ^做 Acenaphthylene	Anthracene	函 及 内 内 内 内 内 内 内 内 内 内 内 内 内 内 内 内 内 内	Benzo(a) pyrene	岡 岡 人	岡山 Benzo(a)pyrene TEQ (LOR)	随 協mzo(a)pyrene TEQ (zero)	为 用 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本	طرق/g/berylene	为 Benzo(k)fluoranthene	Chrysene May	図 Dibenz(a,h)anthracene	- Huoranthene	Hubrene Hug/L	时deno(1,2,3-c,d)pyrene
EQL		100					5					0.002					0.002	0.001	0.001	0.001	0.001	0.004	0.002	0.004	0.001	0.001	0.001	0.002	0.002
Clyde WARP SSTL - GW VI - Commercial		NL					-		-																				
Clyde WARP SSTL - GW VI - Construction	-	NL	-	-			-	-																					
Clyde WARP SSTL - GW VI - IMW	-	NL	-	-			-	-																					
NEMP (2020) Freshwater - Slightly to moderately disturbed systems (95																													
NEMP (2020) Interim Marine - High conservation value systems (99%)																													
NEPM (2013) - Marine Water							4.4	4.4	27	27																			
NEPM (2013) - Recreational							500	500																					
NHMRC (2019) HBGV - Recreational Water																													

Field_ID	Location_Code	Well	Sampled_Date_Time																													
BH210	BH210	BH210	23/11/2023	<100	<100	<100	<100	-	<1	-	<1	- <	1 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
D01_231123	MW20/02A	MW20/02A	23/11/2023	<100	<100	<100	<100	-	<1	-	<1	- <	1 <0).004	< 0.002	< 0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/01A	MW20/01A	MW20/01A	23/11/2023	<100	<100	260	<100	-	6	-	<1	- 6	<0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	<0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/02A	MW20/02A	MW20/02A	23/11/2023	<100	<100	<100	<100	-	<1	-	<1	- <	1 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	< 0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/03	MW20/03	MW20/03	24/11/2023	640	620	1750	<100	-	4	-	<1	- 4	<0).004	1.22	<0.004	0.284	0.411	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	<0.004	<0.002	<0.004	<0.001	<0.001	<0.001	0.017	<0.002
MW20/04	MW20/04	MW20/04	23/11/2023	200	200	510	<100	-	1	-	<1	- 1	<0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	<0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/08	MW20/08	MW20/08	23/11/2023	<100	<100	<100	<100	-	<1	-	<1	- <	1 <0).004	0.006	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	< 0.001	< 0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/09	MW20/09	MW20/09	23/11/2023	<100	<100	270	<100	-	3	-	<10	- <1	0 <0).004	< 0.002	< 0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/10	MW20/10	MW20/10	24/11/2023	<100	<100	<100	<100	-	<1	-	<10	- <1	0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	< 0.001	< 0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/11	MW20/11	MW20/11	24/11/2023	110	110	190	<100	-	<10	-	<1	- <1	0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	< 0.001	< 0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/12	MW20/12	MW20/12	24/11/2023	<100	<100	200	<100	-	<10	-	<1	- <1	.0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/14	MW20/14	MW20/14	23/11/2023	<100	<100	520	<100	-	1	-	2	- <	1 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	<0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/15	MW20/15	MW20/15	24/11/2023	<100	<100	<100	<100	-	<10	-	<10	- <1	0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	< 0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/16	MW20/16	MW20/16	24/11/2023	<100	<100	<100	<100	-	<10	-	<1	- <1	0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	< 0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/17	MW20/17	MW20/17	24/11/2023	<100	<100	<100	<100	-	1	-	<1	- 1	<0).004	< 0.002	< 0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/18	MW20/18	MW20/18	24/11/2023	<100	<100	<100	<100	-	7	-	<1	- 7	<0).004	< 0.002	< 0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	< 0.001	< 0.001	< 0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
MW94/6	MW94/6	MW94/6	24/11/2023	<100	<100	120	<100	-	<10	-	<1	- <1	0 <0).004	< 0.002	<0.004	< 0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	<0.001	< 0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
T01-231123	BH210	BH210	23/11/2023	220	220	600	<100	<1	-	<5	-	<5 -		-	-	-	< 0.01	<0.01	<0.01	<0.01	< 0.01	-	-	-	< 0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01

Statistical Summary	
---------------------	--

Statistical Summary																													
Number of Results	18	18	18	18	1	17	1	17	1	17	17	17	17	18	18	18	18	18	17	17	17	18	18	18	18	18	18	18	18
Number of Detects	4	4	9	0	0	7	0	1	0	5	0	2	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	1	0
Minimum Concentration	<100	<100	<100	<100	<1	<1	<5	<1	<5	<1	<0.004	< 0.002	<0.004	<0.002	<0.002	<0.001	<0.002	<0.001	<0.001	<0.001	< 0.001	<0.004	<0.002	<0.004	<0.001	<0.001	<0.001	<0.002	<0.002
Minimum Detect	110	110	120	ND	ND	1	ND	2	ND	1	ND	0.006	ND	0.284	0.411	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.017	ND
Maximum Concentration	640	620	1750	<100	<1	<10	<5	<10	<5	<10	<0.004	1.22	<0.004	0.284	0.411	<0.01	<0.01	<0.01	<0.001	<0.001	<0.001	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.017	<0.01
Maximum Detect	640	620	1750	ND	ND	7	ND	2	ND	7	ND	1.22	ND	0.284	0.411	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.017	ND
Average Concentration	104	103	271	50		3		1.4		3.3	0.002	0.073	0.002	0.017	0.024	0.00075	0.0012	0.00075	0.0005	0.0005	0.0005	0.0022	0.0012	0.0022	0.00075	0.00075	0.00075	0.0021	0.0012
Median Concentration	50	50	85	50	0.5	3	2.5	0.5	2.5	5	0.002	0.001	0.002	0.001	0.001	0.0005	0.001	0.0005	0.0005	0.0005	0.0005	0.002	0.001	0.002	0.0005	0.0005	0.0005	0.001	0.001
Standard Deviation	144	139	412	0		2.4		1.8		2.4	0	0.3	0	0.067	0.097	0.0011	0.00094	0.0011	0	0	0	0.00071	0.00094	0.00071	0.0011	0.0011	0.0011	0.0038	0.00094
Number of Guideline Exceedances	18	18	18	18	0	0	1	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	18	18	18	18	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0



					SVO	oc	
	Phenanthrene	Pyrene	PAHs (Sum of total)	7,12-dimethylbenz(a) anthracene	Benzo(e)pyrene	Coronene	Perylene
	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L
EQL	0.002	0.001	0.001	0.001	0.001	0.002	0.002
Clyde WARP SSTL - GW VI - Commercial							
Clyde WARP SSTL - GW VI - Construction							
Clyde WARP SSTL - GW VI - IMW							
NEMP (2020) Freshwater - Slightly to moderately disturbed systems (95							
NEMP (2020) Interim Marine - High conservation value systems (99%)							
NEPM (2013) - Marine Water							
NEPM (2013) - Recreational							
NHMRC (2019) HBGV - Recreational Water							

Field_ID	Location_Code	Well	Sampled_Date_Time							
BH210	BH210	BH210	23/11/2023	<0.002	< 0.001	0.009	<0.001	<0.001	<0.002	<0.002
D01_231123	MW20/02A	MW20/02A	23/11/2023	<0.002	<0.001	0.006	<0.001	<0.001	<0.002	<0.002
MW20/01A	MW20/01A	MW20/01A	23/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/02A	MW20/02A	MW20/02A	23/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/03	MW20/03	MW20/03	24/11/2023	<0.002	< 0.001	5.44	<0.001	<0.001	<0.002	<0.002
MW20/04	MW20/04	MW20/04	23/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	< 0.002
MW20/08	MW20/08	MW20/08	23/11/2023	0.006	<0.001	0.006	<0.001	<0.001	<0.002	<0.002
MW20/09	MW20/09	MW20/09	23/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/10	MW20/10	MW20/10	24/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/11	MW20/11	MW20/11	24/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/12	MW20/12	MW20/12	24/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/14	MW20/14	MW20/14	23/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW20/15	MW20/15	MW20/15	24/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	< 0.002
MW20/16	MW20/16	MW20/16	24/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	< 0.002
MW20/17	MW20/17	MW20/17	24/11/2023	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	< 0.002
MW20/18	MW20/18	MW20/18	24/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	<0.002
MW94/6	MW94/6	MW94/6	24/11/2023	<0.002	< 0.001	<0.001	<0.001	<0.001	<0.002	<0.002
T01-231123	BH210	BH210	23/11/2023	<0.01	<0.01	<0.02	-	-	-	-

Statistical Summary

Number of Results	18	18	18	17	17	17	17
Number of Detects	1	0	4	0	0	0	0
Minimum Concentration	<0.002	<0.001	<0.001	<0.001	<0.001	<0.002	<0.002
Minimum Detect	0.006	ND	0.006	ND	ND	ND	ND
Maximum Concentration	<0.01	<0.01	5.44	<0.001	<0.001	<0.002	<0.002
Maximum Detect	0.006	ND	5.44	ND	ND	ND	ND
Average Concentration	0.0015	0.00075	0.3	0.0005	0.0005	0.001	0.001
Median Concentration	0.001	0.0005	0.0005	0.0005	0.0005	0.001	0.001
Standard Deviation	0.0015	0.0011	1.3	0	0	0	0
Number of Guideline Exceedances	0	0	0	0	0	0	0
Number of Guideline Exceedances(Detects Only)	0	0	0	0	0	0	0

Table C-2: Residual Groundwater Contamination in Soil DataClyde WARP - Lot 64



APPENDIX D ASBESTOS REGISER

ASBESTOS REGISTER

As outlined within Section 4, asbestos in sub-surface soils have previously been detected. Asbestos management controls outlined within Section 6 are to be implemented during intrusive works the capped extent of Lot 64, which contains the below locations of contamination.

Date identified	ID	Approximate Eastings	Approximate Northings	Approximate Depth (m BGL)	Description	Friable or non-friable	Accessibility
16 and 19 July 2019	TP19/21	317851.7602	6254676.512	2.0	 Fibre cement fragments containing asbestos and soft fibrous plaster like material containing asbestos – in soil 	Friable plaster and fibre cement, and non-friable fibre cement	Within Capped Area - Inaccessible under normal site conditions – only accessed via excavation
19 July 2019	TP19/81	317908.2702	6254674.853	1.0	 Fibre cement fragments containing asbestos – in soil 	Non-friable	Within Capped Area - Inaccessible under normal site conditions – only accessed via excavation
19 July 2019	TP19/68	317990.4378	6254637.083	1.0	 Fibre cement fragments containing asbestos – in soil 	Non-friable	Inaccessible under normal site conditions (outside capped area, riparian corridor) – only accessed via excavation
19 July 2019	TP19/74	317841.9105	6254598.265	1.5	• Weathered fibre cement fragments containing asbestos and loose fibre bundles of asbestos – in soil	Friable fibre cement and loose fibre bundles	Inaccessible under normal site conditions (outside capped area, riparian corridor) – only accessed via excavation
19 July 2019	TP19/76	317889.1246	6254593.531	2.2	 Fibre cement fragments containing asbestos and loose fibre bundles of asbestos – in soil 	Friable fibre cement and loose fibre bundles	Inaccessible under normal site conditions (outside capped area, riparian corridor) – only accessed via excavation



APPENDIX E GROUNDWATER MONITORING PROGRAM





Clyde Western Area Remediation Project

Groundwater Monitoring Program – Stage 2

14 July 2021 Project No.: 0561882



Document details	
Document title	Clyde Western Area Remediation Project
Document subtitle	Groundwater Monitoring Program – Stage 2
Project No.	0561882
Date	14 July 2021
Version	Final
Author	Stephen Mulligan
Client Name	Viva Energy Australia

Document history

			val to issue			
Version	Revision	Author	Reviewed by	Name	Date	Comments
Draft	01	Stephen Mulligan	Peter Lavelle	Michael Gaggin	11.06.2021	Preliminary Draft Report for Viva Energy Review
Revised Draft	02	Stephen Mulligan	Peter Lavelle	Michael Gaggin	17.06.2021	Revised Draft incorporating Viva Energy Review
Final	03	Stephen Mulligan	Peter Lavelle	Michael Gaggin	14.07.21	Final Version for Consultation

14 July 2021

Clyde Western Area Remediation Project

Groundwater Monitoring Program – Stage 2

, Mili

Stephen Mulligan Senior Environmental Scientist

famile

Peter Lavelle Partner CEnvP SC (EIANZ)

~·

Michael Gaggin Partner

Environmental Resources Management Australia Pty Ltd Level 15 309 Kent Street Sydney NSW 2000

© Copyright 2021 by ERM Worldwide Group Ltd and/or its affiliates ("ERM"). All rights reserved. No part of this work may be reproduced or transmitted in any form, or by any means, without the prior written permission of ERM.

CONTENTS

1.	INTRO	DUCTION	۱	1
	1.1 1.2 1.3 1.4 1.5	Project O Remediat Stage 2 R	nd bjectives ion Objectives and Strategy temediation Works Overview s of this GWMP	2 2 3
2.	CONCI	EPTUAL	SITE MODEL AND RISK ASSESSMENT SUMMARY	5
	2.1 2.2 2.3 2.4	Geology . Hydrogeo	on logy al Site Model Summary Groundwater Impacts	5 6 9
3.	GROU	NDWATE	R MONITORING PROGRAM	17
	3.1 3.2 3.3	Monitorin Groundwa 3.3.1	g During Remediation g Post Remediation ater Assessment Criteria On-Site Monitoring	18 18 19
	3.4	3.3.2	Boundary Monitoring	
	3.4	3.4.1 3.4.2 3.4.3 3.4.4 3.4.5 3.4.6 3.4.7	lity Objectives	21 21 22 22 23 24
	3.5	Sampling 3.5.1 3.5.2 3.5.3	, Analysis and Quality Plan Sampling Locations and Rationale Groundwater Sampling Method Quality Assurance/Quality Control Plan	24 26
	3.6	Data Eva	uation and Reporting	26
		3.6.1	Non-Compliance Reporting	27
	3.7 3.8 3.9 3.10	Monitorin GWMP E	ncy Plan g Well Decommissioning valuation, Review and Completion ents	28 28
4.	REFER	ENCES .		29

APPENDIX A FIGURES

APPENDIX B	GROUNDWATER MONITORING PROGRAM SUMMARY TABLES
APPENDIX C	GROUNDWATER SITE SPECIFIC LEVELS

List of Tables

Table 1-1	Remediation Methodology Summary	3
Table 2-1	Hydrogeology Summary (Stage 2 Area)	
Table 3-1	Adopted Groundwater Screening Criteria (PFAS)	20
Table 3-2	Groundwater Monitoring Requirements – During Remediation	
Table 3-3	Groundwater Monitoring Requirements - Post remediation	25

Glossary

Glossary Term	Definition
the Site	Viva Energy owned land on the Camellia Peninsula consisting of the following Lots: Lot 398 DP41324, Lots 100 and 101 of DP 1168951, Lot 101 DP809340, Lot 2 DP 224288, and Lot 1 DP 383675. It includes the Clyde Terminal, the Parramatta Terminal, the Wetland, the Western Area and other land that is currently vacant or leased to third parties
the Western Area	A largely vacant area of land, approximately 40 Ha in size, located in the south western part of the Site. The land previously contained a variety of refinery assets that have now been removed.
the Clyde Terminal	A part of the Site currently operating as an import, storage and distribution terminal for finished petroleum products including diesel, jet and gasoline fuels. The Clyde Terminal makes up the majority of the central part of Site and operates under SSD 5147 and NSW EPL 570
the Parramatta Terminal	A part of the Site Currently used for distribution activities involving bulk road transport. The Parramatta Terminal is located in the north western part of the Site and operates under EPL 660.
the Wetland	A large undeveloped wetland area in the north-eastern part of the Site close to the confluence of the Parramatta and Duck Rivers.
the Project	The proposal to remediate the contaminated soils in the Western Area to a commercial/industrial standard alongside associated infrastructure removal, waste management, soil and groundwater management, land forming and storm water management activities.
the Project Area	The Project Area is the land within the Western Area where the Project will occur. The extent of the Project Area, within the Western Area, is shown on Figure 1, Appendix A.
The Stage 2 Area	The Stage 2 Area encompasses all areas within the Western Area situated to the west of the Stage 1 Area. The Stage 2 Area extends from Devon Street in the North to the Duck River at the southern boundary of the Western Area, the extent of which is shown on Figure 1 and 2.
AEC-4	Area of Environmental Concern 4 (Southern Buried Waste Area). AEC-4 forms part of the extent of remediation and management required within the Stage 2 Area of the WARP, and is situated within the southern portion of the Stage 2 Area. AEC-4 is shown on Figure 1 and 2.

1. INTRODUCTION

Viva Energy Australia Pty Ltd. (Viva Energy) contracted Environmental Resources Management Australia Pty Ltd (ERM) to prepare a Groundwater Monitoring Program (GWMP) to supplement the Groundwater Monitoring and management Plan (GMP) which has been prepared for the Clyde Western Area Remediation Project ('the Project').

This GWMP has been specifically prepared for 'Stage 2' of the Western Area, as defined in the following sections.

1.1 Background

Viva Energy owns the land associated with the former Clyde Refinery, located at Durham Street, Rosehill on the Camellia Peninsula, NSW ('the Site'). Viva Energy currently operates the Clyde Terminal on part of the former Refinery footprint; however a large part of the former refinery land in the south-western portion (the 'Western Area') is no longer required for operational purposes. As such, Viva Energy is proposing to remediate contaminated soils (as required) within the majority of the Western Area, as shown on Figure 2.

Viva Energy intends to remediate the Western Area to a standard suitable to facilitate future commercial / industrial land use. Due to the scale of remedial works, the Project was declared State Significant Development (SSD) and as such, to assess the potential environmental impacts associated with remediation, an Environmental Impact Statement (EIS) containing a Conceptual Remedial Action Plan (RAP) was prepared (AECOM, 2019a).

Based on correspondence between various Project stakeholders, Viva Energy is proposing to stage the remediation of the Western Area as follows:

- Stage 1 Former Process West;
- Stage 2 Former Utilities, Movements and Southern Buried Waste Area; and
- Stage 3 Former Process East.

This groundwater monitoring program presents the groundwater monitoring requirements to be implemented across Stage 2 of the Project.

A GWMP has previously been developed (ERM, 2021a) to be implemented across all stages of the project. However, given the GWMP is associated with a Long Term Environmental Management Plan (LTEMP) for the 'Stage 1 Area', a separate GWMP has been prepared for the Stage 2 Area such that discrete revisions may be made without impacting upon the management of unrelated portions of land.

This GWMP has been developed in accordance with the consent conditions associated with approval SSD 9302 for the Project. Post remediation groundwater monitoring requirements are detailed within this GWMP and will be appended as a requirement of the Long Term Environmental Management Plans (LTEMPs) prepared for portions of the Western Area. The GMP and GWMP will be subject to Site Auditor review and approval.

1.2 **Project Objectives**

Viva Energy has developed three main project objectives as follows:

- Ensure on-going operational viability of Clyde Terminal assets and associated licences to operate (including but not limited to Safework NSW Major Hazard Facility (MHF) Licence, Environment Protection Licence (EPL) 570 and the SSD 5147 consent conditions).
- Ensure any future redevelopment decisions are considerate of the operational requirements of the existing terminal.
- Meet applicable regulatory requirements.

1.3 Remediation Objectives and Strategy

The remediation objectives for the Project, as defined within the Conceptual RAP (AECOM, 2019b) are as follows:

- "Remediate the soil and manage groundwater within the appropriate parts of the Western Area (i.e. the Project Area), to enable the land to be used for commercial / industrial purposes in the future, thereby reducing the risk of contamination from the land adversely affecting human health and the environment;
- Ensure any approved remediation process that is implemented adheres to all applicable regulatory requirements so as to limit or eliminate (where possible) adverse effects to human health or ecological receptors..."

These overarching remediation objectives are applicable to all stages of the Project. Where remediation is required, the focus of the works are:

- Addressing petroleum hydrocarbon impacts on shallow soil horizons;
- Addressing soil/sludge impacts in the drainage network and surrounds;
- Removing Light Non-Aqueous Phase Liquid (LNAPL) trapped within shallow soils to the extent practicable¹; and
- Facilitating the effective removal or mitigation of short or long-term contamination risks to the environment.

The requirement to remove LNAPL would be based on the level of potential human health risk for the proposed commercial/ industrial end use. Given the established stability of LNAPL and associated dissolved phase impacts, removal of LNAPL to reduce groundwater migration is not a key driver. As such, the below risk-based approach, forms the basis for the remediation extents and volumes provided for the Western Area:

- Hydrocarbon impacted soils and LNAPL which have been assessed as posing a risk to future commercial/industrial receptors (via vapour intrusion) are proposed to be removed via excavation of shallow soils to the extent practicable;
- LNAPL which has been assessed as not posing a risk to human health, and immobile is proposed to be managed in-situ via Long Term Environmental Management Plans;
- Previous groundwater monitoring undertaken throughout the Western Area has indicated stable to decreasing concentrations of petroleum hydrocarbons, including Total Recoverable Hydrocarbons and Benzene, Toluene, Ethylbenzene and Xylenes (BTEX) in groundwater over time. Risks to human health and ecological receptors from dissolved phase groundwater

¹ Removal of LNAPL 'to the extent practicable' is defined as whereby that residual risks are mitigated or able to be managed passively under a Long Term Environmental Management Plan (LTEMP)

concentrations have not been identified in the Western Area based on the current commercial/industrial land-use.

Given the current assessment that hydrocarbon concentrations are stable to decreasing, it is expected that the remediation works proposed will enhance the current natural attenuation processes. The ongoing groundwater management approach presented within this GWMP is therefore aimed at demonstrating the ongoing stability of groundwater conditions and that residual groundwater impacts do not present a risk to the ecological values of receptors, specifically Duck River.

1.4 Stage 2 Remediation Works Overview

The scope of remediation works based on the remediation strategy and objectives for the project is provided within the Stage 2 RAP (ERM, 2021b) and summarised below.

The proposed remediation methodologies were selected for remediation of contaminated soil and LNAPL within the Stage 2 Area:

- 1) Excavation and on-Site bio-piling (hydrocarbon impacted areas); and/or
- 2) Excavation and off-site disposal of soils (for asbestos impacted soils or as a contingency measure).
- 3) On-site management under a constructed engineered cap (specific approach to AEC-4)
- **4)** On-site management with management control outlined within an Long Term Environmental Management Plan (LTEMP) (direct contact risks and residual LNAPL)

Remediation Methodology	Combined Estimated In-situ Volume (m3)	Remediation Area(s) of Environmental Concern
Excavation and on-Site bio-piling (hydrocarbon impacted areas)	5690	 AEC-3A, AEC-3D, AEC-3E, AEC-14A, AEC-14B
Excavation and off-site disposal of soils (for asbestos impacted soils or as a contingency measure)	701	AEC-1AEC-3B
On-site management under a constructed engineered cap (Specific to AEC-4)	6968 ¹	AEC-4
On-site management with management controls outlined within an LTEMP (direct contact risks and residual LNAPL)	-	 AEC-2, AEC-3C, AEC-5, AEC-8, AEC-11, AEC-14, AEC-15

 Table 1-1
 Remediation Methodology Summary

Notes: 1. AEC-4 excavation volume refers to anticipated volume of uncontaminated surface material required to be re-worked for capping construction

1.5 Objectives of this GWMP

The objective of the GWMP is to meet the requirements of the Development Consent for the WARP (SSD 9302), and supplement the management and mitigation measures provided in the Groundwater Monitoring and Management Plan (GMP), prepared by AECOM (AECOM, 2020).

This groundwater monitoring program (GWMP) has been developed by a suitably qualified expert to monitor changes in groundwater levels and quality during and following completion of the remediation works. The plan addresses the below specific items requested in the conditions of consent:

SSD Condition	Objective	Relevant Section of this GWMP
B22 (b)	include a program to monitor groundwater levels and quality during remediation works and following demobilisation;	Section 3
B22 (d)	detail ongoing monitoring following demobilisation, to verify that natural attenuation of groundwater contamination is occurring over time;	Section 3.5 and Table 2, Appendix B
B22 (e)	include trigger levels for investigating potential adverse impacts to the Duck River, including triggers for indicating if further remediation of groundwater is required;	Section 3.3
B22 (f)	outline contingency actions to be implemented if monitoring indicates that natural attenuation is not occurring, or groundwater is having an adverse impact on the Duck River;	Section 3.7
B22 (g)	monitor the effectiveness of management measures and contingency actions for reducing impacts	Section 3.5 and 3.7
B22 (h)	procedures for reporting changes to groundwater conditions that have the potential to create unacceptable risks to the Duck River.	Section 3.6

2. CONCEPTUAL SITE MODEL AND RISK ASSESSMENT SUMMARY

2.1 Introduction

The detailed Conceptual Site Model (CSM) in relation to soil and groundwater conditions within the Western Area is presented in the Remediation Site Investigation Report (ERM, 2020a) and Human Health and Ecological Risk Assessment (HHERA) (ERM, 2020b). The CSM has been further refined based on supplementary investigations undertaken in the Stage 2 Area as detailed within the Stage 2 Remediation Action Plan ('the Stage 2 RAP', ERM 2021b) and therefore has not been reproduced in full within this GWMP. A brief summary of the environmental setting and nature and extent of groundwater impacts has been provided below for context.

2.2 Geology

The geology of the Site, including the Western Area has been characterised into four units, based on investigations completed by ERM and interpretation of soil bore log data obtained during previous investigations. A summary of the strata identified during historical investigations is detailed below:

- Unit 1 (Fill Material) This material is described as a poorly compacted mixture of silt, clay and gravel, with localised areas of slag, furnace ash and concrete. This material was used to raise the level of the surface of the low-lying tidal swamp/mangrove area along the Parramatta and Duck Rivers. The fill material pinches out to the west;
- Unit 2 (Estuarine Sediments) This unit is comprised of silty clay clayey silt with occasional sandy lenses and shell fragments to a thickness of approximately 4 m. The unit generally thickens towards the Parramatta River and represents the natural profile prior to development and filling; and
- Units 3 and 4 (Alluvial Sediments and Residual Clay) Tertiary alluvial sediments (up to 20 m thick, including clay with sandy lenses) and residual Ashfield Shale were reported in previous investigations.

With the exception of AEC-4, the average thickness of fill material within the Stage 2 Area is 0.6 m and this thickens to between 1.2- 1.5 m further south in proximity to the Duck River. Fill material is underlain by high plasticity orange red and grey clay (alluvial sediments) across the majority of the Stage 2 Area. Localised areas of backfill sand have been identified surrounding subsurface features (pipework) to depths of up to of 2 m bgl.

During historical site investigations, the following ground conditions were identified specific to AEC-4:

- Heterogeneous fill materials were identified to a depth of 4.0 m bgl. ERM notes that previous test
 pitting was terminated within fill materials in AEC-4 and as such the potential for deeper fill was
 noted to exist.
- The fill material is described as poorly compacted mixture of silt, clay and gravel, with localised areas of slag, furnace ash, black sludge and concrete. The RSI specifically identified anthropogenic waste such as bricks, timber, metal pipes, tiles and glass.
- LNAPL and "sludge materials" were identified at variable depths and locations throughout the fill materials.
- Field observations (and subsequent laboratory analysis) identified ACM and fibrous asbestos at a number of locations. Based on the nature and extent of fill within AEC-4, it was considered asbestos may be widely distributed throughout the fill matrix.

The Acid Sulfate Soil (ASS) Risk Map for Parramatta/Prospect (scale 1:25,000) produced by the Department of Land and Water Conservation (1997) identified the Western Area as having a high probability of ASS in estuarine sediments adjacent to the Duck River. The Stage 2 Area is classed

predominantly as Class 4. A small portion of Class 2 area is noted to be present at the south-eastern extent of the Stage 2 area.

Recent investigation within AEC-4 has indicated that PASS conditions may exist in natural soils below the depth of fill material in AEC-4. Other parts of the Stage 2 Area are considered to have low potential for PASS/ ASS to be present.

Despite the low potential for ASS/ PASS presence, the collection of field parameters (including pH) during groundwater sampling has been incorporated into the scope of this GWMP (provided in Section 3) to monitor for potential adverse effects associated with excavation of ASS.

2.3 Hydrogeology

A detailed summary of hydrogeology across the wider Western Area has been provided within the RSI Report (ERM, 2020a). A summary relevant to the Stage 2 Area is provided in Table 2-1 below.

Stage	Comment
Groundwater Depth	Groundwater is represented as a shallow unconfined water bearing zone within the fill material and estuarine-alluvial sediments at depths between 1-3 m bgl. Preferential pathways for groundwater flow have been identified as being present within sandy lenses within the fill and estuarine units along with anthropogenic structures, such as the on-site storm water drainage network.
Groundwater Flow Direction	Direction of groundwater flow may be subject to fluctuation following rainfall events and localised groundwater mounding, but has generally been established to be towards the bounding Duck and Parramatta Rivers. Inferred groundwater flow direction based upon recent gauging activities since demolition works in 2016 is towards the Duck River, to the south and south- east. Within AEC-4, groundwater flows radially in line with site topography from the central northern portion of the buried waste mound towards the Duck River in the south and south east. Groundwater contours indicate a westerly to south- westerly flow towards an unlined drainage channel west of the buried waste mound. Groundwater flow in the north east is effected by the localised mounding of groundwater associated with unsealed ground.
Hydraulic Gradient	Average hydraulic gradients calculated parallel to groundwater flow direction indicated the hydraulic gradient to range between 0.003 m/m along the up gradient portion of the Western Area to 0.011 m/m across the southern portions of the Western Area. Hydraulic gradients were found to increase with proximity to the Duck River (ERM, 2018).
Hydraulic Conductivity	 Based on historical assessments undertaken: Hydraulic conductivity has been established to be low across the large majority of the Site, with estimated hydraulic conductivity values estimated for wells that were screened across clay, sandy clay and gravelly clay typically ranging from 5x10⁻⁵ m / day to 6x10⁻³ m/day. Higher hydraulic conductivity values were reported for wells screened across coarser grained sandy clay soils within the southern portion of the Site and are consistent with the more transmissive nature of these geologies. Generally, hydraulic conductivity values increased from a minimum 5 x 10⁵ m/day at the up gradient site boundary to up to 4 x 10⁻² m/day closer to the southern site boundary due to the presence of sand/silt estuarine deposits closer to the Duck River. laterally continuous higher hydraulic conductivity values estimated for wells that were screened across fill (gravelly clay), sandy clay and clay ranged from 1x10⁻³ m / day to 3 m/day.
Tidal Influence	On the basis of static water level data obtained from monitoring wells adjacent to the Duck River (including AEC-4), tidal interaction of surface water within the Duck River with groundwater within is not considered likely to be occurring, and is consistent with tidal assessments undertaken within other area of the Clyde Terminal.

Table 2-1 Hydrogeology Summary (Stage 2 Area)

- The focus of investigation activities and resulting refinement of the CSM has been on assessment of the shallow water bearing unit. This is due to the nature of soil and groundwater sources within the Stage 2 Area being at or near surface (historical aboveground storage and pipework and near surface drainage). The presence of fill material underlain by impermeable clay lithology has limited vertical migration and confined impacts in soil and groundwater to within the surficial shallow water bearing unit. This is supported by soil analytical results indicating that COPCs in soil samples collected from within the clay layer (or at depths greater than 2 m bgl) do not exceed the applicable screening criteria.
- Based upon the understanding of geology and hydrogeology at the site, the lateral migration potential of COPCs in groundwater is limited by the low permeability of the lithology, relatively flat hydraulic gradient and low average groundwater velocity. This is supported by the limited extent of impacted groundwater reported, indicating that, where present, areas of impacted groundwater are relatively stable and do not appear to be migrating; and

Given the nature of soil and groundwater sources within the Stage 2 Area (aboveground storage and pipework and near surface drainage), the low permeability clay layer underlying fill material appears to have limited the vertical migration of COPCs. This is supported by the analytical results indicating that COPCs in soil samples collected from within the clay layer (or at depths greater than 2 m bgl) do not exceeded applicable screening criteria, with only a few exceptions (i.e. the Southern Buried Waste Area). This is further supported by soil data obtained from depths greater than 2 m bgl.

2.4 Conceptual Site Model Summary

The Western Area has been previously divided into Areas of Environmental Concern (AECs) based on spatial location, contaminants of potential concern (COPCs) and historical land-uses.

The CSM presented below was developed within the ERM (2020) HHERA based on information collected during previous investigations summarised within the RAP (ERM 2021b).

Area Of	Potential Sources/ Assessed	Remaining COPCs	Potentially Complete SPR L	Linkages	
Environmental Concern	COPCs		Human Health	Ecological	
AEC-1 Old Administration Area	 Primary source areas within AEC-1 included former administration buildings and the former substation (11) which has been decommissioned and demolished. Potential sources of contamination are considered to be limited to on-site burial of fill materials. CoPCs assessed included: TRH C6-C40, Metals, PAH, Phenols, Asbestos (fill) PFAS (groundwater only) 	Soil Asbestos (ACM)	Inhalation of dusts or potential asbestos fibres from isolated ACM impacted soils (TP19/01) during excavation by current and future on-site intrusive maintenance workers or construction workers undertaking earthworks.	No potentially complete SPR linkages to ecological receptors identified	
AEC-2 Buried Waste Area 8 – CDU tank farm sludge	 Primary sources within AEC-2 include buried waste materials associated within the CDU tank farm sludge that at the time of this RSI remain in-situ. CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PAH, Phenols. 	<u>Soil</u> ■ LNAPL	 No exceedances of tier 1 screening criteria are noted for this AEC; Based on the observed presence of LNAPL within the soil profile at TP18/29 within this AEC, aesthetics (odour/staining encountered during future earthworks) and the potential effects of hydrocarbons on future buried infrastructure should be considered within the detailed RAP and/or future Long Term Environmental Management Plans. 	No potentially complete SPR linkages to ecological receptors identified	

Area Of	Potential Sources/ Assessed	Remaining COPCs	Potentially Complete SPR Linkages		
Environmental Concern	COPCs		Human Health	Ecological	
 AEC-3 Southern Contractor Area Including the following sub-areas refined based on SPR linkages: AEC-3A (Former Laboratory Area) AEC-3B (Former Laboratory Area – Asbestos impacts) AEC-3C (Former Contactor Warehouse (PAH hotspot)) AEC-3D (Former Contactor Warehouse) AEC-3E (TRH hotspot TP21/79) 	 Potential historical sources of impacts which have been decommissioned / removed from AEC-3 included: sample store and laboratory area (AEC-3A and 3B); storage and handling of AFFF products around the former location of Tank 24 and the Former Fire Station area; contractor warehouse (AEC-3D); workshop area; Epoxy resins Plant. Secondary sources include subsurface soils containing LNAPL and surface / surface materials potentially impacted with PFAS CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PAH, Phenols, VOC/SVOC, Asbestos Specific to the Epoxy resins plant area: Epichlorohydrin bisphenol-a (BPA) SVOC, VOC. Specific to the Fire Station area: PFAS 	SoilImage: LNAPLTRH C6-C10 (F1)Asbestos (ACM)Carcinogenic PAHsGroundwater PAHsImage: LNAPLSoil Vapour AEC-3D (SV19/03):TRH >C8-C10 Aliphatic;TRH >C8-C10 Aliphatic;TRH >C10-C12 Aliphatic;Naphthalene;Methane (associated with LNAPL source)AEC-3A (SV19/05):TRH >C6-C8 Aliphatic;TRH >C8-C10 Aliphatic;TRH >C8-C10 Aliphatic;TRH >C8-C10 Aromatic;Naphthalene; Benzene;Naphthalene; Aromatic;Naphthalene; Aromatic;Naphthalene; Aromatic;	soil, and LNAPL within the soil profile by future on	o potentially complete SPR kages to ecological receptors entified	

Area Of	Potential Sources/ Assessed Remain COPCs	Remaining COPCs	Potentially Complete SPR Linkages		
Environmental Concern			Human Health	Ecological	
	COPCs Primary sources within AEC-4 include buried waste materials that at the time of this remain in-situ. CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PAH, Phenols, SVOC, pH (associated with acids), Dioxins, PFAS, Asbestos	 Methane (associated with LNAPL source) <u>Soil</u> LNAPL TRH C6-C40 Benzene Asbestos (ACM and fibres within fill) Metals (hexavalent chromium) Carcinogenic PAHs PFAS <u>Groundwater</u> LNAPL 	 Human Health Soil Indoor inhalation of vapours by future commercial/industrial workers (benzene, TRH C6-C10 (F1) fractions) from LNAPL and hydrocarbon impacted soil. Inhalation of dusts or potential asbestos fibres from ACM and fibrous asbestos and asbestos fines within soil in soils during excavation by current and future on-site intrusive maintenance workers or construction workers undertaking earthworks. Direct contact or ingestion of impacted soils (TRH >C10-C16 (F2) Fraction, TRH >C16-C34 Fraction, carcinogenic PAHs, hexavalent chromium), by on-site intrusive maintenance workers or construction workers undertaking earthworks. Based on the observed presence of LNAPL within soil/ and groundwater within this AEC, there is 	 No potentially complete SPR linkages to ecological receptors identified. PAHs (including naphthalene, anthracene, benzo(a)pyrene, fluoranthene, phenanthrene) exceeding ecological criteria in groundwater have been identified within the northern portion of AEC-4 but have been laterally delineated to below assessment criteria within the Site. PFAS (specifically PFOS) has been identified in soil and soil leachate samples within the which within the northern 	
			 soli/ and groundwater within this AEC, there is potential for pooling of ground gases within future excavations undertaken by on-site intrusive maintenance or construction workers as well in enclosed air spaces in future development of buildings. The potential effects of LNAPL on future buried infrastructure and aesthetics (particularly odour generation) should also be considered within the detailed RAP and/or future Long Term Environmental Management Plans for this AEC. Groundwater No potentially complete SPR linkages were identified for on-site or off-site human health receptors 	portion of AEC-4 and given high solubility may contribute to future offsite groundwater migration. Requires ongoing monitoring as part of the groundwater monitoring program.	

Area Of	Potential Sources/ Assessed Re	Remaining COPCs	Potentially Complete SPR Linkages		
Environmental Concern	COPCs		Human Health	Ecological	
AEC-5 Platformer 3	 Primary sources areas within AEC-5 (platformer 3) have been decommissioned / removed. Secondary sources include subsurface soils/groundwater containing LNAPL CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PAH, Phenols 	Groundwater ■ LNAPL (MW11/17)	 No exceedances of screening criteria are noted for this AEC; Based on the observed presence of LNAPL within shallow groundwater at MW11/17 within this AEC, aesthetics (odour/staining encountered during future earthworks) and the potential effects of hydrocarbons on future buried infrastructure should be considered within the detailed RAP and/or future Long Term Environmental Management Plans. 	No potentially complete SPR linkages to ecological receptors identified	
AEC-8 Tank farm J	 Primary sources areas within AEC-8 included former fuel storage infrastructure, which has been decommissioned / removed. Secondary sources include subsurface soils containing LNAPL CoPCs assessed included: TRH C6-C40, BTEXN, PFAS 	<u>Soil</u> ■ LNAPL	Based on the isolated presence of LNAPL within the soil profile at TP18/31 within this AEC, there is potential for pooling of ground gases within future excavations undertaken by on-site intrusive maintenance or construction workers. The potential effects of hydrocarbons on future buried infrastructure and aesthetics should also be considered within the detailed RAP and/or future Long Term Environmental Management Plans for this area.	 No potentially complete SPR linkages to ecological receptors identified 	
AEC-11 Tank farms A1, A2, A3	 Primary sources areas within AEC-11 included fuel storage infrastructure, which at the time of this RSI remain onsite. Secondary sources include subsurface soils containing LNAPL and surface / surface materials potentially impacted with PFAS CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PCB, PFAS, Dioxins 	<u>Soil</u> ■ LNAPL	Based on the observed presence of LNAPL within soil within this AEC, there is potential for pooling of ground gases within future excavations undertaken by on-site intrusive maintenance or construction workers. The potential effects of hydrocarbons on future buried infrastructure and aesthetics should also be considered within the detailed RAP and/or future Long Term Environmental Management Plans.	No potentially complete SPR linkages to ecological receptors identified.	

Area Of	Potential Sources/ Assessed	Remaining COPCs	Potentially Complete SPR Linkages		
Environmental Concern	COPCs		Human Health	Ecological	
AEC-13 Substation Areas and Transformer Yards	 Primary sources areas within AEC-13 include former substation infrastructure, which has been decommissioned / removed. Substation areas assessed include substation and transformer footprints, as identified on Figure 6 of the RSI Report (ERM, 2020a). Substations 9 and 23 were unable to be sampled due to their ongoing operation at the time of the investigation. CoPCs assessed included: BTEXN, Metals, PCBs, Asbestos 	<u>Nil</u>	 No potentially complete SPR linkages to human health receptors identified. 	No potentially complete SPR linkages to ecological receptors identified.	
 AEC-14 Subsurface drainage network Including the following sub-areas refined based on SPR linkages: AEC-14A (Compromised Pipe 18D300- 5) AEC-14B (Compromised Pipes 15D100- 4, 15D100-5) 	 Primary sources areas within AEC-14 include compromised or leaking subsurface drainage infrastructure, which contained hydrocarbon/oily water from product storage and handling areas. Secondary sources include subsurface soils containing LNAPL and surface materials potentially impacted with PFAS CoPCs assessed included: TRH C6-C40, BTEXN, Metals, PAH, Phenols, SVOC, pH (associated with acids), Dioxins, PFAS, Asbestos 	Soil LNAPL TRH C6-C10 TRH >C10-C12 (Aliphatic) TRH >C12-C16 (Aromatic) Carcinogenic PAHs	 Indoor inhalation of vapours from volatile TRH fractions (C6-C16) by future on site commercial workers from hydrocarbon impacted soils at: AEC-14A (TP20/28) AEC-14B (TP20/29a, TP20/29b, TP20/29c, TP20/30, TP21/07) Direct contact with contaminated soils (carcinogenic PAHs) by future on-site construction workers undertaking intrusive works: AEC14B (TP20/30, TP21/07) Direct contact with contaminated soils (carcinogenic PAHs) by future on-site construction workers undertaking intrusive works: AEC14B (TP20/30, TP21/07) The presence of LNAPL and soils exceeding TRH management limits associated with the drainage network in Stage 2 as shown on Figures 6A-6C requires management under a LTEMP for aesthetic/odour impacts identified during future works. 	No potentially complete SPR linkages to ecological receptors identified.	
AEC-15 General Site Areas (not	 Primary sources areas within AEC-15 include a range of former processing and fuel 	<u>Soil</u> ■ LNAPL	 No exceedances of screening criteria are noted for this AEC; 	 No potentially complete SPR linkages to ecological receptors identified. 	

Area Of	Potential Sources/ Assessed	Remaining COPCs	Potentially Complete SPR Linkages	
Environmental COPCs Concern		Human Health	Ecological	
covered within other AECs)	 storage infrastructure, which has been removed. Secondary sources include subsurface soils containing LNAPL CoPCs assessed included: BTEXN, TRH C6-C40, Metals, PAH, Phenols, Asbestos (fill) 		The presence of LNAPL of management limit exceedances for TRH fractions as shown on Figures 6A-6C will require management under a LTEMP for aesthetic/ odour impacts potentially encountered during future excavation works. As identified in the HHERA, inhalation of dusts or potential asbestos fibres from isolated ACM in soils (MW11/14) was conservatively identified as a potential risk based on the presence of asbestos (which was not quantified). Further investigation and quantification in this area was undertaken and it was subsequently found to be compliant with commercial/ industrial criteria (TP21/12).	

2.4.1 Groundwater Impacts

2.4.1.1 LNAPL

LNAPL has been identified during previous groundwater monitoring events at the following monitoring wells located within the Stage 2 Area:

- MW11/17 (AEC-5) located immediately south of former Platformer 3 Location;
- MW12/01 (AEC-4) situated within the Southern Buried Waste Area;
- MW20/06 (AEC-4) situated within the Southern Buried Waste Area;
- MW18/24 (AEC-3A) situated within the footprint of the former laboratory.

Groundwater monitoring of nearby wells has demonstrated no downgradient migration of LNAPL from these isolated areas. Associated dissolved phase concentrations are limited in extent and are delineated to within the Stage 2 boundary.

2.4.1.2 Dissolved Phase

Concentrations of COPCs in groundwater have been reported below the adopted SSTLs for on-site human health. The following exceedances of off-site criteria for human health and ecological receptors have been reported in the groundwater monitoring dataset during groundwater monitoring events undertaken in the last 5 years (2016 – 2021):

- Naphthalene exceeding offsite ecological criteria at MW12/03 (AEC-3D), MW20/03 and MW20/13 (AEC-4);
- Polycyclic Aromatic Hydrocarbons (PAHs) including phenanthrene, fluoranthene, anthracene and benzo(a)pyrene MW20/01A, MW20/03, MW20/06, MW20/07, BH116, MW20/13 (AEC-4):;
- Hexavalent chromium exceeding ecological criteria at MW11/06; and
- Benzene exceeding offsite recreational (human health) criteria at MW20/03 and MW20/13 (AEC-4).

Within soil leachate analysed from soil samples collected within the buried waste mound within AEC-4, naphthalene and zinc were identified to exceed the adopted ecological water criteria in leachate samples collected. Perfluorooctanesulfonic acid (PFOS) and TRH C10-C40 fractions were detected at concentrations exceeding the laboratory Limit of Reporting (LOR) in ASLP analysis conducted on soils but were less than the assessment criteria in groundwater.

Down gradient delineation of the above COPCs has been demonstrated through monitoring data to below relevant criteria in groundwater and therefore potential risks to offsite receptors (Duck River) have not been identified.

2.4.1.3 Baseline Sampling Results

The Quarter 4 2020 Groundwater Monitoring Event (ERM, 2021b) represents the baseline understanding of groundwater conditions within the Western Area at the time of Detailed RAP preparation. The following conclusions were made regarding groundwater conditions within the Western Area:

The direction of groundwater flow in the Western Area is generally consistent with previous GMEs and flows to the south east towards the bounding Duck River. Localised radial flow towards the south-west has been identified in the south-west portion of the Western Area (AEC-4) following recent investigation;

- LNAPL observed within the monitoring well network is considered to be consistent in spatial extent with previous groundwater monitoring undertaken. Lateral delineation of LNAPL to within the site boundary has been achieved via gauging and sampling of down gradient wells;
- No exceedances of risk-based SSTLs were reported for on-site receptors in any groundwater monitoring wells sampled as part of the Q4 2020 GME;
- No exceedances of offsite ecological criteria were reported at the site boundary;
- Evidence of stable groundwater conditions and natural attenuation processes continue to be identified as per previous monitoring events, including:
 - No statistically significant increasing trends of key petroleum hydrocarbon contaminants of concern identified during the Q4 2020 GME;
 - The presence of a high proportion of polar compounds in groundwater samples, as indicated by widespread detections of TRH C10-C40 fractions versus non-detect following silica gel clean-up analysis. Polar metabolites are formed via microbial degradation of petroleum hydrocarbon source areas;
- Potential for adverse changes in groundwater conditions (migration or increased contaminant concentrations) are considered to be low given the removal of primary sources from the site and that sources of groundwater impacts are limited to residual impacted soils and highly weathered and immobile LNAPL in the subsurface; and
- The nature and extent of LNAPL and dissolved phase hydrocarbon impacts are currently considered to be stable, well characterised in the context of the current approved land use and the monitoring well network is considered suitable to assess potential changes in environmental conditions as well as source/pathway/receptor linkages.

Groundwater monitoring undertaken as part of the Q4 2020 GME was focused on petroleum hydrocarbons and demonstration of stable to decreasing trends. However, the following was noted with regard to other COPCs during the Q4 2019 GME:

- Concentrations of heavy metals were reported within the Western Area exceeding adopted ecological screening criteria for copper, lead, mercury, nickel and zinc. The distribution of metals exceedances did not appear to be confined to a particular portion of the Western Area, and were considered likely to be related to regional background water quality, associated with imported fill materials across the camellia peninsula.
- Based on the groundwater dataset for Per- and Polyfluoroalkyl Substances (PFAS) in groundwater in the Western Area, ecological exceedances for PFAS (specifically PFOS) in individual wells were considered consistent with the findings of previous sampling events and were not considered to alter the existing findings of the CSM and mass flux assessment previously undertaken (ERM, 2018). Specifically:
 - Recreational water quality criteria for PFOS + PFHxS were also exceeded in monitoring wells in the following areas of the Western Area:
 - Nearby Former AFFF foam storage Tank 24, (north of AEC-3);
 - Ecological direct toxicity trigger values were exceeded for PFOS in the following areas of the Western Area:
 - At the up-gradient site boundary (AEC-1) and within AEC-3; and
 - MW12/23 on the southern site boundary.

3. GROUNDWATER MONITORING PROGRAM

Existing groundwater monitoring wells have been selected for gauging and sampling based on the following objectives:

- Monitoring during remediation to demonstrate remediation works do not have short-term adverse effects on localised groundwater quality or the Duck River and implement contingency actions (if required); and
- Monitoring post-remediation To demonstrate ongoing stability of groundwater conditions and that residual groundwater impacts do not present a risk to the ecological values of receptors, specifically the Duck River.

3.1 Monitoring During Remediation

Project activities identified in the EIS which have potential to cause impacts on groundwater include:

- Excavations which penetrate the impermeable silty clay layer leading to increased infiltration of surface water and therefore increased groundwater volumes and potential migration of contamination off-site;
- Dewatering of excavations potentially leading to mobilisation of contaminated groundwater or LNAPL;
- Spills and leaks during the Project which could contaminate the ground and groundwater;
- dewatering activities which result in PASS being exposed, oxidising and generating acidic conditions which have the potential to impact the Duck River and cause ecological harm (either directly or indirectly eg via mobilisation of metals).

While potential for ASS/PASS is considered to be low based on recent assessment, collection of pH readings will be used to demonstrate no acidification of groundwater to have occurred from the works.

Groundwater within the Western Area is present at depths generally between 1 - 3 m bgl. Remediation works may require excavation and/or in-situ remediation to a maximum depth of 2 m bgl in AEC-3A and 3D and will be less than 2m bgl in other excavations completed across the Western Area.

Excavations proposed to extend below the water table may require management of groundwater which will be limited to excavations of depths greater than 1 m bgl.

Based on hydraulic testing data summarised in Section 3.2, hydraulic conductivity values for wells within the vicinity of proposed excavations AEC-3A and AEC-3D, including MW11/18 (6 x 10^{-3} m/day) and MW11/19 (9 x 10^{-4} m/day) indicate low potential for groundwater infiltration into excavations associated with clay lithologies.

Although there has been identified low potential for infiltration, due to excavation below the minimum depth of measured groundwater table, these excavations represent highest potential for altered groundwater flow regimes which may lead to mobilisation of contaminants in the subsurface. As such, groundwater monitoring during remediation works will focus on monitoring wells within or adjacent to the following excavations:

- AEC-3A (Former Laboratory Area) proposed remediation depth of 2 m bgl;
- AEC-3D (Former Contractor Warehouse) proposed remediation depth of 2 m bgl; and

While excavation AEC-14A has a proposed remediation depth of 1.8 m bgl, the overall footprint of this excavation is minor at 50m² and anticipated to have no notable affect on overall groundwater conditions at the Site which may be measured by the existing monitoring well network.

The proposed extent of these excavations is shown on Figure 1, Appendix A.

Viva Energy and an appropriately qualified validation consultant will be responsible for ensuring the completion of groundwater monitoring requirements during execution of remediation.

Specific groundwater monitoring wells selected for monitoring during remediation are shown on Figure 1, Appendix A.

3.2 Monitoring Post Remediation

Monitored natural attenuation of petroleum hydrocarbon impacts in groundwater has been proposed as a passive management strategy following the active remediation of source areas at the site which have been identified as driving risk to receptors. It is anticipated that groundwater conditions are likely to improve further prior to, during and following remediation works based on the following:

- Primary sources (e.g. above ground storage tanks) have been removed prior to the soil remediation commencing as part of the Clyde Terminal Conversion Project (SSD 5147). Remnant subsurface infrastructure (such as below ground pipework) has been decontaminated and decommissioned, with residual impacts assessed as providing negligible risk to groundwater when managed under an LTEMP;
- Shallow and Light Non-Aqueous Phase Liquid (LNAPL) impacts within the soil profile would be addressed as part of the remediation works by the excavation of LNAPL impacted soil to the extent practicable where potential risks are identified. As part of these works, impacted water may accumulate in these excavations and may be removed via pumping from excavations. LNAPL impacted water would be required to be disposed offsite;
- LNAPL and dissolved phase hydrocarbon impacts which are proposed to be managed in-situ have been assessed as stable and having no current or future migration or exposure pathways when managed passively in accordance with a future LTEMP; and
- The source removal and soil remediation process itself is likely to significantly improve groundwater conditions over the long term, assisted by natural attenuation (this process involves allowing naturally occurring micro-organisms in the ground to biodegrade hydrocarbon contamination).

Viva Energy will remain responsible for ensuring the completion of ongoing groundwater monitoring requirements. The requirement for future occupiers of portions of the Western Area to provide access for ongoing monitoring following completion of remediation will be outlined within relevant Long-Term Environmental Management Plans prepared following completion of remediation activities.

The objectives of the post remediation groundwater monitoring program are as follows:

- Provide confirmation of no ongoing risk to receptors, including future site users and Duck River by residual groundwater impacts following remediation;
- Demonstrate natural attenuation processes via continued stable to decreasing concentrations of petroleum hydrocarbons in groundwater.

Given the current assessment that hydrocarbon concentrations are stable to decreasing, it is expected that the remediation works proposed will enhance the current natural attenuation processes.

3.3 Groundwater Assessment Criteria

The groundwater assessment criteria outlined below represent trigger levels for the contingency actions outlined within Section 3.7 of this GWMP.

Assessment Criteria to be utilised as part of this GWMP are provided in Appendix C. The rationale for selection of assessment criteria is provided in the following subsections.

3.3.1 On-Site Monitoring

Groundwater data obtained as part of this GWMP will primarily be assessed against the Tier 2 Site Specific Target Levels (SSTLs) for groundwater, which were developed within the HHERA (ERM, 2020b) to target COPCs which exceeded tier 1 screening values for human health based on the consolidated historical dataset. Specific assumptions and input parameters used in development of these values are provided within the HHERA (ERM, 2020b). Adopted Groundwater SSTLs are provided as Appendix C.

In lieu of SSTLs for a particular COPC, groundwater data will be assessed against the 'Tier 1' investigation criteria published in *Schedule B1 Guideline on the Investigation Levels for Soil and Groundwater* of the ASC NEPM, which references the following guidance for protection of human health receptors:

Cooperative Research Centre for Contamination Assessment and Remediation of the Environment (CRC CARE), *Technical Report No. 10: Health Screening Levels in Soil and Groundwater (2011)*. Health Screening Levels (HSLs) for vapour intrusion – Commercial/Industrial 'D' and HSLs for Intrusive Maintenance Workers (shallow trench).

The human health assessment criteria adopted assumes no future beneficial groundwater use, potable or non –potable, based on the saline nature of groundwater generally encountered and the low yields expected. As such, drinking water guidelines are not relevant for tier 1 screening of groundwater.

3.3.2 Boundary Monitoring

Assessment Criteria protective off-site ecological and recreational users of the Duck and Parramatta River systems have been sourced from the below guidance:

- National Health and Medical Research Council (NHMRC), Guidelines for Managing Risk in Recreational Waters (2008), to assess potential direct contact risks to recreational users of the Parramatta and Duck Rivers; and
- Australian and New Zealand Governments (ANZG) (2018), Australian and New Zealand Guidelines for Fresh and Marine Water Quality, Australian and New Zealand Governments and Australian state and territory governments, Canberra ACT, Australia. Trigger values for marine water, level of protection 95% species and trigger values for marine water.
- The PFAS National Environmental Management Plan, Version 2.0 ('the NEMP'), prepared by the Heads of EPA (HEPA, 2020) for Tier 1 screening values for offsite human health and ecological receptors for groundwater.

It is noted that PFAS assessment for groundwater has been undertaken within the Western Area and was not identified as a target contaminant of concern for remediation within the Auditor endorsed RSI report (ERM, 2020a). As such, further PFAS assessment is limited to monitoring within and around AEC-4, given detections in soils identified to remain in-situ. Ongoing monitoring outside of this area is not proposed to be undertaken to meet the objectives of this GWMP given the existing CSM which indicates negligible risk from the flux assessment undertaken (ERM, 2018).

A summary of Tier 1 screening criteria for PFAS is provided below in Table 3-1.

Receptor	Adopted Screening Criteria	Source	Comments
Off-site recreational users of the Parramatta and Duck River (via direct contact)	Recreational Water Quality Guideline	Guidance on Per and Polyfluoroalkyl Substances (PFAS) in Recreational Water (NHMRC, 2019)	The recreational values are conservative for the activities down gradient of the site (primarily boating and rowing). The recreational values assume swimming activities with much higher direct contact rates.
On-site and offsite Ecological receptors (via direct contact)	Freshwater Trigger Values (95% Species Protection – slightly to moderately disturbed systems)	ANZECC – technical draft guideline values (as referenced in PFAS NEMP (HEPA, 2020))	Freshwater values used in lieu of regulator endorsed Marine Criteria, as per the guidance in the NEMP.
Indirect exposure for off-site ecological receptors (via consumption of PFAS containing biota (bioaccumulation)).	Freshwater Trigger Values (99% Species Protection – high conservation value systems)	ANZECC – technical draft guideline values (as referenced in PFAS NEMP (HEPA, 2020))	The ANZG (2018) Water quality guidelines advise the use of the 99% trigger value for slightly to moderately disturbed systems for chemicals which bio accumulate and bio magnify in wildlife. It is noted that the 99% protection value for PFOS is below the laboratory limit of reporting.

Table 3-1	Adopted	Groundwater	Screening	Criteria (F	'FAS)
-----------	---------	-------------	-----------	-------------	-------

ERM has adopted the above ecological guidelines based on the assumption that the upper Parramatta River catchment is a moderately disturbed ecosystem, as it receives road and storm water runoff from adjacent industry and residential properties. Additionally, the rivers within this area are considered to be within an upper estuarine environment, therefore receiving ecosystem is considered marine.

The boundary monitoring assessment criteria adopted are consistent with routine groundwater monitoring undertaken (formerly under the requirements of EPL570).

3.4 Data Quality Objectives

3.4.1 Step 1 - State the Problem

Collection of appropriate groundwater monitoring data is required to evaluate the following in accordance with the conditions of consent for the Clyde Western Area Remediation Project (SSD 9302):

- groundwater levels and quality during remediation works and following demobilisation;
- verify that natural attenuation of groundwater contamination is occurring over time following demobilisation.

A GWMP is required to:

- include trigger levels for investigating potential adverse impacts to the Duck River, including triggers for indicating if further remediation of groundwater is required;
- outline contingency actions to be implemented if monitoring indicates that natural attenuation is not occurring, or groundwater is having an adverse impact on the Duck River;
- monitor the effectiveness of management measures and contingency actions for reducing impacts;
- Document procedures for reporting changes to groundwater conditions that have the potential to create unacceptable risks to the Duck River.

3.4.2 Step 2 – Identify the Decisions/Goal of the Study

The data is required to enable a decision to be made that:

- mitigation measures for protection of groundwater during remediation are effective in preventing adverse effects to groundwater;
- concentrations of contaminants of concern continue to not represent a risk to human health or ecological receptors;
- concentrations of contaminants of concern continue to not represent unacceptable risks to sensitive receptors following remediation;
- Ongoing management of groundwater via natural attenuation remains an appropriate long term strategy, such that contingency measures, including groundwater remediation are not required; and
- no further groundwater monitoring is necessary.

This point will be reached when the groundwater assessment criteria are met.

3.4.3 Step 3 – Identify Inputs to the Decisions

The inputs required to make the above decisions are as follows:

- appropriate groundwater gauging data including water levels and LNAPL (if identified);
- appropriate groundwater analytical data (including obtaining data from appropriate monitoring wells and appropriate analysis);
- concentration trend analysis (Mann-Kendall) for relevant COCs, where an appropriate dataset is available;
- analytical results assessed against the assessment criteria;
- establishment of a monitoring and assessment schedule; and

 information, comments or advice provided by the relevant stakeholders, including Viva Energy, the Site Auditor, and the Planning Secretary.

3.4.4 Step 4 – Define the Study Boundaries

The study boundary is the Stage 2 Area, which forms a portion of the Clyde Western Area. The extent of the Stage 2 Area is shown on Figure 1, Appendix A.

Previous investigations and groundwater monitoring events have indicated soil and groundwater impacts are limited to the surficial water bearing unit and remedial excavations will be limited to the upper 2m. As such, groundwater monitoring will be limited to the shallow water bearing unit.

This GWMP applies to monitoring works conducted during remediation works, and biannual ongoing sampling events completed post-remediation a review of the monitoring schedule and potential for discontinuing monitoring will be undertaken at least annually.

The ability for completion of ongoing monitoring is expected to be limited by the sale and redevelopment of the Stage 2 Area. Should these limitations inhibit completion of future ongoing monitoring, the requirement will be assessed by the Site Auditor.

3.4.5 Step 5 – Develop a Decision Rule (or Analytical Approach)

The initial analytical approach proposed is semi-annual (6 monthly) groundwater monitoring events of a selection of groundwater monitoring wells within the study area. Trend and natural attenuation analysis is initially proposed to be conducted annually.

Following completion of two rounds of groundwater data collection, the analytical program should be reviewed. A scaling back of the frequency and number of monitoring locations required is envisaged progressively, contingent upon the monitoring results.

Monitoring of sufficient wells to provide representation of the areas surrounding areas where source removal has been undertaken must be maintained until such time as the groundwater assessment criteria are met or via consultation with the Site Auditor.

Relevant COPCs in groundwater are limited to BTEX, naphthalene and TRH C6-C40.

Groundwater quality during and following remediation will be evaluated primarily via comparison of groundwater analytical data with the relevant assessment criteria to assess potential for ongoing risk to receptors. In addition to dissolved phase concentrations, the occurrence of visible or measurable LNAPL in wells where not previously identified would trigger the implementation of contingency actions outlined in Section 3.7.

Demonstration of continued natural attenuation and stability of dissolved phase groundwater impacts is occurring over time will include evaluation of primary and secondary lines of evidence presented within *CRC Care Technical Report 15: A technical guide for demonstrating monitored natural attenuation of petroleum hydrocarbons in groundwater* (Beck & Mann, 2010). It is noted that tertiary lines of evidence (microcosm studies) are currently not considered necessary given primary and secondary lines of evidence have already demonstrated natural attenuation processes to have occurred at the Western Area.

Statistical Trend Analysis (Mann Kendall) will be utilised to evaluate spatial and temporal trends of COPC concentrations over time. Generally, stable to decreasing trends of COPCs will be a primary indicator that natural attenuation processes are occurring. Where statistically significant trends are unable to be established, results will be considered in the context of risk to receptors and/or mass flux.

In addition to establishing trends for dissolved phase COPCs, collection of natural attenuation indicators (dissolved oxygen, oxidation reduction potential, nitrate, sulfate, ferrous iron and methane) at selected up gradient, plume centre and plume edge locations will enable a secondary line of evidence of the occurrence of natural attenuation.

It is likely that in some wells statistically significant trends will prove impossible to establish, even when other assessment criteria are met. If this occurs, a critical evaluation of the dataset for particular monitoring wells will be undertaken using a 'lines of evidence' approach. Potential reasons for inability to establish statistically significant trends include the below:

- TRH concentrations include breakdown compounds that develop as natural attenuation proceeds. As a result, concentrations in some fractions (particularly the lower carbon chain lengths) can increase. The effect is a long period of low but fluctuating TRH concentrations without a clear trend. It is noted that TRH >C10 fractions in groundwater have been demonstrated to be heavily influenced by the presence of polar metabolites during recent monitoring events, which have been interpreted to be a product of natural biodegradation processes. As such, trend analysis will utilise results following silica gel cleanup as an indicator of petroleum hydrocarbon concentrations in the >C10- C40 range;
- Some wells will have limited datasets (particularly TRH silica gel analysis). Monitoring data was unable to be collected within former operational areas which were inaccessible for several years during demolition;
- Some wells may experience a change in conditions as a result of the source remediation work, such that post-remediation concentrations are significantly different from pre-remediation concentrations. In most instances this will be a reduction, however increases may occur. In these cases the long term dataset may be unsuitable to represent the current trend. Where considered appropriate, use of a post remediation period as a time frame for trend analysis will be considered;
- COC concentrations at some wells will be close to the laboratory Limit of Reporting (LOR), and a statistically significant trend is unlikely for results fluctuating around a LOR. This should be taken into account when assessing trends.

In order to provide a case for reduction or cessation of monitoring, concentrations within individual wells (or based on flux assessment) must be compliant with risk-based assessment criteria provided in Section 3.3 at the boundary with the Duck River and not exceed SSTLs within on-site areas throughout a period of post remediation monitoring. If rebound is recorded during post-remediation monitoring rounds, it may be necessary to extend the duration of post-remediation monitoring.

3.4.6 Step 6 – Specify Limits on Decision Errors

A decision error would be an incorrect determination on whether groundwater assessment criteria have been met, or an incorrect assessment of statistical trends.

The acceptable limits on decision errors applied during the review of the results will be based on the Data Quality Indicators (DQIs) of precision, accuracy, representativeness, comparability and completeness (PARCC) in accordance with the ASC NEPM Schedule B (3) - Guidelines on Laboratory Analysis.

The potential for significant decision errors will be minimised by:

- completing a robust QA/QC assessment of the assessment data and application of the probability that 95% of data will satisfy the DQIs, therefore a limit on the decision error would be 5% that a conclusive statement may be incorrect;
- assessing whether appropriate sampling and analytical density (both laterally and vertically throughout the fill and soil profiles) has been achieved for the purposes of meeting the Project objectives; and
- ensuring that the criteria set was appropriate for continuing use consistent with current and proposed usage under the Site's zoning (IN3 – Heavy Industrial) and the receiving environment of the Duck River;

Mann Kendall trend analysis will be conducted on data using a significance level of 0.05, (or 95% confidence) which is considered suitable for sensitive land use.

3.4.7 Step 7 – Optimise the Plan

Review of the data set and concentration trends, and consideration of the appropriateness of the monitoring schedule will be undertaken annually. Revisions to the monitoring schedule (if required) should be made on the basis of the interpretation of the results. Outliers should be identified and contingency measures implemented if needed.

3.5 Sampling, Analysis and Quality Plan

3.5.1 Sampling Locations and Rationale

Table 1 and 2 of Appendix B presents the rationale for monitoring of specific existing groundwater monitoring wells.

Existing groundwater monitoring wells have been selected for gauging and sampling based on the following objectives:

- Monitoring during remediation to demonstrate remediation works do not have short-term adverse effects on localised groundwater quality or the Duck River and implement contingency actions (if required). The monitoring program during the remediation phase is presented as Table B1, Appendix B; and
- Monitoring post-remediation To demonstrate ongoing stability of groundwater conditions and that residual groundwater impacts do not present a risk to the ecological values of receptors, specifically the Duck River. The monitoring program to be implemented post-remediation is presented as Table B2, Appendix B.

Monitoring wells selected in Tables 1 and 2 of Appendix B form part of the existing monitoring well network. Should these monitoring wells be damaged, or unable to be located on site, an assessment of the adequacy of the remaining monitoring well network to meet the objectives of this GWMP will be undertaken. The re-installation of monitoring wells will only be considered if the existing network becomes unsuitable for its intended purpose.

Selected monitoring locations to be monitored during the remediation phase and the proposed analytical suite are listed in Table B1, Appendix B along with the rationale for their selection. The locations of these monitoring wells are shown on *Figure 1, Appendix A*. It is noted that wells designated for monitoring during remediation will only be applicable to where active remediation is being undertaken. For instance, only wells within the Stage 1 monitoring network will be monitored throughout the duration of Stage 1 remediation works.

Monitoring Area	Rationale	Frequency	Data Collected
Excavation Areas (nearby wells)	 Sampling for adverse changes in dissolved phase COPC concentrations from remediation activities Although considered unlikely to occur, an indication of potential ASS issues created during remediation may be assessed via collection of field parameters. 	 Baseline sampling prior to commencement of remediation works Within 3 months following completion of remediation works 	 laboratory analysis for target COPCs (excavation specific), collection of field parameters (including pH)
Excavation Areas (nearby wells)	 Gauging to monitor potential alteration to groundwater levels/ flow regime; 	 Gauging weekly during excavation and/or dewatering 	 Gauging Data (water levels,

Table 3-2 Groundwater Monitoring Requirements – During Remediation

Monitoring Area	Rationale	Frequency	Data Collected
	 Monitor potential for LNAPL mobilisation 		LNAPL presence/ thickness);
Down-gradient boundary	 Demonstrate groundwater at the boundary is not adversely impacted by remediation works or causing environmental harm to the Duck River; Monitor potential for LNAPL mobilisation from remediation works 	 monthly during active remediation conducted up- gradient; 	 Gauging data (water levels, LNAPL presence/ thickness); grab sample for collection of field parameters (including pH)

It is noted that wells designated for monitoring during remediation will only be applicable to where active remediation is being undertaken. For instance, only wells nominated within AEC-3A will be monitored throughout the duration of excavation works in this area.

Selected monitoring locations to be monitored post-remediation and the proposed analytical suite are listed in Table B2, Appendix B, along with the rationale for selection. The locations of these monitoring wells are shown on *Figure 2, Appendix A*.

Monitoring Area	Rationale	Frequency	Data collected
Excavation Areas (nearby wells)	 Gauging to monitor potential for alteration to groundwater levels/ flow regime or LNAPL mobilisation 	 Completion of a single post-remediation sampling event (within 3 months of completion of remediation work) 	 laboratory analysis for TRH, BTEXN and MNA parameters collection of field parameters Gauging Data (water levels, LNAPL presence/ thickness).
Downgradient boundary	 Demonstrate groundwater at the boundary is not impacted by remediation works or causing environmental harm to the Duck River; Monitor potential for LNAPL mobilisation from remediation works 	 Biannually (every 6 months) following completion of post remediation sampling event Requirement for ongoing sampling is to be reviewed at least annually (ie every two GMEs) based on trend analysis and reported concentrations 	 laboratory analysis for TRH, BTEXN and MNA parameters collection of field parameters; Gauging Data (water levels, LNAPL presence/ thickness); collection of field parameters (including pH)
Downgradient boundary (AEC-4)	 Demonstrate groundwater at the site boundary does not present an unacceptable risk to offsite receptors (Duck River) via mobilisation of contaminants from by in- situ managed buried waste material; Monitor potential for LNAPL mobilisation and groundwater flow alteration following installation of surface capping. 	 Biannually (every 6 months) following completion of post remediation sampling event Requirement for ongoing sampling is to be reviewed annually (ie every two GMEs) based on trend analysis and reported concentrations 	 Laboratory analysis for Contaminants of concern specific to AEC-4: TRH C6-C40, BTEXN and MNA parameters PAHs Hexavalent Chromium PFAS Collection of field parameters

Table 3-3 Groundwater Monitoring Requirements - Post r
--

Monitoring Area	Rationale	Frequency	Data collected
			 Gauging Data (water levels, LNAPL presence/ thickness)

3.5.2 Groundwater Sampling Method

Consistent with recent sampling methodologies employed since 2014, sampling via the use of nopurge 'Hydrasleeve' groundwater samplers is proposed.

To facilitate collection of representative groundwater samples, Hydrasleeve samplers will be installed a minimum of 24 hours prior to sample collection to allow for equilibration of the water column.

Water quality parameters, including pH, conductivity, dissolved oxygen (DO), temperature and redox potential (redox) will be measured during the groundwater sampling activities immediately following collection of groundwater samples from no purge samplers.

Where routine sampling of a well is required, samplers will be deployed for the next groundwater monitoring event following collection of samples.

3.5.3 Quality Assurance/Quality Control Plan

Appropriate quality assurance measures such as use of equipment that is calibrated and appropriately decontaminated between each sample location will be implemented. Samples will be placed in appropriate sample containers that are clearly labelled and stored in insulated boxes on ice.

Field quality control (QC) samples shall be collected including field duplicates, trip blanks, trip spikes and equipment rinsates. The number of field QC samples proposed is indicated in *Tables 1 and 2, Appendix B*.

Laboratory QA/QC procedures will be undertaken in accordance with Schedule B(3) - Guidelines on Laboratory Analysis of Potentially Contaminated Soils of the ASC NEPM (NEPC 2013) and will comprise matrix spikes, method blanks and surrogate recoveries. The results of the quality control testing will be presented in the laboratory reports. Duplicate testing will also be undertaken by the laboratories to compare the results obtained in analysing samples.

A comprehensive QA/QC assessment will be included within the annual summary report. However, the data quality will be evaluated after each event such that non-compliances are identified and resolved in a timely manner.

3.6 Data Evaluation and Reporting

Field and laboratory data collected as part of the groundwater monitoring program will be reviewed and evaluated continuously throughout the delivery of the Project to monitor compliance during and following completion of remediation works. Groundwater Monitoring reporting requirements are as follows:

Report	Timing	Description
Remediation Phase – Annual Groundwater compliance report	Annually throughout completion of remediation works	Factual presentation of groundwater data collected during remediation for demonstration of compliance. Report will summarise the results of monthly reporting and be incorporated into the Annual Report for the Development Consent (Section 6.2 of the REMP)

Report	Timing	Description
Remediation Phase – Monthly Factual Reporting	Monthly following completion of monitoring events during each stage of the remediation	Factual presentation of groundwater data collected during remediation for demonstration of compliance to the regulator throughout the duration of remediation works.
Ongoing Monitoring – Event 1 Factual Report	Following completion of first GME	Factual GME Report presenting laboratory results and field data
Ongoing Monitoring Event 2 and Annual Summary	Annual. The ongoing monitoring event 2 and annual summary report will be reported within 3 months of the completion of monitoring and provided to NSW EPA and Local Council (Parramatta City Council) in accordance with the requirements of the relevant LTEMPs	 Interpretive GME report including: Interpretation of dataset collected over the preceding year in relation to the historical dataset Concentration and trend analysis and assessment of the progress of natural attenuation Review of GWMP and provide amendment as necessary, including any proposed changes to monitoring (as appropriate) Completion of interpretive QA/QC assessment for the preceding year's dataset

Based on the extensive existing dataset, which is demonstrating the occurrence of pre-existing natural attenuation processes, it is anticipated that ongoing groundwater monitoring of boundary monitoring wells will be required to be conducted for a minimum 1-2 years after the completion of remediation works to establish a sufficient post-remediation dataset for statistical purposes. Any reduction in the monitoring program will be reviewed in consultation with the Site Auditor in the context of the DQOs outlined in Section 3.4.

3.6.1 Non-Compliance Reporting

A non-compliance is defined within the REMP as "an occurrence, set of circumstances or development that is a breach of the requirements of the REMP, Development Consent, EPL or associated management plans, including exceedance of monitoring limits...".

Non-compliances (i.e. exceedances of monitoring limits which present risks to receptors) may be identified via the groundwater monitoring program and should be reported to the NSW DPIE, along with corrective actions in accordance with the procedure provided within Section 6.4 of the REMP.

3.7 Contingency Plan

If mobilisation of LNAPL or a spike in contaminant concentrations indicated via groundwater monitoring wells, the following actions should be taken:

- check whether concentrations are within the historical range, conducting re-analysis or additional sampling to confirm concentrations;
- Sample LNAPL to determine if composition of COPCs constitutes a risk to human health;
- evaluate surrounding wells to determine if there are pockets of groundwater in which attenuation does not appear to be occurring, or whether the situation appears isolated to one well. Monitor additional locations if needed to determine this;

 Revisit risk assessment in the context of mass flux to assess potential contaminant contributions to receptors;

If a risk to receptors is identified through the above actions or poses an immediate risk to the environment, consideration of short-term active LNAPL remediation solutions, such as mobile Multi-Phase Vacuum Extraction and/or in-situ chemical oxidation (ISCO) would be made in consultation with the Site Auditor.

3.8 Monitoring Well Decommissioning

When monitoring wells have been identified as being no longer required, decommissioning of these wells is recommended. Recommendations for the decommissioning of specific monitoring wells will be included in the Q4 reports.

Monitoring well decommissioning should be completed in accordance with the decommissioning requirements set out within the *Minimum Construction Requirements for Water Bores in Australia* (NUDLC, 2012).

3.9 **GWMP** Evaluation, Review and Completion

The monitoring program outlined within *Table 1 and 2 of Appendix B* should be reviewed at least annually (following completion of each Annual GME Summary report).

The requirements of the GWMP will be met for ongoing monitoring, enabling monitoring to cease when concentrations of contaminants of concern shown to have met the groundwater assessment criteria and are demonstrating statistically decreasing or stable trends following remediation.

A case for the reduction or cessation of monitoring will be provided to the Site Auditor for consideration and endorsement in consideration of the DQOs outlined in Section 3.4.

Complete cessation of monitoring may be presented in the same way, or may be prepared as a separate report for consideration by the Site Auditor.

3.10 Amendments

If the reviews described above recommend amendments, then this GWMP must be amended and reissued. Any amendments must be reviewed by Viva Energy and the Site Auditor and documented within the Amendment Register at the front of this GWMP.

Amendments to the GMP and this GWMP must be documented in accordance with the requirements specified in Section 6.5 of the REMP and will be undertaken in consultation with the Site Auditor

4. **REFERENCES**

AECOM 2019a. Clyde Western Area Remediation Project, Environmental Impact Statement.

AECOM 2019b. Clyde Western Area Remediation Project, Conceptual RAP.

AECOM, 2019c. Clyde Western Area Remediation Project, Response to Submissions Report. October 2019.

ANZAST (2018). Australian and New Zealand Guidelines for Fresh and Marine Water Quality

Beck, P & Mann, B 2010, A technical guide for demonstrating monitored natural attenuation of petroleum hydrocarbons in groundwater, CRC CARE Technical Report no.15. CRC for Contamination Assessment and Remediation of the Environment, Adelaide, Australia.

Department of Land & Water Conservation (1998) The NSW Groundwater Quality Protection Policy

ERM 2018. *PFAS Conceptual Site Model and Flux Assessment* (0466133_Clyde PFAS PSI_FINAL) Clyde Terminal, Durham Street, Rosehill, NSW. December 2018.

ERM 2020a. Clyde Western Area Remediation Project – *Remediation Site Investigation*. Final V3. February 2020.

ERM 2020b. Clyde Western Area Remediation Project – *Human Health and Ecological Risk Assessment.* Final V3. February 2020.

ERM 2020c. Quarter 4 (2019) Groundwater Monitoring Event, Clyde and Parramatta Terminal. Final. February 2020.

ERM 2021a. Clyde Western Area Remediation Project – *Groundwater Monitoring Program.* Final Rev04. February 2021.

ERM 2021b. Clyde Western Area Remediation Project – *Stage 2 Detailed Remediation Action Plan.* Final Draft. May 2021.

ERM 2021c. Clyde Western Area Remediation Project – Quarter 4 2020 Groundwater Monitoring *Event.* Final. March 2021.

Environmental Planning and Assessment Act 1979

NSW EPA (2020) Consultants Reporting on Contaminated Land. Contaminated Land Guidelines

National Health and Medical Research Council (2011). Australian Drinking Water Guidelines ADWG [updated August 2018].


Heads of EPA Australia and New Zealand (HEPA 2020). *PFAS National Environmental Management Plan Version 2.0*.


National Environment Protection Council (2013). National Environment Protection (Assessment of site Contamination) Amendment Measure (No.1). This is hereafter referred to as 'the NEPM, 2013'.

National Health and Medical Research Council/National Resource Management Ministerial Council, Commonwealth of Australia, Canberra (2011). Australian drinking water guidelines paper 6 national water quality management strategy.

NSW Environment Protection Authority (2017). Guidelines for the NSW Site Auditor Scheme (3rd edition).

APPENDIX A FIGURES





APPENDIX B GROUNDWATER MONITORING PROGRAM SUMMARY TABLES

ERM

				Baseline Monitoring (prior to remediation commencement) Completion Monitoring (<3 months following completion of remediation excavation)		During Remediation				
Sample ID	Remediation Stage	Purpose/ Rationale	Remediation Excavation Area	Gauging	Sampling	Analysis ²	Field Parameters ¹	Frequency	Gauging	Field Parameters
BH210	Stage 2	Excavation Area Monitoring	AEC-3a	Y	Y	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW98/4	Stage 2	Excavation Area Monitoring	AEC-3a	Y	Ŷ	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW11/18	Stage 2	Excavation Area Monitoring	AEC-3a	Y	Y	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW11/19	Stage 2	Excavation Area Monitoring	AEC-3d	Y	Y	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW11/20	Stage 2	Excavation Area Monitoring	AEC-3a	Y	Y	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW12/03	Stage 2	Excavation Area Monitoring	AEC-3d	Y	Y	TRH C6-C40, BTEXN	Y	Weekly during excavation and dewatering	Y	Y
MW12/20	Stage 2	Boundary Monitoring	-	Y	Y	TRH C6-C40, BTEXN		Monthly during active remediation conducted up- gradient	Y	Y
MW18/23	Stage 2	Boundary Monitoring	-	Y	Y	TRH C6-C40, BTEXN		Monthly during active remediation conducted up- gradient	Y	Y
MW12/21	Stage 2	Boundary Monitoring	-	Y	Y	TRH C6-C40, BTEXN	Y	Monthly during active remediation conducted up- gradient	Y	Y
QA/QC Samples Sample Type	• <u>v</u>		Required Frequency	1	1	DIEAN	1	Brutterit	1	1

Sample Type	Required frequency
Intra-laboratory duplicates	1 per 10 primary samples
Inter-laboratory duplicates	1 per 20 primary samples
Trip Blanks	1 per laboratory batch
Trip Spikes	1 per laboratory batch
Rinsate Blanks	1 per day of sampling

Notes: 1) Field Parameters include pH, conductivity, dissolved oxygen (DO), temperature and redox potential (redox) 2) All TRH analysis to include Silica Gel Cleanup results in addition to regular analysis

Environmental Resources Management Australia



Sample ID	Remediation Stage	Purpose/ Rationale	Remediation Excavation Area	Gauging	Sampling	Field Parameters ¹	TRH C6-C40 (SGC ²), BTEXN	MNA Parameters ³	PAH / Speciated Cr (ultra trace ⁴)	PFAS (28
MW11/21	Stage 2	Boundary Monitoring	-	1	1	1	1	1	-	-
MW12/21	Stage 2	Boundary Monitoring	_	1	1	1	1	1	_	_
MW18/23 MW20/01A	Stage 2 Stage 2	Boundary Monitoring Upgradient Monitoring	- AEC-4	1	1	1	1	1	- 1	- 1
MW20/01A	Stage 2	Upgradient Monitoring	AEC-4	1	1	1	1	1	1	1
WW20701B	Stage 2	Opgracient Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/02A	Stage 2	Upgradient Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/02B	Stage 2	Upgradient Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/03	Stage 2	Source Area (north)	AEC-4	1	1	1	1	1	1	1
MW20/04	Stage 2	Source Area (south)	AEC-4	1	1	1	1	1	1	1
MW20/08	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/09	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/10	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/11	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/12	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/14	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/15	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/16	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/17	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/18	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW20/19	Stage 2	Upgradient Monitoring	AEC-4	1	1	1	1	1	1	1
3H210	Stage 2	Upgradient Monitoring	AEC-4	1	1	1	1	1	1	1
MW12/20	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
MW94/6	Stage 2	Downgradient Boundary Monitoring	AEC-4	1	1	1	1	1	1	1
		TOTAL		23	23	23	23	23	20	20

Inter-laboratory duplicates	1 per 20 primary samples
Trip Blanks	1 per laboratory batch
Trip Spikes	1 per laboratory batch
Rinsate Blanks	1 per day of sampling

Intra-laboratory duplicates

Notes: 1) Field Parameters include pH, conductivity, dissolved oxygen (DO), temperature and redox potential (redox) 2) All TRH analysis to include Silica Gel Cleanup results in addition to regular analysis 3) Monitored Natural Attenuation (MINA) parameters include nitrate, ferrous iron, methane and sulphate 4 Itra Trace PAH re uired below A G 2 1 Marine Trigger alues. Laboratory Limit of Reporting 4.4 ug L re uired for hexavalent chromium

Environmental Resources Management Australia

APPENDIX C GROUNDWATER SITE SPECIFIC LEVELS



	Groundwater						
	VI (mg/L)						
СОРС	Commercial (1.8mbgl)	IMW	Construction				
Benzene	5.0	NL	NL				
Naphthalene	13	NL	NL				
Benzo(a)pyrene TEQ	-	-	-				
Total Chromium ^a	-	-	-				
Chromium VI	-	-	-				
TRH C6-C10 (less BTEX)	6.2	NL	NL				
TRH C6-C10	-	-	-				
TRH C10-C16 (less N)	NL	NL	NL				
TRH C10-C16	-	-	-				
TRH C16-C34	-	-	-				
TRH C34-C40	-	-	-				
TPH (EC5-6) aliphatic	-	-	-				
TPH (>EC6-8) aliphatic	NL	NL	NL				
TPH (>EC8-10) aliphatic	4	NL	NL				
TPH (>EC10-12) aliphatic	NL	NL	NL				
TPH (>EC12-16) aliphatic	NL	NL	NL				
TPH (>EC16-21) aliphatic	-	-	-				
TPH (>EC21-34) aliphatic	-	-	-				
TPH (>34) aliphatic	-	-	-				
TPH (>EC8-10) aromatic	NL	NL	NL				
TPH (>EC10-12) aromatic	NL	NL	NL				
TPH (>EC12-16) aromatic	NL	NL	NL				
TPH (>EC16-21) aromatic	-	-	-				
TPH (>EC21-34) aromatic	-	-	-				
TPH (>34) aromatic	-	-	-				
Trimethylbenzene, 1,2,4-							
Trimethylbenzene, 1,3,5-							
Cyclohexane							
Heptane, N-							
Hexane, N-							
Isooctane							
Propene							
Notes:							
NL = Non-Limiting							

Environmental Resources Management Australia Pty Ltd



BandomModeModeModeModeModeModeMode10Mode<	ERM				
Là dothermancharcharShamayShamayLà dothermanNote, Subb. Constructure Mar. MayShaNote, Subb. Constructure Mar. MayShaNote, Subb. Constructure Mar. MayLà bhore yearAndNote, Subb. Constructure Mar. MayShaNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearAndNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearAndNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayNote, Subb. Constructure Mar. MayLà bhore yearNote, Subb. Constructure Mar. MayNote, Subb. Subb. Note, Subb. Note	ChemName	MatrixType			Units Comments
13 AdditecturyAddit 2008Keenetik Advances87087087087014 Additectury87087087087087087087087014 Additectury87087087087087087087087014 Additectury87087087087087087087087014 Additectury87087087087087087087014 Additectury87087087087087087014 Additectury870870870 </td <td></td> <td></td> <td></td> <td></td> <td></td>					
1.3.4.1.3.4.1.3.4.1.3.4.1.3.4.1.3.4.1.3.4.1.3.4.1.3.4.3.4					
A) B) AbsourceoracleNome11 <t< td=""><td></td><td></td><td></td><td></td><td></td></t<>					
D3DAordNoteSouth South					
Á.A.C. 1990M.M.C. (2008) Recension Ware. 1900.M.C.M.C.M.C.A.A. A. Norther, 2008.N.M.K. (2008) Recension Ware. 1900.N.G.N.G.A.A. Norther, 2008.N.M.K. (2008) Recension Ware. 1900.N.G. <td>1,4-dichlorobenzene</td> <td>water</td> <td>NHMRC (2008) Recreational Water - Healt</td> <td>0.4</td> <td>mg/L</td>	1,4-dichlorobenzene	water	NHMRC (2008) Recreational Water - Healt	0.4	mg/L
Added Normal ConstructionenderNormal <br< td=""><td></td><td></td><td></td><td></td><td></td></br<>					
Add [12.40]Model </td <td></td> <td></td> <td></td> <td></td> <td></td>					
AdubingAdubingAdubingNonlineNonlineNonlineNonlineAdubingAdubingNonlineNonlineNonlineNonlineNonlineAdubingAdubingNonlineNonlineNonlineNonlineNonlineAdubingAdubingNonlineNonlineNonlineNonlineNonlineAdubingAdubingNonlineNonlineNonlineNonlineNonlineAdubingAdubingNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonlineNonlineAdubingNonlineNonlineNonlineNonlineNonline<					
2.4bo/pminendMink2.000montoMink <td></td> <td></td> <td></td> <td></td> <td></td>					
AndyminNameNone <t< td=""><td>2-chlorophenol</td><td></td><td></td><td></td><td></td></t<>	2-chlorophenol				
AbdabModeModeModeModeModeModeModeModeAndra DordenAddaModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeAndra DordenModeModeModeModeModeModeModeMathemedMode<					
Adder & DeschartWeinterWeinterNote: <t< td=""><td></td><td></td><td></td><td></td><td></td></t<>					
InteriorName<					
AntrigAntrigAntrigNAMECOURTAntrigAntrigAntrigNormaNormaNormaNormaNormaNormaAntrigNormaNormaNormaNormaNormaNormaAntrigNormaNormaNormaNormaNormaNormaAntrigNormaNormaNormaNormaNormaNormaAntrigNormaNormaNormaNormaNormaNormaAntrigNormaNormaNormaNormaNormaNormaAntrigNorma <td></td> <td></td> <td></td> <td></td> <td></td>					
AntencyoracNAMECODE forecasinal ways. Aveals81attattAttencyNAME					
InterfName <th< td=""><td>Amitrole</td><td>water</td><td>NHMRC (2008) Recreational Water - Healt</td><td>0.09</td><td>mg/L</td></th<>	Amitrole	water	NHMRC (2008) Recreational Water - Healt	0.09	mg/L
AdambNameNumber (2003) Rescaland Water. Healts7%7%7AdambNumber (2003) Rescaland Water HealtsNumber (2004) Rescaland Water HealtsNumber (200					
ArtaneArtaneNUMENUMERUME<					
Airping-ompingwaterNMMC 2009 Recession Water Healt000BrownMAMEMAME (2008 Recession Water Healt0MABrownMAME (2008 Recession Water Healt0MABrownMANE (2008 Recession Water Healt0MABrownMAMANE (2008 Recession Water Healt0MACardenanMAMANE (2008 Recession W					
Brown <td></td> <td></td> <td></td> <td></td> <td></td>					
Bartason entro NUME Display gen Spin Beroney exter NUME Display exter Book Book Brone Dyname exter NUME Display Book Book Carbon MuME Display Display Book Book Carbon MuME Display <td< td=""><td></td><td></td><td></td><td>20</td><td></td></td<>				20	
BranceNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberRendingNumberNumberNumberNumberNumberNumberRendingNumberNumber <td></td> <td></td> <td></td> <td></td> <td></td>					
Banch JaymenwaterHMMC10000MarkMarkBancerschrinwaterHMMC20080Recreation WaterHMMC1000HMMCBancerschrinwaterHMMC20080Recreation WaterHMMC1000HMMCBronzphacewaterHMMC20080Recreation WaterHMMC1000HMMCBronzphacewaterHMMC20080Recreation WaterHMMCHMMCHMMCBronzphacewaterHMMC20080Recreation WaterHMMCHMMCBronzphacewaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinawaterHMMC20080Recreation WaterHMMCHMMCCalinaWaterHMMC20080Recreation WaterHMMCHMMCCalinaMAMCHMMC20080Recreation WaterHMMCHMMC<					
BerylandwareNether, 2008 (servation) Ware: - Neth6.6mg/LBorongenthrinwareNether, 2008 (servation) Ware: - NethNetherNetherBorongenthrinwareNether, 2008 (servation) Ware: - NethNetherNetherBorongenthrinwareNether, 2008 (servation) Ware: - NethNetherNetherBorongenthrinwareNether, 2008 (servation) Ware: - NethNetherNetherCadmingenthrinwareNether, 2008 (servation) Ware: - NethNetherNeth </td <td></td> <td></td> <td></td> <td></td> <td></td>					
BoosenstrininwarresMMCR. 2009. Recretational Water. Netwol.Mon.Mon.Bornad.warresMMCR. 2009. Recretational Water. Netwol.Mon.Mon.CaduationalwarresMMCR. 2009. Recretational Water. Netwol.Mon.Mon.CaduationalWarres </td <td></td> <td></td> <td></td> <td></td> <td></td>					
BoundaouterNHMC (2008) Recreational Water : Nethol4m/LRimonychersthylwaterNHMC (2008) Recreational Water : Nethol1.1m/LRimonychersthylwaterNHMC (2008) Recreational Water : Nethol1.1m/LCatalanwaterNHMC (2008) Recreational Water : Nethol1.1m/LCatalanwaterNHMC (2008) Recreational Water : Nethol1.0m/LCatalanwaterNHMC (2008) Recreational Water : Nethol1.0m/LCatalan (2004) Recreational Water : Nethol1.0m/L1.0Catalan (2004) Recreational Water : Nethol1.0m/LCatalan (2004) Recreational Water : Nethol1.0m/L <tr< td=""><td></td><td></td><td></td><td></td><td></td></tr<>					
BornadeWaterNHMC 2008 Recentional Water - Neath1.2mg/LBornadynethyWaterNHMC 2008 Recentional Water - Neath1.1mg/LCadramWaterNHMC 2008 Recentional Water - Neath1.1mg/LCarlorizanWaterNHMC 2008 Recentional Water - Neath1.1mg/LChronarizanWaterNHMC 2008 R					
Bromogene ethylowterNHMC [2008] Recreational Water - Neath0.1.0mg/LCadmianvaterNHMC [2008] Recreational Water - Neath0.2.7mg/LCadmianvaterNHMC [2008] Recreational Water - Neath0.3.7mg/LCarlandvaterNHMC [2008] Recreational Water - Neath0.3.7mg/LCarlandvaterNHMC [2008] Recreational Water - Neath0.3.7mg/LCarlandvaterNHMC [2008] Recreational Water - Neath0.3.7mg/LCarlonal Mater - NHMC [2008] Recreational Water - Neath0.0.7mg/LCarlonal Mater - NHMC [2008] Recreational Wa					
JaromogoniwaterNHMC (2008) Recruitant Water - Neath1.1mg/LCaptanwaterNHMC (2008) Recruitant Water - Neath0.20mg/LCabandwaterNHMC (2008) Recruitant Water - Neath0.3mg/LCabandwaterNHMC (2008) Recruitant Water - Neath0.3mg/LCabandwaterNHMC (2008) Recruitant Water - Neath0.3mg/LCabandwaterNHMC (2008) Recruitant Water - Neath0.30mg/LCabandwaterNHMC (2008) Recruitant Water - Neath0.05mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.05mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.02mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.02mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.20mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.20mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.3mg/LCarlopitantwaterNHMC (2008) Recruitant Water - Neath0.3mg/LCarlopitant <td< td=""><td></td><td></td><td></td><td></td><td></td></td<>					
CademainwinderNHMME (2008) Recestional Water - Health0.02mg/LGrahardwinderNHME (2008) Recestional Water - Health0.3mg/LGrahardwinderNHME (2008) Recestional Water - Health0.1mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.1mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.10mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.00mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.00mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.02mg/LCarbolationwinderNHME (2008) Recestional Water - Health0.01mg/LCarbolationwinderNHME (2008) Recesti					
CaptanWatterNHMME (2008) Recreational Water - Neutron4mg/LCarberdaumWatterNHME (2008) Recreational Water - NeutronNUMg/LCarboratonWatterNHME (2008) Recreational Water - NeutronNUMg/LCarboratonWatterNHME (2008) Recreational Water - NeutronNUNUCarboratonWatterNHME (2008) Recreational Water - NeutronNU					
CarbonzanwaterNHMME (2008) Recreational Water - Health0.1mg/LCarbonzanwaterNHMME (2008) Recreational Water - Health0.05mg/LCarbonzanwaterNHMME (2008) Recreational Water - Health0.05mg/LCarbonzanwaterNHMME (2008) Recreational Water - Health0.05mg/LCarbonzanwaterNHMME (2008) Recreational Water - Health0.02mg/LCarbonzanwaterNHMME (2008) Recreational Water - Health0.10mg/LCarbonzanawaterNHMME (2008) Recre	Captan	water	NHMRC (2008) Recreational Water - Healt	4	mg/L
CarboirsaniwiterNHME </td <td></td> <td></td> <td></td> <td></td> <td></td>					
Carbon textorhorideWatterMAMAC (2008) Recreational Water - HealtD.0.3m.0.4CarbopenetonionwaterMAMAC (2008) Recreational Water - HealtD.0.4m.0.4CarbopenetonionwaterMAMAC (2008) Recreational Water - HealtD.0.7m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.7m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.2m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.2m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.2m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.1m.0.4ChordanewaterMAMAC (2008) Recreational Water - HealtD.0.1m.0.4CopandewaterMAMAC					
CarbodynamicWHUREHUMBER (2008) Recreational Water-HealthNo.No.CarbodynamicWaterWHURE (2008) Recreational Water-HealthNo.Ng.CarbodynamicWaterWHURE (2008) Recreational Water-HealthNo.Ng.ChordenenWaterWHURE (2008) Recreational Water-HealthNo.Ng.ChordenenWaterWHURE (2008) Recreational Water-HealthNo.Ng.ChordenenWaterWHURE (2008) Recreational Water-HealthNg.Ng.ChordenenWaterWHURE (2008) Recreational Water-HealthNg.Ng.ComparisWaterWHURE (2008) Recreational Water-HealthNg.Ng.Comparis					
CarboanWaterNHMEC (2008) Recreational Water. HealtsImg/LChioranWaterNHMEC (2008) Recreational Water. HealtsImg/LChioranWaterNHMEC (2008) Recreational Water. HealtsImg/LChiorancinoWaterNHMEC (2008) Recreational Water. HealtsIMg/L </td <td></td> <td></td> <td></td> <td></td> <td></td>					
ChordarewitzerNHMRC (2008) Recreational Water - Health0.02mg/Lchoreacter, acidwaterNHMRC (2008) Recreational Water - Health1.5mg/Lchoreacter, acidwaterNHMRC (2008) Recreational Water - Health1.5mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.5mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.1mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.1mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.5mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.5mg/LChoreathalonilwaterNHMRC (2008) Recreational Water - Health0.8mg/LCopperwaterNHMRC (2008) Recreational Water - Health0.8mg/LCopinelwaterNHMRC (2008) Recreational Water - Health0.4mg/LCopinelwaterNHMRC (2008) Recreational Water - Health0.4mg/LCopinelwaterNHMRC (2008) Recr					
Chioracette acidWetterNHMEC (2008) Recreational Wetter - Health0.02.mg/LChioracette acidWetterNHMEC (2008) Recreational Wetter - Health3.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health3.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.1.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.1.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.1.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.8.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.8.mg/LChiorachalonalWetterNHMEC (2008) Recreational Wetter - Health0.8.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.8.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.8.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.9.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.9.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.9.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health0.4.mg/LCyangen chiorafe (as syande)WetterNHMEC (2008) Recreational Wetter - Health <t< td=""><td>Carfentrazone-ethyl</td><td>water</td><td>NHMRC (2008) Recreational Water - Healt</td><td></td><td>mg/L</td></t<>	Carfentrazone-ethyl	water	NHMRC (2008) Recreational Water - Healt		mg/L
abiotaccits acidwaterNHMRC (2008) Recersional Water - Heath1.5mg/LChiorabanzonewaterNHMRC (2008) Recersional Water - Heath0.5mg/LChiorabanzonewaterNHMRC (2008) Recersional Water - Heath0.1mg/LChiorabanzonewaterNHMRC (2008) Recersional Water - Heath0.1mg/LChiorabanzonewaterNHMRC (2008) Recersional Water - Heath0.1mg/LChiorabanzonewaterNHMRC (2008) Recersional Water - Heath0.5mg/LChorabanzonewaterNHMRC (2008) Recersional Water - Heath0.5mg/LCoperawaterNHMRC (2008) Recersional Water - Heath0.6mg/LCoperawaterNHMRC (2008) Recersional Water - Heath0.8mg/LCyandeewaterNHMRC (2008) Recersional Water - Heath0.8mg/LCyandee Chioride (as cyanide)waterNHMRC (2008) Recersional Water - Heath0.8mg/LCyandee Chioride (as cyanide)waterNHMRC (2008) Recersional Water - Heath0.8mg/LDortwaterNHMRC (2008) Recersional Water - Heath0.9mg/LDortwaterNHMRC (2008) Recersional Water - Heath <t< td=""><td></td><td></td><td></td><td></td><td></td></t<>					
ChiorobalonivaterNHMK (2008) Recreational Water - Heath3mg/LChiorobalonivaterNHMK (2008) Recreational Water - Heath0.1mg/LChiorobalonivaterNHMK (2008) Recreational Water - Heath0.1mg/LChiorobalonivaterNHMK (2008) Recreational Water - Heath2mg/LChiorobalonivaterNHMK (2008) Recreational Water - Heath2mg/LChorobalonivaterNHMK (2008) Recreational Water - Heath2mg/LChorobalonivaterNHMK (2008) Recreational Water - Heath2mg/LCopreadvaterNHMK (2008) Recreational Water - Heath2mg/LCyangen chiorde (as cyanide)vaterNHMK (2008) Recreational Water - Heath3mg/LCyangen chiorde (as cyanide)vaterNHMK (2008) Recreational Water - Heath0.8mg/LCyonofinivaterNHMK (2008) Recreational Water - Heath0.9mg/LCyonofinivaterNHMK (2008) Recreational Water - Heath0.9mg/LDataonvaterNHMK (2008) Recreational Water - Heath0.4mg/LDataonvaterNHMK (2008) Recreational Water - Heath0.4 <td></td> <td></td> <td></td> <td></td> <td></td>					
ChiordanuanvaterNHMR (2008) Recrational Water. Heahn0.5mg/LChiorgurifosvaterNHMR (2008) Recrational Water. Heahn0.1mg/LChiorgurifosvaterNHMR (2008) Recrational Water. Heahn0.1mg/LChorgurifosvaterNHMR (2008) Recrational Water. Heahn0.5mg/LChorgurifosvaterNHMR (2008) Recrational Water. Heahn0.5mg/LCoperational Coperational Water.NHMR (2008) Recrational Water. Heahn0.6mg/LCoperational WaterNHMR (2008) Recrational Water. Heahn0.6mg/LCynolevaterNHMR (2008) Recrational Water. Heahn0.6mg/LCynole Chiorde (as cynole)vaterNHMR (2008) Recrational Water. Heahn0.6mg/LCynolenchini SomersvaterNHMR (2008) Recrational Water. Heahn0.7mg/LDotvaterNHMR (2008) Recrational Water. Heahn0.7mg/LDotvaterNHMR (2008) Recrational Water. Heahn0.7mg/LDotvaterNHMR (2008) Recrational Water. Heahn0.4mg/LDianonvaterNHMR (2008) Recrational Water. Heahn0.4mg/LDianonvater					
Chorgyrifos. water NHMRC (2008) Recreational Water. Health 2 mg/L Choronulturon water NHMRC (2008) Recreational Water. Health 2 mg/L Copyralid water NHMRC (2008) Recreational Water. Health 20 mg/L Copyralid water NHMRC (2008) Recreational Water. Health 20 mg/L Copungen: water NHMRC (2008) Recreational Water. Health 28 mg/L Cynubin.Reta-cyfluthrin water NHMRC (2008) Recreational Water. Health 28 mg/L Cynubin.Reta-cyfluthrin water NHMRC (2008) Recreational Water. Health 28 mg/L Cynubin.Reta-cyfluthrin water NHMRC (2008) Recreational Water. Health 2 mg/L Cyrolofini water NHMRC (2008) Recreational Water. Health 0.09 mg/L Dif water NHMRC (2008) Recreational Water. Health 0.04 mg/L Dif water NHMRC (2008) Recreational Water. Health 0.04 mg/L Dif water NHMRC (2008) Recreational Water. Health 0.04 mg/L					
Chlorsallron water NHMRC [2008] Recreational Water - Health 2 mg/L Cinpralind SCV(VI) water NHMRC [2008] Recreational Water - Health 20 mg/L Cinpralind SCV(VI) water NHMRC [2008] Recreational Water - Health 20 mg/L Cinpralind SCV(VI) water NHMRC [2008] Recreational Water - Health 8.8 mg/L Cyanagen chlorida (La syanide) water NHMRC [2008] Recreational Water - Health 8.8 mg/L Cyanagen chlorida (La syanide) water NHMRC [2008] Recreational Water - Health 8.8 mg/L Cyanagen chlorida (La syanide) water NHMRC [2008] Recreational Water - Health 8.8 mg/L Cyanagen chlorida (La syanide) water NHMRC [2008] Recreational Water - Health 0.8 mg/L Cyanagen chlorida (La synide) water NHMRC [2008] Recreational Water - Health 0.8 mg/L Cyanadia water NHMRC [2008] Recreational Water - Health 0.9 mg/L Cyanadia water NHMRC [2008] Recreational Water - Health 0.4 mg/L Dichonopony / Dichoprop-D		water			mg/L
Chromium (as Cr(VI)) water NHMRC (2008) Becreational Water - Health 0 mg/L Copperl water NHMRC (2008) Becreational Water - Health 0 mg/L Copindie water NHMRC (2008) Becreational Water - Health 0.8 mg/L Cynolgen chloride (as cyanide) water NHMRC (2008) Becreational Water - Health 0.8 mg/L Cynolgen chloride (as cyanide) water NHMRC (2008) Becreational Water - Health 0.8 mg/L Cynolgen chloride (as cyanide) water NHMRC (2008) Becreational Water - Health 0.8 mg/L Cynolgen chloride (as cyanide) water NHMRC (2008) Becreational Water - Health 0.9 mg/L Cynolgini water NHMRC (2008) Becreational Water - Health 0.9 mg/L Old water NHMRC (2008) Becreational Water - Health 0.1 mg/L Diation water NHMRC (2008) Becreational Water - Health 0.1 mg/L Diation water NHMRC (2008) Becreational Water - Health 0.1 mg/L Diation water NHMRC (2008) Becreational W					
Clopyralid water NHMKC (2008) Recreational Water - Health 20 mg/L Cynangen Chindie (as yanide) water NHMKC (2008) Recreational Water - Health 8 mg/L Cynangen Chindie (as yanide) water NHMKC (2008) Recreational Water - Health 8 mg/L Cyfluthrin, Beta-cyfluthrin water NHMKC (2008) Recreational Water - Health 0.5 mg/L Cyfluthrin, Beta-cyfluthrin water NHMKC (2008) Recreational Water - Health 0.9 mg/L Cyfluthrin, Beta-cyfluthrin water NHMKC (2008) Recreational Water - Health 0.9 mg/L DDT water NHMKC (2008) Recreational Water - Health 0.4 mg/L Detamethrin Komers water NHMKC (2008) Recreational Water - Health 0.4 mg/L Diation water NHMKC (2008) Recreational Water - Health 0.4 mg/L Diation water NHMKC (2008) Recreational Water - Health 0.4 mg/L Diation water NHMKC (2008) Recreational Water - Health 0.4 mg/L Diathoropone/ Dicholpropon/D water <td< td=""><td></td><td></td><td></td><td></td><td></td></td<>					
CopperwaterNHMSC (2008) Recreational Water - Health0.0mg/LCyanagen chloride (as cyanide)waterNHMRC (2008) Recreational Water - Health0.8mg/LCyanagen chloride (as cyanide)waterNHMRC (2008) Recreational Water - Health0.8mg/LCynlurhin, Setar-CyfluthinwaterNHMRC (2008) Recreational Water - Health0.9mg/LCyperndfhin, Setar-CyfluthinwaterNHMRC (2008) Recreational Water - Health0.9mg/LCyperndfhin, Setar-CyfluthinwaterNHMRC (2008) Recreational Water - Health0.90mg/LDDTwaterNHMRC (2008) Recreational Water - Health0.90mg/LDeltamethrinwaterNHMRC (2008) Recreational Water - Health0.1mg/LDiazionwaterNHMRC (2008) Recreational Water - Health0.1mg/LDiazionwaterNHMRC (2008) Recreational Water - Health0.1mg/LDichobenilwaterNHMRC (2008) Recreational Water - Health1mg/LDichobenilwaterNHMRC (2008) Recreational Water - Health0.1mg/LDichoroprop / Dicholoroprop -waterNHMRC (2008) Recreational Water - Health0.1mg/LDichoroprop / Dicholoroprop -waterNHMRC (2008) Recreational Water - Health0.1mg/LDichoroprop / Dicholoroprop -waterNHMRC (2008) Recreational Water - Health0.1mg/LDichoroprop -waterNHMRC (2008) Recreational Water - Health0.1mg/LDichoroprop -waterN					
CyaniedwaterNHMRC (2008) Recreational Water - Headh0.8.mg/LCyangene, chirofie das cyanielywaterNHMRC (2008) Recreational Water - Headh0.8.mg/LCyrluchrin, Beta-cyfluthrinwaterNHMRC (2008) Recreational Water - Headh0.9mg/LCyroradninwaterNHMRC (2008) Recreational Water - Headh0.9mg/LDDTwaterNHMRC (2008) Recreational Water - Headh0.4mg/LDDTwaterNHMRC (2008) Recreational Water - Headh0.4mg/LDatamethrinwaterNHMRC (2008) Recreational Water - Headh0.4mg/LDatamothrinwaterNHMRC (2008) Recreational Water - Headh0.4mg/LDiationwaterNHMRC (2008) Recreational Water - Headh0.1mg/LDichoropor/Dichorpor-PwaterNHMRC (2008) Recreational Water - Headh0.1mg/LDichoropor/Dichorpor-PwaterNHMRC (2008) Recreational Water - Headh0.4mg/LDichoropor/Dichorpor-PwaterNHMRC (2008) Recreational Water - Headh0.5mg/LDichoropor/Dichorpor-PwaterNHMRC (2008) Recreational Water - Headh0.5mg/LDimensureNHMRC (2008) Recreational Water - Headh0.5mg/LDimensureNHMRC (2008	Conner				
Cynumn, Beta-cyfluthrin water NHMRC (2008) Recreational Water - Health 2 mg/L Cyperdmin water NHMRC (2008) Recreational Water - Health 0.9 mg/L DDT water NHMRC (2008) Recreational Water - Health 0.9 mg/L DDT water NHMRC (2008) Recreational Water - Health 0.9 mg/L DDT water NHMRC (2008) Recreational Water - Health 0.4 mg/L Dizinon water NHMRC (2008) Recreational Water - Health 0.4 mg/L Dizinon water NHMRC (2008) Recreational Water - Health 0.4 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 1.1 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 1.1 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 1.4 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 1.4 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 1.4 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health <	Cyanide	water	NHMRC (2008) Recreational Water - Healt	0.8	
Operativini somers vater NHMRC (2008) Recreational Water - Health 0.9 mg/L Oprodinil water NHMRC (2008) Recreational Water - Health 0.9 mg/L Dott water NHMRC (2008) Recreational Water - Health 0.9 mg/L Detamethrin water NHMRC (2008) Recreational Water - Health 0.4 mg/L Diazion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Diazion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dichobenil water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dichoroptinae (methylene chloride) water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dichoroptinae (methylene chloride) water NHMRC (2008) Recreational Water - Health 0.4 mg/L Dichoroptinae (methylene chloride) water NHMRC (2008) Recreational Water - Health 0.4 mg/L Dichoroptinae (methylene chloride) water NHMRC (2008) Recreational Water - Health 0.7 mg/L Dichoroptinae (methylene chloride) <t< td=""><td>, , , ,</td><td></td><td></td><td></td><td></td></t<>	, , , ,				
Cyprodini water NHMRC (2008) Recreational Water - Health 0.9 mg/L DDT water NHMRC (2008) Recreational Water - Health 0.9 mg/L Detamethrin water NHMRC (2008) Recreational Water - Health 0.4 mg/L di[2-ettyhhexyl) phthalate water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dicamb water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dichoben water NHMRC (2008) Recreational Water - Health 0.1 mg/L Dichoben water NHMRC (2008) Recreational Water - Health 1 mg/L Dichoros water NHMRC (2008) Recreational Water - Health 1 mg/L Dichoros water NHMRC (2008) Recreational Water - Health 0.64 mg/L Dichoros water NHMRC (2008) Recreational Water - Health 0.7 mg/L Dichoros water NHMRC (2008) Recreational Water - Health 0.7 mg/L Dichoros water NHMRC (2008) Recreational Water - Health 0.7 mg/L					
DDT water NHMBC (2008) Recreational Water - Health 0.94 mg/L Deltamethrin water NHMBC (2008) Recreational Water - Health 0.4 mg/L Diazion water NHMBC (2008) Recreational Water - Health 0.4 mg/L Diazion water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichobenil water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichobenil water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichoromethane (methylene chloride) water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichoromethane (methylene chloride) water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichoromethane (methylene chloride) water NHMBC (2008) Recreational Water - Health 0.4 mg/L Dichoromethane (methylene chloride) water NHMBC (2008) Recreational Water - Health 0.7 mg/L Dichoromethane (methylene chloride) water NHMBC (2008) Recreational Water - Health 0.7 mg/L Difenocupat <t< td=""><td></td><td></td><td></td><td></td><td></td></t<>					
DeltamethrinwaterNHMRC (2008) Recreational Water - Health0.4mg/Ldi[2-ethylhexyl) phthalatewaterNHMRC (2008) Recreational Water - Health0.1mg/LDicanonwaterNHMRC (2008) Recreational Water - Health0.1mg/LDicambawaterNHMRC (2008) Recreational Water - Health1mg/LDichobeniwaterNHMRC (2008) Recreational Water - Health1mg/Ldichloroacetic acidwaterNHMRC (2008) Recreational Water - Health0.4mg/LDichobromethane (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.4mg/LDichlororop-DwaterNHMRC (2008) Recreational Water - Health0.4mg/LDichlororop-DwaterNHMRC (2008) Recreational Water - Health0.5mg/LDiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimentoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDinentoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDinentoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/L <tr< td=""><td></td><td></td><td></td><td></td><td></td></tr<>					
DiazionwaterNHMRC (2008) Recreational Water - Health0.04mg/LDicambawaterNHMRC (2008) Recreational Water - Health1mg/LDichlobenilwaterNHMRC (2008) Recreational Water - Health1mg/Ldichloracetic acidwaterNHMRC (2008) Recreational Water - Health1mg/LDichloronether (methylene chloride)waterNHMRC (2008) Recreational Water - Health1mg/LDichloronether (methylene chloride)waterNHMRC (2008) Recreational Water - Health1mg/LDichloronether (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.05mg/LDichloronether (2008)waterNHMRC (2008) Recreational Water - Health0.07mg/LDifluberauronwaterNHMRC (2008) Recreational Water - Health0.07mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.07mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.07mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.07mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.07mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.07mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/L<			NHMRC (2008) Recreational Water - Healt	0.4	mg/L
DicambawaterNHMRC (2008) Recreational Water - Health1mg/LDichlobenilwaterNHMRC (2008) Recreational Water - Health0.1mg/LDichloromethane (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.4mg/LDichloromethane (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.4mg/LDichloroprop / Dichloroprop-PwaterNHMRC (2008) Recreational Water - Health0.5mg/LDichlorosowaterNHMRC (2008) Recreational Water - Health0.7mg/LDifexoquatwaterNHMRC (2008) Recreational Water - Health0.7mg/LDifexoquatwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.2mg/LDinornwaterNHMRC (2008) Recreational Water - Health0.01mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.02mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.03mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.03mg/L <tr< td=""><td></td><td></td><td></td><td></td><td></td></tr<>					
DichlobenilwaterNHMRC (2008) Recreational Water - Health0.1mg/Ldichloroacetic acidwaterNHMRC (2008) Recreational Water - Health1mg/LDichloromethane (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.04mg/LDichloronop / Dichlorprop-PwaterNHMRC (2008) Recreational Water - Health0.05mg/LDichloronoswaterNHMRC (2008) Recreational Water - Health0.07mg/LDiffuopautonwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiffuopautonwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.1mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.1mg/LED8waterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.1mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.1mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndosul					
dichloroacetic acid water NHMRC (2008) Recreational Water - Health 1 mg/L Dichloromethane (methylene chloride) water NHMRC (2008) Recreational Water - Health 0.04 mg/L Dichlororop D) water NHMRC (2008) Recreational Water - Health 1 mg/L Dichlororop D) water NHMRC (2008) Recreational Water - Health 0.5 mg/L Difenzoguat water NHMRC (2008) Recreational Water - Health 0.7 mg/L Dimethoate water NHMRC (2008) Recreational Water - Health 0.7 mg/L Diphenamid water NHMRC (2008) Recreational Water - Health 0.7 mg/L Diphenamid water NHMRC (2008) Recreational Water - Health 0.7 mg/L EDB water NHMRC (2008) Recreational Water - Health 0.2 mg/L Endosulfan water NHMRC (2008) Recreational Water - Health 0.1 mg/L Endosulfan water NHMRC (2008) Recreational Water - Health 0.1 mg/L Endosulfan water NHMRC (2008) Recreational Water - Health 0.1 mg/L Endosulfan water NH					
Dichloromethane (methylene chloride)waterNHMRC (2008) Recreational Water - Health0.04mg/LDichloroprop / Dichloryrop-PwaterNHMRC (2008) Recreational Water - Health1mg/LDichlorosowaterNHMRC (2008) Recreational Water - Health0.05mg/LDifenzoquatwaterNHMRC (2008) Recreational Water - Health1mg/LDifubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.7mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.7mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.01mg/LEtholprophos					
DicklorvoswaterNHMRC (2008) Recreational Water - Health0.05mg/LDifenzoguatwaterNHMRC (2008) Recreational Water - Health1mg/LDifubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.01mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.01mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.1mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.1mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/LEprCwaterNHMRC (2008) Recreational Water - Health3mg/LEthorophydrinwaterNHMRC (2008) Recreational Water - Health0.3mg/LEthorophydswaterNHMRC (2008) Recreational Water - Health0.3mg/LEthorophyswaterNHMRC (2008) Recreational Water - Health0.1mg/LEthorophyswaterNHMRC (2008) Recreational Water - Health0.1mg/LEthorophyswaterNHMRC (2008) Recreational Water - Health0.1mg/LEthyleneanewaterNHMRC (2008) Recreational Water - Hea	Dichloromethane (methylene chloride)		NHMRC (2008) Recreational Water - Healt	0.04	mg/L
DifenzoquatwaterNHMRC (2008) Recreational Water - Health1mg/LDiffuberzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.07mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.2mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndothalwaterNHMRC (2008) Recreational Water - Health1mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health0.005mg/LEfervaleratewaterNHMRC (2008) Recreational Water - Health0.3mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.3mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.01mg/LEthyleneanewaterNHMRC (2008) Recreational					
DiflubenzuronwaterNHMRC (2008) Recreational Water - Health0.7mg/LDimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health0.2mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.2mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.05mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health0.05mg/LEFTCwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthononwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthononwaterNHMRC (2008) Recreational Water - Health0.01mg/LEthoprophoswaterNHMRC (2008) Recreational Water - Health0.04mg/LEthoprophoswaterNHMRC (2008) Recreational Water - Health0.01mg/LEthoprophoswaterNHMRC (2008) Recreational					
DimethoatewaterNHMRC (2008) Recreational Water - Health0.07mg/LDiphenamidwaterNHMRC (2008) Recreational Water - Health3mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.2mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndothalwaterNHMRC (2008) Recreational Water - Health0.005mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health1mg/LEPTCwaterNHMRC (2008) Recreational Water - Health3mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.34mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.34mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthyleneanewaterNHMRC (2008) Recreational Water - Health0.01mg/LEthyleneanewaterNHMRC (2008) Recreational Water - Health0.01mg/LEthyleneanewaterNHMRC (2008) Recreational Water - Health1mg/LEthyleneanine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health1mg/LEthyleneanine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health1mg/LEthyleneanine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health0.05mg/LEt					
DiphenamidwaterNHMRC (2008) Recreational Water - Health3mg/LDiuronwaterNHMRC (2008) Recreational Water - Health0.2mg/LEDBwaterNHMRC (2008) Recreational Water - Health0.01mg/LEndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndothalwaterNHMRC (2008) Recreational Water - Health1mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health1mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health3mg/LEffenvaleratewaterNHMRC (2008) Recreational Water - Health3mg/LEsfenvaleratewaterNHMRC (2008) Recreational Water - Health0.3mg/LEthononwaterNHMRC (2008) Recreational Water - Health0.01mg/LEthoprophoswaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylbenzenewaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylbenzine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health3mg/LEthidiazolewaterNHMRC (2008) Recreational Water - Health1mg/LFenarimolswaterNHMRC (2008) Recreational Water - Health1mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.05mg/LFenarimolswaterNHMRC (2008) Recreational Water - Health0.05mg/LFenarimolwaterNHMRC (
EDB water NHMRC (2008) Recreational Water - Health 0.01 ng/L Endosulfan water NHMRC (2008) Recreational Water - Health 0.2 mg/L Endothal water NHMRC (2008) Recreational Water - Health 1 mg/L Epichlorohydrin water NHMRC (2008) Recreational Water - Health 1 mg/L Epichlorohydrin water NHMRC (2008) Recreational Water - Health 0.005 mg/L EPTC water NHMRC (2008) Recreational Water - Health 0.3 mg/L Ethion water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethoprophos water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethyloenzene water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 0.01 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 0.01 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 0.07 mg/L <					
EndosulfanwaterNHMRC (2008) Recreational Water - Health0.2mg/LEndothalwaterNHMRC (2008) Recreational Water - Health1mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health0.005mg/LEPTCwaterNHMRC (2008) Recreational Water - Health3mg/LEsfenvaleratewaterNHMRC (2008) Recreational Water - Health0.34mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthyloprophoswaterNHMRC (2008) Recreational Water - Health0.01mg/LEthyleneanewaterNHMRC (2008) Recreational Water - Health3mg/LEthyleneanine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health3mg/LEtridiazolewaterNHMRC (2008) Recreational Water - Health1mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health1mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.05mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.07mg/LFenarimolwaterNHMRC (20					
EndothalwaterNHMRC (2008) Recreational Water - Health1mg/LEpichlorohydrinwaterNHMRC (2008) Recreational Water - Health0.005mg/LEPTCwaterNHMRC (2008) Recreational Water - Health3mg/LEsfenvaleratewaterNHMRC (2008) Recreational Water - Health0.04mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.04mg/LEthoprophoswaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylenzenewaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylenzenewaterNHMRC (2008) Recreational Water - Health3mg/LEthylenediamine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health1mg/LFernamiphoswaterNHMRC (2008) Recreational Water - Health1ng/LFenamiphoswaterNHMRC (2008) Recreational Water - Health1mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.05mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.4mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.1mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.4mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.7mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.1mg/LFenarimolwaterNHMRC (2					
EpichlorohydrinwaterNHMRC (2008) Recreational Water - Health0.005mg/LEPTCwaterNHMRC (2008) Recreational Water - Health3mg/LEsfenvaleratewaterNHMRC (2008) Recreational Water - Health0.3mg/LEthionwaterNHMRC (2008) Recreational Water - Health0.4mg/LEthoprophoswaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylbenzenewaterNHMRC (2008) Recreational Water - Health0.01mg/LEthylendiamine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health3mg/LEthylandianine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health1mg/LEthylandianine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health0.05mg/LEthylandianine tetraacetic acid (EDTA)waterNHMRC (2008) Recreational Water - Health0.05mg/LFenaringhoswaterNHMRC (2008) Recreational Water - Health0.005mg/LFenarimolwaterNHMRC (2008) Recreational Water - Health0.4mg/LFenitrothionwaterNHMRC (2008) Recreational Water - Health0.7mg/LFenopropwaterNHMRC (2008) Recreational Water - Health0.1mg/LFenopropwaterNHMRC (2008) Recreational Water - Health0.1mg/LFenopropwaterNHMRC (2008) Recreational Water - Health0.1mg/LFenopropwaterNHMRC (2008) Recreational Water					
EPTC water NHMRC (2008) Recreational Water - Health 3 mg/L Esfenvalerate water NHMRC (2008) Recreational Water - Health 0.3 mg/L Ethion water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethoprophos water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethylpenzene water NHMRC (2008) Recreational Water - Health 0.01 mg/L Ethylpendiamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylacelamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylacelamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 1 mg/L Ethidazole water NHMRC (2008) Recreational Water - Health 1.00 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenori					
Ethion water NHMRC (2008) Recreational Water - Health 0.04 mg/L Ethoprophos water NHMRC (2008) Recreational Water - Health 0.01 mg/L Ethylbenzene water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylbenzene water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 1 mg/L Etridiazole water NHMRC (2008) Recreational Water - Health 1 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenitrothion water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenitrothion water NHMRC (2008) Recreational Water - Health 0.7 mg/L Fenotropop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenotropop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenotropop water NHMR					
Ethoprophos water NHMRC (2008) Recreational Water - Health 0.01 mg/L Ethylbenzene water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 2.5 mg/L Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 1 mg/L Fenariphos water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.04 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.7 mg/L Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion <t< td=""><td></td><td></td><td></td><td></td><td></td></t<>					
Ethylbenzene water NHMRC (2008) Recreational Water - Health 3 mg/L Ethylbenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 2.5 mg/L Etridiazole water NHMRC (2008) Recreational Water - Health 1 mg/L Fenariphos water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenizothion water NHMRC (2008) Recreational Water - Health 0.7 mg/L Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.1 mg/L					
Ethylenediamine tetraacetic acid (EDTA) water NHMRC (2008) Recreational Water - Health 2.5 mg/L Etridiazole water NHMRC (2008) Recreational Water - Health 1 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.05 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenitrothion water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenogrop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.07 mg/L					
Etridiazole water NHMRC (2008) Recreational Water - Health 1 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenitrothion water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.1 mg/L					
Fenamiphos water NHMRC (2008) Recreational Water - Health 0.005 mg/L Fenamiphos water NHMRC (2008) Recreational Water - Health 0.4 mg/L Fenarimol water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenitrothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.07 mg/L					
Fenitrothion water NHMRC (2008) Recreational Water - Health 0.07 mg/L Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.1 mg/L	Fenamiphos	water	NHMRC (2008) Recreational Water - Healt	0.005	mg/L
Fenoprop water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.07 mg/L					
Fensulfothion water NHMRC (2008) Recreational Water - Health 0.1 mg/L Fenthion water NHMRC (2008) Recreational Water - Health 0.07 mg/L					
Fenthion water NHMRC (2008) Recreational Water - Health 0.07 mg/L					



ERM					
ChemName	MatrixType	ActionLevelSource		ActionLevel	Units Comments
Fipronil	water	NHMRC (2008) Recreational Water -		0.007	mg/L
Flamprop-methyl Fluometuron	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		0.04	mg/L mg/L
Fluometuron Fluoride	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		15	mg/L mg/L
Fluproponate	water	NHMRC (2008) Recreational Water -		0.09	mg/L
Formaldehyde	water	NHMRC (2008) Recreational Water -	Health	5	mg/L
Formothion	water	NHMRC (2008) Recreational Water -		0.5	mg/L
Fosamine	water	NHMRC (2008) Recreational Water -		0.3	mg/L
Glyphosate Haloxyfop	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		10 0.01	mg/L mg/L
Heptachlor	water	NHMRC (2008) Recreational Water -		0.003	mg/L
Hexachlorobutadiene	water	NHMRC (2008) Recreational Water -		0.007	mg/L
Hexaflurate	water	NHMRC (2008) Recreational Water -		0.3	mg/L
Hexazinone	water	NHMRC (2008) Recreational Water -		4	mg/L
Imazapyr Iodide	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		90 5	mg/L mg/L
Iprodione	water	NHMRC (2008) Recreational Water -		1	mg/L
Lead	water	NHMRC (2008) Recreational Water -		0.1	mg/L
Lindane	water	NHMRC (2008) Recreational Water -		0.1	mg/L
Maldison (Malathion)	water	NHMRC (2008) Recreational Water -		0.7	mg/L
Mancozeb Manganese	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		0.09 5	mg/L mg/L
MCPA	water	NHMRC (2008) Recreational Water -		0.4	mg/L
Mercury	water	NHMRC (2008) Recreational Water -		0.01	mg/L
Metaldehyde	water	NHMRC (2008) Recreational Water -	Health	0.2	mg/L
Metham	water	NHMRC (2008) Recreational Water -		0.01	mg/L
Methidathion Methiocarb	water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		0.06	mg/L
Methomyl	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		0.07	mg/L mg/L
Methyl bromide	water	NHMRC (2008) Recreational Water -		0.01	mg/L
Metiram	water	NHMRC (2008) Recreational Water -	Health	0.09	mg/L
Metolachlor/s- Metolachlor	water	NHMRC (2008) Recreational Water -		3	mg/L
Metribuzin	water	NHMRC (2008) Recreational Water -		0.7	mg/L
Metsulfuron-methyl Mevinphos	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		0.4	mg/L mg/L
Microcystins	water	NHMRC (2008) Recreational Water -		13	μg/L
Molinate	water	NHMRC (2008) Recreational Water -	Health	0.04	mg/L
Molybdenum	water	NHMRC (2008) Recreational Water -		0.5	mg/L
Monochloramine Monocrotophos	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -		30 0.02	mg/L mg/L
Napropamide	water	NHMRC (2008) Recreational Water -		4	mg/L
Nicarbazin	water	NHMRC (2008) Recreational Water -		10	mg/L
Nickel	water	NHMRC (2008) Recreational Water -	Health	0.2	mg/L
Nitrate (as nitrate)	water	NHMRC (2008) Recreational Water -		500	mg/L
Nitrilotriacetic acid	water	NHMRC (2008) Recreational Water -		2	mg/L
	wator				
Nitrite (as nitrite)	water water	NHMRC (2008) Recreational Water -	Health	30	mg/L
	water water water		Health Health		
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA)	water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health	30 0.001	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin	water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health	30 0.001 0.5 0.01 4	mg/L mg/L mg/L mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl	water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07	mg/L mg/L mg/L mg/L mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin	water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat	water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2	mg/L mg/L mg/L mg/L mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion-methyl Pebulate	water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.2	mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion-methyl Pebulate Pendimethalin	water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.2 0.007 0.3 4	mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion-methyl Pebulate Pendimethalin Pentachlorophenol	water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.2 0.2 0.007	mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion-methyl Pebulate Pendimethalin	water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.2 0.007 0.3 4	mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Perdeline Pendimethalin Permethrin	water water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.1 2	mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Perathion Pendimethalin Pendaetalin Permethrin Picloram Piperonyl butoxide Pirimicarb	water water water water water water water water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.1 2 3 6 0.07	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Perdeline Pendimethalin Pendachlorophenol Permethrin Picloram Piperonyl butoxide Pirimicarb Pirimiphos methyl	water water water water water water water water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.1 2 3 6 0.07 0.9	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Perdelinethalin Pentachlorophenol Permethrin Picloram Piperonyl butoxide Pirimiphos methyl Pirimiphos methyl	water water water water water water water water water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.1 2 3 6 0.07	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Perdeline Pendimethalin Pendachlorophenol Permethrin Picloram Piperonyl butoxide Pirimicarb Pirimiphos methyl	water water water water water water water water water water water water water water water water water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 0.07 0.9 0.005	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Perdelta Pendimethalin Pendachorophenol Permethrin Picloram Piperonyl butoxide Pirimiarb Pirimiphos methyl Pirimiphos-ethyl Polihexanide Profenofos Propachlor	water water	NHMRC (2008) Recreational Water - NHMRC (2008) Recreational Water -	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 0.07 0.9 0.005 7	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Parathion Parathion Perdethion Perdethin Picloram Piperonyl butoxide Pirimiphos methyl Pirimiphos methyl Pirimiphos methyl Profenofos Propachlor Propanil	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMR	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.9 0.005 7 0.003 0.7 7	mg/L mg/L
Nitrite (as nitrite) N-Nitritosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion-methyl Pebulate Pendimethalin Pentachlorophenol Permethrin Picloram Picoram Piperonyl butoxide Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Polihexanide Profenofos Propanil Propargite	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMR	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 3 6 0.07 0.9 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.7	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Parathion Parathion Perdethion Perdethin Picloram Piperonyl butoxide Pirimiphos methyl Pirimiphos methyl Pirimiphos methyl Profenofos Propachlor Propanil	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMR	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.9 0.005 7 0.003 0.7 7	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Permethrin Picforam Picforam Pirimicarb Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Polihexanide Profenofos Propachlor Propazite Propazite Propazine	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Rec	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 3 6 0.07 0.9 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 0.7 0.7 0.7 0.7 0.7 0.7 0.7	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Perdimethalin Pentachlorophenol Permethrin Picloram Picloram Piperonyl butoxide Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Poimeanide Propanil Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine	water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water - NHMRC - NHMRC - NHMRC - NHMRC - NHMRC - NHMRC - NHMRC - NHMRC - NH	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.9 0.005 7 0.005 7 0.005 7 0.005 1 0.07 0.7 0.7 0.7 0.007 0.9 0.005 1 0.007 0.9 0.005 1 0.07 0.9 0.005 1 0.07 0.9 0.005 1 0.07 0.9 0.005 1 0.07 0.9 0.005 1 0.07 0.9 0.005 1 0.007 0.9 0.005 1 0.007 0.9 0.005 1 0.007 0.9 0.005 1 0.005 1 0.007 0.9 0.005 1 0.005 1 0.007 0.9 0.005 1 0.005 1 0.007 0.9 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.005 0 0.007 0.005 0 0.007 0.005 0 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.007 0.07 0.07 0.07 0.07 0.07 0.07 0.07 0.07 0.07 0.7 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Perdelta Pendel	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 6 0.07 0.9 0.05 7 7 0.003 0.003 0.07 7 0.003 0.07 0.005 7 7 0.003 0.005 7 0.005 0.01 0.07 0.02 0.2 0.2 0.2 0.2 0.2 0.2 0.	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Pendenthalin Pendenthalin Pendenthalin Pendenthalin Pendenthalin Pendenthalin Pendenthalin Picforam Propenofos Propanil Propazine Propazine Propiconazole Pryrazolhos Pyrazolhos Pyroxsulam	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.0 0.07 0.003 0.7 7 0.003 0.7 7 0.007 0.5 1 0.7 0.4 0.2 0.007 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Perdelta Pendel	water water	NHMRC (2008) Recreational Water - NHMRC - NHMRC (2008) Recreational Water	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 6 0.07 0.9 0.05 7 7 0.003 0.003 0.07 7 0.003 0.07 0.005 7 7 0.003 0.005 7 0.005 0.01 0.07 0.02 0.2 0.2 0.2 0.2 0.2 0.2 0.	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Pentachlorophenol Permethrin Picloram Piperonyl butoxide Pirimiphos-ethyl Primiphos-ethyl Projenofos Propachlor Propanil Propargite Propazine Propazi	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.9 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 1 0.7 0.7 0.0 0.9 0.005 7 0.003 0.7 0.0 0.7 0.0 0.9 0.005 7 0.005 7 0.005 7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.07 0.9 0.005 7 0.005 0.7 0.005 7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.03 0.7 0.07 0.05 1 0.03 0.3 0.07 0.5 1 0.02 0.02 0.02 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.03 0.2 40 0.03 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2	mg/L mg/L
Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Parathion Pendellate Pendimethalin Pendachlorophenol Permethrin Picloram Piperonyl butoxide Pirimicarb Pirimiphos methyl Pirimiphos-ethyl Polihexanide Propapanil Propaparile Propazine Propachlor Propapanie Propachlor Propachlor Propachlor Propachlor Propachlor Propazine Propazine Propiconazole Pryrazolphos Pyrazolphos Pyroxsulam Quintozene Silver Simazine	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.9 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 1 0.7 0.7 0.7 0.9 0.005 7 0.003 0.7 0.01 0.7 0.9 0.005 7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.7 0.005 0.007 0.9 0.005 0.7 0.005 0.9 0.005 0.007 0.005 0.007 0.005 0.07 0.005 0.07 0.005 0.005 0.007 0.005 0.005 0.005 0.007 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.007 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.007 0.005 0.07 0.007 0.005 0.07 0.05 1 0.03 0.2 40 0.03 0.2 0.2 40 0.03 0.2 40 0.03 0.03 0.2 40 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitricosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Perdenity Pirimiphos Propenol Propenol Propenol Propanil Propargite Propazine Propazine Propyzamide Pyrasulfotole Pyrasulfotole Pyrosculam Quintozene Selenium Silver Simazine Spirotetramat	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.07 0.09 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 7 0.7 0.7 0.7 0.005 1 0.7 0.7 0.7 0.005 1 0.7 0.7 0.7 0.005 1 0.7 0.7 0.005 7 0.003 0.7 0.7 0.005 7 0.003 0.7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.07 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.007 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.007 0.005 0.07 0.007 0.007 0.07 0.07 0.003 0.07 0.07 0.07 0.5 1 0.2 40 0.2 0.2 0.02 0.07 0.5 1 0.2 40 0.2 0.2 0.2 40 0.2 2 2	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitricosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Parathion Parathion Parathion Perdellar Pendimethalin Pendethalin Pendethalin Pertachlorophenol Permethrin Picloram Picloram Pijeronyl butoxide Pirimiphos methyl Pirimiphos-ethyl Polihexanide Profenofos Propachlor Propazite Prop	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.007 0.3 3 6 0.07 0.9 0.005 7 0.003 0.7 0.5 1 0.7 0.4 0.7 0.4 0.2 0.07 0.3 1 0.07 0.0 0.0 0.0 0.0 0.0 0.0 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitricosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Perdenity Pirimiphos Propenol Propenol Propenol Propanil Propargite Propazine Propazine Propyzamide Pyrasulfotole Pyrasulfotole Pyrosculam Quintozene Selenium Silver Simazine Spirotetramat	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.07 0.09 0.005 7 0.005 7 0.003 0.7 7 0.003 0.7 7 0.7 0.7 0.7 0.005 1 0.7 0.7 0.7 0.005 1 0.7 0.7 0.7 0.005 1 0.7 0.7 0.005 7 0.003 0.7 0.7 0.005 7 0.003 0.7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 7 0.005 0.7 0.005 7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.005 0.7 0.07 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.007 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.007 0.005 0.07 0.007 0.007 0.07 0.07 0.003 0.07 0.07 0.07 0.5 1 0.2 40 0.2 0.2 0.02 0.07 0.5 1 0.2 40 0.2 0.2 0.2 40 0.2 2 2	mg/L mg/L <t< td=""></t<>
Nitrite (as nitrite) N-Nitrite (as nitrite) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Pendachiorophenol Permethrin Picloram Piperonyl butoxide Pirimicarb Propanyl Propanyl Propanyl Propazine Propazine Propazine Pyrasulfotole Pyrasulfotole Pyrasulfotole Pyrasulfotole Pyrasulfotole Pyrasulfotole Pyrasulfotole Pyrasulfotole Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.01 2 3 6 0.07 0.03 6 0.07 0.03 0.07 0.09 0.005 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 1 0.7 0.5 1 0.7 0.5 1 0.2 0.2 0.003 0.7 0.7 0.005 7 0.003 0.7 0.7 0.005 7 0.003 0.7 0.005 7 0.003 0.7 0.005 7 0.003 0.7 0.7 0.005 7 0.003 0.07 0.005 7 0.003 0.7 0.005 7 0.003 0.7 0.7 0.005 7 0.003 0.7 0.7 0.005 1 0.07 0.03 0.7 0.7 0.03 0.7 0.7 0.5 1 0.2 40 0.2 0.2 0.0 0.0 0.07 0.03 0.7 0.5 1 0.2 40 0.2 0.2 0.2 0.0 0.5 1 0.2 40 0.2 0.2 0.2 0.0 0.07 0.5 1 0.2 40 0.2 0.2 0.2 0.0 0.07 0.5 1 0.2 40 0.2 0.2 0.2 40 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitricosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Permethrin Piclorogenol Permethrin Picoram Picoram Piperonyl butoxide Pirimiphos methyl Pirimiphos-ethyl Polinexanide Profenofos Propachlor Propargite Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Silver Silver Simazine Sulprofos Termephos Termephos	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.007 0.3 0.01 2 3 6 0.07 0.9 0.005 7 0.003 0.7 0.003 0.7 0.4 0.2 1 0.07 0.5 1 0.7 0.4 0.2 0.007 1 0.003 0.7 0.4 0.2 0.003 0.7 0.4 0.2 0.003 0.7 0.4 0.2 0.005 1 0.07 0.005 7 0.003 0.07 0.005 1 0.005 7 0.003 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.005 1 0.07 0.03 0.07 0.05 1 0.4 0.2 0.04 0.02 0.02 0.02 0.005 1 0.07 0.03 0.07 0.4 0.2 0.04 0.0 0.4 0.2 0.0 0.4 0.2 0.0 0.0 0.0 0.07 0.05 1 0.4 0.2 0.0 0.4 0.2 0.0 0.0 0.0 0.07 0.5 1 0.4 0.2 0.0 0.1 0.4 0.2 0.0 0.1 0.4 0.2 0.0 0.0 0.2 0.0 0.0 0.0 0.2 0.0 0.0	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Parathion Parathion Parathion Parathion Perdenbrophenol Permethrin Piclorophenol Permethrin Piclorom Piperonyl butoxide Pirimicarb Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Polihexanide Propachlor Propanil Proparite Propazine Propiconazole Propyzamide Pyrazolphos Pyrazolphos Pyrazolphos Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbufos Terbucilazine	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 0.07 0.9 0.005 7 7 0.003 0.7 7 0.003 0.7 7 0.007 0.5 1 0.7 0.5 1 0.7 0.5 1 0.7 0.5 1 0.7 0.0 0.003 0.7 7 0.003 0.7 1 0.0 0.0 0.003 0.0 0.003 0.0 0.0	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Pendenthalin Pendenthalin Pendenthalin Pentachlorophenol Permethrin Picforam Piperonyl butoxide Pirimicarb Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Poibeanide Propapanil Proparatine Propachlor Propapanil Propargite Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Silver Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbutylazine Terbutyn	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.07 0.9 0.005 7 0.005 7 0.005 7 0.005 7 0.005 1 0.7 7 0.005 1 0.7 7 0.005 1 0.07 0.005 1 0.007 0.005 1 0.005 1 0.005 1 0.005 1 0.005 1 0.005 0.005 1 0.005 0.007 0.005 1 0.007 0.005 0.005 0.007 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.007 0.005 0.005 0.005 0.005 0.005 0.007 0.005 0.005 0.007 0.005 0.007 0.003 0.003 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.007 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.005 0.07 0.05 0.07 0.02 0.01 0.02 0.01 0.01 0.01 0.01 0.01 0.01 0.01 0.01 0.01 0.01 0.02 0.01 1 0.009 0.01 1 0.02 0.01 1 0.009 0.01 1 0.009 0.01 1 0.009 0.01 1 0.009 0.01 4 2 0.009 0.01 4 4 4 4 4 4 4 4 4 4 4 4 4	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Parathion Parathion Parathion Parathion Perdenbrophenol Permethrin Piclorophenol Permethrin Piclorom Piperonyl butoxide Pirimicarb Pirimiphos methyl Pirimiphos methyl Pirimiphos-ethyl Polihexanide Propachlor Propanil Proparite Propazine Propiconazole Propyzamide Pyrazolphos Pyrazolphos Pyrazolphos Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbufos Terbucilazine	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 0.07 0.9 0.005 7 7 0.003 0.7 7 0.003 0.7 7 0.007 0.5 1 0.7 0.5 1 0.7 0.5 1 0.7 0.5 1 0.7 0.0 0.003 0.7 7 0.003 0.7 1 0.0 0.0 0.003 0.0 0.003 0.0 0.0	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Parathion Pendelhorophenol Permethrin Picloroam Piperonyl butoxide Priminghos methyl Primiphos methyl Primiphos methyl Primiphos-ethyl Polihexanide Propachlor Propanil Propagite Propazine Propiconazole Propyzamide Pyrazolphos Pyrozylote Pyrosulam Quintozene Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbutryn Tetrachloroethene Tetrachloroethene Tetrachloroethene Thiobencarb	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.1 2 3 6 0.07 0.9 0.005 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.7 7 0.003 0.07 0.0 0.003 0.7 7 0.003 0.07 0.0 0.003 0.07 0.003 0.003 0.07 0.003 0.003 0.001 0.002 0.003 0.002 0.003 0.01 1 0.3 0.01 1 0.3 0.001 0.3 0.01 1 0.3 0.003 0.11 1 0.000 0.003 0.11 1 0.000 0.000 0.003 0.11 1 0.000 0.000 0.11 1 0.000 0.000 0.11 1 0.000 0.000 0.000 0.11 1 0.0009 0.000 0.000 0.000 0.001 0.1 1 0.0000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.00000 0.00000000	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Perimethalin Pendenthalin Pentachlorophenol Permethrin Picforam Piperonyl butoxide Pirimiphos methyl Pirimiphos-ethyl Polihexanide Propanil Propachlor Propanil Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Pyrazolphos Pyroxsulam Quintozene Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbutylazine Terbutylazine Terbuthylazine Terbuthylazine Terbacil Terbuthylazine Terbacil Terbuthylazine Terbacil Thiobencarb Thiometon	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.07 0.9 0.005 7 0.005 7 0.005 7 0.005 7 0.005 1 0.7 7 0.005 1 0.7 7 0.005 1 0.07 0.005 1 0.07 0.005 1 0.003 0.7 7 0.003 0.7 7 0.003 0.1 1 0.07 0.0 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.003 0.003 0.003 0.003 0.003 0.003 0.007 0.003 0.003 0.003 0.003 0.007 0.003 0.003 0.01 1 0.02 2 0.00 0.003 0.01 1 0.02 2 0.00 0.003 0.01 0.02 0.003 0.02 0.02 0.003 0.02 0.003 0.03 0.01 0.02 0.0 0.00 0.003 0.003 0.00 0.003 0.01 1 0.02 2 0.003 0.11 1 0.009 0.01 1 0.003 0.01 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 0.1 4 0.009 0.11 0.1 4 0.009 0.11 0.1 0.1 0.1 0.1 0.1 0.1 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitricosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Perdenthalin Pendiethalin Pendethalin Pendethalin Pentachlorophenol Permethrin Picloram Picloram Pijeronyl butoxide Pirimiphos methyl Pirimiphos-ethyl Polihexanide Profenofos Propachlor Propazite Propazite Propazite Propazite Propazite Propazite Propazite Propazite Propazite Selenium Silver Simazine Syirotetramat Styrene (vinylbenzene) Sulprofos Terbuthylazine Terbuthylazine Terbuthylazine Terbuthylazine Terbuthylazine Terbuthylazine Terbuthylazine Terbuthylazine Thiometon Thiophanate	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 4 0.007 0.3 4 4 0.007 0.3 3 6 0.07 0.9 0.005 7 0.003 0.7 0.003 0.7 0.003 0.7 0.07 0.5 1 0.07 0.5 1 0.07 0.5 1 0.07 0.5 1 0.07 0.3 0.1 1 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.03 0.07 0.2 0.005 1 0.07 0.03 0.07 0.2 0.005 1 0.07 0.03 0.1 1 0.02 0.03 0.1 1 0.2 2 0.03 0.1 1 0.2 2 0.009 0.1 1 0.2 2 0.009 0.1 1 0.2 2 0.009 0.1 1 0.2 2 0.3 0.1 1 0.2 2 0.009 0.02 0.1 0.4 0.3 0.1 1 0.2 2 0.009 0.1 0.2 0.3 0.1 1 0.2 2 0.009 0.1 1 0.2 2 0.009 0.1 0.2 2 0.3 0.1 1 0.2 2 0.009 0.1 0.2 2 0.009 0.1 0.2 2 0.009 0.1 0.2 2 0.009 0.1 0.2 2 0.3 0.1 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.2 0.3 0.1 0.5 0.3 0.1 0.2 0.3 0.1 0.2 0.5 0.3 0.1 0.2 0.5 0.3 0.1 0.2 0.5 0.5 0.3 0.1 0.2 0.5 0.5 0.5 0.5 0.2 0.2 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Perimethalin Pendenthalin Pentachlorophenol Permethrin Picforam Piperonyl butoxide Pirimiphos methyl Pirimiphos-ethyl Polihexanide Propanil Propachlor Propanil Propazine Propazine Propazine Propazine Propazine Propazine Propazine Propazine Pyrazolphos Pyroxsulam Quintozene Selenium Silver Simazine Spirotetramat Styrene (vinylbenzene) Sulprofos Terbacil Terbutylazine Terbutylazine Terbuthylazine Terbuthylazine Terbacil Terbuthylazine Terbacil Terbuthylazine Terbacil Thiobencarb Thiometon	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.07 0.9 0.005 7 0.005 7 0.005 7 0.005 7 0.005 1 0.7 7 0.005 1 0.7 7 0.005 1 0.07 0.005 1 0.07 0.005 1 0.003 0.7 7 0.003 0.7 7 0.003 0.1 1 0.07 0.0 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.005 1 0.007 0.003 0.003 0.003 0.003 0.003 0.003 0.007 0.003 0.003 0.003 0.003 0.007 0.003 0.003 0.01 1 0.02 2 0.00 0.003 0.01 1 0.02 2 0.00 0.003 0.01 0.02 0.003 0.02 0.02 0.003 0.02 0.003 0.03 0.01 0.02 0.0 0.00 0.003 0.003 0.00 0.003 0.01 1 0.02 2 0.003 0.11 1 0.009 0.01 1 0.003 0.01 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 1 0.009 0.11 0.1 4 0.009 0.11 0.1 4 0.009 0.11 0.1 0.1 0.1 0.1 0.1 0.1 0.	mg/L mg/L
Nitrite (as nitrite) N-Nitrite (as nitrite) N-Nitrosodimethylamine (NDMA) Norflurazon Omethoate Oryzalin Oxamyl Paraquat Paraquat Parathion Parathion Parathion Parathion Parathion Parathion Parathion Parathion Parathion Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pendellate Pirimicab Primicab Primicab Primicab Priminghos methyl Primiphos-ethyl Poimesonide Proparile Propazile P	water	NHMRC (2008) Recreational Water - NHMRC	Health Health	30 0.001 0.5 0.01 4 0.07 0.2 0.007 0.3 4 0.007 0.3 4 0.07 0.03 0.07 0.005 1 0.7 0.07 0.5 1 0.2 0.07 0.5 1 0.2 2 0.003 0.7 0.5 1 1 0.2 0.07 0.4 0.5 1 1 0.2 0.0 0.0 0.0 0.0 0.0 0.0 0.0	mg/L mg/L



ChemName	MatrixType	ActionLevelSource	ActionLevel	Units	Comments
Triadimefon	water		0.9	mg/L	
tributyltin oxide	water		0.01	mg/L	
Trichlorfon trichloroacetic acid	water water		0.07	mg/L mg/L	
Trichlorobenzenes (total)	water		0.3	mg/L	
Triclopyr	water			mg/L	
Trifluralin	water	NHMRC (2008) Recreational Water - Health	0.9	mg/L	
Trihalomethanes (THMs) (Total)	water	NHMRC (2008) Recreational Water - Health	2.5	mg/L	
Uranium Vernolate	water water		0.17	mg/L mg/L	
Vinyl chloride	water		0.003	mg/L	
Xylene	water	NHMRC (2008) Recreational Water - Health	6	mg/L	
Chloral hydrate (Trichloroacetaldehyde)	water		1	mg/L	
Chlorite	water	()		mg/L	
Dicofol Disulfoton	water water		0.04	mg/L mg/L	
Chlorine	water	NHMRC (2008) Recreational Water - Health	50	mg/L	
Diclofop-methyl	water		0.05	mg/L	
Diquat	water		0.07	mg/L	
Chromium Morcupy	water		4.4 0.1	μg/L	
Mercury Cadmium	water water		0.1	μg/L μg/L	
Copper	water	NEPM (1999) GIL - Marine Water	1.3	μg/L	
Nickel	water	NEPM (1999) GIL - Marine Water	7	μg/L	
Zinc	water	NEPM (1999) GIL - Marine Water	15	μg/L	
2,4-Dichlorophenol 1.1.2-Trichloroethane	water water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	160 1900	μg/L μg/L	
1,1,2-Trichloroethane 1,2,4-Trichlorobenzene	water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	20	μg/L μg/L	
2,4,6-Trichlorophenol	water	NEPM (1999) GIL - Marine Water	20	μg/L	
Lead	water	NEPM (1999) GIL - Marine Water	4.4	µg/L	
Phenol	water	NEPM (1999) GIL - Marine Water	400	μg/L	
2-Chlorophenol Naphthalene	water water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	490 50	μg/L μg/L	
Benzene	water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	500	μg/L μg/L	
1,1,2-Trichloroethane	water	NEPM (1999) GIL - Marine Water	6500	μg/L	
Zinc	water	NEPM (1999) GIL - Marine Water	8	μg/L	
Arsenic	water	NEPM (1999) GIL - Marine Water	2.3	μg/L	
Anthracene Fluoranthene	water water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	0.01	μg/L μg/L	
Toluene	water	NEPM (1999) GIL - Marine Water	1.4	μg/L	
1,2-Dichloroethane	water	NEPM (1999) GIL - Marine Water	1900	μg/L	
Phenanthrene	water	NEPM (1999) GIL - Marine Water	2	μg/L	
Carbon tetrachloride	water	NEPM (1999) GIL - Marine Water	240	μg/L	
1,1-Dichloroethane 1,1,1-Trichloroethane	water water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	250 270	μg/L μg/L	
meta- & para-Xylene	water	NEPM (1999) GIL - Marine Water	275	μg/L	
Trichloroethene	water	NEPM (1999) GIL - Marine Water	330	μg/L	
ortho-Xylene	water	NEPM (1999) GIL - Marine Water	350	μg/L	
Chloroform	water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	370 400	μg/L	
1,1,2,2-Tetrachloroethane Dichloromethane	water water	NEPM (1999) GIL - Marine Water NEPM (1999) GIL - Marine Water	400	μg/L μg/L	
Tetrachloroethene	water	NEPM (1999) GIL - Marine Water	70	μg/L	
1,1-Dichloroethene	water	NEPM (1999) GIL - Marine Water	700	µg/L	
Pentachloroethane	water	NEPM (1999) GIL - Marine Water	80	μg/L	
Benzene Selenium	water water		950 3	μg/L μg/L	
	water		5	μg/L	
Benzo(a)pyrene	water		0.2	μg/L	
Benzo(a)pyrene TEQ	water		0.2	μg/L	
Benzene Ethylbenzene	water water	CRC Care (2011) Intrusive Maint. Worker - Sar CRC Care (2011) Intrusive Maint. Worker - Sar		μg/L	
Naphthalene	water	CRC Care (2011) Intrusive Maint. Worker - Sar CRC Care (2011) Intrusive Maint. Worker - Sar		μg/L μg/L	
Toluene	water	CRC Care (2011) Intrusive Maint. Worker - Sar		μg/L	
TRH >C10-C16 excluding naphthalene (F2)	water	CRC Care (2011) Intrusive Maint. Worker - Sar	NL	µg/L	
	water	CRC Care (2011) Intrusive Maint. Worker - Sar		μg/L	
Xylene Total Ammonia	water water	CRC Care (2011) Intrusive Maint. Worker - Sar ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Moderate Reliability
Cadmium	water	ANZG (2018) TV - Marine water (95%)		μg/L	High Reliability
Chlorpyrifos	water	ANZG (2018) TV - Marine water (95%)	0.009	µg/L	Low Reliability
Chromium (CrVI)	water	ANZG (2018) TV - Marine water (95%)		μg/L	Very high Reliability
Cobalt	water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	High Reliability Moderate Reliability
Endosulfan Endrin	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Moderate Reliability Moderate Reliability
Lead	water	ANZG (2018) TV - Marine water (55%)		μg/L	Low Reliability
Mercury (inorganic)	water	ANZG (2018) TV - Marine water (95%)		µg/L	Very high Reliability
Naphthalene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Moderate Reliability
Nickel Phenol	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	High Reliability Low Reliability
Silver	water	ANZG (2018) TV - Marine water (95%)		μg/L	Moderate Reliability
Zinc	water	ANZG (2018) TV - Marine water (95%)	15	μg/L	Very high Reliability
1,1,1-Trichloroethane	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
1,1,2,2-Tetrachloroethylene	water	ANZG (2018) TV - Marine water (95%)	70 330	μg/L	Unknown level of species protection; Unknown Reliability
1,1,2-Trichloroethylene 1,2,3,4-Tetrachlorobenzene	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
1,2,3,5-Tetrachlorobenzene	water	ANZG (2018) TV - Marine water (95%)	3	μg/L	Unknown level of species protection; Unknown Reliability
1,2,3-Trichlorobenzene	water	ANZG (2018) TV - Marine water (95%)	3	µg/L	Unknown level of species protection; Unknown Reliability
1,2,4,5-Tetrachlorobenzene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
	water	ANZG (2018) TV - Marine water (95%)		µg/L	Unknown level of species protection; Unknown Reliability
1,2-Dichlorobenzene		ANIZE (2018) TV/ Marine water (050/)	1000		
1,2-Dichlorobenzene 1,2-Dichloroethane	water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	1900 0.6		Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
1,2-Dichlorobenzene 1,2-Dichloroethane		ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.6	μg/L μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
1,2-Dichlorobenzene 1,2-Dichloroethane 1,2-Dinitrobenzene	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.6 8 1100	μg/L μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
1,2-Dichlorobenzene 1,2-Dichloroethane 1,2-Dinitrobenzene 1,3,5-Trichlorobenzene	water water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.6 8 1100 0.8	μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability



ERM					
	MatrixType	ActionLevelSource	ActionLevel	Units	Comments
1,4-Dichlorobenzene	water	ANZG (2018) TV - Marine water (95%)		µg/L	Unknown level of species protection; Unknown Reliability
1-Chloro-2-nitrobenzene	water	ANZG (2018) TV - Marine water (95%)	1	µg/L	Unknown level of species protection; Unknown Reliability
1-Chloro-3-nitrobenzene 1-Chloro-4-nitrobenzene	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
1-Chloronaphthalene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,3,4,5-Tetrachlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,3,4,6-Tetrachlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,3,4-Trichlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,3,5,6-Tetrachlorophenol 2,3,5-Trichlorophenol	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
2,3,6-Trichlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability
2,4,5-Trichlorophenol	water	ANZG (2018) TV - Marine water (95%)	1	μg/L	Unknown level of species protection; Unknown Reliability
2,4-Dichloroaniline	water	ANZG (2018) TV - Marine water (95%)	7	1.01	Unknown level of species protection; Unknown Reliability
2,4-Dichlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,4-Dimethylphenol	water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,4-Dinitrophenol 2,4-Dinitrotoluene	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
2,5-Dichlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2,6-Dichlorophenol	water	ANZG (2018) TV - Marine water (95%)	34	μg/L	Unknown level of species protection; Unknown Reliability
2-Chlorophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2-Nitrophenol	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
2-Nitrotoluene 4-Nitrophenol	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
4-Nitrotoluene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Acetonitrile	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Acrylonitrile	water	ANZG (2018) TV - Marine water (95%)	8	μg/L	Unknown level of species protection; Unknown Reliability
Aldrin	water	ANZG (2018) TV - Marine water (95%)	0.003		Unknown level of species protection; Unknown Reliability
Amitrole	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Aniline Anthracene	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Antinracene Antimony	water water	ANZG (2018) TV - Marine Water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Aroclor 1242	water	ANZG (2018) TV - Marine water (55%)		μg/L	Unknown level of species protection; Unknown Reliability
Aroclor 1254	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Atrazine	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Azinphos methyl	water	ANZG (2018) TV - Marine water (95%)		µg/L	Unknown level of species protection; Unknown Reliability
Benzo(a)pyrene Bromacil	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Carbofuran	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Carbon disulfide	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Carbon tetrachloride	water	ANZG (2018) TV - Marine water (95%)	240	μg/L	Unknown level of species protection; Unknown Reliability
Chlordane	water	ANZG (2018) TV - Marine water (95%)	0.001		Unknown level of species protection; Unknown Reliability
Chloroethylene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Chloroform	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Cumene (isopropylbenzene) DDE	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.0005	µg/L ug/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
DDT	water	ANZG (2018) TV - Marine water (95%)	0.0004		Unknown level of species protection; Unknown Reliability
Deltamethrin	water	ANZG (2018) TV - Marine water (95%)	0.0001	μg/L	Unknown level of species protection; Unknown Reliability
Demeton-S	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Demeton-S-methyl	water	ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability
Di(2-ethylhexyl)phthalate Diazinon	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Dichloromethane	water	ANZG (2018) TV - Marine water (95%)	4000		Unknown level of species protection; Unknown Reliability
Dicofol	water	ANZG (2018) TV - Marine water (95%)	1	μg/L	Unknown level of species protection; Unknown Reliability
Dieldrin	water	ANZG (2018) TV - Marine water (95%)	0.01	μg/L	Unknown level of species protection; Unknown Reliability
Dimethoate	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Dimethylformamide Diphenylnitrosamine	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Diquat	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Diuron	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Esfenvalerate	water	ANZG (2018) TV - Marine water (95%)	0.001	μg/L	Unknown level of species protection; Unknown Reliability
Ethanol	water	ANZG (2018) TV - Marine water (95%)	1400	μg/L	Unknown level of species protection; Unknown Reliability
Ethylbenzene	water	ANZG (2018) TV - Marine water (95%)	5	µg/L	Unknown level of species protection; Unknown Reliability
Ethylene glycol Fenitrothion	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	50000 0.001		Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Fenitrothion Fluoranthene	water water	ANZG (2018) TV - Marine Water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Heptachlor	water	ANZG (2018) TV - Marine water (95%)	0.0004		Unknown level of species protection; Unknown Reliability
Hexachlorobenzene	water	ANZG (2018) TV - Marine water (95%)		µg/L	Unknown level of species protection; Unknown Reliability
Hexachlorocyclopentadiene	water	ANZG (2018) TV - Marine water (95%)	1	μg/L	Unknown level of species protection; Unknown Reliability
Hexachloroethane	water	ANZG (2018) TV - Marine water (95%)	290		Unknown level of species protection; Unknown Reliability
Isophorone Lindane	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	130 0.007	µg/L ug/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Malathion	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Manganese	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
МСРА	water	ANZG (2018) TV - Marine water (95%)		µg/L	Unknown level of species protection; Unknown Reliability
Methomyl	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Methoxychlor Mirex	water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.004	μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Mirex Molinate	water water	ANZG (2018) TV - Marine Water (95%) ANZG (2018) TV - Marine water (95%)	3.4		Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Monochlorobenzene	water	ANZG (2018) TV - Marine water (95%)	55		Unknown level of species protection; Unknown Reliability
m-Xylene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Nitrobenzene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
o-Xylene	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Paraquat Parathion	water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	0.5	µg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Pentachlorobenzene	water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)		μg/L μg/L	Unknown level of species protection; Unknown Reliability
Pentachloroethane	water	ANZG (2018) TV - Marine water (95%)	80		Unknown level of species protection; Unknown Reliability
	water	ANZG (2018) TV - Marine water (95%)		μg/L	Unknown level of species protection; Unknown Reliability
Phenanthrene			0.002	μg/L	Unknown level of species protection; Unknown Reliability
Profenofos	water	ANZG (2018) TV - Marine water (95%)			
Profenofos p-Xylene	water water	ANZG (2018) TV - Marine water (95%)	200	µg/L	Unknown level of species protection; Unknown Reliability
Profenofos p-Xylene Tebuthiuron	water water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	200 2.2	μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Profenofos p-Xylene Tebuthiuron Thallium	water water water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	200 2.2 17	μg/L μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability
Profenofos p-Xylene Tebuthiuron	water water water	ANZG (2018) TV - Marine water (95%) ANZG (2018) TV - Marine water (95%)	200 2.2 17	μg/L μg/L μg/L μg/L	Unknown level of species protection; Unknown Reliability Unknown level of species protection; Unknown Reliability



ChemName	MatrixType	ActionLevelSource	ActionLevel Units	Comments
Toxaphene	water	ANZG (2018) TV - Marine water (95%)	0.0006 µg/L	Unknown level of species protection; Unknown Reliability
Xylene (m & p)	water	ANZG (2018) TV - Marine water (95%)	275 μg/L	Unknown level of species protection; Unknown Reliability
1,1,2-Trichloroethane	water	ANZG (2018) TV - Marine water (95%)	1900 µg/L	Very Low Reliability
1,2,4-Trichlorobenzene	water	ANZG (2018) TV - Marine water (95%)	80 μg/L	Moderate Reliability
3,4-Dichloroaniline	water	ANZG (2018) TV - Marine water (95%)	150 μg/L	Low Reliability
Benzene	water	ANZG (2018) TV - Marine water (95%)	700 μg/L	Moderate Reliability
Chromium (CrIII)	water	ANZG (2018) TV - Marine water (95%)	27.4 μg/L	Low Reliability
Copper	water	ANZG (2018) TV - Marine water (95%)	1.3 μg/L	Very high Reliability
Cyanide	water	ANZG (2018) TV - Marine water (95%)	4 μg/L	Very Low Reliability
Pentachlorophenol	water	ANZG (2018) TV - Marine water (95%)	22 μg/L	
Poly(acrylonitrile-co-butadiene-co-styrene)	water	ANZG (2018) TV - Marine water (95%)	250 μg/L	Low Reliability
Temephos	water	ANZG (2018) TV - Marine water (95%)	0.05 µg/L	Moderate Reliability
Tributyltin (as μg Sn/L)	water	ANZG (2018) TV - Marine water (95%)	0.006 µg/L	High Reliability
Vanadium	water	ANZG (2018) TV - Marine water (95%)	100 µg/L	High Reliability
1,1-Dichloroethylene	water	ANZG (2018) TV - Marine water (95%)	700 μg/L	Unknown level of species protection; Unknown Reliability
1,2-Dichloropropane	water	ANZG (2018) TV - Marine water (95%)	900 μg/L	Unknown level of species protection; Unknown Reliability
1,2-Diphenylhydrazine	water	ANZG (2018) TV - Marine water (95%)	2 μg/L	Unknown level of species protection; Unknown Reliability
1,3,5-Trinitrobenzene	water	ANZG (2018) TV - Marine water (95%)	4 μg/L	Unknown level of species protection; Unknown Reliability
1,3-Dichlorobenzene	water	ANZG (2018) TV - Marine water (95%)	260 μg/L	Unknown level of species protection; Unknown Reliability
1,4-Dinitrobenzene	water	ANZG (2018) TV - Marine water (95%)	0.6 µg/L	Unknown level of species protection; Unknown Reliability
2,3-Dichlorophenol	water	ANZG (2018) TV - Marine water (95%)	31 μg/L	Unknown level of species protection; Unknown Reliability
2,4,5-T	water	ANZG (2018) TV - Marine water (95%)	36 µg/L	Unknown level of species protection; Unknown Reliability
2,4,6-Trichlorophenol	water	ANZG (2018) TV - Marine water (95%)	3 μg/L	Unknown level of species protection; Unknown Reliability
2,4,6-Trinitrotoluene	water	ANZG (2018) TV - Marine water (95%)	140 µg/L	Unknown level of species protection; Unknown Reliability
3-Chloropropene	water	ANZG (2018) TV - Marine water (95%)	3 μg/L	Unknown level of species protection; Unknown Reliability
3-Nitrotoluene	water	ANZG (2018) TV - Marine water (95%)	75 μg/L	Unknown level of species protection; Unknown Reliability
4-Chlorophenol	water	ANZG (2018) TV - Marine water (95%)	220 µg/L	Unknown level of species protection; Unknown Reliability

ERM has over 160 offices across the following countries and territories worldwide

Argentina Australia Belgium Brazil Canada Chile China Colombia France Germany Ghana Guyana Hong Kong India Indonesia Ireland Italy Japan Kazakhstan Kenya Malaysia Mexico Mozambique Myanmar

The Netherlands New Zealand Norway Panama Peru Poland Portugal Puerto Rico Romania Russia Senegal Singapore South Africa South Korea Spain Sweden Switzerland Taiwan Tanzania Thailand UAE UK US Vietnam

ERM's Sydney Office

Level 15 309 Kent Street Sydney NSW

T: +612 8584 8888 F: +612 8584 8800

www.erm.com





Post Remediation Ground Gas Monitoring Plan

Clyde Western Area Remediation Project – Proposed Lot 64 PREPARED FOR Viva Energy Pty Ltd

DATE 7 May 2024

REFERENCE 0561882





DOCUMENT DETAILS

Post Remediation Ground Gas Monitoring Plan
Clyde Western Area Remediation Project - Proposed Lot 64
0561882
7 May 2024
01
Indiana Strachan
Viva Energy Pty Ltd

DOCUMENT HISTORY

				ERM APPRO	OVAL TO ISSUE	
VERSION	REVISION	AUTHOR	REVIEWED BY	NAME	DATE	COMMENTS
Version	01	Indiana Strachan	Stephen Mulligan	Peter Lavelle CEnvP SC	12/4/2024	Final

SIGNATURE PAGE

Post Remediation Ground Gas Monitoring Plan Clyde Western Area Remediation Project – Proposed Lot 64

~ hilig

Indiana Strachan Environmental Scientist

Stephen Mulligan Project Manager

famet

Peter Lavelle Partner

Environmental Resources Management Australia Pty Ltd Level 14, 207 Kent Street Sydney 2000

© Copyright 2024 by The ERM International Group Limited and/or its affiliates ('ERM'). All Rights Reserved. No part of this work may be reproduced or transmitted in any form or by any means, without prior written permission of ERM.

CONTENTS

1.	INTRODUCTION	1
1.1	OBJECTIVES	1
1.2	MONITORING SCOPE	1
2.	SITE OVERVIEW	2
2.1	SITE DETAILS	2
2.2	OVERVIEW OF REMEDIATION (2023 - 2024)	2
	2.2.1 Refined Conceptual Site Model Summary	2
3.	GROUND GAS MONITORING PLAN	4
3.1	DATA QUALITY OBJECTIVES	4
3.2	MONITORING LOCATIONS	5
3.3	GROUND GAS MONITORING PROGRAM	6
3.4	FIELD QUALITY ASSURANCE AND QUALITY CONTROL (QA/QC)	6
4.	MONITORING METHODOLOGY	7
4.1	WEATHER CONDITIONS	7
4.2	SUBSURFACE GAS MONITORING	7
4.3	ENCLOSED STRUCTURES GAS ACCUMULATION MONITORING	7
4.4	CAPPED SURFACE METHANE EMISSIONS	8
5.	ASSESSMENT CRITERIA, THRESHOLD LEVELS AND COMPLIANCE CRITERIA	9
6.	ACTION REQUIREMENTS	10
6.1	EXCEEDANCE OF COMPLIANCE CRITERION IN PERIMETER SUB-SURFACE GAS WELLS	10
6.2	EXCEEDANCE OF COMPLIANCE CRITERION IN ENCLOSED STRUCTURES	10
6.3	EXCEEDANCE OF COMPLIANCE CRITERION IN SURFACE GAS EMISSIONS	11
7.	REFERENCES	12
APPE	ENDIX A FIGURES	
APPE	ENDIX B MONITORING PLAN	
APPE	ENDIX C WELL CONSTRUCTION DETAILS	
APPE	ENDIX D EXAMPLE FIELD SHEETS	
APPE	ENDIX E SITE SURVEY	

LIST OF TA	BLES	
TABLE 2-3	REFINED CONCEPTUAL SITE MODEL – AEC-4	3
TABLE 3-1	GROUND GAS MONITORING PLAN	6
TABLE 5-1	ASSESSMENT CRITERIA FOR GROUND GAS MONITORING	9



ACRONYMS AND ABBREVIATIONS

Acronyms	Description
ACM	Asbestos Containing Material
AEC-4	Area of Environmental Concern 4
Ave	Average
ВОМ	Bureau of Meteorology
BTEXN	Benzene, toluene, ethylbenzene, xylene and naphthalene
Costin Roe	Costin Roe Consulting
CS	Characteristic Situation
CSM	Conceptual Site Model
EPS	EnviroPacific Services
ERM	Environmental Resources Management Australia Pty Ltd
ESA	Environmental Site Assessment
GGMP	Ground Gas Monitoring Plan
GSV	Gas Screening Values
На	Hectare
LLDPE	Linear low density polyethylene
LNAPL	Light, non-aqueous phase liquid
LTEMP	Long-term Environmental Management Plan
m BGL	Metres below ground level
Max	Maximum
Min	Minimum
NSW EPA	New South Wales Environmental Protection Agency
РАН	Polycyclic aromatic hydrocarbons
PFAS	Per- and poly- fluoroalkyl substances
QAQC	Quality assurance and quality control
RAP	Remedial Action Plan
SPR	Source-pathway-receptor
SSTLs	Site Specific Target Levels
Stage 2 RAP	ERM (2021a) Stage 2 Detailed Remediation Action Plan. Clyde Western Area Remediation Project
SVOC	Semi-volatile organic compounds
TRH	Total recoverable hydrocarbons
Viva Energy	Viva Energy Australia Pty Ltd
WARP	Western Area Remediation Project



1. INTRODUCTION

Environmental Resources Management Australia Pty Ltd (ERM) was engaged by Viva Energy Australia Pty Ltd (Viva Energy) to prepare this Ground Gas Monitoring Plan (GGMP) for a portion of the Clyde Western Area, referred to as 'Proposed Lot 64' to outline the required ongoing gas monitoring requirements as described in the Long Term Environmental Management Plan (LTEMP) for Proposed Lot 64 (ERM, 2024¹).

Proposed Lot 64 is proposed subdivision of the former under State Significant Development (SSD-10459), and forms a portion of the the 'Stage 2 Area' of the Clyde Western Area Remediation Project (WARP) (SSD-9302). The site location of the WARP, Proposed Lot 64 and Proposed Lot 64 is presented as *Figure 1, Appendix A.*

The extent of Proposed Lot 64 subject this monitoring plan is shown on *Figure 2, Appendix A.* The extent is defined by the boundaries of those parts of Lot 1, DP1271927 forming Proposed Lot 64, as authorised for subdivision under State Significant Development Consent 10459. Background

The LTEMP for Proposed Lot 64 describes the requirement for monthly gas monitoring of Proposed Lot 64 for a period of six months, post-remediation of the area by encapsulation. The purpose of the ongoing monitoring is to verify the stability of ground gases and efficacy of the constructed capping surface at Proposed Lot 64 in mitigating the vertical and lateral migration of hazardous ground gases within Proposed Lot 64.

1.1 OBJECTIVES

The purpose of this monitoring plan are to provide an appropriate monitoring program and management controls for Proposed Lot 64, post-remediation by encapsulation of AEC-4.

The objectives of this monitoring plan are to:

- Provide monitoring and controls for the ongoing management of Proposed Lot 64 to identify migration of associated ground gases of the buried waste area to other on-site areas;
- Verify assumption that there is no additional ongoing gas accumulation potential within enclosed spaces within the capped extent; and
- Provide action requirements for exceedances of criteria and trigger levels of ground gases, if identified.

1.2 MONITORING SCOPE

The scope of monitoring is based on assessment of existing historical dataset obtained from within Proposed Lot 64, the requirements of the New South Wales Environmental Protection Agency (NSW EPA) (2016) *Solid Waste Landfills* guidelines, and the monitoring requirements specified in the LTEMP (ERM, 2024). The scope includes:

- Monitoring of sub-surface gas in the perimeter gas monitoring wells;
- Monitoring of sub-surface gas within identified enclosed structures installed above the capping liner (stormwater pits); and
- Monitoring of surface gas emissions from the capped surface and immediate surrounding areas.

¹ ERM (2024a) Proposed Lot 64 – Long Term Environmental Management Plan, Clyde Western Area Remediation Project. Preliminary Draft 21 March 2024.



2. SITE OVERVIEW

2.1 SITE DETAILS

The Site is located at Devon Street, Rosehill NSW as shown on *Figure 1, Appendix A.* Site details have been included in *Table 2-1* below. The site is suitable for commercial / industrial land uses, however infrastructure for occupation (without appropriate mitigations), basement structures or beneficial re-use of groundwater is precluded following remediation works. The environmental setting of Proposed Lot 64 has been detailed in the Supplementary Environmental Site Assessment Further details are provided within the LTEMP.

2.2 OVERVIEW OF REMEDIATION (2023 - 2024)

Remediation of Proposed Lot 64 took place between 2023 to 2024. Proposed Lot 64 has been subject to remediation activities as prescribed in the Stage 2 RAP, which involved *in-situ* management of residual soil contamination under an engineered capping. Details of the design and engineering and construction of the cap is detailed in the Proposed Lot 64 – AEC-4 Capping Construction Technical Specification (ERM 2024b). Remediation activities were conducted between December 2023 and May 2024, and included the following scope of works:

- Decommissioning of monitoring wells;
- Vegetation clearing and grubbing;
- Landforming and surface grading;
- Subgrade preparation;
- Excavation of shared anchor / service trenches;
- Installation of cushion geotextile;
- Installation of linear low-density polyethylene (LLDPE) geomembrane;
- Installation of a marker layer; and
- Laying of covering material and finishing with asphalt.

2.2.1 REFINED CONCEPTUAL SITE MODEL SUMMARY

The Refined Conceptual Site Model (CSM), provided in *Table 2-1* below, has been further refined to reflect the risks associated with the current nature of Proposed Lot 64, post-remediation.

Due to the nature and extent of contaminants of concern identified in AEC-4 and the chosen remediation option (in-situ management under engineered cap), the post-remediation use of the land will be a concrete slab predominantly used for outdoor storage under commercial / industrial land-use. It is noted that at this stage, no enclosed buildings exist or are proposed within Proposed Lot 64. However, should any future buildings be proposed, the design must include appropriate management controls and measures assessed consistent with the *Hazardous Ground Gas Guidelines*².

² NSW EPA (2020) Assessment and Management of Hazardous Ground Gases. May 2020.



TABLE 2-1 REFINED CONCEPTUAL SITE MODEL - AEC-4

Residual Contamination Contained within the	Potentially Complete SPR Linkages Without LTEMP Controls					
Capped Extent	Human Health	Ecological				
 SOIL LNAPL - visual evidence of free-phase petroleum hydrocarbons in unsaturated soils, TRH C10-C34, Benzene, Asbestos (ACM and fibres within fill), Metals (hexavalent chromium), Carcinogenic PAHs, PFAS. GROUNDWATER LNAPL (contained within AEC-4). GROUND GASES Methane 	 SOIL No potentially complete SPR linkages through soil contamination were identified for on-site commercial/industrial or intrusive maintenance workers following completion of remediation. GROUNDWATER No potentially complete SPR linkages were identified for on-site or off-site human health receptors via groundwater under the current and proposed commercial/industrial land-use. GROUND GASES A detailed assessment of ground gas in relation to AEC-4 is summarised as follows: There are no identified potential exposure pathways for receptors, given a well-ventilated open-air environment (i.e. no buildings, service trenches and pits within the entirety of Proposed Lot 64). The presence of buildings and sub-surface structures and confined spaces are precluded within the remediated Proposed Lot 64. The preclusion of buildings and sub-surface structures within this area mitigates potential risks associated with confined spaces (i.e. asphyxiation from carbon dioxide rich, oxygen depleted atmospheres or generation of hazardous/flammable atmospheres). Given the presence of the Duck River downgradient (south) and drainage infrastructure located to the west and south o the capped area, lateral migration of bulk ground gases is considered unlikely. Existing drainage infrastructure provide a barrier between Proposed Lot 64 to off-site receptors through restriction of flow and pore space below the ground surface. 	 No potentially complete SPR linkages to ecological receptors identified (limited to offsite - Duck River), noting the below incomplete exposure pathways for exceedances of offsite groundwater criterion: Concentrations of PAHs exceeding ecological criteria in groundwater have been delineated to the boundary of Proposed Lot 64 Concentrations of PFAS (including PFOS) exceeding ecological direct toxicity criteria in downgradient wells from AEC-4 are considered consistent with the magnitude of concentrations assessed via mass flux estimates of groundwater at the site boundary for other areas of Stage 2 (ERM 2018). Previous assessments have concluded: potential direct toxicity risks to offsite receptors were unlikely considering low mass contribution and overall volume of receiving water body. Indirect human exposure via consumption of PFAS containing seafood is unlikely given existing fishing bans. Offsite assessment of bioaccumulative effects of PFAS in waterways are unlikely to provide meaningful input into site-based PFAS management given magnitude of other offsite contributions to these systems. 				



3. GROUND GAS MONITORING PLAN

The ongoing GGMP, post-remediation of Proposed Lot 64, is detailed in the following subsections. The monitoring plan has been summarised for ease interpretation and use as *Appendix B.*

3.1 DATA QUALITY OBJECTIVES

Required Information	Requirements
Step 1: State the problem	 Define the problem: Collection of appropriate gas monitoring data is required to evaluate the effectiveness of the engineered capping layer, and to verify that gas accumulation is not occurring at a level that may pose risks to commercial/industrial receptor in and around the capping layer. The GGMP is required to: include trigger levels for assessing the efficacy of the engineered capping layer; monitor for potential adverse impacts of vertical migration of hazardous ground gasses in Lot 64; outline contingency actions to be implemented if monitoring indicates that ground gas accumulation and/or migration is occurring; outline contingency actions for reducing risks; and document procedures for reporting changes to gas conditions that have the potential to create unacceptable risks to commercial/industrial receptors. AEC-4 is considered to be remediated by the construction of an engineered cap, and implementation of the LTEMP. The LTEMP describes the requirement for ongoing monthly monitoring of gas at Proposed Lot 64 for a period of six months, in order to identify any risk of gas migration and accumulation beneath the capped area. This GGMP has been prepared to demonstrate the efficacy of the remedial strategy i.e. the engineered cap remedial per the requirements of the LTEMP. Identify the project team: The project team related to the monitoring plan consist of the landowners of Proposed Lot 64 (Viva Energy), the Validation Consultant (ERM), and the Site Auditor (Andrew Kohlrusch, GHD).
Step 2: Identify the decision/goal of the study	Goal of the study: The objectives of this GGMP are to provide an appropriate monitoring program and controls for Proposed Lot 64 in order to satisfy the LTEMP and generate data for an assessment of the efficacy of the engineered cap construction.
	 Primary study question(s): Has any migrating or accumulating gas within Proposed Lot 64 been identified? Is an assessment of the efficacy of the engineered cap construction required?
Step 3: Identify the information inputs	 Information inputs: Monthly collection of gas monitoring data for a period of six months, consisting of: Sub-surface gas accumulation monitoring of 12 monitoring well locations situated around the perimeter of the capped area; Sub-surface gas accumulation monitoring of three stormwater pit locations; and Surface gas emissions survey (25m grid) of the surface of Proposed Lot 64. The sampling locations described above are presented in <i>Figure 3, Appendix A</i>.
Step 4: Define the boundaries of the study	Study area: The study area is approximately 2.35 ha in size. The extent of AEC-4, within Proposed Lot 64 is defined in <i>Section 2</i> of this plan and presented as <i>Figure 2,</i> <i>Appendix A.</i>
	Temporal limits: The monitoring plan will collect data for a period of six months, upon the completion of the remediation and validation works in May 2024. The requirement for further monitoring will be assessed in consultation with the Site Auditor beyond the 6 month period.



Required Information	Requirements
Step 5: Develop the analytical approach	 The monitoring plan approach for the project is outlined within Section 4 of this plan and summarised below. Monitoring will consist of; Sub-surface gas monitoring using a GA5000 gas analyser, for monitoring of methane, carbon dioxide, oxygen, carbon monoxide, hydrogen sulphide and flow rate. Surface gas monitoring using a portable methane laser detector, for monitoring methane. Sub-surface gas accumulation monitoring of three stormwater pit locations using a GA5000 gas analyser, for monitoring of methane, carbon dioxide, oxygen sulphide and flow rate. Weather condition requirements for gas monitoring are outlined within Section 4.1 of this plan.
Step 6: Specify performance or acceptance criteria	 The LTEMP describes the requirement for ongoing monthly monitoring of gas at Proposed Lot 64 for a period of six months, in order to identify any risk of gas migration and accumulation on the surface of, beneath and in enclosed spaces of the capped area at Lot 64. If monthly monitoring during a six monthly period demonstrates a lack of exceedances of trigger levels, monitoring of ground gasses as described within this GGMP should be undertaken on a six-monthly basis. The action requirements for exceedances of compliance criteria for sub-surface gas monitoring, enclosed structure gas monitoring and surface emissions monitoring are presented in <i>Section 6</i> of this GGMP. Exceedances of trigger levels for methane require notification to the NSW EPA, while an exceedance of adopted trigger levels for carbon dioxide require investigation and corrective action to be undertaken by the occupier. Additional to notification to the NSW EPA, exceedances of compliance criterion will initiate an assessment of the efficacy of the installed cap over Proposed Lot 64, and re-evaluation of the LTEMP (ERM, 2024a) per <i>Section 5</i> of this GGMP. Data quality assessment: The method for ensuring the quality assurance and quality control (QAQC) of collected data is defined in <i>Section 3.4</i> of this plan. QAQC for the monitoring plan is limited to: Ensuring the monitoring equipment is calibrated, zeroed and fit for use prior to monitoring; Ensuring field staff are well trained and qualified for use of scientific equipment; Ensuring satisfactory field note collection procedures are adhered to.
Step 7: Develop the plan for obtaining data	The DQOs have been developed based on review of existing data, the selected remedial strategy and discussions with Viva Energy and the Site Auditor.

3.2 MONITORING LOCATIONS

The current available monitoring locations at Proposed Lot 64 comprises (refer to *Figure 3, Appendix A*):

- Twelve perimeter sub-surface gas monitoring wells outs the encapsulated area;
- Three enclosed structures in the form of stormwater pits (ES01 to ES03); and
- A 25 m grid survey of the capped surface area, including a 25 m buffer from the encapsulated perimeter.

Well construction details for the sub-surface gas monitoring wells are included as Appendix C.



3.3 GROUND GAS MONITORING PROGRAM

A summary of the GGMP is presented in *Table 3-1* below. The full monitoring plan including analytes and reporting limits is included in *Appendix B*.

TABLE 3-1 GROUND GAS MONITORING PLAN

Type of monitoring	Frequency	Description	Proposed Monitoring Locations	Appendix B Reference
Subsurface gas	Monthly (total of six months)	 Leak test; Measurement of gas concentrations, pressure and flow within the well; and Standing water level measurement. 	MW12/20, MW20/08, MW20/09, MW20/10, MW20/11, MW20/12, MW20/14, MW20/15, MW20/16, MW20/17, MW20/18, and MW20/20. Refer to <i>Figure 3, Appendix</i> <i>A</i> .	C-1
Enclosed structures	Monthly (total of six months)	 Measurement of gas concentrations in enclosed structures. 	ES01, ES02, and ES03. Refer to <i>Figure 3, Appendix</i> <i>A</i>	C-2
Surface gas emissions	Monthly (total of six months)	 Measure gas concentration 50 mm above capped surface on a 25 m grid, and within a 25 m buffer from the encapsulated perimeter. Measurements should target the corner of each 25 m grid. 	25 m grid survey. Refer to <i>Figure 3, Appendix</i> <i>A</i> .	C-3

3.4 FIELD QUALITY ASSURANCE AND QUALITY CONTROL (QA/QC)

Quality Assurance and Quality Control (QAQC) actions relevant to GGMP are limited to the calibration of field equipment by a certified equipment specialist prior to monitoring events, and daily in-field calibration by bump and fresh air testing directly prior to monitoring. Additionally, weather condition requirements for surface gas emissions monitoring are detailed below in *Section 4.1*.



4. MONITORING METHODOLOGY

The required methodologies for conducting monitoring of Proposed Lot 64 are summarised below.

4.1 WEATHER CONDITIONS

The Bureau of Meterology (BOM) weather data for the nearest weather station (Sydney Olympic Park Weather Station, Station 066212) should be checked prior to the site visit to ensure conditions are appropriate for monitoring.

The following weather parameters shall be recorded and included in the report for each monitoring event:

- Wind speed (average and maximum (max)) on the days of the monitoring event;
- Temperature (max and minimum (min)) on the days of the monitoring event;
- Atmospheric pressure (max and min) on the days of the monitoring event; and
- Rainfall (daily average) on the days of the monitoring event and five days prior to the event.

Surface emissions monitoring requires low wind speeds (<10 km/hr) and stable pressure (<101.3 kPa) and is preferably conducted in dry conditions, as saturated soils impede gas flow and clay swelling would reduce the width of an cracks beneath the capped area.

Where possible, sampling events should be targeted on days of stable pressure or falling pressure.

4.2 SUBSURFACE GAS MONITORING

All sub-surface gas monitoring in wells will be conducted using a suitable hand-held landfill gas monitoring instrument, such as a GA5000. The instrument must be capable of providing the measurements and meeting the detection limits that are specified in *Appendix B-1*. Sub-surface gas monitoring shall include the following methodology:

- Landfill gas analyser is to be connected to the well, gas tap opened and analytes as per *Appendix B-1* are to be recorded, with gas readings to be taken after the pump has purged for 60 seconds, then has sampled for 60 seconds to allow gas readings to stabilise;
- Following disconnection of the monitoring instrument, standing water level in the well is to be measured and recorded using an oil-water interface probe. The measurement required is depth to water, relative to the top of the well casing (elevation provided in *Appendix C*).

A proposed field form for documenting the gas monitoring is attached as Appendix D.

4.3 ENCLOSED STRUCTURES GAS ACCUMULATION MONITORING

Enclosed structures at Proposed Lot 64 are limited to three stormwater pits, labelled ES01, ES02 and ES03. The pits are connected and are part of a drainage system which collects run off from Proposed Lot 64 and wider WARP.

A GA5000 or equivalent landfill gas analyser will be used for measurements of the enclosed structures (specification as per *Appendix B-2*). Tubing from the landfill gas analyser is to be fed into the stormwater pit and purged for 60 seconds before results are recorded.



4.4 CAPPED SURFACE METHANE EMISSIONS

Surface gas emissions of methane from the capped surface shall be undertaken in dry, calm conditions of relatively low, stable atmospheric pressure (wind speeds not exceeding 10 km / hr and atmospheric pressure below 101.3 kPa. If this is not possible, the actual weather conditions should be recorded, and an assessment conducted of the potential implications of collected data.

Surface monitoring shall be undertaken using a infra-red laser spectroscopy analyser or equivalent instrument with specification in accordance with that provided in *Appendix B-3*. Wind speed should be measured using a hand-held anemometer.

At each event, measurement of methane concentration at no more than 50 mm above the capped surface should be taken in each of the 25 m grid squares within the capped area and within the 25 m buffer from the perimeter of the capped area. The extent of the capped area and the 25 m buffer is presented in *Figure 4, Appendix A.* Measurements of wind speed and direction are to be recorded at each location.

A proposed field form for documenting the surface monitoring is attached as Appendix D.



5. ASSESSMENT CRITERIA, THRESHOLD LEVELS AND COMPLIANCE CRITERIA

The objective of this post-remediation GGMP is to utilise the collected dataset to assess the efficacy of the remediation strategy of Proposed Lot 64 by encapsulation.

The assessment criteria adopted for Proposed Lot 64 has been provided by the New South Wales Environmental Protection Agency (NSW EPA), Environmental Guidelines: Solid waste landfill (2016). The guidelines provide both threshold levels for investigation and corrective action, and compliance criteria in which requires notification to the EPA.

It is noted that Proposed Lot 64, although not defined as a landfill, has adopted these guidelines and compliance criterion due to the nature of the sub-surface contamination and historical land uses of the "buried waste area".

The actions required in the event that monitoring results fail to meet the assessment criteria are provided in *Section 6*, and presented in *Table 5-1* below.

Monitoring type	Gas	Criteria	Action Requirements	Guideline	Comment
Sub-surface gas monitoring	Methane (CH₄)	1 % v/v	Section 6.1	NSW EPA 2016	Exceedance requires notification to the NSW EPA.
	Carbon dioxide (CO ₂)	1.5 % above background levels	Section 6.1	NSW EPA 2016	Threshold level for further investigation and corrective action.
Enclosed structures gas accumulation monitoring (stormwater pits)	Methane (CH₄)	1 % v/v	Section 6.2	NSW EPA 2016	Exceedance requires notification to the NSW EPA.
	Carbon dioxide (CO ₂)	1.5 % v/v ¹	Section 6.2	-	-
Surface gas emissions	Methane (CH ₄)	500 ppm	Section 6.3	NSW EPA 2016	Threshold level for further investigation and corrective action.
	Carbon dioxide (CO ₂)	_2	-	-	-

TABLE 5-1 ASSESSMENT CRITERIA FOR GROUND GAS MONITORING

Notes:

1. The NSW EPA guidelines do not specify a threshold for CO2 accumulation in enclosed structures. However, carbon dioxide is toxic at concentrations of 2-5% v/v in air, and on this basis, a threshold of 1.5% v/v is considered a reasonable assessment criterion that would indicate potential health hazard.

2. CO₂ measurements are not relevant to surface emissions monitoring, as CO₂ related risks are specific to confined spaces.



6. ACTION REQUIREMENTS

Exceedances of the adopted screening criteria for gas monitoring at Proposed Lot 64 will initiate differing action requirements as defined by the NSW EPA (2016) guidelines.

Exceedances of trigger levels for methane require notification to the NSW EPA, while an exceedance of adopted trigger levels for carbon dioxide will require investigation and corrective action to be undertaken by the occupier.

Additional to notification to the NSW EPA, exceedances of compliance criterion will initiate an assessment of the efficacy of the installed cap over Proposed Lot 64, and re-evaluation of the LTEMP (ERM, 2024a).

The action requirements for exceedances of compliance criteria for sub-surface gas monitoring, enclosed structure gas monitoring and surface emissions monitoring are presented in the following subsections.

6.1 EXCEEDANCE OF COMPLIANCE CRITERION IN PERIMETER SUB-SURFACE GAS WELLS

As per the NSW EPA (2016) guidelines, if methane is detected at concentrations above 1% v/v in sub-surface gas monitoring wells, the occupier must notify the EPA *promptly*. Within 14 days, the occupier must submit a plan to the EPA for further investigation and/or remediation of the elevated gas levels.

Specific to Proposed Lot 64, this plan may include (but is not limited to) one or more of the following corrective actions:

- An increase in monitoring frequency;
- The installation of additional monitoring wells;
- Volumetric/gas flow determinations to assess the significance of gas generation rates and the potential scale of off-site gas migration; and
- Notifications to potentially affected persons.

6.2 EXCEEDANCE OF COMPLIANCE CRITERION IN ENCLOSED STRUCTURES

Enclosed structures are limited to stormwater pits within the proposed Lot 64. As per the NSW EPA (2016) guidelines, if methane is detected at concentrations above 1% v/v in enclosed structures, the occupier must notify the EPA within 24 hours. Within 14 days, the occupier must submit a plan to the EPA for further investigation and/or remediation of the elevated gas levels.

Specific to Proposed Lot 64, this plan may include (but is not limited to) one or more of the following corrective actions:

- Daily testing of the building or enclosed structure until ventilation or other measures have been put in place to eliminate the methane build-up; and
- Further sub-surface monitoring to delineate any potential migration of landfill gas



6.3 EXCEEDANCE OF COMPLIANCE CRITERION IN SURFACE GAS EMISSIONS

As per the NSW EPA (2016) guidelines, if methane is detected at concentrations above 500 parts per million (ppm), the occupier must implement investigation and corrective actions, specific to Proposed Lot 64.

Corrective actions may include (but not limited to):

- Flux (emissions) monitoring to quantify emission rates and help identify the extent of gas loss (surface scans give a concentration, not a flow rate); and
- The installation of additional monitoring wells.



7. REFERENCES

Environmental Resources Management Australia (ERM), 2024a. *Proposed Lot 64 – Long Term Environmental Management Plan,* Clyde Western Area Remediation Project. Preliminary Draft 21 March 2024.

ERM, 2021a – *Stage 2 – Detailed Remediation Action Plan,* Clyde Western Area Remediation Project. 8 July 2021.

ERM, 2021b. *Supplementary Environmental Site Assessment – Southern Buried Waste Area* (*AEC-4*), Clyde Western Area Remediation Project. June 2021.

ERM, 2023. *Proposed Lot 64 – Baseline Ground Gas Monitoring Event,* Clyde Western Area Remediation Project. 14 July 2023.


ERM, 2024b. *Proposed Lot 64 – AEC-4 Capping Construction Technical Specification*, Clyde Western Area Remediation Project. 14 March 2024.

New South Wales Environmental Protection Agency (NSW EPA), 2016. *Solid Waste Landfills*, Solid Waste Guidelines. Second Edition, 2016.






APPENDIX A FIGURES







 Bur
 General Area Land Use: Industrial

 Bur
 General Hydrogeology of Locality: 1. Soil Type: Residual clay with minor silt and sand 2. Depth to aquifer: 0.5-2.5m bgs


1:18,875

F1 - Site Location


Ground Gas Monitoring Program Durham Street, Rosehill NSW


Viva Energy Australia Pty Ltd





No on-site extraction







APPENDIX B MONITORING PLAN

Media	Frequency	Analytes	Detection Limits	Units
Ambient Air	Monthly (total of six months)	Stabilised CH4	0.1	% v/v
Ambient An	Monthly (total of six months)	Stabilised CO2	0.1	% v/v
		Peak CH4	0.1	% v/v
		Stabilised CH4	0.1	% v/v
		Peak CO2	0.1	% v/v
		Stabilised CO2	0.1	% v/v
		Minimum O2	0.1	% v/v
Sub-surface gas	Monthly (total of six months)	Stabilised O2	0.1	% v/v
		СО	1	ppm
		HS	1	ppm
		Flow Rate	0.1	L / hr
		Barometric Pressure	N/A	Mb
		Relative Pressure	N/A	Mb
Groundwater	Monthly (total of six months)	Standing Water Level	0.001	Metres below top of casing (m btoc)

Abbreviations:

CH4	Methane
CO2	Carbon dioxide
02	Oxygen
CO	Carbon monoxide
HS	Hydrogen sulphide

Media	Frequency	Analytes	Detection Limits	Units
		Peak CH4	0.1	% v/v
		Stabilised CH4	0.1	% v/v
		Peak CO2	0.1	% v/v
Sub-curfaco das	Monthly (total of six months)	Stabilised CO2	0.1	% v/v
Sub-suitace gas	Monthly (total of six months)	Minimum O2	0.1	% v/v
		Stabilised O2	0.1	% v/v
		СО	1	ppm
		HS	1	ppm

Abbreviations:

CH4	Methane
CO2	Carbon dioxide
02	Oxygen
СО	Carbon monoxide
HS	Hydrogen sulphide

Media	Frequency	Analytes	Detection Limits	Units			
		Methane	ppm				
Surface Gas	Monthly (total of six months)	Wind speed	N/A	km/hr			
		Wind direction	N/A	N/A			
Surface Gas Anal	yser Specifications						
	Item			Value			
		TP90 standard:	4.5 seco				
Response Times		TP10 standard:	2 sec				
Response miles		TP90 with suction rod:	6 secor				
		TP10 with suction rod:	<3.5 second				
Analytes measured	1			Methane by laser spectroscopy			
Measurement Rang	je - ppm			0 - 10,000 ppm			
Measurement Rang	ge - Volume Gas			0 - 100% volume gas			
Detection Limit				1 ppm			
Certification			94/9/CE directive dated March 23, 19				
ATEX Certification				112G Ex ib IIB T4			



APPENDIX C WELL CONSTRUCTION DETAILS

Appendix D - Well Construction Details Gas Monitoring Plan Clyde Stage 2 WARP - Lot 64

Well ID	Date of Installation	Longitude	Latitude	Top of Casing Elevation (m AHD)	Ground Elevation (m AHD)	Screen Length (m)	Top of Screen (mb TOC)	Bottom of Screen (mb TOC)
MW12/20	2012	-33.8325951	151.033354	2.940	2.940	3.0	1.000	4.000
MW20/08	2020	-33.8331558	151.0313852	4.876	3.930	3.0	2.946	5.946
MW20/09	2020	-33.8331613	151.0316674	4.864	3.871	3.0	2.993	5.993
MW20/10	2020	-33.8331775	151.0319402	4.697	3.728	3.0	2.969	5.969
MW20/11	2020	-33.8331071	151.0327049	3.949	3.022	3.0	2.927	5.927
MW20/12	2020	-33.8329285	151.032938	4.368	2.985	3.0	3.383	6.383
MW20/14	2020	-33.8331545	151.0315129	4.810	3.836	3.0	2.974	5.974
MW20/15	2020	-33.8331697	151.0317531	4.825	3.834	3.0	2.991	5.991
MW20/16	2020	-33.8332425	151.0324642	3.482	2.656	3.0	2.826	5.826
MW20/17	2020	-33.8330284	151.0328242	4.051	3.012	3.0	3.039	6.039
MW20/18	2020	-33.8327332	151.0332393	3.629	2.589	3.0	3.040	6.040
MW20/20	2020	-33.8332338	151.0322217	4.077	2.566	3.0	3.511	6.511



APPENDIX D EXAMPLE FIELD SHEETS

Project:	
Date:	
Time:	

EPL Monitoring Point 1 Surface Gas

Location CH4 (ppm) Windspeed (m/s) Wind Direction Comments NSW EPA Threshold (ppm) A1 500 A2 500 A3 500 A4 500 A5 500 A6 500 A7 500 A8 500 A9 500 Β1 500 B2 500 Β3 500 Β4 500 B5 500 B6 500 Β7 500 B8 500 В9 500 C1 500 C2 500 C3 500 C4 500 C5 500 C6 500 C7 500 C8 500 C9 500 D1 500 D2 500 D3 500 D4 500 D5 500 D6 500 D7 500 D8 500 D9 500 E1 500 E2 500 E3 500 E4 500 E5 500 E6 500 Ε7 500 E8 500 E9 500 F1 500 F2 500 F3 500 F4 500 F5 500 F6 500 F7 500 F8 500 F9 500

Location	CH4 (ppm)	Windspeed (m/s)	Wind Direction	Comments	NSW EPA Threshold (ppm)
G1					500
G2					500
G3					500
G4					500
G5					500
G6					500
G7					500
G8					500
G9					500
H1					500
H2					500
H3					500
H4					500
H5					500
H6					500
H7					500
H8					500
Н9					500
11					500
12					500
13					500
14					500
15					500
16					500
17					500
18					500
19					500
J1					500
J2					500
J3					500
J4					500
J5					500
J6					500
J7					500
18					500
19					500
K1					500
K2					500
К3					500
К4					500
К5					500
K6	1				500
K7					500
K8	1				500
L1					500
L2					500
L3	1		1		500
L4	ł				500
L5					500
L6			1		500
L0 L7	+				500
M1					500
M2					500
M3					500
M4	+				500
M5	+				500
CIVI	1				500

0	
ERM	The business of sustainability

0449086


Project: Date: Time: Barometric pressure (start): Barometric pressure (finish): Weather:

Weather: Ground condition	s:																			
Location	Date	Well Location inside	Flow	Barometric	Standing	Pump Duration	Fluctuation (+/- %v/v) or rate of		teria		Peak	Min				Stabilised				Comments
	butt	/outside trench?		Pressure	Water Level	Duration	change in concentraion (+/- %v/v per 10 sec)	CH₄ Criteria	CO ₂ Criteria*	Сн₄	CO2	02	Сн₄	CO2		Balance	H ₂ S	со	Relative Pressure	
ID number			l/hr	mb	mBTOC	Sec			% v/v	% v/v	% v/v	% v/v	% v/v	% v/v	% v/v	% v/v	ppm	ppm	mb	
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0												
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											
								1.0	-											


Technician: Instrument: GA 5000




APPENDIX E SITE SURVEY



APPENDIX G CIVIL DESIGN PLANS







ERM HAS OVER 160 OFFICES ACROSS THE FOLLOWING COUNTRIES AND TERRITORIES WORLDWIDE

Argentina	The Netherlands
Australia	New Zealand
Belgium	Peru
Brazil	Poland
Canada	Portugal
China	Romania
Colombia	Senegal
France	Singapore
Germany	South Africa
Ghana	South Korea
Guyana	Spain
Hong Kong	Switzerland
India	Taiwan
Indonesia	Tanzania
Ireland	Thailand
Italy	UAE
Japan	UK
Kazakhstan	US
Kenya	Vietnam
Malaysia	
Mexico	
Mozambique	

Appendix F NSW EPA and Council Correspondence

Daniela Balbachevsky


From:	Andrew Kohlrusch
Sent:	Friday, 17 May 2024 9:23 AM
То:	Stuart Pike
Cc:	Daniela Balbachevsky
Subject:	Site audit statement - Proposed lot 64 of Viva Western Aree Remediation project
Attachments:	20240507 Clyde WARP Lot 64 LTEMP (F)_V3.pdf

CompleteRepository2127799Description:Viva Clyde AuditJobNo:2127799OperatingCentre:21RepoEmail:2127799@ghd.comRepoType:Project

Good morning Stuart,

We are in the process of completing the site audit for Lot 64 of the WARP.

Similar to previous areas of the WARP, a long term management plan (LTEMP) has been prepared. The LTEMP for Lot 64 relates to the presence of waste that was formerly buried in this portion of the WAR. Viva has replaced the former cap of this area with a low density polyethylene surface cover. The land will remain in Viva's ownership. Lot 64 is located in the south western corner of the WARP, adjacent to the Duck River.



Would you be able to arrange for notification on the Section 10.7 planning certificate that the use of the site is subject to the LTEMP?

The preparation of the LTEMP was a condition of consent for SSD 9302.

If you need anything else, please let me know.

Regards **Andrew Kohlrusch** | A GHD PRINCIPAL Senior Technical Director – Contamination and Remediation NSW EPA and WA DWER accredited site auditor

GHD

Proudly employee-owned | ghd.com 133 Castlereagh Street, Sydney NSW 2000 D 61 2 9239 7187 M 61 447 685 055

- The Power of Commitment

Connect



Please consider the environment before printing this email

Daniela Balbachevsky


From:	Andrew Kohlrusch
Sent:	Friday, 17 May 2024 9:29 AM
То:	Ulli Manuel
Cc:	Daniela Balbachevsky
Subject:	Site audit statement - Proposed lot 64 of Viva Western Aree Remediation project, LTEMP
Attachments:	20240507 Clyde WARP Lot 64 LTEMP (F)_V3.pdf

CompleteRepository2127799Description:Viva Clyde AuditJobNo:2127799OperatingCentre:21RepoEmail:2127799@ghd.comRepoType:Project

Good morning Ulli,

We are in the process of completing the site audit for Lot 64 of the WARP.

Similar to previous areas of the WARP, a long term management plan (LTEMP) has been prepared. The LTEMP for Lot 64 relates to the presence of waste that was formerly buried in this portion of the WAR. Viva has replaced the former cap of this area with a low density polyethylene surface cover. The land will remain in Viva's ownership. Lot 64 is located in the south western corner of the WARP, adjacent to the Duck River.



There has been correspondence with the council requesting notification on the Section 10.7 planning certificate that the use of the site is subject to the LTEMP?

We are in the final stages of completing the audit. If you have any questions about the LTEMP, please let me know.

Regards

Andrew Kohlrusch | A GHD PRINCIPAL Senior Technical Director – Contamination and Remediation NSW EPA and WA DWER accredited site auditor

GHD

Proudly employee-owned | ghd.com 133 Castlereagh Street, Sydney NSW 2000 D 61 2 9239 7187 M 61 447 685 055

- The Power of Commitment

Connect



Please consider the environment before printing this email



Site audit visits photolog



Site Visit - 19 February 2024

On 19 February 2024, Andrew Kohlrusch and Daniela Balbachevsky (GHD) conducted a site visit accompanied by Jeffrey Lord (DB Property), Adam Speers (Viva Energy), Stephen Mulligan (ERM) to verify the site conditions during the beginning of the remediation activities. The following observations were made by GHD:

- The Stage 2 AA4 currently has no formal use. Access to this area is restricted and controlled by Viva Energy. A thought site induction and health and safety protocols are in place and only personnel wearing a full set of personal protective equipment (PPE) are given access to the site.
- A site walkover within proposed Lots 61, 62, 64, and a portion of the Proposed Roadway, which includes the Stage 2 AA3 and Stage 2 AA4, was conducted by Andrew and Daniela (GHD), Adam Speer (Viva Energy), Stephen Mulligan (ERM), Matthew Parkison (JBS&G), Jeffrery Lord (DBL Property), and Dane Magnus (Environ Pacific Services [EPS]).
- The auditor noted that Stage 2 AA4 is relatively flat with a gradual slope to the south towards Duck River. Apart from some shallow, man-made surface water drainage features, the site no longer contains any infrastructure associated with the former activities conducted at the site, apart from a curbed drainage boundary the Stage 2 AA4.
- A curbed drainage around 4 to 5 meters deep was observed running within the western boundary of WARP towards Duck River. Vegetation surrounding this drainage did not show signs of stress (such as leaf discoloration) that could have been caused by historical impacts. No sheen, stains, or odours were observed within the surface water.
- Two groundwater monitoring wells, approximately 1.0 meter above ground, were observed parallel to the curbed drainage.
- The south boundary of Stage 2 AA4 is determined by a fence followed by the "old infrastructure road," a second fence, and then the riparian zone.
- The riparian zone comprises very well-established native vegetation. No visual signs of stress, such as leaf discoloration, stunted growth, or reduced leaf appearance, were observed.
- One groundwater monitoring well was observed between Lot 64 and the riparian zone.
- The AEC-4 floor comprises concrete in poor condition and some exposed soils.
- Several stockpiles were observed around Stage 2 AA4. At least four stockpiles containing asbestos were visually observed. All stockpiles containing asbestos (ACM) were isolated, and signs were visible.

A photolog registering the key site visit observations is presented below.

The Power of Commitment

Photolog 19 February 2024



Photo 1 View of the former Stage 1 Area and stockpiles in the vicinity of AEC-4



Photo 2 Southern boundary of Stage 2 AA4



Photo 3 Drainage running within western boundary of Stage 2 AA4



Photo 4

Western boundary of Stage 2 AA4 with a commercial facility and roads access to AEC-4



Photo 5 Groundwater monitoring well installed in the vicinity of drainage at the western boundary of Stage 2 AA4



Photo 6

Southern boundary of Stage 2 AA4 and detail of very well established

Site Visit – 21 March 2024

On 21 March 2024, Daniela Balbachevsky (GHD), and Jeffrey Lord (DBL Property) undertaken a site visit to verify the progress of the remediation activities within the AEC-4. The following observations were made by GHD:

- No free surficial asbestos was visually observed during the site visit.
- Stockpiles containing asbestos around the Stage 2 AA4 were isolated, and hazards were identified.
- The stormwater works within the proposed Public road within eastern boundary of Stage 2 AA4 were nearly completed.
- Capping engineering material was observed close to the "offices" / carparking.
- The groundwater monitoring wells within Stage 2 AA4 is still present.
- The bitumen coverage from AEC-4 was removed and stockpiled within the AEC-4.
- Initial earthworks for the preparation of the capping within the proposed Lot 64 has begun.

A photolog registering the key site visit observations is presented below.

Photolog – 21 March 2024



Photo 7 Proposed Public Roads surrounding Stage 2 AA4



Photo 8 Removal of hard surface within AEC-4



Photo 9 Bitumen stockpile from AEC-4



Photo 10 View of carparking close to the "offices" and capping engineering material

Site Visit – 12 April 2024

On 12 April 2024, Andrew Kohlrusch and Daniela Balbachevsky (GHD) conducted a site visit accompanied by Jeffrey Lord (DB Property), Adam Speers (Viva Energy), Stephen Mulligan (ERM) to verify the site progress of the remediation activities. The following observations were made by GHD:

- The audit team noted that the removal of the hard surface within AEC-4 was completed.
- Groundwater monitoring wells surrounding the AEC4-4 up and down gradient were preserved.
- Several stockpiles were observed around Stage 2 AA4. At least four stockpiles containing asbestos were visually observed. All stockpiles containing asbestos (ACM) were isolated, and signs were visible.

A photolog registering the key site visit observations is presented below.

Site Visit 12 April 2024



Photo 11 Overview of AEC-4 and riparian zone to the south



Photo 12 Overview of surface of AEC-4 and Stage 2 AA4 western boundary



Photo 13 AEC-4 earthworks

Site Visit 30 April 2024

On 30 April 2024, Andrew Kohlrusch (GHD) conducted a site visit accompanied by Jeffrey Lord (DB Property), Adam Speers (Viva Energy), Stephen Mulligan (ERM) and Matthew Parkinson (JBS&G) to verify the progress of the remediation activities. The following observations were made by GHD:

- General earthworks in western and eastern portions of site.
- The final level of the containment cell in Lot 64 had been constructed i.e. former bitumen cap had been stripped and exposed surface graded to achieve a one percent fall to the boundaries of the area to be capped. Protective layer had been installed in most of the perimeter anchor trench. No protective layer had been placed as yet across the surface of the containment cell at the time of the site visit. The trench for the retaining wall on the northern boundary has also been excavated.



Photo 14 Stage 2 view of trench excavated for construction of northern retaining wall with anchor trench at foot of barrier mesh. Darker material at base of the retaining wall trench may be material buried within the containment cell



Photo 15 Stage 2 anchor trench (which will also allow future installation of services without disturbing the cap) with protection layer installed – southern perimeter. Unsealed soil is the prepared surface to be capped with the protection layer and the LDPE.



Photo 16 Northern boundary of containment cell in Lot 64 showing anchor trench and protection layer. Background is the cul de sac of the north-south road. Installation of service conduits

Site Visit 27 May 2024

On 27 May 2024, Andrew Kohlrusch and Sam Vaughan (GHD) conducted a site visit accompanied by Jeffrey Lord (DB Property), Adam Speers (Viva Energy), Stephen Mulligan (ERM) and Matthew Parkinson (JBS&G) to verify the progress of the remediation activities. The following observations were made by GHD:

- General earthworks in western and eastern portions of site.
- The final level of the containment cell in Lot 64 had been constructed.
- HDPE lining of Lot 64 cell and pressure testing of liner.
- Water sprayers observed being used to help suppress dusts.



Photo 17 Detail of AEC-4 LDPE placement.



Photo 18 Detail of HDPE lining of Lot 64.



ghd.com

